

**Implementation Status of Projects costing Rs.20 crores and above
(As on 31.03.2004)**

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	ANTI-	TIME	% COST		2003-2004	ANNUAL	CUMMULATIVE
			GOVT. APPRO- VAL ORGNL (RVSD)	CIPATED- DATE OF COMMISSION- ING (LAST- REPORTED)	OVER RUN IN MONTHS (% ON REVISED)	OVER RUN ON ANTI- CIPATED COST	ORIGINAL (revised)			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SECTOR: ATOMIC ENERGY										
NUCLEAR POWER CORPORATION OF INDIA LIMITED										
1.	Tarapur atomic power M'rsashtra	2X540	1991/01 1997/12	2007/01	0 0	525.00	89 2	991.00 1091.00	1037.00	4203.00
2.	Kaiga 3 & 4 Pwr Units,K'rtka	2X220	2001/05 2002/04	2007/09	-25 25	3282.00	-22 0	375.00 243.00	148.00	775.00
3.	Atomic Power Prjct,Ku'klam,TN	2X1000	2001/12	2008/12	0	13171.00	0	1150.00	1241.00	2780.00
4.	RAPP 5&6 Rajasthan	2X220	2002/04	2008/02	0 0	3072.00	0 0	325.00 220.00	134.00	378.00
URANIUM CORPORATION OF INDIA LIMITED										
5.	3RD Shaft Sinking Jaduguda Bihar		1998/12 2003/04	N.R. N.A.	N.A.	1.07	0 0	- -	-	35.14
6.	NEW Uranium Ore Pro.Mill Bihar		2003/09	2006/06	0 0	343.26	0 0	- -	-	-
INDIRA GANDHI CENTRE FOR ATOMIC RESEARCH										
7.	PFBR-Stage A Phase-I,TN, K'pakkam		1999/03 2002/12	N.R. N.A.	N.A.	95.00	0 0	- -	-	74.45
8.	PFBR-Stage A Phase-II,K'pakkam		1997/03	2005/03	81 540	28.00	0 0	- -	-	5.61
9.	PFBR PH I St A Site Infr.K'pakkam		1999/01 2002/03	N.R. N.A.	N.A.	28.20 0	0 -	- -	-	4.26
BHAVINI LIMITED										
10.	Fast Breeder Prototype Reactor PR.K'pakkam	500 Mwe	2003/09	2010/09	0 0	3492.00	0 0	- -	-	18.21
SECTOR: CIVIL AVIATION										
AIRPORT AUTHORITY OF INDIA LIMITED										
11.	Prov.Dedicated Satellite		1999/03	N.R. 2002/03	N.A. N.A.	70.00	21 21	- -	-	4.45
12.	Extn.of Runway Jaipur Airport		2000/08	2004/03	13 43	28.87	20 20	13.00 -	18.10	21.90
13.	Development Amritsar Airport		2000/01	2004/12	13 28	82.81	4 4	20.00 -	16.60	40.23
SECTOR: COAL :										
BHARAT COKING COAL LIMITED										
14.	Pootkee Balihari UG	3.00	1983/12 1997/04	2004/03	48 25	182.60	-9 -9	- -	0.98	171.92
CENTRAL COAL FIELDS LIMITED										
15.	J.P.Rly Bokaro Line		1982/02 1991/03	2005/03	93 51	48.78	206 0	- -	0.06	61.33
16.	Bokaro OCP Mty Bokaro	0.80	1995/07	2005/03	60 107	46.78	0 0	- -	3.31	41.99
17.	Jharkhand OC	1.0 Mty	1998/10	2004/03	0	110.89	0	12.41	17.76	62.46
SOUTH-EASTERN COAL FIELDS LIMITED										
18.	Mahan OC Surguja	0.36 Mt	1996/06	2004/03	48 107	41.95	0 0	0.39 -	9.68	19.37

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED COST	ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
19.	Pindura Ug Aug.Shahol	0.48 Mty	1998/03	2004/03	12 20	49.93	0 0	2.44 -	0.15	6.67
20.	Vindhya Ug Aug'n MP	0.585 Mty	1998/03	2004/03	12 20	49.90	0 0	2.52 -	0.41	3.70
SECTOR: COAL										
21.	Rehar Ug Rpr Shabol	0.31 Mty	1998/12	2004/03	3 5	29.91	14 14	5.57 -	0.11	10.80
22.	Gayatri Ug Rpr	0.31 Mty	1998/12	2004/03	3 5	26.30	0 0	3.35 -	0.34	6.28
23.	Rani Atari Ug, Rpr	0.48 Mty	1999/07	2004/07	0 0	48.54	0 0	5.22 -	1.11	4.33
24.	Amadand &Bar Tarai	0.465 Mty	1999/07	2005/03	8 13	45.26	0 0	3.40 -	-	35.35
25.	Bagdeva Ug Rpr	0.405 Mty	1999/07	2005/07	12 20	38.46	0 0	3.39 -	2.24	18.74
26.	Sheetal(Ug) Dhara-kuraj	0.88 Mty	2000/05	2006/05	0 0	98.98	0 0	3.18 -	1.06	37.54
27.	Damni Ug Shahdol	0.48 Mty	2000/04	2005/04	0 0	39.32	0 0	0.04 -	0.22	0.22
28.	Jhiria Ug Shahdol MP	0.33 Mty	2000/10	2006/03	0 0	32.07	0 0	3.84 -	-	0.33
29.	Nawapara OC Rpr	0.36 Mty	2000/10	2006/03	0 0	42.55	0 0	0.19 -	0.24	9.01
30.	Kanchan OC	0.32 Mty	2001/03	2004/03	0	23.92	0	-	-	-
31.	Amera OC MP	1.0 Mty	2002/07	2005/07	0	41.69	0	1.59	-	-
32.	Seam-V Ncph	UG0.405 Mty	2002/12	2009/03	0	49.29	0	-	-	-
33.	Baroud OC Expn1.000 Mty Chhatisgarh		2003/05	N.A.	N.A.	28.02	0	-	-	-
34.	Saraipali OC Chhatisgarh	1.400 Mty	2003/02	N.A.	N.A.	22.82	0	-	-	-
35.	KHAIRAHA UG Madhya Pr.	0.585 Mty	2003/09	N.A.	N.A.	88.33	0	-	-	-
EASTERN COAL FIELDS LIMITED										
36.	Jhanjra Ug Burdwan	3.50 Mty.	1982/12 1995/08	2004/03	72 39	386.44	109 -4	9.33 -	0.40	364.09
37.	J.K.Nagar Ug Burdwan	0.87 Mty	1991/02	2004/03	108 220	54.15	-43 -43	2.12 -	0.07	48.71
NORTHERN COAL FIELDS LIMITED										
38.	Dudhichua OC Phase-I	10.0 Mty	1992/08 2001/03	2004/03	0 0	1281.39	47 0	120.82 -	98.22	1233.43
39.	Nigahi Expn. OC	10 Mty	1997/07	2004/03	0 0	1846.49	0 0	287.39 -	139.80	1369.45
MAHANADI COAL FIELDS LIMITED										
40.	Natraj Ug Ori	0.64 Mty	2001/01	2004/01	0	92.11	0	3.49	0.04	1.86
41.	Jaganath Ug	0.67 Mty	2002/03	2010/03	0	80.75	0	5.45	-	0.49
42.	Talcher(W)Ug	0.52 Mty	2003/02	2010/03	0	85.05	0	-	-	-
43.	Lingaraj OcOri	5.0 Mty	2003/02	2007/03	0	98.89	0	-	-	-
44.	Hingula-II Oc	2.0 Mty	2003/02	2005/03	0	87.10	0	-	-	-
45.	Bharatur Ocp	6.0 Mty	2003/06	2006/06	0	95.87	0	-	-	-
46.	Basundhra OCP	2.4 Mty	2003/10	2007/10	0	176.55	0	-	-	-
WESTERN COAL FIELDS LIMITED										
47.	Naharia Ug Chindwara	0.36 Mty	1996/06	2004/03	12 15	46.17	0 0	5.11 -	0.26	23.60
48.	Kumbharhkani Ug Yeotmal	0.36 Mty	1998/12 2002/07	2005/03	0 0	34.91	-39 0	6.21 -	2.67	19.82

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
49.	Conv.Kamptee Ug To Ocp	0.65 Mty	2000/05	2007/03	0	88.39	0	15.84	6.68	31.65
50.	Adasa Ug Nagpur	0.21 Mty	2000/12	2006/03	12	39.87	0	3.82	0.46	1.58
51.	Dhurwasa Oc Wardha	0.55 Mty	2001/08	2007/03	12	62.74	0	4.93	1.06	6.42
52.	Tandsi Ug Exp	0.59 Mty	2001/07	2005/03	12	69.06	0	8.20	0.12	10.77
53.	Kalgaon Oc	0.4 Mty	2001/08	2006/03	0	74.97	0	2.03	0.86	1.48
54.	Gauri-Deep Oc Ballarpur	0.4 Mty	2001/11	2010/03	0	86.21	0	1.68	-	0.25
55.	Urdhan Ocp Pench	0.5 Mty	2002/05	2006/03	0	43.50	0	4.65	0.06	3.60
56.	Makardhokra II Oc	0.5 Mty	2003/01	2005/03	0	44.62	0	1.76	0.27	20.35

SINGARENI COLLIERIES COMPANY LIMITED

57.	Ktk-8 Incl Ug W'gal AP	0.686 Mty	1995/12	2008/03	0	41.54	20	3.55	-	0.16
58.	Ktk-9 & 9A Ug	0.48 Mt	1996/08	2005/03	0	43.41	0	0.05	-	0.18
59.	Ktk-3 Incl Ug Warangal	0.30 Mt	1996/08	2007/03	0	47.33	26	5.40	4.25	20.35
60.	NO.21 Inc Bg Khammam	0.285 Mty	2000/02	2004/03	0	27.05	0	-	0.55	5.90
61.	Koyagudem Ocp	1.0 Mty	2000/11	2004/03	0	25.84	-34	0.70	1.40	7.94
62.	Manuguru Ocp IV	1.25 Mty	2001/02	2005/03	0	21.95	0	1.25	0.26	2.32
63.	VK-7 Continuous Miner	0.4 Mty	2001/08	2004/03	0	49.51	0	25.00	3.30	3.30
64.	Khairagura Oc Adilabad	0.72 Mty	2001/09	2005/03	0	47.46	0	-	0.22	0.97
65.	Chennur 1 & 1a Inc	0.416 Mty	2002/06	2005/03	0	34.94	0	0.21	0.85	26.79
66.	Chennur 2 Inc	0.312 Mty	2002/06	2006/03	0	28.33	0	0.16	0.62	9.44
67.	Ktk-2 Inc	0.416 Mty	2002/06	2005/03	0	35.35	0	0.27	2.35	30.26
68.	Ktk-5 Inc	0.41 Mty	2002/06	2004/03	0	40.19	0	0.35	2.25	31.16
69.	Ktk-6 Inc	0.312 Mty	2002/06	2005/03	0	29.90	0	0.12	0.65	19.19
70.	Ktk-7 Inc	0.312 Mty	2002/06	2008/03	0	33.01	0	0.75	0.03	0.11
71.	Kasipet Oc	0.60 Mty	2001/11	2005/03	0	47.29	0	10.00	-	-
72.	Ramagundam Oc-I(Lep)	1.50 Mty	2002/09	2006/03	0	49.18	2	3.00	0.45	0.45
73.	Sattupalli Ocp	0.7 Mty	2002/12	2008/03	0	43.44	0	1.30	0.15	0.40
74.	Srp Ocp-I Adilabad	0.60 Mty	2003/07	2008/03	0	48.93	0	3.30	-	-
75.	Manuguru Oc III	0.50 Mty	2003/07	2007/03	24	25.10	15	0.75	0.04	0.04
76.	Lhds of Gdk 8,9,10	0.614 Mty	2003/07	2005/03	0	21.85	0	3.30	-	-
77.	Bpa CC-II Extn.Adilabad	0.400 Mty	2003/12	2006/03	0	35.51	0	-	-	-
78.	Dorli Ocp-I Adilabad	0.700 Mty	2003/12	2006/03	0	48.68	0	-	-	-

SECTOR: FERTILISERS

BRAHMAPUTRA VALLY FERTILISER CORPORATI

79.	Namrup Plant Urea Revamp Assam	555000, mtpy	1997/10	2004/05	27	509.40	46	124.88	75.31	429.31
			2001/09		52		0	-		

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
RASHTRIYA CHEMICALS & FERTILISERS LTD										
80.	Nitric Acid plant Upgradn,Turbhe, Maharashtra		2003/05	2005/01	0	85.00	0	10.00	9.51	9.51
81.	Methyl Amines Expan.Proj,Turbhe,Mumbai		2003/07	2005/03	0	24.05	0	15.04	0.63	0.63
SECTOR: I & B										
ALL INDIA RADIO										
82.	New Broadcasting House Delhi		1996/02 2003/03	N.R. N.A.	N.A.	59.17 0	0	11.35	8.60	53.24
DOOR DARSHAN										
83.	D.D.Bh.Delhi Ic/Cb Ppfvan		1987/04 1994/11	2004/06	63 44	81.60	139 0	4.47 9.97	0.80	79.69
SECTOR: MINES										
NATIONAL ALUMINUM COMPANY LIMITED (NALCO)										
84.	Capacity Expn 1150 Th.TPA Smeltr/Cpp,Ori 120 Mwe cpp		1998/02	2004/04	23 45	2061.98	0	-	-	1593.05
85.	Spl.Grade Alumina Ora 26400	Tpa	1995/07	2004/04	52 98	56.78	0	-	1.80	51.17
86.	Inst.Of 8th Cp gen. Unit 120	Mwe	2001/02	2004/02	0 0	480.00	0	-	62.83	266.98
SECTOR: STEEL										
STEEL AUTHORITY OF INDIA LIMITED (SAIL)										
87.	Hot dip G'lnsg Plant At Dagaon,Assam		1997/01	N.A.	N.A.	50.50	18	-	-	15.90
88.	Up'grdn ERW Pipe Unit,Rourkela,Orissa		2002/03	2005/05	18 90	89.15	0 0	50.00 25.00	2.37	3.71
89.	Long Rail Facilities,Bhilai,Ch'garh		2002/09	2004/08	0	320.00	0	145.00 160.00	171.36	197.03
90.	Turbo Gener CPP,R'kela,Ori		2002/10	2004/10	0	32.03	0	7.50	6.56	6.66
91.	Re'Blding Coke Battery I Raurkela,Orissa		22003/03	2005/03	0	112.39	0	50.00	7.95	9.02
NATIONAL MINERAL DEVELOPMENT CORPORATION)										
92.	Pig Iron Plant MTPA Bastar,Ch'garh 0.3		1998/12	2006/06	20 29	298.68	0 0	193.87	7.87	25.45
SECTOR: PETROLEUM										
BHARAT PETROLEUM CORPORATION LIMITED										
93.	Ref.Moderni- Sation,Mumbai 11	MTPA	2000/12 2002/04	2004/10	13 39	1831.00	15 0	570.00	624.88	1157.00
94.	Mumbai-Mnmad pol pline 334	KMS	2001/04	N.R.	N.A.	336.07	0	100.00	30.52	235.80
GAS AUTHORITY OF INDIA LIMITED										
95.	Visakh-Secn- derabad lpg pipeline	1 MTPA	2001/01	2004/04	8 26	463.26	-6 -6	120.00	123.25	389.81
96.	Upgradation-Hbj Pipeline		2001/12	2004/01	-5 -15	2444.54	-17 -17	1800.00 1800.00	1986.78	2007.87
97.	Dahej-Hazira -Uran Pipeline		2002/12	2005/12	5	1416.00	0	50.00	1.97	2.53

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	GOVT. APPRO- VAL ORGNL (RVSD)	DATE OF COMMISSION- ING (LAST- REPORTED)	ANTI- CIPATED- DATE OF RUN IN MONTHS (% ON REVISED)	TIME OVER RUN IN (% ON REVISED)	% COST OVER RUN ON ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPEND- ITURE TILL	CUMMULATIVE EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	
HINDUSTAN PETROLEUM CORPORATION LIMITED											
98.	Green Fuels& Emission Ctl, Mumbai		2002/10	2005/12	8	27	1152.00	0	100.00	14.42	14.85
								0	55.00		
INDIAN OIL CORPORATION LIMITED											
99.	Integerated Paraxylene, Panipat		1999/06	2005/08	0	0	5104.00	21	221.00	457.49	966.92
100.	Panipat ref. Expansion		2001/10	2005/04	0	0	4177.00	24	800.00	718.88	1064.88
			2002/01		3	5		0	-		
101.	Linear Alkyl Lac Tpa Benzene 18.5		1999/08	2004/08	5	15	1317.00	6	225.00	449.91	709.71
			2001/05		5	6		6	-		
102.	Ms Quality Upgradation Mathura		2001/08	2004/12	4	11	1755.00	18	450.00	472.34	658.91
					4	18		18	-		
103.	Kbpl Conv.& Pol Ppat-Rew 8	Mmtpa	2002/02	2004/12	4	13	265.00	-13	100.00	104.96	148.50
					4	13		-13	100.00		
104.	Sidpur-Sang- Aner Pipelin 4 KM 506	Mmt	2002/02	2004/11	0	0	369.90	5	76.00	197.75	211.92
					0	0		5	120.00		
105.	Ms Quality Upgrad.faci.Haldia		2003/05	2005/07	0	0	391.00	9	10.00	15.51	16.40
					0	0		9	-		
106.	Ms Quality Upgrad.Fact.Vadodara		2003/07	2006/06	11	46	390.00	0	-	3.25	3.96
					11	46		0	-		
107.	Chennai-Trchy Madurai Pol Chennai TN		2003/07	2005/07	0	0	363.21	0	10.00	12.43	13.73
					0	0		0	50.00		
108.	Panipat-Rew. Pipeline Pol, Haryana		2002/01	2004/11	4	13	75.96	0	24.00	43.11	44.35
					4	13		0	25.57		
OIL & NATURAL GAS CORPORATION LIMITED											
109.	Mumbai High North Dev	Mmt Oil 24.8 Bcm Gas	2000/12	2005/12	0	0	2929.40	0	899.41	738.00	1293.86
					0	0		0	-		
110.	Ior Gandhar Gujarat	Mmt Oil 4.82	2000/12	2004/12	9	23	692.45	14	33.29	38.13	156.41
					9	23		14	-		
111.	Ior Scheme Neelam, W.offshore		2001/01	2004/10	15	50	347.69	0	62.44	22.16	72.77
					15	50		0	-		
112.	Ior Scheme Kalol, Guj.	Mmt 2.65 Bcm 0.46	2000/09	2007/03	0	0	99.67	0	19.92	-	47.99
					0	0		0	-		
113.	Ior Scheme North Kadi Gujl.	Mmt 0.9	2000/09	N.R.	N.A.	N.A.	62.86	0	8.00	0.32	36.04
					N.A.	N.A.		0	-		
114.	Ior Scheme Sobhasan	Mmt 1.308	2001/08	2005/03	0	0	71.92	0	9.74	3.61	28.63
					0	0		0	-		
115.	Ior Lakwa- Lakhmani, Asm	Mmt 6.17	2001/09	2007/03	0	0	345.10	0	37.00	28.33	28.55
					0	0		0	-		
116.	Ior Geleki, Asm	MMT 3.94	2001/09	2007/03	0	0	390.09	0	4.00	0.03	0.11
					0	0		0	-		
117.	Ior - Rudra Sagar, Asm	MMT 1.38	2001/09	2006/03	0	0	113.90	0	20.65	17.28	17.66
					0	0		0	-		
118.	Mumbai High South Dev.		2001/10	2007/07	0	0	5255.97	0	855.56	75.76	235.29
					0	0		0	-		
119.	Dev.D-1 Prospect	MMT 4.75	2002/09	2005/03	0	0	310.32	0	10.00	0.10	0.10
					0	0		0	-		
120.	Dev.of Basse In East, W.offshore		2003/04	2006/03	0	0	985.17	0	2.78	-	-
					0	0		0	-		
121.	Dev of G1 & G15, E.offshore		2003/04	2005/03	0	0	429.82	0	-	20.47	20.47
					0	0		0	-		
122.	C2-C3 & Lpg Rec.From Lng Dahej, Guj.		2003/12	2006/06	0	0	900.92	0	-	-	-
					0	0		0	-		
123.	Bombay High-Uran Trunk P.Line, M'rstra		2003/12	2005/05	0	0	2792.50	0	3.33	1.21	1.21
					0	0		0	-		
CHENNAI PETROLEUM CORPORATION LIMITED											
124.	Refin.Expn. and MOD. Chennai 3	MMTPA	2000/07	2004/06	11	31	2360.38	0	713.59	728.33	1975.96
								0	-		

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SECTOR: POWER										
NORTH EAST ELECTRIC POWER CORPORATION										
125.	Tuirial He Pr.Aizwal	MW 2*30	1998/07	2006/07	0 0	368.72	0 0	48.00 -	56.66	159.09
NATIONAL HYDRO-ELECTRIC POWER CORPORAT										
126.	Dulhasti Hep Doda,J&K	MW 3 X 130	1982/11 1989/07	2004/11	44 20	4227.92	2205 19	496.43 406.77	294.51	4034.40
127.	Dhauliganga H.E.P.-I HP	MW 4 X 70	1991/04 2000/07	2005/03	0 0	1578.31	162 0	328.43 338.92	338.00	1281.55
128.	Chamera H.E. Project HP	MW 3 X 100	1999/05	2004/05	0 0	1684.02	0 0	375.91 365.00	293.61	1899.80
129.	Loktak D/S Hep	MW 3 X 30	1999/12	2008/12	30 38	578.62	0 0	22.35 3.98	3.80	24.30
130.	Teesta He Proj.St-V,Skm	MW 3 X 170	2000/02	2007/02	0 0	2198.04	0 0	275.00 263.72	277.12	975.44
131.	Parbati Hep St.-II HP	MW 4 X 200	2002/09	2009/09	0 0	3919.59	0 0	318.01 275.00	280.81	682.31
132.	Subansiri Lower Hep Asm	MW 8 X 250	2003/09	2010/09	0 0	6285.33	0 0	270.00 253.00	209.79	260.99
133.	Sewa H.E.P. J & K	MW 3 X 40	2003/09	2007/09	0 0	665.46	0 0	91.08 65.00	55.75	87.79
134.	Teesta Low Dam Stage-II	MW 4 X 33	2003/10	2007/03	0 0	768.92	0 0	142.17 68.07	45.68	70.20
TEHRI HYDRO DEVELOPMENT CORPORATION LI										
135.	Tehri HEP-I U'khand	MW 4 X 250	1994/03	2004/03	60 100	5209.10	76 76	- -	583.82	5328.37
136.	Koteshwar Hep	MW 4 X 100	2000/04	2006/03	0 0	1301.56	0 0	- -	85.93	167.59
SATLUJ JAL VIDYUT NIGAM LIMITED										
137.	Nathpa Jhakri Hep,Kinnaur	MW 6 X 250	1989/04 1998/06	2004/07	28 18	8656.61	416 13	963.05 819.39	788.90	7958.83
NATIONAL THERMAL POWER CORPORATION										
138.	Talcher Stpp St-II,Ori	MW 4*500	1999/01	2006/02	0 0	7682.00	16 16	869.93 881.25	557.35	3936.11
139.	Rihand Stpp St-II UP	MW 2 X 500	2001/05	2006/05	0 0	4044.53	19 19	771.81 762.66	690.33	1392.69
140.	Ramagundam Stpp St-III AP1	MW X 500	2001/08	2005/08	0 0	2072.45	16 16	613.09 505.85	435.04	989.54
141.	Kol Dam Hep Bilaspur HP	MW 4 X 200	2002/10	2009/04	0 0	5340.07	18 18	303.57 333.88	196.66	526.80
142.	Vindhyachal Stpp-III MP	MW 2X500	2003/02	2007/08	0 0	4201.50	2 2	250.00 458.68	394.26	394.66
143.	Kahalgaon Stpp ST-II	MW 2 X 500	2003/07	2007/05	0 0	4002.28	0 0	251.00 299.39	216.15	218.43
POWER GRID CORPORATION OF INDIA LIMITE										
144.	Tehri Tr. System,Tehri	KV 800 Ckm 3000	1994/03 2002/07	2004/12	24 23	721.62	71 3	59.94 72.35	75.71	679.08
145.	Uldcs For Eastern States		1998/09	2004/12	15 25	396.51	37 37	98.79 97.81	86.62	200.72
146.	Kaiga Naren-dra Tr. Sys.	KV 400 ckm 212	1999/11	2006/03	40 111	135.14	78 78	17.12 13.11	46.67	93.52
147.	Memramundali -Jeypore D/C	400 KW- 912 CKM	2000/10	2004/01	9 30	166.51	0 0	23.99 21.69	21.46	135.41
148.	Madurai-Thiru Vananthapur	414 KW- 630 CKM	2000/10	2004/09	11 31	207.15	6 6	63.06 72.67	60.22	168.08

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED COST	2003-2004 ORIGINAL (revised)	ANNUAL B.E EXPENDITURE (R.E) TILL	CUMMULATIVE EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
149.	Dhaulinganga Trans.		2001/01	2005/01	0	150.53	0	66.56	56.77	91.93
					0		0	50.19		
150.	Uldcs-W. region Wr States		2001/02	2005/08	30	226.71	-14	82.20	31.98	70.55
					125		-14	56.21		
151.	Tr.System Str'ng Bihar	KV 220 Ckm 410	2001/08	2004/06	4	162.88	0	51.43	36.46	86.54
					13		0	46.61		
152.	Substn.400/220 Kv Khnwa	400 KV 120 CKM	2002/01	2005/01	0	109.77	0	48.74	45.57	59.15
					0		0	38.14		
153.	Hvdc Back To Back Gazuvaka	MW 500	2002/01	2005/03	2	769.25	0	182.10	158.68	213.47
					6		0	154.93		
154.	400 Kv Dc-II Kah.-Bihar		2001/12	2004/12	6	135.77	0	42.25	57.70	96.14
					20		0	57.68		
155.	Ramagundam-III Tr.Syst.		2001/08	2005/08	0	390.12	0	162.15	133.17	232.43
					0		0	126.08		
156.	Ranganadi-0 Tr. 132 Kv	CKM 44	2001/08	2004/03	7	27.25	0	8.92	4.14	11.52
					29		0	8.05		
157.	Baripada 400 KV S/S	CKM 38	2001/10	2004/06	2	66.24	0	20.21	16.26	21.58
					7		0	29.04		
158.	Gangtok New 132 KV S/S	CKM 130	2002/01	2004/07	0	40.79	-11	21.03	10.37	12.11
159.	Dulhasti Com Tr. System	CKM Kv 415 400	2002/07	2006/07	0	567.05	0	77.42	80.51	302.15
					0		0	76.84		
160.	Tala-Siligri Tr. Line	CKM Kv 553 400	2002/07	2005/06	8	253.29	9	76.55	124.42	142.84
					30		9	124.29		
161.	Tarapur 3&4 tr.system	Ckm kv 316.3 330	2002/09	2005/09	0	237.00	0	66.00	54.28	67.69
					0		0	42.28		
162.	Raipur-chand rapur 400kv	ckm 690	2003/03	2005/12	0	248.60	0	73.00	100.09	100.09
					0		0	70.18		
163.	Sys.strength -ing in er	ckm 420k	2003/02	2006/04	-1	247.91	0	28.70	9.37	9.37
					-3		0	24.66		
164.	Rihand-ii transmission nr states	ckm 2127 400 k	2002/12	2005/12	0	1044.44	0	289.60	297.05	360.26
					0		0	249.52		
165.	Sys.strength ing in n.rgn	ckm kv 83 400	2003/02	2006/11	3	143.29	0	28.70	3.38	3.38
					7		0	29.66		
166.	Tr.system with talahep		2003/06	2006/06	0	1980.70	0	12.00	12.56	12.56
					0		0	21.29		
167.	400 kv s/s at narendra	kv 400	2003/02	2005/08	0	60.51	0	-	-	-
					0		0	-		
168.	N'sagar-cud & gooty-bng	kv 400	2002/10	2006/04	0	57.93	0	-	-	-
					0		0	-		
169.	Raipur-rour kela d/c	kv 400	2003/01	2005/01	0	98.10	1	60.59	36.09	36.09
					0		1	31.09		
170.	System strengthening-in northren re.		2004/01	2006/11	4	271.80	0	-	-	-
					13		0	-		
171.	Vindhyachal-korba	400 kv s/c line	2004/01	2006/10	0	164.02	0	-	-	-
					0		0	-		
172.	Sys. Strengthening -iv sothern reg.	400 kv s/c line & d/c	2004/01	2006/07	0	101.94	0	-	-	-
					0		0	-		
173.	Sys. Strengthening - ii up/rajasthan	400 kv d/c line, sub-station	2004/01	2006/12	2	247.78	0	-	-	-
					6		0	-		
174.	Tr. System - teesta-v,hep	400 kv d/c line, sub-station	2004/01	2007/03	0	208.75	0	-	-	-
					0		0	-		
SECTOR: HEALTH & FW										
HEALTH & FAMILY WELFARE										
175.	Neig institute of h&fw	beds 580	1986/05	2005/03	0	422.60	494	65.00	97.08	124.19
			2001/02		0		0	-		
176.	Biologicals n.institute		1992/03	2005/03	0	269.24	286	25.10	24.00	128.91
			2001/02		0		0	-		
177.	Institute of med.sciences	beds 881	1986/06	n.a.	N.a.	89.02	368	-	-	-
					n.a.		368	-		

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SECTOR: RAILWAYS										
BRIDGES & STRUCTURES										
178.	Birupa mahadi:2nd brd		1997/04	2007/07	n.a.	113.00	21	-	7.70	12.39
179.	B'putra brdg, bogibil,Assam	kms 73.00	1996/04	2008/04	0	1767.00	77	60.00	53.09	130.24
180.	Cheygar-rebuilding		2000/02	n.a.	N.a.	37.95	25	-	-	0.39
181.	Rebuilding krishna bdg.		2000/03	n.a.	N.a.	36.32	101	-	-	3.62
LINE DOUBLING										
182.	Bobbili-gajapatina-garam	km 32	1990/04	n.a.	N.a.	37.90	29	-	-	36.14
183.	Kuppam-whitefield	kms 81.21	1992/03	n.a.	N.a.	137.49	27	27.00	21.99	125.68
184.	Gajapatia-nagaram-viz-	km 23	1993/04	n.a.	N.a.	32.11	10	-	-	30.38
185.	Rajatgarh -nergundi ta-	kms 25	1994/04	n.a.	N.a.	75.00	82	-	-	73.82
186.	Akaltara-champa 3rd lin	kms 37	1994/04	n.a.	N.a.	53.61	34	-	-	47.10
187.	Calicut-mangalore, sr	kms 221	1996/02	n.a.	N.a.	563.08	135	25.00	16.55	502.28
188.	Kanpur-panki 3rd line, nr	kms 9	1995/04	2005/06	54	64.09	220	-	-	49.01
189.	Tundla-yamuna br;nr	kms 21	1995/04	n.a.	N.a.	31.55	28	-	-	31.28
190.	Gurap-shaktigarh, 3rd	kms 25.42	1996/04	2005/03	n.a.	52.65	27	20.00	13.31	44.47
191.	Gorakhpur-sahjanwa, ner	kms 17.70	1997/04	n.a.	N.a.	61.51	0	7.94	7.38	8.93
192.	V'wada-krishna 3rd line	kms 5.05	1996/04	n.r.	N.a.	41.86	78	-	-	40.53
193.	Hospet-guntakal, scr	kms 115.40	1996/03	2004/06	54	154.14	46	35.00	27.87	84.73
194.	Gudur-renigunta, scr	kms 83.17	1997/04	n.a.	N.a.	167.43	20	18.00	30.98	130.90
195.	Irugur-coimbatore, sr	kms 17.70	1996/04	n.a.	N.a.	38.66	54	7.28	2.59	12.23
196.	Nergundi- cuttack r'pur	kms 26	1997/04	2005/12	n.a.	112.86	7	-	26.69	88.53
197.	Champa-saragbundia		1997/04	n.a.	N.a.	56.57	42	-	-	14.29
198.	Rahama paradeep ser		1997/04	n.a.	N.a.	40.96	10	-	-	12.81
199.	Kengerri ram anagaram	kms 32.43	1996/03	2004/02	n.a.	58.85	31	5.00	1.74	2.04
200.	Sarona bhilai 3rd line		1997/04	n.a.	N.a.	48.61	46	-	11.00	46.00
201.	Karpurigram-siho, er	kms 26	2000/07	n.a.	N.a.	30.98	0	-	-	8.03
202.	Amroha-moradabad, nr	30.0 kms	1999/04	2004/09	n.a.	65.92	35	6.00	12.48	58.67
203.	New delhi-tilak bridge nr:new delhi delhi	2.639 kms	1998/04	n.a.	N.a.	34.00	-6	10.00	6.67	12.44
204.	Utratia-chaudrauli-s'pur	28km + 9 km	1998/04	n.a.	N.a.	65.84	40	5.00	4.49	19.22
205.	K-puram-cali-cut-shoran	kms 86	2001/03	n.a.	N.a.	178.23	0	30.00	23.95	106.87
206.	Divya-kalyan 5th/6th line	kms 10.73	2001/03	n.a.	N.a.	48.06	1	-	-	38.99

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSION- ING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
207.	Jall.-p'kot jammu tawi	kms. 203	2002/03	2007/06	0	408.70	0	21.83	52.90	92.03
208.	Gooty reni-gunta-ii,scr	151	2002/05	n.a.	N.a.	346.99	14	40.00	11.53	34.96
209.	Harisc'pur-k'ganj, nfr	kms. 30	2001/02	n.a.	N.a.	63.22	0	10.01	11.29	11.90
210.	Amroha-kankather, nr	kms. 31	2000/04	n.a.	N.a.	56.98	0	8.00	10.70	30.88
211.	Kalapipal - panda(wr)	kms. 41.49	1990/04	n.a.	N.a.	97.64	0	18.00	5.40	6.55
212.	Akodia-moh.-khhera-shuj'p	Kms. 13.5	2003/04	n.a.	N.a.	35.11	0	1.00	-	-
213.	Attipattu-korukupet, sr	kms 15	1999/04	n.a.	N.a.	70.56	76	15.00	4.25	13.34
214.	Ernakulam-mulanturutti	kms 17.37	2001/04	n.a.	N.a.	58.23	66	3.88	6.11	13.12
215.	Pattabiram-arakkonam, sr	kms 41.89	2002/04	n.a.	N.a.	71.94	0	3.88	12.76	12.76
216.	Ambathurai-kodaiknal, sr	kms 14.56	2003/04	n.a.	N.a.	22.94	0	3.88	-	-
217.	Chennai-kurukkupet	kms 4.10	2003/04	n.a.	N.a.	59.57	0	3.88	-	-
218.	Mavelkkarai kayankulam	kms 7.88	2003/04	n.a.	N.a.	21.84	0	3.88	0.13	0.13
219.	Cheppad - kayankulam	kms 7.76	2003/04	n.a.	N.a.	21.48	0	3.88	0.02	0.02
220.	Mavelikara-chengannur	kms 12.3	2003/04	n.a.	N.a.	21.48	-36	5.00	-	-
221.	Madurai-dindigul, sr	kms 63	2003/04	n.a.	N.a.	73.19	0	-	-	-
222.	Chennai-beach-attipattu	kms 22.1	2003/04	n.a.	N.a.	50.23	0	-	-	-
223.	Jafrabad-utratia ph-2	kms 34	2000/04	2005/03	0	64.20	0	8.50	9.03	18.44
224.	Rohtak-jakhal	kms 52	2003/04	n.a.	N.a.	44.49	-6	-	-	-
225.	Sahibabad-anand vihar	kms 16.4	2003/04	n.a.	N.a.	49.58	0	-	0.01	0.01
226.	Panskura-hadia(ph.2) ser west bengal	kms 14	2001/04	n.a.	N.a.	26.02	-46	10.50	0.06	0.55
GAUGE CONVERSION										
227.	Adilabad-mudkhed	kms 162	1996/08	2007/03	144	199.06	69	30.00	29.98	59.78
228.	Nimach-ratlam, wr	kms 135.95	1993/04	n.a.	N.a.	167.51	158	30.00	14.56	54.49
229.	Rajkot-veraval, wr	kms 281	1992/04	2004/03	96	363.80	223	35.00	78.11	202.15
230.	Arsikere-hassan-manglor	kms 236	1995/04	2004/12	57	312.42	68	2.00	36.74	245.12
231.	Hotgi-gadag, swr	kms 300	1997/03	2006/03	97	318.66	69	-	37.94	200.72
232.	Mathura-achnera, ncr	kms 35	1994/04	2006/03	36	318.66	77	10.00	37.94	200.72
232.	Mathura-achnera, ncr	kms 35	1995/04	n.a.	N.a.	33.67	-4	-	-	0.10
233.	Agra-bandikui	kms 152	1995/04	2005/03	63	161.03	81	-	22.15	39.38
234.	Rupsa-bangri-ipasi, ser	kms 89.4	1996/02	n.a.	N.a.	50.54	-13	14.75	2.07	14.37
235.	Viramgam-bhildi, wr	kms. 157	1990/04	2004/06	108	119.75	-23	31.00	30.83	47.16
236.	Trichy-nagore-karaikal	kms 200	1995/11	n.r.	N.a.	213.35	52	12.00	6.56	91.44
237.	Miraj-latur road, cr	kms 374	2002/11	2004/06	n.a.	332.34	25	-	17.52	187.78
			1993/04	n.a.	N.a.	332.34	48	25.16	17.52	187.78
			2002/04	n.a.	n.a.		3	-		

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
238.	Lumding-silchar	kms 291.53	1996/04 2002/05	n.r. 2004/04	N.a. n.a.	1491.61	130 6	75.00 -	56.93	241.91
239.	Ph i:mansi-saharsa	kms 43.61	1996/04	n.a.	N.a.	89.50	62	-	-	27.06
240.	Ajmer-u'pur chittaurgarh	kms 300	1996/09 2002/01	n.a.	N.a.	455.18	74 5	-	29.14	65.82
241.	Gondia-jabalpur,secr	kms 265.45	1997/02	n.r. 2003/12	N.a. n.a.	511.86	44 44	-	7.15	59.94
242.	Surendrangr bhavanagar	kms 421.60	1997/03	n.a.	N.a.	528.49	21 21	15.00 61.50	77.64	454.57
243.	Kanpur-k'gnj-mathura,ner	kms 545.50	1997/03 2001/03	n.a.	N.a.	658.11	67 0	23.20 38.20	41.83	157.47
244.	Villupuram pondicherry	kms. 38	1997/04	n.a.	N.a.	43.83	46 0	10.00 11.20	11.87	30.69
245.	Naupda gunupur	kms. 90	1997/04	n.a.	N.a.	46.53	0	-	-	-
246.	Delhi-rewari 2nd line,nr	kms 79	1995/04	n.a.	N.a.	69.00	63 55	-	-	39.26
247.	Hubli-ankola,swr	kms 167	1995/04 2000/04	n.a.	N.a.	995.58	339 0	15.00 -	11.86	49.03
248.	Ranchi-lohardaga,ser	kms. 133	1997/04	2006/03	n.a.	185.31	-4 -4	17.34 13.50	13.14	52.71
249.	Luni-barmer-munabao,nwr	kms 297	1997/04	2004/03	n.a.	283.94	18 18	-	42.00	176.41
250.	S'bad-m'khed-j'pet-b'han	kms 269	1988/08 1998/06	n.a.	N.a.	278.99	183 1	30.00 60.35	60.35	208.88
251.	Madurai-rameswaram(sr)	kms 162	1998/07	n.a.	N.a.	243.00	26	10.00	22.56	28.90
252.	Kathakal-bhairabhi(nefr)	kms 84.15	1999/02	n.a.	N.a.	88.87	0 0	-	-	-
253.	New j'paiguri bonggaigon	kms. 417.00	1998/11 1999/02	2004/06	15 29	723.00	35 38	65.00 -	162.61	577.10
254.	J'ngr-darbhanga-n'ganj	kms 259.13	1997/04	n.a.	N.a.	324.73	39	-	11.52	25.57
255.	Gandhidham-palanpur,wr	kms 313	1998/04	n.a.	N.a.	344.63	8 -4	100.00 53.17	53.17	80.52
256.	Villupuram-katpadi (sr)	kms 161	2000/02	n.a.	N.a.	240.00	37 37	1.00 -	1.98	2.08
257.	Trichy manamadurai	kms 150	2000/02 2002/05	n.a.	N.a.	187.81	7 0	5.00 -	0.55	1.03
258.	Katihar-jogbani(nefr)	kms. 200.00	2001/09 2001/09	n.a.	N.a.	402.98	303 0	21.00 -	44.24	78.08
259.	Tahanjavurvillupuram	kms 192	2001/10	n.a.	N.a.	231.00	4 4	15.00 24.95	42.58	49.89
260.	Fatua-i.purbihars-bbiga	kms 59.5	1998/07	n.a.	N.a.	78.04	0 0	-	-	15.96
261.	Ankola-purna scr	kms. 210	2000/02 2002/02	n.a.	N.a.	245.22	8 0	15.00 -	14.61	19.39
262.	Kaptanganj-thawe-siwan	kms, 233.50	2001/09	n.r. 2005/03	N.a. n.a.	320.10	0 0	10.00 9.00	10.02	16.10
263.	Gonda-gorakhpur-a.ngr.	kms 260.17	2002/03	n.a.	N.a.	381.17	-1 -1	19.94 13.44	16.50	18.00
264.	Quilon-tirunelveli-tenks	kms 357	1998/03	n.a.	N.a.	577.61	106 106	12.00 34.95	57.81	137.70
265.	Tirchpalli-nagorekarakal	kms 200	1995/09 2002/11	n.a.	N.a.	213.35	113 25	12.00 -	6.56	91.44
266.	Shimoga-talaguppa	kms. 97	1992/12	n.a.	N.a.	46.00	0 0	0.01 -	1.30	2.45
267.	Cuddlore-salem, sr	kms. 191	1999/04	n.a.	N.a.	261.10	31 31	0.10 10.00	8.63	40.70
268.	Bankura -damodar (ser)	kms. 96	1998/03	2005/03	0 0	111.90	0 0	24.86 -	9.51	37.12
269.	Gonda-b'rach-s'pur-l'now	kms 60	1997/04	n.a.	N.a.	73.42	0 0	0.50 -	0.44	0.64
270.	Tirupati-p'kala-katpadi	kms. 104	1992/04 2000/04	n.a.	N.a.	190.36	165 46	12.90 -	12.90	149.97

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSION- ING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ON ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPEND- ITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
METROPOLITAN TRANSPORT PROJECTS										
271.	Thane-turbhe -nerul-vashi	22.60 kms	1992/05	n.a.	N.a.	403.39	0	1.00	39.17	301.08
272.	B'pur-s'wood -uran elec.	27 kms	1996/03 1997/07	n.a.	N.a.	495.44	23 23	1.00	12.42	50.95
273.	Kurla-bhand- up,5&6th p.i	10 kms	1995/04	n.a.	N.a.	102.00	105 7	10.00	4.12	79.18
274.	Tru-vellach- eri,mrts ext	11.08 kms	1996/04	2005/03	36 51	691.04	14 14	15.00	29.52	502.64
275.	Bhandu-thane 5&6th lin ii	7 kms.	1997/04	n.a.	N.a.	83.57	79 47	10.00	5.51	41.26
276.	Gc-chennai- chengalpattu	116 kms	1999/04	n.a.	N.a.	622.52	34 34	34.00	50.56	221.84
277.	Elec.barasat -hasnabad	60.00 kms	1998/04	2004/06	27 57	37.70	0 0	1.33 2.55	1.38	21.51
278.	Borivili- virar,wr	25.84 kms	1995/04	2005/03	57 92	383.94	18 -4	115.00 69.02	69.02	269.87
279.	Tollyganj - garia (mtp)	8.7 kms	2000/03	2007/06	6 7	907.69	0 0	50.00	39.74	150.00
280.	Kolkatta ci-rcular rly.	39.25 kms	1999/03	2004/12	0 0	269.50	-25 -25	35.00	12.94	93.82
NEW LINE										
281.	Jammu tawi- udhampur,nr	53.00 kms	1981/03 1990/03	2004/04	40 17	510.00	920 25	60.00	59.78	483.00
282.	Nangaldam- talwara,nr	113 kms.	1981/03 1985/05	2008/03	156 93	210.00	457 40	12.31 19.73	20.01	89.16
283.	Tamluk digha ser	88.9 kms	1984/03	2005/06	99 63	293.97	572 281	15.00 15.90	8.90	235.09
284.	Guna-etawah, ecr	348.25 kms	1985/04 2001/01	2005/03	132 123	400.00	152 46	-	5.12	316.04
285.	Lakshmikanta pur-namkh,er	48 kms	1987/03 1990/04	2004/03	96 89	100.89	147 0	7.00	9.95	94.03
286.	Eklakhi- balurughat	113.00 km	1986/01	n.a.	N.a.	274.41	646	15.00	27.31	204.58
287.	Duohnoi- depa	15.50 kms	1994/04 1992/04	n.r.	N.a.	22.33	0 0	0.01	-	0.50
288.	Daitari-keo- njhar bansp.	147 kms	1993/03 2000/11	2004/12	84 147	590.60	144 47	-	47.41	369.48
289.	Pedapalli- k'ngr-nzmbad	177 kms	1994/12 1997/04	n.a.	N.a.	383.03	208 0	15.00 13.22	13.22	86.67
290.	Amravati- narkher,cr	138 kms	1994/06 1996/07	2005/03	69 115	284.27	135 62	10.00 28.80	16.75	95.75
291.	Howrah-amta- champadanga,	73.5 kms	1974/04 2001/07	2007/03	n.a.	154.30	391 0	5.00 9.60	4.89	68.31
292.	Udhampur-s'- ngr-b'mulla,	290 kms	1995/03	2007/08	77 107	3564.00	43 43	500.00	501.82	1291.60
293.	Lanjhigarh- junagarh,	56 kms	1993/04	n.a.	N.a.	119.24	19	-	5.71	18.93
294.	Dalirajhara- jagdalpur	235 kms	1995/04	n.a.	N.a.	369.00	0	-	0.07	0.52
295.	Panvel- karjat,cr	28.05 kms	1996/02	n.a.	N.a.	137.44	54 29	20.00 27.00	17.68	106.43
296.	Godra-indore dewas-maksi	344.90 kms	1989/04	n.a.	N.a.	1007.14	239 0	20.00 2.00	0.22	62.21
297.	Kottur- harihar,swr	65 kms	1995/04	2005/04	72 150	124.13	88 88	5.00	7.43	9.81
298.	Kumarghat- agartala	109 kms	1996/04	2007/03	n.a.	895.00	56 56	85.00	38.20	297.87
299.	Sakri- hassanpur	76 kms	1996/12	n.a.	N.a.	89.70	-7	-	-	20.65
300.	Manderhill- dumka-r'hat	130 kms	1995/04	2007/03	n.a.	254.07	38 0	10.00	19.67	60.41
301.	Hassan-bang- lore-s'b'gol	166 kms	1997/02 2003/01	n.a.	N.a.	412.91	40 0	26.00	37.23	120.74

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
302.	Ahmednagr-pa- rli vaijnath	kms 250	1997/02	n.a.	N.a.	353.00	0	15.37	4.12	10.45
303.	Dausa-ganga- pur city,nwr	kms 92.67	1997/02	n.a.	N.a.	217.93	44	-	14.98	15.30
304.	Karur-salem, sr	kms 85	1997/02 2000/10	n.a.	N.a.	229.88	48 0	15.69 -	11.20	64.69
305.	Muzaffarpur- s'marhi,ecr	kms 62.72	1997/03	n.a.	N.a.	210.79	111 111	- -	12.19	22.81
306.	Khagaria- k'asthan,ecr	kms 44	1997/03	n.a.	N.a.	162.87	108 122	- -	3.03	8.84
307.	Nandyal- yerraguntla	kms 126	1997/03	n.a.	N.a.	164.36	6 0	5.00 4.90	4.90	14.28
308.	Kadur-c'mag- alur-s'pur	kms 100	1996/04	2005/03	71 197	283.34	80 80	15.00 -	15.57	32.86
309.	Munirabad- mahbubnagar	kms 230.00	1996/04	n.a.	N.a.	449.60	19 -2	10.00 8.66	8.66	23.51
310.	Kalka-parwan oo nr	kms. 4.00	1997/04 1999/02	n.a.	N.a.	37.00	61 37	0.01 -	0.01	0.15
311.	Ara-sasaram ecr	kms 98	1997/07	n.a.	N.a.	191.00	59 59	- -	17.13	45.55
312.	Macherla- nalgonda(scr	kms 76	1998/07	n.a.	N.a.	265.67	113 113	1.00 0.15	0.15	0.25
313.	Koderma- r anchi(barkna	kms 189	1999/03	2006/03	8 11	1028.00	109 109	- -	93.04	149.35
314.	Dipu to karong,nefr	kms 123	1999/08	n.a.	N.a.	1600.00	100 100	3.00 -	-	0.02
315.	Lalitpur- satna-rewa	kms. 541	1998/09	n.a.	N.a.	925.00	0 0	- -	2.00	34.00
316.	Chandigarh- ludhiana,nr	kms 112.09	1997/07 1998/09	n.a.	N.a.	382.27	54 282	15.00 30.00	31.11	121.06
317.	Agra-etawah via fatebad	kms 110.50	1999/04	n.a.	N.a.	214.09	98 98	- -	0.54	27.53
318.	Angamali sabarimala	kms 120	1998/10	n.a.	N.a.	550.00	0 0	10.00 4.09	0.49	5.40
319.	Manikpur- cheoki	32.08 km.	2001/06	n.a.	N.a.	46.16	-4 -4	- -	-	8.11
320.	Panvel-jasai -jnpt	kms 28.5 km.	2001/10	n.a.	N.a.	53.23	0 0	20.00 -	0.31	0.81
321.	Puntamba- shirdi	kms 16.60	2002/02	n.a.	N.a.	48.78	52 52	10.00 7.91	4.19	12.56
322.	Bidar-gulbe- rga,scr	kms 140	1999/02 2003/06	n.a.	N.a.	369.70	53 0	15.00 14.65	14.65	20.01
323.	Kotlpalli- naraspur,scr	kms 58.25	2001/12	n.a.	N.a.	450.00	36 36	5.00 0.19	0.19	9.46
324.	Deoghar- dumka, er	kms 67	1999/02	2007/03	3 3	180.73	0 0	15.00 -	13.34	34.25
325.	Nl-maynaguri - jogighopa	kms. 261.62	2000/02	n.a.	N.a.	733.00	0 0	25.00 -	4.93	14.17
326.	Gandhinagar- kalol (nl)	kms. 20.49	2000/04	n.a.	N.a.	49.96	0 0	15.00 4.18	3.43	13.71
327.	Pakni- solapur	kms. 16.28	2002/03	n.a.	N.a.	38.52	16 0	15.00 -	0.48	0.71
328.	Banglore- satyamanglam	kms. 260	1999/02	n.a.	N.a.	225.00	63 63	0.10 -	-	0.22
329.	Deoghar - sultanganj	kms. 112	2000/04	n.a.	N.a.	373.44	171 171	9.00 -	8.24	43.02
330.	Baramati - lonand	kms. 54	1998/03	n.a.	N.a.	138.48	85 85	4.00 1.00	0.49	4.20
331.	Gadwal - raichur	kms 58.8	1998/04	n.a.	N.a.	108.91	18 18	5.00 4.99	4.90	9.14
332.	Kottayam - erumeli(sr)	kms. 44	1998/04	n.a.	N.a.	200.00	0 0	0.05 -	0.09	0.14
333.	Kuttipuram- guruvyar,sr	kms 36	1995/04 1996/03	n.a.	N.a.	137.71	244 53	1.00 -	6.00	6.72
334.	Tarn-tarn- goindwal	kms 21.5	1999/01	n.a.	N.a.	38.00	0 0	3.30 -	7.11	10.22

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED COST	ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
335.	Abohar-fazilka	kms 42.72	2001/09	n.a.	N.a.	86.44	0	0.21	0.11	2.02
336.	Tarakeswar - bishnupur	kms. 84.75	2000/04	n.a.	N.a.	276.00	75	1.00	0.49	22.65
FREIGHT OPERATION INFORMATION SYSTEM										
337.	Freightoperation.inf.sys cris		1984/03 1989/11 2000/11	2004/12	117 89	426.12	-18 -61	-	1.60	275.39
RAILWAY ELECTRIFICATION										
338.	Ambala-moradabad	kms 274	1993/03	2005/03	84 140	157.75	4 4	1.00	19.17	154.55
339.	Kharagpur-bhubaneswar	kms 540	1995/03 1997/03	2004/12	57 95	402.17	56 32	-	1.11	294.78
340.	Udhna-jalgaon	kms 306	1997/03	n.r. 2003/03	N.a.	140.98	13 13	-	90.60	199.50
341.	Ludhiana-mritsar(nr)	a kms 135	1998/11 1999/04	n.a.	N.a.	98.19	25 0	1.00	24.27	99.06
342.	Conv.existing gl500v dc		1996/07	2005/03	0 0	273.67	0 0	-	6.87	38.32
343.	Ernakulam-trivandrum		2001/05	2004/12	16 59	162.03	0 0	21.97 35.06	36.08	96.17
344.	Reniguntaguntakal		2000/06	2004/03	11 32	168.34	0 0	30.00 9.43	7.99	25.82
Traffic Facilities										
345.	Remod of yd. ph-i st-i,er	Kms 9.30	1987/03 1991/07	2004/03	93 84	30.90	54 37	0.10	0.96	41.17
346.	Mumbai cst remod;ph-i		1995/04	n.a.	N.a.	80.64	309 0	6.27	7.30	37.79
347.	Kurla psr. trm.fac.ph2s		1996/04	n.r. 2003/06	N.a.	39.44	13 0	0.01	-	16.86
348.	New delhi stn bldg,nr		1997/04	n.a.	N.a.	45.00	0 0	-	-	-
349.	Arakkonam katpadi auto		1997/04	n.a.	N.a.	22.98	0 0	-	-	0.38
350.	Stn.const.at gomtinagar		2003/04	n.a.	N.a.	68.31	0 0	12.00	10.87	10.87
WORKSHOPS & PRODUCTION UNIT										
351.	Rcf kapurthala,ph-ii,nr	coach 1000	1985/08 1989/02	2006/03	36 17	451.26	151 43	35.82 29.26	21.00	406.37
352.	60loco diesel shed	no. 60	1991/03	n.r. 2003/09	N.a.	39.89	71 71	1.00	-	33.67
353.	Clw-mfr.of high hp abb	kms. 150	1992/03	2005/03	24 18	39.91	34 34	0.53	1.12	33.46
354.	Kazipet-elec locoshed,scr	locos 100	1996/03	n.a.	N.a.	25.20	10 -14	1.56	2.75	15.87
355.	Ludhiana-elec.locoshe	locos 100	1996/08	2005/03	24 30	24.35	22 0	1.00	0.50	22.40
356.	Clw-elec. loco.aug.,er	170 loco/year	1997/07	2004/03	24 43	18.19	-30 -30	-	-	7.18
357.	Workshop augmentation	units 250	1998/05	2004/12	33 72	19.69	-8 0	5.50	0.60	2.73
358.	Wap aug.of capacity-ii	wheel sets 20000	1998/05	2004/03	0 0	47.71	1 1	9.32	2.31	39.26
359.	4000/3000 hp diesel locos		1999/04	2006/03	34 69	141.22	-9 -9	22.64	13.45	36.33
360.	Dlw-4000hp:i diesel locos		1998/10	2005/03	12 18	43.27	16 0	14.29	8.18	32.06

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED COST	ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
361.	Settingup of el.loco shed bokaro,er	100 electric locos shed	1996/04	2005/12	21 22	22.36	0 0	1.00 -	0.32	1.28
362.	Const.of 50 loco sheds	50 nos.	1997/04	2004/03	12 17	22.26	46 46	1.00 -	1.22	20.66
363.	Reduction in poh time		1999/04	n.a.	N.a.	20.57	10 10	- 1.05	1.38	19.60
364.	Icf-painting facilities		2001/03	n.a.	N.a.	26.05	-2 -2	10.68 -	0.10	6.77
365.	Icfaug.of facilities for		2002/03	2005/03	0 0	46.99	4 4	14.32 -	0.50	0.67
366.	POH OF UPTO 50 COACHES	COACHES 50	2003/04	N.A.	N.A.	98.74	0 0	16.13 -	14.00	14.00

BIHAR

SIGNALLING & TELECOMMUNICATIONS

367.	Repl.mw eqp, grk'pur- kth	ch 960	1991/04	n.a.	N.a.	38.05	69 69	- -	-	31.79
368.	Mumbai-kalyan train des		1996/04	n.a.	N.a.	35.79	38 38	- -	-	0.60
369.	Lonavala-pune auto bl	kms 64	1996/04	n.a.	N.a.	34.33	37 37	- -	-	-
370.	Vgm-g'dham, repl. Lever		1998/04	n.a.	N.a.	26.02	3 0	2.83 2.16	2.50	25.97
371.	Ccg-vr train describer	60 kms.	1995/04	2004/03	12 13	33.37	241 -1	10.00 4.00	3.67	28.40
372.	Wireless in pl.of p&t ca stations	47	1996/03	n.a.	N.a.	22.09	0 0	- -	-	14.99
373.	Repl.lever-b 'route -ops	stns. 19	2001/05	n.a.	N.a.	39.96	12 12	- -	-	0.54
374.	Repl.lever-a 'route-ops	stns. 16	2001/05	n.a.	N.a.	30.95	11 11	- -	-	0.95

SETTING UP OF NEW RAILWAY ZONES

375.	West cent. rly.zone(cr)		1997/05	n.a.	N.a.	41.67	0 0	- -	-	5.46
376.	East coast rly.zn.(ser)		1997/04	n.a.	N.a.	41.67	0 0	- -	-	6.89
377.	North west rly.zone(wr)		1997/02	n.a.	N.a.	41.66	0 0	- -	-	5.22

SECTOR: ROAD TRANSPORT & HIGHWAYS
NATIONAL HIGHWAYS AUTHORITY OF INDIA

GOLDEN QUADRILATERAL

378.	J'purbypass ph2 gq	km. 221-246	2000/04	2004/10	4 8	210.00	0 0	76.63 -	56.74	147.00
379.	M'pure-k'gar h gq	km. 273.5-363	2000/04	2004/12	-10 -15	644.00	0 0	107.50 -	265.90	302.90
380.	K'garh-nas'bad gq	km. 363.9-15	2000/04	2004/01	-4 -8	113.50	0 0	82.90 -	27.54	97.45
381.	Nas'bad-g'pura gq	km. 15-70	2000/04	2004/01	-4 -8	182.09	0 0	151.90 -	55.01	133.00
382.	G'pura-bh'war gq	km. 70-120	2000/04	2004/04	-1 -2	164.25	0 0	100.00 -	50.28	122.10
383.	B'wara-chi'garh gq	km. 120-183	2000/04	2004/04	-1 -2	202.88	0 0	115.70 -	70.19	159.50
384.	Chi'garh-m'war gq	km. 220-172	2000/04	2004/01	-4 -8	161.20	0 0	86.82 -	60.15	115.00
385.	M'war-udaipur gq	km. 172-114	2000/04	2004/04	-1 -2	170.00	0 0	132.70 -	91.12	151.70
386.	Udaipur-k'riaji gq	km. 278-340	2000/04	2004/02	-2 -4	245.91	0 0	98.51 -	101.50	202.10

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSION- ING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPEND- ITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
387.	K'riaaji-rtnp ur gq	km. 340-388	2000/04	2004/07	3 6	226.05	0 0	100.80 -	53.25	103.20
388.	Hi'ngr-chilo da gq	km. 443-495	2000/04	2004/12	12 27	175.00	-3 -3	71.90 -	24.97	28.07
389.	Surat-atul g q	km. 263-343	2000/04	2004/06	8 19	275.58	0 0	90.00 -	150.00	338.90
390.	Atul-kaijali gq	km. 343-382	2000/04	2004/01	9 25	174.59	0 0	60.00 -	64.10	210.30
391.	Katraj reali gn gq	km. 825-30	2000/04	2004/11	-3 -5	146.25	0 0	88.86 -	41.02	62.12
392.	Satara-kagal gq	km. 725-592	2000/04	2004/08	3 6	600.00	0 0	108.20 -	199.30	364.30
393.	M'tra brdr b lgm gq	km. 592-575	2000/04	2004/06	-6 -11	332.00	0 0	19.00 -	282.20	473.60
394.	Belgaum bypa ss gq	km. 575-495	2000/04	2004/07	7 16	115.90	0 0	78.83 -	40.87	96.13
395.	B'gaum-d'wad gq	km. 495-433	2000/04	2004/10	8 17	279.00	0 0	110.40 -	75.72	118.10
396.	Hubli-haveri gq	km. 404-340	2000/04	2004/12	12 27	260.93	0 0	100.30 -	37.93	87.33
397.	Haveri- harihar (gq)	km.	2000/04	2004/12	4 8	241.00	0 0	120.00 -	40.92	81.02
398.	H'har-chi'du rga gq	km. 284-207	2000/04	2004/12	4 8	318.00	0 0	155.00 -	52.85	119.90
399.	Chi'durga by pass gq	km. 207-189	2000/04	2004/08	0 0	104.00	0 0	75.00 -	20.58	44.49
400.	Chi'durga-si ra gq	km. 189-122	2000/04	2004/08	0 0	304.00	0 0	155.00 -	66.96	129.40
401.	Sira-tumkur gq	km. 116-75	2000/04	2004/08	0 0	184.00	0 0	85.00 -	52.61	108.10
402.	Hosur-k'giri gq	km. 49-94	2000/04	2004/01	-5 -10	213.00	0 0	143.60 -	51.54	147.40
403.	K'giri-v'bad i gq	km. 0-49	2000/04	2004/05	-1 -2	195.00	0 0	100.10 -	85.08	172.20
404.	V'badi-p'kon d gq	km. 49-100	2000/04	2004/09	3 6	223.00	0 0	91.88 -	63.87	135.00
405.	P'konda-w'pe t gq	km. 100-145	2000/04	2004/09	5 10	211.00	0 0	101.60 -	50.72	113.20
406.	W'pet-k'pura m gq	km. 106-70	2000/04	2004/01	-2 -4	130.00	0 0	75.96 -	44.98	101.70
407.	Kanchi-pmall i gq	km. 70-14	2000/04	2004/12	12 27	211.00	0 0	110.40 -	33.15	70.65
408.	D'kuni-l'gha t gq	km. 18-76	2000/04	2004/12	9 19	393.00	0 0	397.50 -	81.40	268.90
409.	K'ghat-kh'pu r gq	km. 72-142	2000/04	2004/06	6 14	375.00	0 0	293.80 -	94.00	316.80
410.	Kh'pur-l'nat h gq	km. 53-119	2000/04	2004/05	2 4	332.00	0 0	325.80 -	80.20	227.70
411.	L'nath-b'shw ar gq	km. 0-53	2000/04	2004/12	12 27	272.00	0 0	184.70 -	34.10	141.80
412.	B'sore-bhdrk gq	km. 137-199	2000/04	2004/06	4 9	227.25	0 0	97.64 -	23.76	94.21
413.	Bhdrk-ch'kho l gq	km. 61-136	2000/04	2004/06	6 14	305.30	0 0	185.10 -	48.10	224.90
414.	Bridgs gq (or-v)	km. 80-162 nh5	2000/04	2004/05	0 0	155.00	0 0	91.76 -	20.44	73.28
415.	Bh'war-khurd a gq	km. 388-418	2000/04	2004/05	4 9	140.85	0 0	108.00 -	19.40	87.04
416.	Khurda-s'kha la gq	km. 388-388	2000/04	2004/06	6 14	189.68	0 0	176.80 -	27.76	87.23
417.	S'khala-g'ja m gq	km. 338-284	2000/04	2004/12	8 17	225.00	0 0	142.30 -	15.76	69.42
418.	Ganjam-i'pur am gq	km. 284-223	2000/04	2004/12	10 22	256.55	0 0	159.50 -	10.60	91.50
419.	I'puram-korl am gq	km. 233-200	2000/04	2004/09	8 18	143.05	0 0	60.66 -	14.39	42.15

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
420.	K'lam-palasa gq	km. 200-171	2000/04	2004/09	8 18	135.11	0 0	74.48 -	17.33	48.71
421.	Palasa-s'kakulam gq	km. 171-97	2000/04	2004/12	12 27	324.00	0 0	89.00 -	40.20	158.30
422.	S'kakulam-ch'wati gq	km. 97-49	2000/04	2004/06	4 9	171.97	0 0	104.40 -	24.64	89.47
423.	Ch'wati-vizag gq	km. 49-28	2000/04	2004/05	3 7	200.00	0 0	89.63 -	40.80	153.40
424.	A'palli-tuni gq	km.48-49	2000/04	2004/11	0 0	283.20	0 0	1.25 -	110.09	123.10
425.	Tuni-d'varam gq	km. 300-253	2000/04	2004/11	0 0	231.90	0 0	1.50 -	33.27	117.10
426.	D'varam-r'mu ndry	km. 253-200	2000/04	2004/11	0 0	206.00	0 0	1.50 -	63.90	150.20
427.	D'cheru-gtam i gq	km. 200-165	2000/04	2004/06	6 14	130.80	0 0	42.87 -	13.90	65.23
428.	Bridges-ap19 v-v section	km. 162-200 nh-5	2000/04	2004/09	7 15	136.45	0 0	47.51 -	28.86	87.51
429.	G'tami-g'gol anu gq	km. 165-80	2000/04	2004/01	-1 -2	323.35	0 0	88.27 -	73.00	304.30
430.	Bridges-ap20 gq,w-sect.	km. 80-162 nh5	2000/04	2004/06	4 9	131.33	0 0	47.74 -	17.97	65.60
431.	Ch'pet-ongole gq	km. 358-291	2000/04	2004/09	9 20	319.21	0 0	176.90 -	30.60	151.00
432.	Ongole-kavali i gq	km. 291-222	2000/04	2004/12	8 17	321.41	0 0	222.30 -	59.80	169.50
433.	Kavali-nlr gq	km. 222-178	2000/04	2004/12	11 24	181.00	0 0	100.90 -	42.40	147.60
434.	Nlr by pass gq	km. 178-161	2000/04	2004/05	5 11	143.20	0 0	1.20 -	71.30	131.30
435.	Tada-chennai gq	km. 53-11	2000/04	2004/12	12 27	233.00	0 0	136.90 -	52.30	184.60
436.	Agra-s'habad gq	km. 200-251	2000/04	2004/12	-3 -5	367.49	0 0	157.60 -	68.86	153.60
437.	S'habad-etawa gq	km. 251-308	2000/04	2004/12	-3 -5	261.22	0 0	92.81 -	20.97	53.66
438.	Etawa-r'pur gq	km. 321-393	2000/04	2004/12	-3 -5	348.44	0 0	154.50 -	69.36	124.26
439.	Skdra-baunti gq	km. 393-470	2000/04	2004/08	0 0	323.62	0 0	156.50 -	49.12	163.42
440.	K'pur-fatepur gq	km. 470-483	2000/04	2004/12	-3 -5	495.35	0 0	260.40 -	98.90	216.80
441.	F'pur-khaga gq	km. 38-115	2000/04	2004/12	5 10	372.40	0 0	80.03 -	46.45	104.08
442.	Khaga-k'raj gq	km. 115-158	2000/04	2004/06	4 9	151.70	0 0	88.88 -	69.97	131.36
443.	Handia-varanasi gq	km. 245-317	2000/04	2004/12	5 10	286.00	0 0	88.46 -	81.95	154.34
444.	V'nasi-mohania gq	km. 317-329	2000/04	2004/11	-4 -7	467.93	0 0	186.20 -	96.49	200.89
445.	Mohania-sasar gq	km. 65-110	2000/04	2004/12	10 22	230.55	0 0	107.40 -	34.66	102.04
446.	S'ram-d'onson gq	km. 110-40	2000/04	2004/11	-4 -7	221.87	0 0	105.80 -	27.87	60.92
447.	D'on-son-aubad gq	km. 140-180	2000/04	2004/06	4 9	242.61	0 0	74.55 -	35.85	143.05
448.	Au'bad-b'chatti gq	km. 180-240	2000/04	2004/12	-3 -5	320.42	0 0	105.80 -	41.83	108.50
449.	Rajganj-b'karta gq	km. 240-320	2000/04	2004/11	-4 -7	452.71	0 0	241.80 -	61.94	138.70
450.	G'har-b'adda gq	km. 320-399	2000/04	2004/12	-3 -5	399.75	0 0	74.77 -	70.13	161.03
451.	P'garh-p'stt gq	km. 517-581	2000/04	2004/09	-3 -5	350.00	0 0	1.66 -	152.10	282.70
452.	P'sit-d'kunigq	km. 581-646	2000/04	2004/12	-2 -3	432.40	0 0	1.60 -	140.29	218.80

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED COST	2003-2004 ORIGINAL (revised)	B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
453.	V'nanda bridg & appch gq		2000/04	2005/12	6 10	641.00 7	7 -	-	0.12	22.10
454.	Katraj-sarole826-797,gq	kms	2000/04	2004/05	0	97.90	0	30.07	6.57	42.91
455.	Tumkur bypassk75-62,gq	kms	2000/04	2004/03	0 7	83.00	0	43.00	22.85	42.38
456.	D'kunj-kh'pur rk18-136,gq	kms	2000/04	2004/06	4 9	81.00	0	43.45	11.24	55.38
457.	Kh'pur-b'swar k 0-119 gq	km.	2000/04	2004/09	n.a. n.a.	80.00	0	71.30	11.52	42.04
458.	S'lam-i'pura m k233-98 gq	km.	2000/04	2004/03	0	79.14	0	39.06	14.35	47.35
459.	Eta.bypass k 308-321 gq	km.	2000/04	2004/06	8 19	89.50	0	62.06	7.32	35.17
460.	Ahmbd-vadod. exp.way,nhai	Kms	1986/01	2004/03	63	766.50	497	179.20	109.30	663.47
461.	Naini bridge :nh2 & nh27		1998/12	2004/05	41	219.78	119	70.00	72.10	263.80
462.	Allahabad:km 198-km242.71	km.198- km.242.71	2000/04	n.a.	N.a.	534.39	0	-	4.03	4.03
463.	Allahabad(km 158 - 158-km.198)	km. 158 - km. 198	2000/04	n.a.	N.a.	440.93	0	-	6.65	6.65
NORTH-SOUTH CORRIDOR - PHASE I										
464.	Jdharbypass k372-387nsi	km.	2000/04	2004/04	26 118	63.46	17	20.80	4.33	86.26
465.	8-lanenhideli k8-16nsi	km.	2000/04	2004/11	12 28	57.53	0	44.07	0.92	12.45
466.	Kanyakumari-panagudi ns2		2004/01	2006/09	n.a. n.a.	120.00	0	-	0.25	0.25
467.	Srinagar bypass-ns ii		2003/12	2006/05	0 0	125.00	0	-	8.25	8.25
EAST WEST CORRIDOR - PHASE I										
468.	P'nea-g'kota k410-419ewi	km.	2000/04	2004/12	33 143	62.98	0	14.76	1.39	39.38
469.	Dkhola-i'pur k447-470ewi	km.	2000/04	2004/03	24 104	72.56	0	30.80	8.64	56.73
470.	Dkhola-i'pur k476-500ewi	km.	2000/04	2004/12	24 75	90.06	0	0.57	9.44	54.21
471.	Ghatiypass k156-164ewi	km.	2000/04	n.r. 2003/12	N.a. n.a.	54.87	0	7.45	7.79	59.84
472.	Lko-kanpur k 60-76gqewi	km.	2000/04	2005/05	41 205	51.28	0	30.67	6.69	23.14
NORTH-SOUTH CORRIDOR - PHASE II										
473.	J'dhar-p'kot k4-26 nsii	km.	2000/04	2004/03	6 15	71.18	0	53.53	12.50	42.73
474.	Delhi-haryan ak-44-66nsii	km.	2000/04	2004/09	12 29	82.00	0	65.79	9.11	27.50
475.	8lanedlh'yan ak17-9nsii	km.	2000/04	2004/09	17 47	71.00	0	68.08	5.01	19.14
476.	Dholpur-sec. k-24-41 nsii	Km.	2000/04	2004/03	7 18	76.00	0	30.67	14.01	87.62
477.	Agra-g'lior k70-85 nsii	km.	2000/04	2004/03	7 18	49.00	0	10.19	12.34	49.60
478.	Agra-g'liork -85-103nsii	km.	2000/04	2004/06	n.a. n.a.	69.50	0	18.92	9.48	50.09
479.	N'pur-hyd.k4 64-74 nsii	km.	2000/04	2004/07	8 19	88.00	0	36.02	16.06	51.15
480.	Blr-maduraik 180-199nsii	km.	2000/04	2004/10	14 35	82.49	0	44.99	30.07	68.33

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	% COST OVER RUN ANTI-CIPATED ORIGINAL COST (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
481.	Bl'ore-salem madurai	km. 11.5	2000/04	2004/03	16 52	21.40 0	16.04 -	8.70	21.29	
482.	Aluva-a'mali k333-16 nsii	km. 16.6	2000/04	2004/04	8 20	77.38 0	24.19 -	11.18	62.78	
483.	Hyd-b'lore n s-ii	km. 556-539	2000/04	2004/12	9 19	172.06 0	124.10 124.10	18.26	92.78	
484.	Jammu-p'kot ns-ii	km. 80-97	2000/04	2004/12	0 0	110.00 0	35.77 -	6.77	21.94	
EAST WEST CORRIDOR - PHASE II										
485.	Lko-k'pur km 21.8-44 ewii	km. 22.2	2000/04	2004/06	6 14	94.91 0	58.19 -	29.43	62.15	
486.	Guha.bypass k146-157ewii	km. 10.5	2000/04	2004/06	13 35	63.69 0	36.69 -	12.78	48.68	
487.	Lko-k'pur km 44-59.5 ew 9	km. 15.5	2000/04	2004/06	13 35	50.02 0	36.69 -	14.45	27.06	
488.	Purnea-g'kot ew-ii	km. 419-447 & 470-476	2000/04	2004/12	5 10	205.73 0	41.00 87.14	11.77	43.32	
489.	Luck bypass ew nh 25&28		2000/04	2004/12	6 12	185.52 2	73.09 -	40.46	138.20	
PRADHAN MANTRI BHARAT JORHO PRIYOJANA										
490.	Pune-nasik (km 12.9-42)		2003/08	2005/08	0 0	127.60 0	- -	-	-	
PORT CONNECTIVITY										
491.	Jnpt-portcon nect nh-4b		2000/04	2004/08	4 8	177.12 0	119.00 125.40	20.56	82.15	
492.	Haldiaport-p .connect	nh- 41	2000/04	2005/03	8 16	273.00 0	87.32 -	43.07	67.46	
493.	Vizag port (pc)	km. 12	2000/04	2004/12	2 4	93.79 0	40.96 -	30.38	52.13	
OTHER PROJECTS										
494.	Deli-g'gaon- other	km. 143-42	2000/04	2005/04	0 0	555.00 0	6.20 -	-	114.00	
495.	T'brm-t'vnm other	nh- 28-121	2000/04	2004/06	-5 -9	375.00 0	4.00 10.30	10.30	13.43	
496.	N'gama-v'wad a other nh9		2000/04	2004/04	4 9	138.65 0	2.50 -	-	86.64	
SECTOR: SHIPPING & PORTS										
Indian Water Transport										
497.	Cutter suc. -dgers& vess	Nos. 3	2002/01	2005/03	26 217	41.30 0	19.80 -	13.17	20.24	
498.	Terminal at gaighat		2002/03	2005/03	12 50	25.50 0	2.00 16.75	13.76	27.75	
499.	Constn. Of perm. Ter..		2002/03	2005/04	7 23	30.00 0	10.00 -	6.00	16.00	
500.	Capital dredg.		1997/12	2004/03	36 92	30.93 19	1.00 3.60	2.47	20.56	
PORTS										
ANDAMAN & NICOBAR ADMINISTRATION										
501.	Const. 400 passenger vessel port blair	passenger 400 cargo 100m	1997/05	2004/08	63 263	76.37 54	- -	-	42.89	

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ON ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
CHENNAI PORT TRUST										
502.	Repl. Dreger coleroon		1996/08	2004/03	50 122	70.00	0 0	- -	5.00	45.83
503.	Repl.7 nos. wharf crane	Mt 15	1998/03	2004/04	31 74	60.00	-6 -6	15.02 -	1.62	32.11
Cochin Port Trust										
504.	Cons.of reclm.wall		2001/04	n.r. 2003/08	N.a. n.a.	30.00	0 0	- -	-	1.30
Kandla Port Trust										
505.	Addl.facilities-crude	mtpa 10	1999/03	n.r. 2003/11	N.a. n.a.	31.81	25 0	0.10 -	-	17.41
506.	Res.qrs.'q' type		1999/03	2004/12	45 188	31.25	215 0	0.05 -	0.38	1.69
507.	Deep. Apprch sogal chanel		2001/05	2004/03	0 0	35.00	75 75	5.50 -	4.08	31.57
508.	Procurement of vtms		2000/08	2004/03	0 0	42.15	-16 -16	2.50 -	-	-
509.	Repl. Of kutch kesari		2000/10	2004/03	0 0	20.00	25 25	8.00 -	-	-
510.	Dev./upgrade open plots		2000/06	2004/07	21 75	34.45	331 0	7.00 -	2.07	11.43
511.	Deep.&widened. of sogal ch.		2001/05	2004/03	0 0	49.00	23 23	6.50 -	4.79	45.57
512.	Modn.of bunker basin	tpd 600	2001/10	2005/03	21 105	20.53	0 0	1.00 -	0.03	0.50
513.	Procure 4 wharf crane kandla	mt 20 to 25 each	2000/08	2004/10	27 117	36.75	53 0	11.00 -	17.05	17.08
514.	Constn.of 9th cargo berth	0.80 mtpa	1999/01	2004/06	6 10	47.89	6 6	10.00 -	6.96	41.58
515.	Cons 10th cargo berth	0.80 mtpa	2002/10	2005/03	0 0	46.98	-2 -2	0.50 -	0.34	0.36
516.	Proc.of ell w/crane hd	nos. 3	2003/08	2005/08	0 0	24.00	0 0	2.40 -	-	-
Kolkata Port Trust										
517.	Rm for imp. of draught, haldia		2001/11	2004/12	12 48	350.84	0 0	175.00 -	0.10	2.61
518.	Road inside outside dock		2002/10	n.a.	N.a.	30.00	0 0	- -	-	-
519.	Ship-shore gantry crane	nos. 2	2002/10	2004/11	0 0	28.50	0 0	- -	-	-
520.	Repl shipgan try crane		2002/12	2004/11	0 0	28.50	0 0	2.00 -	-	-
Mormugao Port Trust										
521.	Deepening of berth 9		2003/09	n.a.	N.a. n.a.	25.00	0 0	40.00 25.00	25.32	25.32
Mumbai Port Trust										
522.	Modern of mot jetties	mtpa 4	1997/08	2004/12	22 33	215.34	28 28	20.00 -	33.00	161.87
523.	Repl.common shore p.line		2000/02	2004/03	9 23	36.00	-48 -48	19.50 -	16.00	30.40
New Mangalore Port Trust										
524.	Const.addl. gen. Berth	Mtpa 5	2001/07	2005/12	23 77	44.54	19 0	20.93 -	4.39	4.46

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSION- ING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPEND- ITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
Paradeep Port Trust										
525.	Constn of oil jetty	mmtpa 6	1997/01	2004/05	52 144	46.18	0 0	4.41 -	3.02	47.98
Vizag Port Trust										
526.	Procure:grab hopper drger		1999/08	2004/06	38 190	30.90	0 0	2.00 -	0.82	21.00
527.	Procure 2 unloaders	ton 33	1998/09	n.a.	N.a. n.a.	44.82	0 0	- -	-	0.02
528.	Procure 4 nos.cranes	ton 20	1998/10	2004/03	n.a. n.a.	27.53	-16 -16	12.00 -	18.89	20.76
529.	Constn. Of west quay		2000/08 2002/07	2004/04	3 7	44.57	0 31	13.80 -	10.04	23.74
SHIPPING Shipping Corporation Of India										
530.	Acq.3bp tugs abg shipyard	50 te each	2000/05	n.r. 2002/12	N.a. n.a.	49.68	0 0	- -	-	17.08
531.	Acq.ind.lr-ii tanker		2000/03	n.a.	N.a. n.a.	151.29	0 0	- -	-	93.79
532.	Acq.of2-146, 860 dwt oil mumbai	2-146,860 dwt crude oil tank	2001/12	2004/05	-4 -12	457.78	0 0	180.03 -	176.74	366.70
533.	Acq.of 700 pass.+160 t mumbai	passengers 700 cum 160t cargo vessels	2000/06	2004/02	0 0	129.62	0 0	- -	28.49	85.00
534.	Acq.2-300000 dwt latge cr		2003/05	2005/10	n.a. n.a.	610.80	0 0	244.32 -	239.30	239.30
535.	Establish tvs in gulf		2002/01	2006/06	6 13	165.00	0 0	6.50 -	0.14	0.37
SECTOR: TELECOMMUNICATION Indian Telephone Industry										
536.	Bangalore: csn	k 500 lines	2000/05	2006/11	5 7	37.98	0 0	1.19 -	-	23.57
537.	Manakpur: csn-mm	k 500 lines	2000/05	2006/11	5 7	36.41	0 0	- -	-	23.06
MAHANAGAR TELEPHONE NIGAM LIMITED										
538.	Expn. For marol exch.	k 34 lines	2000/06	2004/03	24 114	27.92	0 0	3.82 -	0.34	14.97
539.	Fraud manag. centre(fmcc)		2000/02	2004/05	20 65	35.00	0 0	5.00 -	3.00	3.00
540.	Existing gsm -expansion	lines 125 k	2002/09	n.r. 2003/11	N.a. n.a.	67.53	0 0	- -	9.20	23.46
541.	Addl.gsm.eq. ph-ii	Lines 125k	2003/06	2004/02	3 60	66.03	0 0	35.03 -	2.02	42.31
542.	Expansion internet		2003/07	2004/03	0 0	20.81	0 0	20.81 -	6.79	6.79
Department Of Telecommunication										
543.	Nrsm system in wpc		2000/08	2005/12	0 0	279.97	0 0	131.17 -	58.88	76.62
Centre For Development Of Telematics, Technolog										
544.	Camp.cons. c-dot proj.		1994/04 2002/05	2004/03	6 5	96.74	21 0	42.98 -	13.42	45.14
545.	Cell & pkt. voice & data		2003/03	2005/12	0 0	25.23	0 0	3.64 -	3.77	3.77

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPROVAL ORGNL (RVSD)	ANTI-CIPATED- DATE OF COMMISSIONING (LAST- REPORTED)	TIME OVER RUN IN MONTHS (% ON REVISED)	ANTI-CIPATED COST	% COST OVER RUN ORIGINAL (revised)	2003-2004 B.E (R.E)	ANNUAL EXPENDITURE TILL	CUMMULATIVE EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
546.	Services for business		2003/03	2004/12	0	33.00	0	26.14	3.27	13.16
547.	2nd&3rd gen. mobile comm.		2003/03	2006/06	3	147.00	0	20.26	9.68	29.30
548.	Idr-vsats		2001/04	n.r. 2003/12	N.a. n.a.	25.97	2	2.57	2.46	27.47
549.	Sbm exch.		2001/07	n.r. 2003/12	N.a. n.a.	27.08	8	3.02	3.24	27.83
SECTOR: URBAN DEVELOPMENT										
Central Public Works Department										
550.	Const.of lib bhasa bhawan		1989/03	n.r.	N.a.	77.04	118	6.68	1.97	48.34
551.	Ignou campus at maidan		1993/01	2003/06	n.a.	32.30	49	-	2.02	33.12
552.	Central excise bldg.		1991/11	n.r.	N.a.	38.03	48	3.07	1.26	12.66
553.	Residential comp.it dep.		1992/10	2003/02	n.a.	35.12	0	2.87	0.11	4.34
554.	Const.-sss nire		1998/11	2005/02	38	21.53	48	-	0.36	3.12
555.	Const.bldg. for upsc		2000/10	2004/03	103	21.02	0	6.15	3.23	9.24
556.	Const.of fsi at jnu		2001/07	2004/06	0	23.00	0	-	1.55	4.86
557.	Qtr.const. for gc,crpf	49 family quarters	2001/05	n.a.	N.a.	26.80	0	-	0.90	1.64
558.	Const.of ni of sidhha		2002/03	2004/04	n.a.	20.00	0	-	4.11	4.65
559.	Const. Of trade centre		2002/06	n.a.	N.a.	25.26	0	-	0.88	3.29
560.	C/o new wing of ngma		2002/06	n.a.	N.a.	N.a.	N.a.	9.40	6.92	7.46
561.	C/o res.qtr. type 1 to iv		2002/09	2004/04	0	20.32	0	-	-	-
DELHI METRO RAIL CORPORATION										
562.	Delhi metro rapid sys-i delhi	31.8 lakhs passanger/day	1996/09	2005/09	6	10571.00	118	2298.90	1556.25	5299.95
NATIONAL BUILDING CONSTRUCTION COMPANY										
563.	Dev.of guw-a hati mc road		2002/07	2004/07	0	24.26	0	12.00	3.35	8.30
SECTOR: URBAN DEVELOPMENT										
564.	Const.devl. storm water		2002/11	2004/11	0	24.68	0	12.00	1.96	3.06
565.	Flyover cons		2002/11	2004/11	0	24.93	0	12.00	2.39	2.41
566.	Storm water drainage sch		2002/11	2004/11	0	20.94	0	10.00	4.11	4.11
SSECTOR: WATER RESOURCES										
567.	Cae works in ganga basin		2001/08	n.a.	N.a.	192.00	21	-	-	-
568.	Pagladiyes dam project		2002/09	n.a.	N.a.	1030.00	312	-	-	-