463rd FLASH REPORT ON

Central Sector Infrastructure Projects

(Rs. 150 crore & above)
(Part - I)*
Synopsis

May 2024

*Refer Part-II for tables comprising detailed project listing.

www.mospi.gov.in @GoIStats /GoIStats

Flash Report – Central Sector Infrastructure Projects Costing Rs. 150 crore & above



Overview

- As of 31 May 2024 - ***1817 Ongoing projects***
- As of 30 April 2024 - ***1838 Ongoing projects***

During May 2024

- 30 Projects offloaded – ***27 Completed and 3 Dropped/ Frozen/ downgraded****
- 9 Projects on-boarded - **Newly added/ elevated#**

Note:
**reported Anticipated cost less than Rs. 150 crore*
#reported Anticipated cost more than Rs. 150 crore



As of 31 May 2024

Total expenditure - Rs. 1,707,190.15 crore, which is

- 51.3 *per cent* of the total anticipated completion cost &
- 61.9 *per cent* of the original cost.



Note: Others include Health & Family welfare, Mines, Telecommunications, Atomic energy, Home Affairs, Finance, DPIIT, DONER, Renewable Energy, Shipping & Ports, Social Justice

Extent of Cost Overrun (%) & Project count



** Anticipated cost exceeds the original sanctioned cost*

Project Count distribution as per schedule

** (Category, Project Count)*

Cost overrun (COR)

- **Of total 1817 ongoing projects,**
  - 458 projects – ***slippage with respect to Original cost*** (***COR***- Rs. 5,71,080.76 crore **and** ***COR%***- 20.70 *per cent*)
  - 298 projects – ***slippage with respect to Latest approved cost*** (***COR***- Rs. 2,78,233.17 crore **and** ***COR%***- 9.12 *per cent*)
- ***Major 5 Sectors, as per Project count with COR***

Sector	Project Count	Project count with COR	COR * (%)
Road Transport & Highways	1060	211	26.92
Railways	235	137	130.32
Coal	118	8	27.87
Petroleum	116	26	34.68
Power	108	19	77.8

**COR(%) = (Anticipated Cost- Original Cost)*100/(Original Cost)*

Time overrun (TOR)

- **Of total 1817 ongoing projects,**
  - 831 projects – ***delayed with respect to Original date of completion***
  - 554 projects - ***delayed with respect to Latest approved completion date***
- ***Average time overrun***: 35.1 months.
- ***Major 5 Sectors, as per Project count with TOR***

Sector	Project Count	Project count with TOR	TOR range (months)
Road Transport & Highways	1060	480	1-187
Railways	235	105	3-261
Coal	118	56	12-161
Petroleum	116	65	1-143
Power	108	43	2-193

Extent of Time Overrun (in months) & Project count



** Anticipated date is beyond the original completion date*

Reasons of Cost and Time Overrun

- *Land Acquisition*
- *Environmental clearance*
- *Financial issues*
- *Contractual/internal issues*
- *Manpower shortage*
- *Litigation issues*

Cost Overrun (COR) & Time overrun (TOR)

- Of total 1817 Ongoing Projects, 287 projects have both time and cost overrun
- ***COR*** *of Rs.* 4,03,312.59 crore and ***TOR*** of 1-261 months
- ***Major 5 Sectors, as per project count with (COR & TOR)***

Sector	Project Count	Project count with TOR & COR	TOR range (months)	COR (%)
Road Transport & Highways	1060	137	1-187	33.18
Railways	235	78	3-261	121.98
Coal	118	6	40-90	25.32
Petroleum	116	23	1-143	38.48
Power	108	12	12-193	94.47

Projects requiring examination of revised cost estimate	***Projects requiring focused attention***
152 of 1817 projects - ***as the expenditure has exceeded the approved (Latest approved/ Original) cost.***	59 of 1817 projects ***– with TOR (>50 months) and COR (>50%), contributing nearly 44.84% of the total COR and 22.32 % of the total TOR.***

Note:
This report is as of May 2024, based on the (non-exhaustive) list of projects and information as reported by Line ministries/implementing agencies on the OCMS (www.cspm.gov.in) portal latest by 8th June 2024.

****

463rd FLASH REPORT ON

Central Sector Infrastructure Projects

(Rs. 150 crore & above)
(Part - II)*
List of Tables

May 2024

*Refer Part-I for Synopsis.

www.mospi.gov.in @GoIStats /GoIStats

Contents

1. Executive Summary Costing Rs 150 Crore And Above……1
2. Month wise List of Completed Projects Costing Rs 150 Crore and above……2
3. Month wise List of Deleted Projects Costing Rs 150 Crore and above……7
4. Projects Added / Completed / Dropped / Frozen Rs 150 Crore and above……8
5. Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 150 Crore and above ……10
6. Extent of cost overrun in projects with respect to original cost (State Wise) Rs150 Crore and above ……11
7. Extent of time overrun in projects with respect to original schedule Rs 150 Crore and above……13
8. Extent of time overrun in projects with respect to original schedule(State Wise) Rs 150 Crore and above ……14
9. Extent of time overrun in projects with respect to latest schedule Rs 150 Crore and above ……15
10. Extent of cost overrun in projects with respect to latest cost Rs 150 Crore and above……16
11. Extent of time & cost overrun in projects with respect to latest schedule & cos Rs 150 Crore and above……17
12. Extent of time & cost overrun in projects with respect to original schedule &cost Rs 150 Crore and above……18
13. List of projects completed/dropped/Frozen during current month Rs 150 Crore and above……19
14. List of projects added Rs 150 Crore and above……21
15. Milestones (Cumulative due & achieved) Rs 150 Crore and above……22
16. List of projects reporting additional delayed Rs 150 Crore and above……23
17. Sector wise analysis of projects Rs 150 Crore and above……44
18. State-Wise Position of Central Sector Projects costing Rs 150 Crore and above……45
19. EXECUTIVE SUMMARY COSTING Rs 1000 Crore and above……46
20. Month wise List of Completed Projects Costing Rs 1000 Crore and above……47
21. Month wise List of Deleted Projects Costing Rs 1000 Crore and above……49
22. Projects Added / Completed / Dropped / Frozen Rs 1000 Crore and above……50
23. Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs 1000 Crore and above……52
24. Extent of cost overrun in projects with respect to original cost (State Wise) Rs1000 Crore and above……53
25. Extent of time overrun in projects with respect to original schedule Rs 1000 Crore and above……54
26. Extent of time overrun in projects with respect to original schedule(State Wise)Rs 1000 Crore and above……55
27. Extent of time overrun in projects with respect to latest schedule Rs 1000 Crore and above……56
28. Extent of cost overrun in projects with respect to latest cost Rs 1000 Crore and above……57
29. Extent of time & cost overrun in projects with respect to latest schedule & cost Rs 1000 Crore and above……58
30. Extent of time & cost overrun in projects with respect to original schedule&cost Rs 1000 Crore and above……59
31. List of projects completed/dropped/Frozen during current month Rs 1000 Crore and above)……60
32. List of projects added Rs 1000 Crore and above……61
33. Milestones (Cumulative due & achieved) Rs 1000 Crore and above……62
34. List of projects reporting additional delayed Rs 1000 Crore and above……63
35. Sector wise analysis of projects Rs 1000 Crore and above……69
36. State-Wise Position of Central Sector Projects costing Rs 1000 Crore and above……70

Annexure I: Sector-wise List of Projects Requiring Focused Attention)……71
Annexure II: Status Of Central Sector Projects Costing Rs.150 Crore And Above……75
Annexure III: List of Projects in which Expenditure is More than Approved Cost……77
Annexure IV: Details of Projects Ahead of Schedule w.r.t. Original Schedule……87
Annexure V: Details of On Schedule Projects w.r.t. Original Schedule……90
Annexure VI: Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule……123
Annexure VII: Details of Delayed Projects w.r.t. Original Schedule……151
Annexure VIII: Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule……236

Annexure IX: Details of Projects Without Date of Commissioning……255
Annexure X: Details of Projects Without Original Date of Commissioning……274
Annexure XI: Details of Projects Without Milestones w.r.t. Original Schedule……276
Annexure XII: List of Projects Ahead of Schedule w.r.t. Latest Schedule……328
Annexure XIII: List of Projects on schedule w.r.t. Latest Schedule……331
Annexure XIV: List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost……384
Annexure XV: Details of Delayed Projects w.r.t.Revised Schedule……406
Annexure XVI: Details of Ongoing Projects Under -Public Private Partnership Mode……440
Annexure XVII: Details of North East Projects Costing Rs.150 crore and above……447
Annexure XVIII: Details of Ongoing Projects……459

TABLE-1

EXECUTIVE SUMMARY COSTING Rs. 150 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	1060	249
2	RAILWAYS	235	13
3	COAL	118	7
4	PETROLEUM	116	10
5	POWER	108	8
6	WATER RESOURCES	41	0
7	CIVIL AVIATION	37	5
8	URBAN DEVELOPMENT	28	2
9	DEPARTMENT OF HIGHER EDUCATION	20	6
10	STEEL	12	1
11	MINES	8	1
12	HEALTH AND FAMILY WELFARE	8	4
13	TELECOMMUNICATIONS	7	1
14	ATOMIC ENERGY	5	0
15	HOME AFFAIRS	5	0
16	FINANCE	3	0
17	DPIIT	2	1
18	SHIPPING AND PORTS	1	0
19	SOCIAL JUSTICE	1	0
20	DONER	1	0
21	RENEWABLE ENERGY	1	0
	Total	1817	308

TABLE-2

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2024			
	COAL			
1	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) (BHARAT COKING COAL LIMITED) - [N06000106]	555.52	03/2021	291.95
2	JAYANT EXPANSION OCP 10 TO 20 MTPA Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]	1,783.09	03/2021	1,390.64
	PETROLEUM			
3	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR Central Sector Projects(GAS AUTHORITY OF INDIA LIMITED) - [N16000289]	243.53	07/2022	217.42
4	KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]	1,112.00	06/2019	1,157.07
5	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA (GAS AUTHORITY OF INDIA LIMITED) - [N16000327]	359.25	10/2022	293.60
6	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK (GAS AUTHORITY OF INDIA LIMITED) - [N16000328]	182.20	07/2022	144.55
7	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI (GAS AUTHORITY OF INDIA LIMITED) - [N16000329]	226.45	10/2022	257.39
8	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332]	3,712.00	09/2022	2,915.64
9	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI (GAS AUTHORITY OF INDIA LIMITED) - [N16000349]	225.54	02/2021	240.53
10	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]	1,607.00	08/2022	1,085.97
11	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000385]	520.00	09/2026	468.39
12	CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]	3,450.20	03/2029	1,962.02
13	CITY GAS DISTRIBUTION, JAMSHEDPUR (GAS AUTHORITY OF INDIA LIMITED) - [N16000389]	221.45	10/2022	237.03
		332.38	09/2028	99.49
15	HPOIL GAS PVT LTD Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000516]	334.00	05/2025	0.93
16	HPOIL GAS PVT LTD-II Joint Venture(HPOIL Gas Pvt. Ltd) - [N16000517]	307.00	03/2025	14.23
	RAILWAYS			
17	MUNEERABAD-MAHABOOBNAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]	1,723.00	03/2000	2,532.19
18	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]	632.68	03/2016	1,094.53

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
19	MONIGRAM- NIMTITA (EASTERN RAILWAYS) - [N22000301]	250.93	-	603.03
20	ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]	1,295.42	03/2022	2,262.57
21	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]	927.01	03/2019	1,684.00
22	MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]	1,765.92	03/2023	1,687.89
23	BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]	942.95	03/2019	1,918.70
24	MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]	1,700.00	03/2022	1,675.56
25	INDORE-DEWAS-UJJAIN (80 KMS) (WESTERN RAILWAY) - [N22000493]	700.00	06/2020	735.16
26	Rampurhat-Murarai (29.48 km)-3rd line ITEM RATE(EASTERN RAILWAYS) - [N22000530]	218.03	03/2024	67.14
27	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]	991.60	02/2024	1,775.59
28	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM ITEM RATE(SOUTH EAST CENTRAL RAILWAY) - [N22000617]	303.59	03/2024	29.86
	ROAD TRANSPORT AND HIGHWAYS			
29	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]	1,064.88	07/2021	958.51
30	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000630]	446.17	03/2019	353.96
31	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000687]	396.52	08/2019	329.67
32	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000828]	633.55	09/2023	265.12
33	PATRADEVI TO KARASWADA 4L (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001004]	634.32	05/2020	654.85
34	KARASWADA TO BAMBOLIM (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001005]	852.67	12/2019	463.26
35	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001199]	743.88	12/2021	832.00
36	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213]	1,094.97	02/2022	1,387.21
37	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001224]	423.79	01/2018	338.28
38	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001231]	990.97	12/2021	1,283.46

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
39	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001232]	847.00	03/2022	966.25
40	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233]	1,047.00	05/2020	1,253.89
41	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001234]	996.27	03/2022	1,195.72
42	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001242]	196.23	11/2022	130.13
43	2-LANING FROM MANU-SIMLUNG (PKG I) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001247]	247.76	01/2022	118.70
44	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001265]	154.51	07/2022	49.59
45	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001267]	178.43	07/2022	57.66
46	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001294]	560.39	03/2027	422.01
47	KARGIL-ZANSKR PACKAGE-6 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001346]	239.81	05/2024	145.12
48	KARGIL-ZANSKR PACKAGE-7 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001347]	308.86	06/2024	163.62
49	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001367]	636.42	12/2022	474.28
50	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001410]	216.72	12/2022	133.45
51	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001454]	184.15	08/2022	193.12
52	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001591]	999.97	01/2024	948.58
53	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU Joint Venture(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001695]	230.69	02/2022	197.46
54	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 ITEM RATE(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001724]	602.57	07/2021	384.83
55	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]	1,621.07	10/2022	1,679.63

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
56	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001803]	1,393.95	11/2022	527.13
57	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]	1,169.04	03/2021	841.84
58	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]	1,241.38	03/2023	965.10
59	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001807]	1,061.29	10/2021	685.97
60	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816]	1,980.00	03/2023	1,220.38
	DEFENCE PRODUCTION			
61	RESIDENTIAL QUATERS FOR HAL,BANGLORE (CPWD FOR DEFENCE) - [N28000103]	246.31	02/2020	185.84
	May,2024			
	PETROLEUM			
62	RUF PITCH LOADING GANTRY EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000406]	332.61	11/2022	356.61
63	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000415]	176.00	08/2027	132.81
64	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000416]	613.00	12/2029	226.62
65	CGD PROJECT AT REWA DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000417]	177.00	02/2027	109.76
66	CGD PROJECT AT COIMBATORE DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000418]	2,998.00	03/2030	326.22
67	CGD PROJECT AT SALEM DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000419]	1,304.00	03/2030	107.78
68	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000420]	2,880.00	08/2027	236.74
69	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000421]	988.00	12/2029	93.56
70	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000422]	439.00	02/2028	221.42
71	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000424]	347.00	02/2028	156.74
72	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000425]	2,996.00	02/2028	572.30
73	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000427]	303.00	02/2028	195.24

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
74	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN Central Sector Projects(GAS AUTHORITY OF INDIA LIMITED) - [N16000501]	231.00	11/2023	105.60
	POWER			
75	CHATTI BARIATU COAL MINING PROJECT National Project(NATIONAL THERMAL POWER CORPORATION) - [N18000369]	1,314.00	04/2024	1,012.94
	ROAD TRANSPORT AND HIGHWAYS			
76	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000566]	804.97	06/2018	723.59
77	JUNAGADH BYPASS Central Sector Projects(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000701]	232.49	04/2021	345.49
78	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000764]	272.89	10/2022	137.63
79	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000922]	867.97	11/2020	795.92
80	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000926]	962.43	09/2020	892.54
81	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001151]	392.33	03/2018	443.77
82	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001197]	351.00	06/2021	220.88
83	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001285]	330.78	12/2021	204.26
84	4-LANING OF DERGAON TOWN EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001435]	287.63	06/2022	405.95
85	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001782]	2,312.26	09/2021	1,361.51
86	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001787]	971.03	10/2023	627.86
87	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001839]	772.70	02/2024	556.84
	DEPARTMENT OF HIGHER EDUCATION			
88	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA (CPWD OF HIGHER EDUCATION) - [N28000075]	165.23	10/2012	135.78

TABLE-3

Month wise List of Deleted Projects Costing Rs. 150 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	May,2024			
	COAL			
1	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) (BHARAT COKING COAL LIMITED) - [N06000106]	555.52	03/2021	379.46
	RAILWAYS			
2	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A(WESTERN RAILWAY) - [N22000435]	217.38	-	142.48
3	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON(WESTERN RAILWAY) - [N22000436]		-	116.25

TABLE-4

Projects Added / Completed / Dropped / Frozen Rs. 150 Crore and above

No of Projects in Previous Month	1838
No of Projects Completed/Dropped/Frozen in Current Month	30
No of Projects added in Current Month	9
No of Projects in Current Month	1817

Project status Rs. 150 Crore and above

Number of Projects						
With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	831 (45.73%)	51 (2.81%)	587 (32.31%)	19 (1.05%)	329 (18.11%)	1817
Latest Approved (Date)	554 (30.49%)	36 (1.98%)	884 (48.65%)	14 (.77%)	329 (18.11%)	1817

Project cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	1381	20,69,531.57	22,92,657.69	10,58,365.86	46.20	2,23,126.12	10.80
Project with Revision in Cost	436	9,81,883.25	10,36,990.30	6,48,824.29	62.60	55,107.05	5.60
Total	1,817.00	30,51,414.82	33,29,647.99	17,07,190.15	51.27	2,78,233.17	9.12
Original Cost of All Projects							
Original Cost	1,817.00	27,58,567.23	33,29,647.99	17,07,190.15	51.27	5,71,080.76	20.70

Delayed Project cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	831	14,73,906.46	18,69,380.58	11,50,119.60	61.50	3,95,474.12	26.83
Latest Approved (RCE)	554	11,30,346.32	12,71,564.67	7,86,406.32	61.80	1,41,218.35	12.49

Additional Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	308	2,29,132.96	2,63,240.64	1,70,145.71	64.60	34,107.68	14.90
Total	308	2,29,132.96	2,63,240.64	1,70,145.71	64.64	34,107.68	14.89

TABLE-5

Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	4	67,120.00	1,22,004.00	81.77
				26,152.16	18.17	14	7,709.67	11,892.61	54.26
3	COAL	118	1,88,146.71	1,90,346.57	1.17	8	27,552.15	35,230.50	27.87
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	7,559.78	9,833.57	30.08	4	5,217.79	7,551.03	44.72
6	STEEL	12	11,285.36	11,911.23	5.55	1	2,092.97	2,718.84	29.90
7	PETROLEUM	116	4,46,863.87	5,11,468.56	14.46	26	1,90,263.12	2,56,247.97	34.68
8	POWER	108	3,17,711.51	3,73,034.97	17.41	19	71,129.12	1,26,469.56	77.80
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,298.73	2.34	4	2,024.13	2,456.84	21.38
10	RAILWAYS	235	4,32,506.78	6,75,744.15	56.24	137	1,94,502.49	4,47,985.25	130.32
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,16,749.80	8,65,169.47	5.93	211	2,04,315.35	2,59,316.01	26.92
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	3	38,063.82	59,749.40	56.97
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	7	1,17,061.56	1,42,561.32	21.78
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	9	12,532.31	58,856.49	369.64
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEPARTMENT OF HIGHER EDUCATION	20	9,680.92	10,271.32	6.10	5	2,020.71	2,712.42	34.23
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	56.24
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	1	271.90	366.12	34.65
Total		1817	27,58,567.23	33,29,647.99	20.70	458	9,48,518.53	15,44,374.05	62.82

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-6

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	110	1,45,653.44	2,05,083.47	40.80	31	60,614.40	1,20,441.47	98.70
2	ARUNACHAL PRADESH	26	48,306.73	63,335.46	31.11	2	6,930.96	21,959.69	216.83
3	ASSAM	66	66,958.07	76,415.88	14.13	9	19,547.12	30,189.93	54.45
4	BIHAR	92	1,21,327.18	1,49,858.94	23.52	36	42,634.31	72,818.38	70.80
5	GOA	6	3,824.63	3,911.13	2.26	1	303.90	390.40	28.46
6	GUJARAT	90	1,47,491.26	1,68,023.63	13.92	27	45,557.34	66,392.86	45.73
7	HARYANA	34	75,026.48	85,854.28	14.43	13	51,283.61	62,111.77	21.11
8	HIMACHAL PRADESH	30	29,904.85	44,245.73	47.96	11	14,600.66	29,159.09	99.71
9	JAMMU AND KASHMIR	51	74,532.19	1,16,497.78	56.31	11	18,868.86	61,094.45	223.78
10	KARNATAKA	84	1,07,895.92	1,11,967.84	3.77	19	13,740.59	19,890.29	44.76
11	KERALA	31	63,355.20	70,605.03	11.44	13	27,878.71	35,653.62	27.89
12	MADHYA PRADESH	75	1,10,638.03	1,24,846.28	12.84	12	17,835.72	32,324.63	81.24
13	MAHARASHTRA	197	2,25,897.83	2,52,159.61	11.63	29	81,621.75	1,13,305.83	38.82
14	MANIPUR	34	15,741.53	30,890.04	96.23	1	4,454.17	19,602.68	340.10
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	1	906.46	8,324.28	818.33
16	MIZORAM	21	11,852.41	20,836.14	75.80	12	7,755.08	16,794.95	116.57
17	NAGALAND	32	11,923.60	16,501.89	38.40	6	4,125.98	8,704.27	110.96
18	ODISHA	78	1,43,718.80	1,51,061.72	5.11	18	22,400.30	34,459.37	53.83
19	PUNJAB	44	42,575.89	42,915.08	0.80	4	1,863.63	2,266.88	21.64
20	RAJASTHAN	81	1,40,279.39	1,80,760.35	28.86	4	56,753.08	97,810.32	72.34
21	SIKKIM	22	14,500.36	22,320.65	53.93	7	3,542.72	11,486.86	224.24
22	TAMIL NADU	77	2,11,834.56	2,67,302.52	26.18	37	1,22,225.49	1,77,782.30	45.45
23	TRIPURA	10	5,071.09	5,332.56	5.16	4	1,208.25	1,469.72	21.64
24	UTTAR PRADESH	134	2,00,891.50	2,22,356.82	10.69	39	53,988.83	77,602.09	43.74
25	WEST BENGAL	61	71,527.12	98,300.58	37.43	24	38,301.75	65,818.65	71.84
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	2	655.03	945.73	44.38
27	DELHI	28	93,267.64	97,669.65	4.72	10	51,768.05	56,257.49	8.67
28	CHHATTISGARH	59	86,729.89	88,808.64	2.40	10	12,535.72	15,255.21	21.69
29	JHARKHAND	67	1,01,527.58	1,09,481.73	7.83	20	31,912.59	41,409.73	29.76
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	8	25,505.19	43,242.21	69.54
31	TELANGANA	54	38,654.39	41,498.90	7.36	7	14,778.36	17,622.87	19.25
32	LADAKH	6	2,474.97	2,634.64	6.45	1	480.33	640.00	33.24
33	MULTI STATE	63	3,00,615.21	3,88,229.95	29.15	29	91,939.59	1,81,146.03	97.03

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
Total		1817	27,58,567.23	33,29,647.99	20.70	458	9,48,518.53	15,44,374.05	62.82

TABLE-7

Extent of time overrun in projects with respect to original schedule Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72 - 171
2	CIVIL AVIATION	37	22,130.27	26,152.16	18.17	16	12,397.83	15,954.89	8 - 48
3	COAL	118	1,88,146.71	1,90,346.57	1.17	56	68,025.33	72,754.90	12 - 161
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	7,559.78	9,833.57	30.08	7	7,025.78	8,811.60	5 - 66
6	STEEL	12	11,285.36	11,911.23	5.55	5	6,693.60	7,319.47	14 - 104
7	PETROLEUM	116	4,46,863.87	5,11,468.56	14.46	65	3,00,673.78	3,59,595.42	1 - 143
8	POWER	108	3,17,711.51	3,73,034.97	17.41	43	1,55,644.26	2,08,913.84	2 - 193
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,298.73	2.34	8	7,132.02	7,298.73	2 - 62
10	RAILWAYS	235	4,32,506.78	6,75,744.15	56.24	105	3,08,890.93	4,70,605.82	3 - 261
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,16,749.80	8,65,169.47	5.93	480	3,75,415.98	4,13,579.84	1 - 187
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	1	5,369.18	5,061.15	33 - 33
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	4	14,228.89	35,902.67	4 - 109
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	16	1,43,006.56	1,47,874.86	3 - 66
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	5	1,373.92	1,715.20	28 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEPARTMENT OF HIGHER EDUCATION	20	9,680.92	10,271.32	6.10	12	5,767.98	6,344.52	6 - 118
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	4	1,826.42	2,759.67	12 - 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54 - 54
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	-
Total		1817	27,58,567.23	33,29,647.99	20.70	831	14,73,906.46	18,69,380.58	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-8

Extent of time overrun in projects with respect to original schedule(State Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Antici pated cost	Cost overrun (%)	No.	Original Cost	Antici pated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	110	1,45,653.44	2,05,083.47	40.80	27	81,756.53	94,248.70	2 - 216
2	ARUNACHAL PRADESH	26	48,306.73	63,335.46	31.11	11	11,200.48	26,229.21	11 - 188
3	ASSAM	66	66,958.07	76,415.88	14.13	32	36,984.05	45,740.21	1 - 107
4	BIHAR	92	1,21,327.18	1,49,858.94	23.52	47	85,727.39	1,06,395.57	2 - 187
5	GOA	6	3,824.63	3,911.13	2.26	4	2,068.28	2,154.78	5 - 39
6	GUJARAT	90	1,47,491.26	1,68,023.63	13.92	45	86,931.76	94,188.91	1 - 174
7	HARYANA	34	75,026.48	85,854.28	14.43	17	55,122.27	63,729.29	6 - 36
8	HIMACHAL PRADESH	30	29,904.85	44,245.73	47.96	7	9,400.29	18,803.15	9 - 183
9	JAMMU AND KASHMIR	51	74,532.19	1,16,497.78	56.31	30	47,511.16	88,536.68	2 - 261
10	KARNATAKA	84	1,07,895.92	1,11,967.84	3.77	42	64,484.12	68,667.64	1 - 177
11	KERALA	31	63,355.20	70,605.03	11.44	12	22,532.93	23,470.25	7 - 56
12	MADHYA PRADESH	75	1,10,638.03	1,24,846.28	12.84	34	40,067.26	51,053.43	2 - 88
13	MAHARASHTRA	197	2,25,897.83	2,52,159.61	11.63	57	1,20,547.81	1,37,018.38	1 - 97
14	MANIPUR	34	15,741.53	30,890.04	96.23	28	13,497.88	28,646.39	8 - 189
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	11	4,008.66	3,954.04	6 - 118
16	MIZORAM	21	11,852.41	20,836.14	75.80	16	9,645.32	18,312.15	8 - 136
17	NAGALAND	32	11,923.60	16,501.89	38.40	13	6,257.32	10,800.43	5 - 132
18	ODISHA	78	1,43,718.80	1,51,061.72	5.11	47	62,428.40	70,842.53	1 - 213
19	PUNJAB	44	42,575.89	42,915.08	0.80	19	14,568.42	14,755.90	3 - 108
20	RAJASTHAN	81	1,40,279.39	1,80,760.35	28.86	32	95,133.20	1,35,487.66	2 - 120
21	SIKKIM	22	14,500.36	22,320.65	53.93	14	11,025.29	12,354.39	8 - 45
22	TAMIL NADU	77	2,11,834.56	2,67,302.52	26.18	41	84,600.57	1,27,366.54	3 - 171
23	TRIPUR	10	5,071.09	5,332.56	5.16	5	1,649.41	1,771.78	1 - 30
24	UTTAR PRADESH	134	2,00,891.50	2,22,356.82	10.69	51	96,942.44	1,14,207.02	1 - 65
25	WEST BENGAL	61	71,527.12	98,300.58	37.43	34	35,019.17	55,493.04	9 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	1	391.00	391.00	59 - 59
27	DELHI	28	93,267.64	97,669.65	4.72	14	45,400.54	47,450.70	6 - 75
28	CHHATTISGARH	59	86,729.89	88,808.64	2.40	31	43,341.33	44,736.40	6 - 144
29	JHARKHAND	67	1,01,527.58	1,09,481.73	7.83	28	49,744.02	53,697.59	4 - 161
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	11	27,047.90	44,625.93	3 - 193
31	TELANGANA	54	38,654.39	41,498.90	7.36	26	14,001.77	16,002.04	1 - 180
32	LADAKH	6	2,474.97	2,634.64	6.45	5	2,048.83	2,208.50	22 - 37
33	MULTI STATE	63	3,00,615.21	3,88,229.95	29.15	39	1,92,820.66	2,46,040.35	3 - 202
Total		1817	27,58,567.23	33,29,647.99	20.70	831	14,73,906.46	18,69,380.58	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-9

Extent of time overrun in projects with respect to latest schedule Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Antici pated Cost	Cost overrun (%)	No.	Latest Approved Cost	Antici pated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	3	95,309.00	99,487.00	72 - 171
2	CIVIL AVIATION	37	23,090.59	26,152.16	13.26	8	7,103.84	8,337.98	21 - 48
3	COAL	118	1,90,012.22	1,90,346.57	0.18	34	40,870.98	43,522.53	12 - 161
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	9,253.04	9,833.57	6.27	3	1,799.54	1,799.54	5 - 66
6	STEEL	12	11,911.23	11,911.23	0.00	5	7,319.47	7,319.47	14 - 104
7	PETROLEUM	116	5,00,884.08	5,11,468.56	2.11	31	1,10,566.62	1,16,125.61	4 - 97
8	POWER	108	3,26,843.65	3,73,034.97	14.13	43	1,64,672.28	2,08,913.84	2 - 193
9	HEALTH AND FAMILY WELFARE	8	7,272.53	7,298.73	0.36	3	2,601.21	2,599.00	2 - 50
10	RAILWAYS	235	5,48,173.07	6,75,744.15	23.27	87	2,99,289.60	3,72,748.03	-15 - 216
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,49,638.92	8,65,169.47	1.83	305	2,35,325.94	2,41,608.22	0 - 138
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	-
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	3	35,663.07	35,663.07	40 - 109
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	11	1,16,197.87	1,18,829.95	3 - 66
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	5	1,368.65	1,715.20	28 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEPARTMENT OF HIGHER EDUCATION	20	10,312.91	10,271.32	-0.40	9	4,905.54	4,901.54	6 - 56
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	3	2,579.71	2,592.69	34 - 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54 - 54
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	-
Total		1817	30,51,414.82	33,29,647.99	9.12	554	11,30,346.32	12,71,564.67	

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-10

Extent of cost overrun in projects with respect to latest cost					Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)				
						Projects with cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Antici pated Cost	Cost overrun (%)	No.	Latest Approved Cost	Antici pated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	119.64
2	CIVIL AVIATION	37	23,090.59	26,152.16	13.26	10	7,062.88	10,124.45	43.35
3	COAL	118	1,90,012.22	1,90,346.57	0.18	5	9,651.33	14,623.75	51.52
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	9,253.04	9,833.57	6.27	2	712.10	1,292.63	81.52
6	STEEL	12	11,911.23	11,911.23	0.00	0	0.00	0.00	0.00
7	PETROLEUM	116	5,00,884.08	5,11,468.56	2.11	4	47,673.49	59,638.13	25.10
8	POWER	108	3,26,843.65	3,73,034.97	14.13	18	60,580.69	1,06,788.99	76.28
9	HEALTH AND FAMILY WELFARE	8	7,272.53	7,298.73	0.36	2	402.94	443.06	9.96
10	RAILWAYS	235	5,48,173.07	6,75,744.15	23.27	98	2,13,683.59	3,47,947.92	62.83
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,49,638.92	8,65,169.47	1.83	137	1,35,036.23	1,61,566.07	19.65
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	2	24,729.82	24,795.95	0.27
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	6	1,05,641.56	1,28,905.10	22.02
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	9	13,784.94	60,370.90	337.95
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEPARTMENT OF HIGHER EDUCATION	20	10,312.91	10,271.32	-0.40	1	392.51	446.43	13.74
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	4.68
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0.00
Total		1817	30,51,414.82	33,29,647.99	9.12	298	6,28,103.43	9,30,566.71	48.16

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-11

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Antici pated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Antici pated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	171- 171
2	CIVIL AVIATION	37	23,090.59	26,152.16	13.26	2	1,598.86	2,833.00	46- 48
3	COAL	118	1,90,012.22	1,90,346.57	0.18	3	3,254.01	5,905.56	48- 77
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	9,253.04	9,833.57	6.27	0	0.00	0.00	0- 0
6	STEEL	12	11,911.23	11,911.23	0.00	0	0.00	0.00	0- 0
7	PETROLEUM	116	5,00,884.08	5,11,468.56	2.11	2	12,909.91	19,638.90	14- 58
8	POWER	108	3,26,843.65	3,73,034.97	14.13	11	45,732.57	89,974.13	10- 193
9	HEALTH AND FAMILY WELFARE	8	7,272.53	7,298.73	0.36	1	150.29	162.00	50- 50
10	RAILWAYS	235	5,48,173.07	6,75,744.15	23.27	49	1,04,950.62	1,75,899.68	3- 216
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,49,638.92	8,65,169.47	1.83	43	49,089.30	60,239.70	1- 123
12	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	7	61,849.01	61,915.14	0.11	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	28	2,86,967.19	3,10,151.53	8.08	2	24,138.77	26,850.05	3- 66
15	WATER RESOURCES	41	23,420.50	69,700.98	197.61	1	307.12	653.67	51- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEPARTMENT OF HIGHER EDUCATION	20	10,312.91	10,271.32	-0.40	0	0.00	0.00	0- 0
18	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	34- 34
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54- 54
20	DONER	1	151.33		0.00	0	0.00	0.00	0- 0
21	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0- 0
Total		1817	30,51,414.82	33,29,647.99	9.12	117	2,50,673.80	3,95,518.02	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-12

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore									
						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72- 171
2	CIVIL AVIATION	37	22,130.27	26,152.16	18.17	7	4,730.83	8,287.89	18- 48
3	COAL	118	1,88,146.71	1,90,346.57	1.17	6	21,154.83	26,512.31	40- 90
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	7,559.78	9,833.57	30.08	3	4,683.79	6,529.06	14- 58
6	STEEL	12	11,285.36	11,911.23	5.55	1	2,092.97	2,718.84	17- 17
7	PETROLEUM	116	4,46,863.87	5,11,468.56	14.46	23	1,56,338.49	2,16,504.51	1- 143
8	POWER	108	3,17,711.51	3,73,034.97	17.41	12	56,385.12	1,09,654.70	12- 193
9	HEALTH AND FAMILY WELFARE	8	7,132.02	7,298.73	2.34	4	2,024.13	2,456.84	9- 62
10	RAILWAYS	235	4,32,506.78	6,75,744.15	56.24	78	1,33,655.77	2,96,686.45	3- 261
11	ROAD TRANSPORT AND HIGHWAYS	1060	8,16,749.80	8,65,169.47	5.93	137	1,26,703.61	1,68,745.29	1- 187
12	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	7	40,229.56	61,915.14	53.90	2	13,519.27	35,193.05	4- 109
14	URBAN DEVELOPMENT	28	2,84,730.97	3,10,151.53	8.93	3	35,558.77	40,506.27	3- 66
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	1	307.12	653.67	51- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEPARTMENT OF HIGHER EDUCATION	20	9,680.92	10,271.32	6.10	3	1,404.83	2,035.99	17- 37
18	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	34- 80
19	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54- 54
20	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
21	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	0- 0
Total		1817	27,58,567.23	33,29,647.99	20.70	287	6,20,652.97	10,23,965.56	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-13

List of projects completed/dropped/Frozen during current month Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	DEPARTMENT OF HIGHER EDUCATION						
1	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	01/2010	165.23	10/2012	165.23	10/2012	135.78
	PETROLEUM						
2	RUF PITCH LOADING GANTRY EPC	10/2020	332.61	11/2022	332.61	04/2024	356.61
3	CGD PROJECT AT REWA DISTRICT	10/2018	177.00	02/2027	177.00	09/2028	109.76
4	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	2,998.00	03/2030	2,998.00	03/2030	326.22
5	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS	10/2018	613.00	12/2029	613.00	03/2030	226.62
6	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS	10/2018	176.00	08/2027	176.00	02/2029	132.81
7	CGD PROJECT AT SALEM DISTRICT	10/2018	1,304.00	03/2030	1,304.00	03/2030	107.78
8	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS	06/2019	988.00		988.00	03/2030	93.56
9	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN Central Sector Projects	09/2021	231.00	11/2023	211.00	06/2024	105.60
10	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS	06/2019	303.00	02/2028	303.00	08/2029	195.24
11	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS	06/2019	2,996.00	02/2028	2,996.00	08/2029	572.30
12	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS	06/2019	347.00	02/2028	347.00	08/2029	156.74
13	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS	06/2019	439.00	02/2028	439.00	08/2029	221.42
14	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS	06/2019	2,880.00	08/2027	2,880.00	03/2030	236.74
	POWER						
15	CHATTI BARIATU COAL MINING PROJECT National Project	03/2015	1,314.00	04/2024	1,783.00	04/2024	1,012.94
	RAILWAYS						
16	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A	03/2012	217.38	N.A.	393.62	03/2024	142.48
17	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66	03/2012	248.26	N.A.	528.49	03/2024	116.25

List of projects completed/dropped/Frozen during current month Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	68 69 71 74 75 77 81 AND 82 ALON						
	ROAD TRANSPORT AND HIGHWAYS						
18	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	03/2018	272.89	10/2022	272.89	10/2023	137.63
19	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU EPC	08/2017	962.43	09/2020	978.93	05/2024	892.54
20	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4	03/2018	351.00	06/2021	270.00	07/2023	220.88
21	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) EPC	03/2020	330.78	12/2021	330.78	03/2023	204.26
22	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) PPP BOT (Hybrid Annuity)	02/2021	772.70	02/2024	980.51	02/2024	556.84
23	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM HAM(Hybrid Annuity Mode)	05/2020	971.03	10/2023	971.03	06/2024	627.86
24	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC	11/2018	2,312.26	09/2021	2,312.26	05/2024	1,361.51
25	4-LANING OF DERGAON TOWN EPC	03/2020	287.63	06/2022	287.63	03/2024	405.95
26	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	11/2017	392.33	03/2018	470.72	01/2024	443.77
27	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE EPC	12/2017	867.97	11/2020	913.49	06/2024	795.92
28	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	01/2018	895.39	04/2024	895.39	12/2024	1,632.71
29	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T	04/2016	804.97	06/2018	571.45	05/2024	723.59
30	JUNAGADH BYPASS Central Sector Projects	10/2017	232.49	04/2021	375.58	05/2024	345.49

TABLE-14

List of projects added Rs. 150 Crore and above					(May 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	PETROLEUM					
1	PIPELINE NETWORK PROJECT RUDRASAGAR EPC	1/2023	344.99	4/2026	344.99	4/2026
2	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR EPC	8/2023	227.62	11/2027	227.62	11/2027
	POWER					
3	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 Central Sector Projects	7/2023	334.00	7/2025	334.00	7/2025
4	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA Public Private (SPV)	12/2023	3,752.00	12/2025	3,752.00	12/2025
5	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK Central Sector Projects	12/2023	2,889.00	12/2025	2,889.00	12/2025
6	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N Central Sector Projects	12/2023	2,998.00	12/2025	2,998.00	12/2025
7	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B Central Sector Projects	12/2023	2,056.00	12/2025	2,056.00	12/2025
8	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] Central Sector Projects	2/2024	2,148.00	2/2026	2,148.00	2/2026
9	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI Central Sector Projects	2/2024	2,000.00	8/2025	2,000.00	8/2025

TABLE-15

Milestones (Cumulative due & achieved)	Rs. 150 Crore and above
Total	5512
Achieved up to month	3003

TABLE-16

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
	CIVIL AVIATION						
1	UPGRADATION OF JABALPUR AIRPORT AAI	412.24	412.24	06/2021	05/2024	06/2024	1
2	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 AAI EPC	242.14	358.00	12/2022	05/2024	06/2024	1
3	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 AAI EPC	446.12	446.12	08/2023	05/2024	06/2024	1
4	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN AAI	456.86	500.00	09/2020	05/2024	07/2024	2
5	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH AAI	645.63	712.15	08/2022	06/2024	08/2024	2
	COAL						
6	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) NCL	1,255.17	1,255.17	03/2022	06/2024	07/2024	1
7	CHURI BENTI UG (0.81 MTY) CCL	163.51	163.51	03/2011	06/2024	08/2024	2
8	KARMA OCP (1.0MTY) CCL	162.46	162.46	03/2014	06/2024	08/2024	2
9	2.0 MTPA BHOJUDIH NLW WASHERY BCCL	304.13	341.22	03/2017	06/2024	09/2024	3
10	MOONIDIH XV SEAM UG BCCL	1,230.27	1,230.27	03/2019	04/2025	02/2026	10
11	KHADIA EXPANSION OCP NCL	491.67	491.67	03/2025	03/2025	03/2026	12
12	RAMPUR BATURA OC (4.0 MTY) SECL	1,248.93	1,248.93	03/2026	03/2025	03/2026	12
	MINES						
13	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA NALCO ITEM RATE	225.79	270.66	03/2023	03/2023	05/2024	14
	STEEL						
14	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 NMDC Central Sector Projects	2,907.00	2,907.00	06/2023	05/2025	11/2025	6
	PETROLEUM						
15	DEVANGONTHI MARKETING TERMINAL MANGALORE REFIN	200.00	304.00	06/2023	06/2024	07/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
16	PIPELINE REPLACEMENT PROJECT - VII ONGC EPC	3,183.58	3,645.23	05/2024	05/2024	06/2024	1
17	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY IOCL	5,251.00	5,894.00	05/2023	07/2024	09/2024	2
18	SWRO II WITH LLPH FACILITIES HPCL	196.26	196.26	07/2020	06/2024	11/2024	5
19	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM IOCL	1,614.00	1,614.00	08/2023	05/2024	11/2024	6
20	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI IOCL	827.00	827.00	07/2024	12/2024	06/2025	6
21	PART REPLACEMENT PIPELINE PROJECT (PRPP) ONGC EPC	1,219.48	1,145.10	05/2024	05/2024	12/2024	7
22	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV ONGC	3,228.80	3,976.67	03/2022	06/2024	02/2025	8
23	DURGAPUR-HALDIA PIPELINE PROJECT GAIL	1,740.00	2,433.15	12/2020	06/2024	03/2025	9
24	DHAMRA HALDIA PIPELINE PROJECT GAIL	1,030.65	1,030.65	11/2022	06/2024	03/2025	9
	POWER						
25	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL Central Sector Projects	1,666.00	1,666.00	11/2023	06/2024	07/2024	1
26	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) SJVN Central Sector Projects	646.17	646.17	04/2024	05/2024	06/2024	1
27	NORTH EASTERN REGION STRENGTHENING SCHEME-XII PGCIL	576.42	576.42	03/2023	06/2024	08/2024	2
28	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL PPP (BOT)	359.47	359.47	09/2023	07/2024	09/2024	2
29	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR PGCIL Central Sector Projects	200.58	200.58	05/2024	05/2024	07/2024	2
30	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B PGCIL Central Sector Projects	4,546.26	4,546.26	06/2023	06/2024	09/2024	3
31	WESTERN REGION EXPANSION SCHEME XXV PGCIL Central Sector Projects	385.84	385.84	11/2023	06/2024	09/2024	3

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
32	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME NHPC Central Sector Projects	1,677.12	1,677.12	11/2023	12/2024	03/2025	3
	HEALTH AND FAMILY WELFARE						
33	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,642.00	09/2023	05/2024	06/2024	1
34	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH CPWD FOR HEALTH	260.00	371.78	06/2021	06/2026	08/2026	2
35	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR CPWD FOR HEALTH	1,828.00	1,577.00	09/2025	09/2025	11/2025	2
36	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM HITES	875.00	860.00	05/2021	05/2024	08/2024	3
	RAILWAYS						
37	RAJKOT-KANALUS (111.20 KM) WR ITEM RATE	1,011.72	1,080.57	10/2026	03/2025	06/2025	3
38	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) NER ITEM RATE	950.00	341.66	12/2024	03/2025	06/2025	3
39	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) SR ITEM RATE	359.60	274.20	03/2026	09/2024	12/2024	3
40	BHAIRABI SAIRONG, NL, NEFR NFR	2,393.47	8,605.00	03/2014	03/2025	07/2025	4
41	BURHWAL - GONDA - 3RD RUNNING LINE. NER	602.50	714.96	N.A.	03/2025	07/2025	4
42	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I IRCON	3,055.00	3,438.39	09/2018	06/2024	12/2024	6
43	CHHAPRA-BALLIA UP NER	295.00	954.00	01/2019	05/2024	02/2025	9
44	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). WR ITEM RATE	961.67	961.67	03/2027	03/2026	12/2026	9
45	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR WR ITEM RATE	152.44	152.44	12/2025	01/2025	10/2025	9
46	TALCHER-BIMALAGARH(NL)(ECOR) ECOR	810.78	1,928.07	06/2021	03/2025	03/2026	12
47	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT WR PPP BOT (Annuity)	410.46	410.46	01/2028	03/2025	09/2026	18

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
48	SHIMOGA-HARIHAR NL SWR	832.47	832.47	03/2016	12/2028	12/2030	24
49	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) WR	318.24	1,531.55	03/2012	05/2024	09/2026	28
	ROAD TRANSPORT AND HIGHWAYS						
50	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 MoRTH EPC	319.68	503.28	11/2008	05/2024	06/2024	1
51	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU NHAI	763.08	763.08	08/2019	06/2024	07/2024	1
52	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K MoRTH	178.85	278.54	05/2016	05/2024	06/2024	1
53	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 MoRTH	553.30	706.39	05/2016	05/2024	06/2024	1
54	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 NHAI	829.97	829.97	07/2020	06/2024	07/2024	1
55	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM NHAI	950.69	1,487.46	08/2019	05/2024	06/2024	1
56	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN NHAI	950.27	786.43	02/2020	05/2024	06/2024	1
57	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA NHIDCL	417.24	417.24	11/2020	05/2024	06/2024	1
58	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 NHIDCL	290.05	290.05	10/2020	05/2024	06/2024	1
59	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA NHAI	741.86	649.00	04/2021	05/2024	06/2024	1
60	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI	1,117.84	1,203.92	12/2021	05/2024	06/2024	1
61	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	640.07	1,286.35	07/2023	06/2024	07/2024	1
62	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. MoRTH	426.18	426.18	09/2020	05/2024	06/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
63	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO MoRTH	254.30	254.30	10/2020	05/2024	06/2024	1
64	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND MoRTH	160.27	213.97	09/2023	05/2024	06/2024	1
65	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N MoRTH	236.78	263.26	09/2021	06/2024	07/2024	1
66	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. MoRTH	287.70	287.70	02/2017	06/2024	07/2024	1
67	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA MoRTH	223.50	223.50	08/2018	06/2024	07/2024	1
68	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION MoRTH	335.32	335.32	06/2017	05/2024	06/2024	1
69	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V MoRTH	476.20	543.73	09/2016	05/2024	06/2024	1
70	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION MoRTH	624.98	731.50	10/2016	05/2024	06/2024	1
71	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. MoRTH	349.03	349.03	01/2019	05/2024	06/2024	1
72	KAILASHAHAR TO KHOWAI PKG-4 NHIDCL EPC	159.13	171.50	06/2022	06/2024	07/2024	1
73	DABOKA KATHKATI PACKAGE-5 NHIDCL EPC	288.85	288.85	01/2023	08/2024	09/2024	1
74	TAMENGLONG - MAHUR PKG-4 NHIDCL EPC	198.77	198.77	03/2023	06/2024	07/2024	1
75	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 MoRTH EPC	302.88	302.88	02/2022	07/2024	08/2024	1
76	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 NHIDCL EPC	215.27	215.27	07/2024	07/2024	08/2024	1
77	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 NHIDCL EPC	170.95	170.95	07/2024	07/2024	08/2024	1
78	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA NHAI EPC	811.19	811.19	12/2023	05/2024	06/2024	1
79	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) NHAI EPC	624.45	627.79	09/2023	06/2024	07/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
80	IMPHAL - KHONGSANG PKG-5 NHIDCL EPC	410.68	410.68	05/2024	02/2025	03/2025	1
81	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL NHAI EPC	1,640.10	1,640.10	05/2023	05/2023	06/2023	1
82	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI NHAI EPC	157.05	157.05	10/2020	05/2024	06/2024	1
83	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 NHAI EPC	200.00	154.73	03/2022	05/2024	06/2024	1
84	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR NHAI EPC	210.37	214.36	06/2022	05/2024	06/2024	1
85	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode)	1,069.00	1,067.89	01/2024	05/2024	06/2024	1
86	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. NHAI PPP BOT (Hybrid Annuity)	1,097.18	1,097.00	01/2024	05/2024	06/2024	1
87	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E NHAI PPP BOT (Hybrid Annuity)	1,143.46	1,143.46	01/2024	05/2024	06/2024	1
88	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S NHAI PPP BOT (Hybrid Annuity)	2,334.68	2,494.20	03/2023	05/2024	06/2024	1
89	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHAI HAM(Hybrid Annuity Mode)	1,155.49	1,458.45	08/2024	12/2024	01/2025	1
90	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] NHAI PPP BOT (Hybrid Annuity)	774.16	893.08	09/2023	05/2024	06/2024	1
91	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] NHAI PPP BOT (Hybrid Annuity)	814.04	947.29	09/2023	05/2024	06/2024	1
92	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] NHAI HAM(Hybrid Annuity Mode)	831.00	831.00	08/2023	05/2024	06/2024	1
93	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC	2,067.67	2,160.00	10/2021	05/2024	06/2024	1
94	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	05/2024	06/2024	1

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
95	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	05/2024	06/2024	1
96	SANCHORE - SANTALPUR FROM KM 67.000-KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) NHAI EPC	752.30	766.20	08/2023	05/2024	06/2024	1
97	SANCHORE - SANTALPUR FROM KM 99.000-KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) NHAI EPC	778.15	785.67	03/2023	05/2024	06/2024	1
98	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE NHAI ITEM RATE	162.73	162.73	03/2023	05/2024	06/2024	1
99	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM MoRTH EPC	238.78	238.78	10/2025	10/2025	11/2025	1
100	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED MoRTH EPC	222.86	222.86	08/2023	05/2024	06/2024	1
101	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO MoRTH EPC	317.19	317.19	07/2024	07/2024	08/2024	1
102	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHAI HAM(Hybrid Annuity Mode)	1,328.07	2,346.00	08/2023	08/2024	09/2024	1
103	PATNA-MUZZAFFARPUR NHAI PPP (ANNUITY)	671.30	671.30	02/2013	06/2024	08/2024	2
104	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,644.00	12/2018	05/2024	07/2024	2
105	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU NHAI	1,396.74	4,300.00	10/2019	06/2024	08/2024	2
106	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI	1,587.49	3,500.00	04/2019	06/2024	08/2024	2
107	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST NHAI	723.64	723.64	09/2019	04/2024	06/2024	2
108	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH NHAI	1,273.71	1,478.61	07/2020	06/2024	08/2024	2
109	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE NHAI	1,471.75	1,903.98	07/2021	06/2024	08/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
110	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I NHAI	573.70	726.99	12/2021	06/2024	08/2024	2
111	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG NHAI	614.48	757.12	08/2021	06/2024	08/2024	2
112	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI NHIDCL	403.36	403.36	11/2020	04/2024	06/2024	2
113	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC MoRTH	322.81	322.81	09/2020	04/2023	06/2023	2
114	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION NHIDCL EPC	277.50	302.02	01/2022	05/2024	07/2024	2
115	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 NHIDCL EPC	275.02	247.25	10/2022	04/2024	06/2024	2
116	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) NHIDCL EPC	361.53	365.42	06/2022	04/2024	06/2024	2
117	2-LANING FROM JOLAIBARI - BELONIA NHIDCL EPC	201.99	287.47	01/2022	05/2024	07/2024	2
118	MARIAM - PEREN PKG-1A NHIDCL EPC	226.32	226.32	12/2022	12/2024	02/2025	2
119	IMPHAL – MOREH PACKAGE- 3 NHIDCL EPC	259.31	259.31	12/2022	04/2024	06/2024	2
120	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 NHAI EPC	733.00	908.28	01/2024	05/2024	07/2024	2
121	DABOKA KATHKATI PACKAGE-6 NHIDCL EPC	625.64	625.64	07/2024	10/2024	12/2024	2
122	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM MoRTH EPC	199.39	199.39	02/2024	06/2024	08/2024	2
123	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 MoRTH EPC	264.86	264.86	08/2023	06/2024	08/2024	2
124	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW MoRTH EPC	227.06	227.06	04/2024	06/2024	08/2024	2
125	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC NHAI EPC	397.60	397.60	02/2022	04/2024	06/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
126	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION NHAI EPC	618.45	618.45	09/2023	06/2024	08/2024	2
127	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP NHAI PPP BOT (Hybrid Annuity)	1,690.23	2,010.17	12/2023	04/2024	06/2024	2
128	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F NHAI PPP BOT (Hybrid Annuity)	1,430.88	1,430.88	12/2023	04/2024	06/2024	2
129	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 NHAI HAM(Hybrid Annuity Mode)	1,023.91	1,341.51	05/2024	08/2024	10/2024	2
130	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH NHAI ITEM RATE	463.44	463.44	02/2023	04/2024	06/2024	2
131	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 NHAI EPC	801.46	801.46	10/2023	04/2024	06/2024	2
132	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 NHAI HAM(Hybrid Annuity Mode)	1,063.72	1,063.72	07/2025	07/2025	09/2025	2
133	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 MoRTH EPC	477.54	477.54	01/2025	01/2025	03/2025	2
134	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC NHIDCL EPC	592.06	592.06	03/2022	06/2024	08/2024	2
135	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE NHAI EPC	200.30	200.30	07/2024	08/2024	10/2024	2
136	NAGPUR RING ROAD PACKAGE-2 NHAI	591.66	591.66	07/2019	06/2024	09/2024	3
137	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO NHAI	686.65	686.65	07/2020	09/2024	12/2024	3
138	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION NHAI	1,155.16	950.49	11/2021	12/2024	03/2025	3
139	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHAI	686.65	1,015.16	09/2020	09/2024	12/2024	3
140	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU NHAI	841.57	708.30	09/2022	09/2024	12/2024	3

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
141	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	473.18	688.25	04/2023	09/2024	12/2024	3
142	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 NHIDCL	568.92	568.92	12/2019	04/2024	07/2024	3
143	4-LANING OF HAPACHARA - TULUNGIA SECTION NHIDCL EPC	220.20	220.20	12/2022	05/2024	08/2024	3
144	TADADEGE - HENKAR NHIDCL EPC	550.45	550.45	03/2023	06/2024	09/2024	3
145	KHELLANI-KHANABAL PKG-1 NHIDCL EPC	486.45	486.45	09/2022	06/2024	09/2024	3
146	TAMENGLONG - MAHUR PKG-2 NHIDCL EPC	483.87	483.87	03/2023	09/2024	12/2024	3
147	TAMENGLONG - MAHUR PKG-6 NHIDCL EPC	311.18	311.18	05/2023	10/2024	01/2025	3
148	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM NHIDCL EPC	310.76	310.76	02/2024	12/2024	03/2025	3
149	DABOKA KATHKATI PACKAGE-7 NHIDCL EPC	204.10	204.10	07/2024	07/2024	10/2024	3
150	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	09/2024	12/2024	3
151	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG NHAI HAM(Hybrid Annuity Mode)	1,734.00	1,734.00	05/2024	03/2025	06/2025	3
152	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHAI HAM(Hybrid Annuity Mode)	1,460.00	1,460.00	06/2024	12/2024	03/2025	3
153	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER MoRTH EPC	427.29	427.29	12/2024	12/2024	03/2025	3
154	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO MoRTH EPC	549.28	549.28	12/2024	12/2024	03/2025	3
155	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 MoRTH EPC	644.45	644.45	03/2025	03/2025	06/2025	3
156	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) NHIDCL EPC	437.39	437.39	08/2023	08/2024	12/2024	4

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
157	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. NHIDCL EPC	289.99	289.99	12/2018	06/2024	10/2024	4
158	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI NHIDCL	167.28	167.28	04/2022	07/2023	11/2023	4
159	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA MoRTH	293.10	315.00	08/2020	03/2024	07/2024	4
160	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA MoRTH EPC	400.76	394.44	11/2020	05/2024	09/2024	4
161	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K NHIDCL EPC	210.79	210.79	04/2022	07/2024	11/2024	4
162	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) NHIDCL	228.71	228.71	04/2022	03/2024	07/2024	4
163	GOHA-KHELLANI PKG-3 NHIDCL EPC	431.28	431.28	03/2023	07/2024	11/2024	4
164	IMPHAL - KHONGSANG PKG-3 NHIDCL EPC	467.00	467.00	03/2023	08/2024	12/2024	4
165	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT MoRTH EPC	166.21	166.21	04/2023	05/2024	09/2024	4
166	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO MoRTH EPC	307.11	307.11	05/2024	08/2024	12/2024	4
167	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI NHAI PPP BOT (Hybrid Annuity)	517.05	655.06	09/2022	09/2024	01/2025	4
168	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) NHAI PPP BOT (Hybrid Annuity)	1,409.38	1,409.38	12/2022	05/2024	09/2024	4
169	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) NHAI EPC	790.78	790.78	04/2024	04/2024	08/2024	4
170	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) NHAI HAM(Hybrid Annuity Mode)	593.00	593.00	03/2024	08/2024	12/2024	4
171	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) NHAI HAM(Hybrid Annuity Mode)	925.00	925.00	03/2024	06/2024	10/2024	4

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
172	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 NHAI HAM(Hybrid Annuity Mode)	843.48	1,051.36	07/2024	07/2024	11/2024	4
173	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 NHAI EPC	2,171.80	2,171.80	10/2023	05/2024	09/2024	4
174	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J NHAI EPC	1,166.96	1,251.00	10/2023	04/2024	08/2024	4
175	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 NHIDCL EPC	520.01	520.01	06/2019	05/2024	10/2024	5
176	SIX-LANING OF BARWA ADDA-PANAGARH NHAI PPP (BOT)	1,665.00	4,860.41	09/2016	06/2024	11/2024	5
177	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O NHIDCL EPC	294.17	294.17	01/2016	07/2024	12/2024	5
178	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX NHIDCL	180.57	180.57	11/2023	05/2024	10/2024	5
179	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (NHAI	633.68	633.68	08/2022	10/2024	03/2025	5
180	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	519.09	785.65	04/2023	06/2024	11/2024	5
181	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	404.29	750.32	04/2024	07/2024	12/2024	5
182	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	428.11	746.39	09/2023	07/2024	12/2024	5
183	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H MoRTH	271.17	291.20	11/2018	05/2024	10/2024	5
184	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV NHIDCL EPC	345.38	395.59	04/2023	03/2024	08/2024	5
185	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL NHIDCL EPC	228.39	228.39	04/2022	07/2024	12/2024	5
186	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L NHIDCL EPC	183.31	439.56	05/2022	10/2024	03/2025	5

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
187	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT NHIDCL EPC	493.42	478.79	11/2023	01/2025	06/2025	5
188	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 NHIDCL EPC	260.21	260.21	12/2022	06/2024	11/2024	5
189	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) NHIDCL EPC	294.04	294.04	04/2022	03/2024	08/2024	5
190	TAMENGLONG - MAHUR PKG-5 NHIDCL EPC	477.86	477.86	05/2023	07/2024	12/2024	5
191	IMPHAL - KHONGSANG PKG-4 NHIDCL EPC	579.63	579.63	12/2023	09/2024	02/2025	5
192	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP MoRTH EPC	236.47	236.47	03/2024	07/2024	12/2024	5
193	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP MoRTH EPC	211.09	211.09	07/2024	07/2024	12/2024	5
194	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 NHAI EPC	493.00	493.00	02/2022	06/2024	11/2024	5
195	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S NHAI EPC	519.93	519.93	05/2024	05/2024	10/2024	5
196	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S NHAI EPC	1,833.73	1,833.73	05/2024	05/2024	10/2024	5
197	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM NHAI PPP BOT (Hybrid Annuity)	1,741.86	1,741.86	05/2024	05/2024	10/2024	5
198	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHAI HAM(Hybrid Annuity Mode)	1,249.00	1,249.00	04/2024	10/2024	03/2025	5
199	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) NHAI HAM(Hybrid Annuity Mode)	586.00	586.00	03/2024	10/2024	03/2025	5
200	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE NHAI PPP BOT (Hybrid Annuity)	1,409.68	1,409.68	10/2024	10/2024	03/2025	5
201	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE NHAI EPC	557.55	557.55	08/2023	06/2024	11/2024	5

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
202	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- MoRTH EPC	882.18	882.18	01/2025	01/2025	06/2025	5
203	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 NHAI EPC	153.61	153.61	01/2025	01/2025	06/2025	5
204	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 MoRTH EPC	511.83	511.83	08/2017	06/2024	12/2024	6
205	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (NHAI	503.88	609.03	06/2021	06/2024	12/2024	6
206	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	537.82	789.05	04/2023	06/2024	12/2024	6
207	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	518.53	906.76	06/2023	06/2024	12/2024	6
208	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) NHIDCL EPC	216.49	216.49	03/2022	06/2024	12/2024	6
209	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) NHIDCL EPC	292.24	292.24	06/2022	06/2024	12/2024	6
210	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) NHIDCL EPC	365.53	365.53	08/2022	06/2024	12/2024	6
211	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) NHIDCL EPC	167.95	167.95	06/2022	06/2024	12/2024	6
212	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) NHIDCL EPC	177.76	177.76	08/2022	06/2024	12/2024	6
213	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) NHIDCL EPC	157.86	157.86	04/2022	06/2024	12/2024	6
214	IMPHAL - KHONGSANG PKG-2 NHIDCL EPC	195.14	195.14	12/2022	08/2024	02/2025	6
215	KEIFANG - TUVAI PKG-1 NHIDCL EPC	492.94	492.94	05/2023	06/2024	12/2024	6
216	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP NHAI PPP BOT (Hybrid Annuity)	622.00	817.91	09/2022	09/2024	03/2025	6
217	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 NHIDCL EPC	283.50	283.50	06/2024	06/2024	12/2024	6

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
218	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S NHAI EPC	1,341.36	1,341.36	12/2023	12/2023	06/2024	6
219	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO NHAI PPP BOT (Hybrid Annuity)	1,306.95	1,306.95	12/2023	04/2024	10/2024	6
220	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER MoRTH EPC	278.97	278.97	05/2024	05/2024	11/2024	6
221	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM MoRTH EPC	703.68	703.68	01/2025	01/2025	07/2025	6
222	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL	1,718.59	1,718.59	03/2022	12/2024	07/2025	7
223	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V NHAI	656.98	840.00	11/2022	05/2024	12/2024	7
224	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM NHAI	217.96	884.00	12/2022	05/2024	12/2024	7
225	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA NHAI EPC	464.09	765.12	11/2020	05/2024	12/2024	7
226	MANU-SIMLUNG (PKG 4) NHIDCL EPC	354.79	354.79	12/2022	06/2024	01/2025	7
227	CHURACHANPUR TUIVAI PKG-3 NHIDCL EPC	673.27	673.27	10/2023	06/2024	01/2025	7
228	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN NHAI	1,872.68	2,756.09	10/2020	01/2025	08/2025	7
229	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM NHIDCL EPC	359.86	359.86	05/2024	05/2024	12/2024	7
230	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) MoRTH EPC	395.62	395.62	05/2024	05/2024	12/2024	7
231	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) NHAI PPP BOT (Hybrid Annuity)	1,549.02	1,549.02	03/2024	03/2024	10/2024	7
232	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) NHAI EPC	755.16	755.16	10/2023	10/2023	05/2024	7

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
233	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) NHAI EPC	738.90	738.90	10/2023	10/2023	05/2024	7
234	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K NHAI EPC	510.97	510.97	03/2023	05/2024	12/2024	7
235	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 MoRTH EPC	566.15	566.15	03/2024	11/2024	06/2025	7
236	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 NHAI	999.00	1,152.70	09/2021	07/2024	03/2025	8
237	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE NHAI EPC	446.97	740.50	11/2020	04/2024	12/2024	8
238	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) NHIDCL EPC	261.13	261.13	06/2022	08/2024	04/2025	8
239	TAMENGLONG - MAHUR PKG-3 NHIDCL EPC	234.08	234.08	12/2022	04/2024	12/2024	8
240	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) NHIDCL EPC	184.88	184.88	04/2022	03/2024	11/2024	8
241	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) MoRTH EPC	385.15	385.15	05/2024	05/2024	01/2025	8
242	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) NHAI PPP BOT (Hybrid Annuity)	1,260.00	1,260.00	05/2024	05/2024	01/2025	8
243	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 NHAI HAM(Hybrid Annuity Mode)	1,592.00	1,592.00	10/2024	10/2024	06/2025	8
244	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. NHIDCL EPC	301.06	301.06	04/2022	05/2024	02/2025	9
245	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM NHIDCL EPC	315.63	315.63	04/2022	05/2024	02/2025	9
246	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM NHIDCL EPC	292.80	292.80	05/2022	06/2024	03/2025	9
247	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) NHIDCL EPC	217.50	217.50	06/2022	07/2024	04/2025	9

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
248	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO NHIDCL EPC	230.45	244.91	04/2023	06/2024	03/2025	9
249	IMPHAL - KHONGSANG PKG-6 NHIDCL EPC	504.76	504.76	02/2025	02/2025	11/2025	9
250	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO NHAI EPC	552.55	553.00	03/2024	03/2024	12/2024	9
251	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI NHAI HAM(Hybrid Annuity Mode)	1,020.84	1,020.84	03/2024	03/2024	12/2024	9
252	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C NHAI HAM(Hybrid Annuity Mode)	1,485.66	1,485.66	03/2024	03/2024	12/2024	9
253	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM NHAI ITEM RATE	186.50	210.81	08/2023	03/2024	12/2024	9
254	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR NHAI EPC	1,147.26	1,147.26	03/2024	03/2024	12/2024	9
255	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 NHAI PPP BOT (Hybrid Annuity)	757.45	757.45	03/2023	03/2024	12/2024	9
256	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI NHIDCL EPC	379.39	379.39	04/2022	10/2024	08/2025	10
257	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) NHAI PPP BOT (Hybrid Annuity)	2,747.00	2,747.00	02/2024	02/2024	12/2024	10
258	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON NHAI EPC	1,425.02	1,425.02	03/2023	08/2023	06/2024	10
259	SRIRAMPUR - DHUBRI PKG-1 NHIDCL EPC	613.89	613.89	02/2025	02/2025	12/2025	10
260	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M NHAI	478.74	1,514.46	05/2021	01/2024	12/2024	11
261	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT MoRTH	294.13	294.13	11/2019	02/2023	01/2024	11
262	RISHI BORDER- ROLEP- MENLA PKG- 2A NHIDCL EPC	332.20	332.20	09/2023	01/2025	12/2025	11
263	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N NHAI EPC	1,119.35	1,119.35	05/2023	07/2023	06/2024	11

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
264	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP NHAI HAM(Hybrid Annuity Mode)	1,863.09	2,238.00	01/2024	01/2024	12/2024	11
265	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI MoRTH EPC	545.11	545.11	07/2024	07/2024	06/2025	11
266	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH MoRTH	283.15	283.15	05/2020	08/2023	08/2024	12
267	TLABUNG - LUNGLEI PKG-A NHIDCL EPC	698.44	698.45	12/2022	12/2024	12/2025	12
268	TLABUNG - LUNGLEI PKG-B NHIDCL EPC	740.58	740.58	01/2023	12/2024	12/2025	12
269	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA NHAI EPC	1,272.97	1,272.97	10/2022	07/2023	07/2024	12
270	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M NHAI EPC	1,658.06	1,658.06	12/2022	06/2023	06/2024	12
271	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- NHAI EPC	466.55	466.55	12/2020	12/2023	12/2024	12
272	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX NHAI EPC	1,401.87	1,401.87	06/2024	06/2024	06/2025	12
273	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 NHAI EPC	819.89	922.85	05/2021	12/2024	12/2025	12
274	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA NHIDCL EPC	523.78	523.78	02/2025	02/2025	02/2026	12
275	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST NHAI	247.02	157.49	03/2020	11/2023	12/2024	13
276	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 MoRTH	192.67	192.67	07/2019	07/2023	08/2024	13
277	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 NHAI EPC	2,002.79	2,002.79	11/2023	11/2023	12/2024	13
278	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON MoRTH	298.32	298.32	02/2019	06/2023	08/2024	14

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
279	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR MoRTH	193.19	249.72	N.A.	06/2023	08/2024	14
280	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 NHIDCL EPC	816.79	786.60	12/2023	09/2024	12/2025	15
281	KARGIL-ZANSKR PACKAGE-8 NHIDCL EPC	398.37	398.37	01/2023	08/2023	11/2024	15
282	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 NHAI PPP BOT (Hybrid Annuity)	1,821.72	1,945.32	09/2024	09/2024	12/2025	15
283	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV NHAI EPC	524.88	524.88	09/2023	09/2023	12/2024	15
284	KEIFANG - TUVAI PKG-3 NHIDCL EPC	500.88	500.88	02/2025	02/2025	05/2026	15
285	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ MoRTH	248.83	248.83	03/2019	04/2023	08/2024	16
286	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR MoRTH EPC	295.47	295.47	02/2017	10/2023	03/2025	17
287	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER NHAI	496.20	537.17	11/2021	06/2023	12/2024	18
288	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO NHIDCL EPC	268.98	268.98	04/2022	06/2024	12/2025	18
289	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI NHIDCL EPC	228.97	228.97	04/2022	06/2024	12/2025	18
290	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA MoRTH EPC	186.71	186.71	06/2023	06/2023	12/2024	18
291	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION MoRTH EPC	631.49	631.49	03/2024	03/2024	10/2025	19
292	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES MoRTH	626.76	626.76	07/2020	06/2024	02/2026	20
293	AKASH BRIDGE - JESSAMI SECTION PKG-2 NHIDCL EPC	152.11	152.11	02/2025	02/2023	02/2025	24
294	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL NHIDCL EPC	445.51	445.51	12/2023	12/2023	04/2026	28

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
295	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION MoRTH	300.00	300.00	05/2019	07/2021	01/2024	30
296	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B NHIDCL EPC	284.21	284.21	12/2023	12/2023	11/2026	35
297	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH MoRTH	196.52	196.52	10/2019	10/2019	02/2024	52
298	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM MoRTH EPC	153.21	153.21	01/2017	01/2017	12/2023	83
	TELECOMMUNICATIONS						
299	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and BSNL Central Sector Projects	185.27	239.60	03/2024	03/2024	07/2024	4
	URBAN DEVELOPMENT						
300	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR NBCC	2,694.00	2,694.00	N.A.	05/2024	06/2024	1
301	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI CPWD	299.97	299.97	09/2020	02/2024	10/2024	8
	DEPARTMENT OF HIGHER EDUCATION						
302	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) CPWD EDUCATION	424.93	500.91	07/2022	05/2024	06/2024	1
303	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED CPWD EDUCATION EPC	193.83	193.83	06/2020	04/2024	05/2024	1
304	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC CPWD EDUCATION	588.72	588.72	09/2022	05/2024	06/2024	1
305	PERMANENT CAMPUS FOR IIM BODH GAYA CPWD EDUCATION	375.00	375.00	09/2020	04/2024	05/2024	1
306	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL CPWD	316.25	316.25	02/2024	06/2024	08/2024	2
307	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) CPWD EDUCATION	676.00	1,144.68	04/2023	12/2023	09/2024	9
	DPIIT						

List of projects reporting additional delayed Rs. 150 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
308	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT	4,773.00	5,401.00	12/2019	04/2024	06/2024	2

TABLE-17

Sector wise analysis of projects Rs. 150 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,674,47.00	1,71,625.00	1,05,851.22
CIVIL AVIATION	37	22,130.27	230,90.59	26,152.16	14,660.77
COAL	118	1,88,146.71	1,900,12.22	1,90,346.57	69,103.34
FINANCE	3	786.27	7,86.27	831.04	605.39
MINES	8	7,559.78	92,53.04	9,833.57	5,002.39
STEEL	12	11,285.36	119,11.23	11,911.23	5,264.35
			5,008,84.08	5,11,468.56	2,26,876.40
POWER	108	3,17,711.51	3,268,43.65	3,73,034.97	1,92,512.04
HEALTH AND FAMILY WELFARE	8	7,132.02	72,72.53	7,298.73	4,101.28
RAILWAYS	235	4,32,506.78	5,481,73.07	6,75,744.15	4,00,618.90
ROAD TRANSPORT AND HIGHWAYS	1060	8,16,749.80	8,496,38.92	8,65,169.47	4,01,083.77
SHIPPING AND PORTS	1	5,369.18	50,61.15	5,061.15	2,961.61
TELECOMMUNICATIONS	7	40,229.56	618,49.01	61,915.14	25,119.65
URBAN DEVELOPMENT	28	2,84,730.97	2,869,67.19	3,10,151.53	2,00,527.97
WATER RESOURCES	41	23,466.28	234,20.50	69,700.98	28,677.51
SOCIAL JUSTICE	1	170.99	1,70.99	170.99	73.80
DEPARTMENT OF HIGHER EDUCATION	20	9,680.92	103,12.91	10,271.32	6,945.81
HOME AFFAIRS	5	2,025.73	29,46.02	2,958.98	2,298.16
DPIIT	2	24,857.00	248,57.00	25,485.00	14,427.97
DONER	1	151.33	1,51.33	151.33	148.33
RENEWABLE ENERGY	1	271.90	3,66.12	366.12	329.49
Grand total	1817	27,58,567.23	30,51,414.82	33,29,647.99	17,07,190.15

TABLE-18

State-Wise Position of Central Sector Projects costing Rs. 150 Crore and above showing Both Time and Cost Overruns

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Antici pated cost	Cost overrun (%)	No.	Original Cost	Antici pated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	110	1,45,653.44	2,05,083.47	40.80	14	37,787.30	50,279.47	4 - 216
2	ARUNACHAL PRADESH	26	48,306.73	63,335.46	31.11	2	6,930.96	21,959.69	24 - 188
3	ASSAM	66	66,958.07	76,415.88	14.13	5	16,696.23	26,637.39	14 - 58
4	BIHAR	92	1,21,327.18	1,49,858.94	23.52	23	38,157.69	59,863.07	3 - 187
5	GOA	6	3,824.63	3,911.13	2.26	1	303.90	390.40	37 - 37
6	GUJARAT	90	1,47,491.26	1,68,023.63	13.92	15	27,875.80	35,139.27	4 - 174
7	HARYANA	34	75,026.48	85,854.28	14.43	8	43,145.55	51,752.57	6 - 31
8	HIMACHAL PRADESH	30	29,904.85	44,245.73	47.96	4	5,932.04	15,524.85	43 - 183
9	JAMMU AND KASHMIR	51	74,532.19	1,16,497.78	56.31	7	10,435.37	51,711.89	9 - 261
10	KARNATAKA	84	1,07,895.92	1,11,967.84	3.77	14	12,127.76	17,929.80	13 - 129
11	KERALA	31	63,355.20	70,605.03	11.44	4	5,004.90	5,952.27	13 - 50
12	MADHYA PRADESH	75	1,10,638.03	1,24,846.28	12.84	10	12,585.72	23,835.00	9 - 57
13	MAHARASHTRA	197	2,25,897.83	2,52,159.61	11.63	18	53,076.14	70,386.14	1 - 97
14	MANIPUR	34	15,741.53	30,890.04	96.23	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	0	0.00	0.00	-
16	MIZORAM	21	11,852.41	20,836.14	75.80	11	7,112.12	15,806.72	8 - 136
17	NAGALAND	32	11,923.60	16,501.89	38.40	4	3,575.14	8,118.25	19 - 132
18	ODISHA	78	1,43,718.80	1,51,061.72	5.11	12	14,721.29	23,236.69	14 - 213
19	PUNJAB	44	42,575.89	42,915.08	0.80	3	1,780.64	2,031.88	6 - 51
20	RAJASTHAN	81	1,40,279.39	1,80,760.35	28.86	3	56,343.00	96,790.32	29 - 120
21	SIKKIM	22	14,500.36	22,320.65	53.93	5	1,960.27	3,365.49	12 - 34
22	TAMIL NADU	77	2,11,834.56	2,67,302.52	26.18	23	67,893.26	1,10,662.68	4 - 171
23	TRIPURA	10	5,071.09	5,332.56	5.16	3	638.62	760.99	25 - 30
24	UTTAR PRADESH	134	2,00,891.50	2,22,356.82	10.69	25	46,178.67	64,051.59	1 - 65
25	WEST BENGAL	61	71,527.12	98,300.58	37.43	17	26,832.19	48,049.48	9 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	0	0.00	0.00	-
27	DELHI	28	93,267.64	97,669.65	4.72	5	10,844.23	12,973.59	21 - 56
28	CHHATTISGARH	59	86,729.89	88,808.64	2.40	7	10,574.88	12,010.31	15 - 100
29	JHARKHAND	67	1,01,527.58	1,09,481.73	7.83	11	23,638.50	27,830.76	7 - 84
30	UTTARAKHAND	31	36,349.58	54,086.60	48.80	6	24,519.92	42,097.95	3 - 193
31	TELANGANA	54	38,654.39	41,498.90	7.36	3	1,719.60	3,719.87	48 - 180
32	LADAKH	6	2,474.97	2,634.64	6.45	1	480.33	640.00	37 - 37
33	MULTI STATE	63	3,00,615.21	3,88,229.95	29.15	22	47,326.78	1,00,854.50	4 - 202
	Total	1817	27,58,567.23	33,29,647.99	20.70	287	6,20,652.97	10,23,965.56	

TABLE-19

EXECUTIVE SUMMARY COSTING Rs. 1000 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	300	56
2	RAILWAYS	111	5
3	POWER	64	3
4	PETROLEUM	56	7
5	COAL	33	3
6	URBAN DEVELOPMENT	23	1
7	CIVIL AVIATION	7	0
8	ATOMIC ENERGY	5	0
9	HEALTH AND FAMILY WELFARE	4	2
10	MINES	3	0
11	STEEL	3	1
12	TELECOMMUNICATIONS	2	0
13	DPIIT	2	1
14	SHIPPING AND PORTS	1	0
15	WATER RESOURCES	1	0
16	DEPARTMENT OF HIGHER EDUCATION	1	1
17	HOME AFFAIRS	1	0
	Total	617	80

TABLE-20

Month wise List of Completed Projects Costing Rs. 1000 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2024			
	COAL			
	Central Sector Projects(NORTHERN COAL FIELDS LIMITED) - [N06000159]	1,783.09	03/2021	1,390.64
	PETROLEUM			
2	KOCHI SALEM LPG PIPELINE PROJECT (Kochi Salem Pipeline Private Limited(JV)) - [N16000314]	1,112.00	06/2019	1,157.07
3	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL (INDIAN OIL CORPORATION LIMITED) - [N16000332]	3,712.00	09/2022	2,915.64
4	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000374]	1,607.00	08/2022	1,085.97
5	CITY GAS DISTRIBUTION IN UP AND UK (HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000387]	3,450.20	03/2029	1,962.02
	RAILWAYS			
6	MUNEERABAD-MAHABOOBNAGAR(NL),SCR (SOUTH CENTRAL RAILWAY) - [220100205]	1,723.00	03/2000	2,532.19
7	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD (RAIL VIKAS NIGAM LTD.) - [N22000213]	632.68	03/2016	1,094.53
8	ROSA-SITAPUR CANTT-BURHWAL DOUBLING (NORTH EASTERN RAILWAY) - [N22000347]	1,295.42	03/2022	2,262.57
9	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC (RAIL VIKAS NIGAM LTD.) - [N22000404]	927.01	03/2019	1,684.00
10	MAU-GHAZIPUR-TARIGHAT NEW LINE (RAIL VIKAS NIGAM LTD.) - [N22000405]	1,765.92	03/2023	1,687.89
11	BANASPANI- JAKHPURA - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000412]	942.95	03/2019	1,918.70
12	MANIYACHI - NAGERCOIL (102 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000449]	1,700.00	03/2022	1,675.56
13	BUDNI-BARKHERA - 3RD LINE (33 KM) Central Sector Projects(RAIL VIKAS NIGAM LTD.) - [N22000588]	991.60	02/2024	1,775.59
	ROAD TRANSPORT AND HIGHWAYS			
14	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000628]	1,064.88	07/2021	958.51
15	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001213]	1,094.97	02/2022	1,387.21
16	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001233]	1,047.00	05/2020	1,253.89
17	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001742]	1,621.07	10/2022	1,679.63

Month wise List of Completed Projects Costing Rs. 1000 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
18	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001805]	1,169.04	03/2021	841.84
19	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001806]	1,241.38	03/2023	965.10
20	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001816]	1,980.00	03/2023	1,220.38
	May,2024			
	PETROLEUM			
21	CGD PROJECT AT COIMBATORE DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000418]	2,998.00	03/2030	326.22
22	CGD PROJECT AT SALEM DISTRICT (INDIAN OIL CORPORATION LIMITED) - [N16000419]	1,304.00	03/2030	107.78
23	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000420]	2,880.00	08/2027	236.74
24	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS (INDIAN OIL CORPORATION LIMITED) - [N16000425]	2,996.00	02/2028	572.30
	POWER			
25	CHATTI BARIATU COAL MINING PROJECT National Project(NATIONAL THERMAL POWER CORPORATION) - [N18000369]	1,314.00	04/2024	1,012.94
	ROAD TRANSPORT AND HIGHWAYS			
26	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001782]	2,312.26	09/2021	1,361.51

TABLE-21

Month wise List of Deleted Projects Costing Rs. 1000 crore and above during 2024-2025				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)

TABLE-22

Projects Added / Completed / Dropped / Frozen Rs. 1000 Crore and above

No of Projects in Previous Month	613
No of Projects Completed/Dropped/Frozen in Current Month	8
No of Projects added in Current Month	6
No of Projects Elevated in Current Month	6
No of Projects in Current Month	617

Project status Rs. 1000 Crore and above

Number of Projects

With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	333 (53.97%)	10 (1.62%)	221 (35.82%)	11 (1.78%)	42 (6.81%)	617
Latest Approved (Date)	220 (35.66%)	7 (1.13%)	339 (54.94%)	9 (1.46%)	42 (6.81%)	617

Project cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Cost overrun Rs crore	Cost overrun %
Project with No Revision in Cost	444	16,50,879.29	18,75,781.21	8,67,596.22	46.30	2,24,901.92	13.60
Project with Revision in Cost	173	8,58,408.02	9,11,937.41	5,72,389.14	62.80	53,529.39	6.20
Total	617.00	25,09,287.31	27,87,718.62	14,39,985.36	51.65	2,78,431.31	11.10
Original Cost of All Projects							
Original Cost	617.00	22,23,376.00	27,87,718.62	14,39,985.36	51.65	5,64,342.62	25.38

Delayed Project cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Cost overrun Rs crore	Cost overrun %
Original (OCE)	333	12,50,764.45	16,38,003.21	10,13,425.23	61.90	3,87,238.76	30.96
Latest Approved (RCE)	220	9,85,729.38	11,24,834.67	7,00,044.16	62.20	1,39,105.29	14.11

Additional Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	80	1,32,077.68	1,60,452.25	1,00,361.12	62.50	28,374.57	21.50
Total	80	1,32,077.68	1,60,452.25	1,00,361.12	62.55	28,374.57	21.48

TABLE-23

Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	4	67,120.00	1,22,004.00	81.77
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	3	3,476.28	6,737.30	93.81
3	COAL	33	1,47,628.54	1,49,975.83	1.59	3	26,006.60	32,968.79	26.77
4	MINES	3	6,074.00	8,080.37	33.03	2	4,637.00	6,699.37	44.48
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	29.90
6	PETROLEUM	56	4,20,034.37	4,84,136.30	15.26	21	1,88,013.88	2,53,360.19	34.76
7	POWER	64	2,98,230.20	3,53,343.80	18.48	15	69,863.10	1,24,976.70	78.89
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,623.89	-0.23	1	1,404.00	1,642.00	16.95
9	RAILWAYS	111	3,69,129.98	6,14,393.38	66.44	88	1,75,670.19	4,22,002.21	140.22
10	ROAD TRANSPORT AND HIGHWAYS	300	4,82,048.92	5,24,851.50	8.88	101	1,55,396.82	2,00,040.79	28.73
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	2	37,878.55	59,509.80	57.11
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	7	1,17,061.56	1,42,561.32	21.78
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,144.68	69.33	1	676.00	1,144.68	69.33
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	71.55
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		617	22,23,376.00	27,87,718.62	25.38	252	8,65,440.20	14,39,407.39	66.32

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-24

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Antici pated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	31	1,07,822.35	1,66,428.29	54.35	16	53,837.44	1,12,508.50	108.98
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	238.05
3	ASSAM	12	40,897.21	49,637.54	21.37	4	17,066.32	26,976.65	58.07
4	BIHAR	38	97,042.52	1,23,142.06	26.90	15	33,581.47	60,316.69	79.61
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	0.00
6	GUJARAT	36	1,19,244.77	1,38,586.15	16.22	12	39,048.07	58,550.50	49.94
7	HARYANA	24	69,419.45	80,097.88	15.38	12	50,475.30	61,153.77	21.16
8	HIMACHAL PRADESH	12	22,416.81	36,737.99	63.89	7	12,667.57	26,988.75	113.05
9	JAMMU AND KASHMIR	21	60,293.36	1,02,183.10	69.48	9	18,243.88	60,384.62	230.99
10	KARNATAKA	28	84,373.99	89,124.28	5.63	8	10,508.49	15,725.71	49.65
11	KERALA	22	59,206.35	66,461.60	12.25	10	27,223.77	34,980.73	28.49
12	MADHYA PRADESH	21	85,621.24	99,008.92	15.64	8	15,372.58	28,760.26	87.09
13	MAHARASHTRA	43	1,55,483.16	1,86,953.44	20.24	19	76,601.02	1,08,145.68	41.18
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	340.10
15	MEGHALAYA	1	906.46	8,324.28	818.33	1	906.46	8,324.28	818.33
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	226.07
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	186.39
18	ODISHA	31	1,23,016.64	1,28,949.68	4.82	8	18,500.10	29,104.02	57.32
19	PUNJAB	20	29,804.54	29,804.37	-0.00	0	0.00	0.00	0.00
20	RAJASTHAN	34	1,16,096.42	1,57,118.34	35.33	3	55,859.08	96,881.00	73.44
21	SIKKIM	3	8,025.81	15,496.19	93.08	2	2,277.77	9,748.15	327.97
22	TAMIL NADU	43	1,96,471.80	2,50,738.15	27.62	22	1,15,714.88	1,69,981.23	46.90
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	0.00
24	UTTAR PRADESH	56	1,64,342.25	1,86,504.54	13.49	22	48,099.14	70,433.17	46.43
25	WEST BENGAL	21	54,862.50	81,613.90	48.76	14	35,403.58	62,154.98	75.56
26	DELHI	14	87,652.67	91,761.21	4.69	6	50,619.32	54,807.06	8.27
27	CHHATTISGARH	21	71,099.62	73,561.26	3.46	6	10,768.34	13,229.98	22.86
28	JHARKHAND	25	81,023.17	88,413.51	9.12	12	28,551.32	37,010.30	29.63
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	5	24,063.06	41,597.95	72.87
30	TELANGANA	6	17,552.39	20,071.07	14.35	3	13,906.32	16,425.00	18.11
31	MULTI STATE	36	2,88,352.24	3,75,812.69	30.33	23	90,045.36	1,77,813.84	97.47
Total		617	22,23,376.00	27,87,718.62	25.38	252	8,65,440.20	14,39,407.39	66.32

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-25

Extent of time overrun in projects with respect to original schedule Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72 - 171
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	5	7,613.90	10,713.71	22 - 48
3	COAL	33	1,47,628.54	1,49,975.83	1.59	9	46,688.19	51,342.06	24 - 96
4	MINES	3	6,074.00	8,080.37	33.03	2	5,540.00	7,058.40	5 - 53
5	STEEL	3	6,033.98	6,659.85	10.37	3	6,033.98	6,659.85	17 - 104
6	PETROLEUM	56	4,20,034.37	4,84,136.30	15.26	34	2,86,419.12	3,44,702.22	1 - 143
7	POWER	64	2,98,230.20	3,53,343.80	18.48	34	1,51,287.41	2,04,556.99	3 - 193
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,623.89	-0.23	4	5,636.89	5,623.89	2 - 36
9	RAILWAYS	111	3,69,129.98	6,14,393.38	66.44	73	2,91,188.56	4,51,793.28	3 - 261
10	ROAD TRANSPORT AND HIGHWAYS	300	4,82,048.92	5,24,851.50	8.88	147	2,27,263.94	2,60,485.63	1 - 123
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	1	5,369.18	5,061.15	33 - 33
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	1	13,334.00	34,953.45	109 - 109
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	14	1,42,060.07	1,46,928.37	3 - 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	-
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,144.68	69.33	1	676.00	1,144.68	17 - 17
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	56 - 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54 - 54
Total		617	22,23,376.00	27,87,718.62	25.38	333	12,50,764.45	16,38,003.21	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-26

Extent of time overrun in projects with respect to original schedule(State Wise) Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Antici pated cost	Cost overrun (%)	No.	Original Cost	Antici pated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	31	1,07,822.35	1,66,428.29	54.35	13	75,009.45	86,819.22	2 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	2	8,003.92	22,966.13	40 - 188
3	ASSAM	12	40,897.21	49,637.54	21.37	4	25,968.32	34,514.65	11 - 48
4	BIHAR	38	97,042.52	1,23,142.06	26.90	23	72,835.97	92,080.90	3 - 157
5	GOA	1	1,183.16	1,183.16	0.00	1	1,183.16	1,183.16	29 - 29
6	GUJARAT	36	1,19,244.77	1,38,586.15	16.22	20	73,092.88	79,965.08	1 - 174
7	HARYANA	24	69,419.45	80,097.88	15.38	14	53,636.01	62,093.34	6 - 36
8	HIMACHAL PRADESH	12	22,416.81	36,737.99	63.89	4	8,157.97	17,639.00	43 - 183
9	JAMMU AND KASHMIR	21	60,293.36	1,02,183.10	69.48	14	41,048.46	81,998.00	2 - 261
10	KARNATAKA	28	84,373.99	89,124.28	5.63	18	52,599.09	57,349.38	4 - 129
11	KERALA	22	59,206.35	66,461.60	12.25	8	20,605.79	21,537.46	7 - 22
12	MADHYA PRADESH	21	85,621.24	99,008.92	15.64	10	26,966.17	37,114.22	11 - 57
13	MAHARASHTRA	43	1,55,483.16	1,86,953.44	20.24	28	1,06,122.59	1,23,354.87	1 - 97
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	12 - 136
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	31	1,23,016.64	1,28,949.68	4.82	18	49,116.31	56,867.94	5 - 213
19	PUNJAB	20	29,804.54	29,804.37	-0.00	6	7,822.43	7,822.43	3 - 17
20	RAJASTHAN	34	1,16,096.42	1,57,118.34	35.33	18	87,206.39	1,27,618.39	2 - 120
21	SIKKIM	3	8,025.81	15,496.19	93.08	2	6,686.33	7,619.27	12 - 45
22	TAMIL NADU	43	1,96,471.80	2,50,738.15	27.62	23	74,876.23	1,16,993.57	4 - 171
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	-
24	UTTAR PRADESH	56	1,64,342.25	1,86,504.54	13.49	26	86,339.67	1,03,487.92	6 - 64
25	WEST BENGAL	21	54,862.50	81,613.90	48.76	10	25,051.84	45,681.50	15 - 141
26	DELHI	14	87,652.67	91,761.21	4.69	10	43,427.01	45,464.19	6 - 56
27	CHHATTISGARH	21	71,099.62	73,561.26	3.46	9	34,812.20	35,998.06	15 - 96
28	JHARKHAND	25	81,023.17	88,413.51	9.12	10	42,263.71	45,664.41	7 - 104
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	6	25,446.84	42,981.73	3 - 193
30	TELANGANA	6	17,552.39	20,071.07	14.35	3	3,578.98	5,432.50	3 - 180
31	MULTI STATE	36	2,88,352.24	3,75,812.69	30.33	29	1,89,092.50	2,41,598.86	8 - 202
Total		617	22,23,376.00	27,87,718.62	25.38	333	12,50,764.45	16,38,003.21	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-27

Extent of time overrun in projects with respect to latest schedule Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Antici pated Cost	Cost overrun (%)	No.	Latest Approved Cost	Antici pated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	3	95,309.00	99,487.00	72 - 171
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	3	5,014.00	6,205.00	22 - 48
3	COAL	33	1,49,797.76	1,49,975.83	0.12	8	29,451.19	31,935.94	24 - 96
4	MINES	3	7,725.63	8,080.37	4.59	1	1,381.00	1,381.00	5 - 5
5	STEEL	3	6,659.85	6,659.85	0.00	3	6,659.85	6,659.85	17 - 104
6	PETROLEUM	56	4,73,543.03	4,84,136.30	2.24	16	1,03,402.90	1,08,834.90	4 - 97
7	POWER	64	3,07,258.22	3,53,343.80	15.00	34	1,60,315.43	2,04,556.99	3 - 193
8	HEALTH AND FAMILY WELFARE	4	5,623.89	5,623.89	0.00	1	1,577.00	1,577.00	2 - 2
9	RAILWAYS	111	4,84,352.88	6,14,393.38	26.85	59	2,83,855.95	3,56,898.56	0 - 216
10	ROAD TRANSPORT AND HIGHWAYS	300	5,09,774.34	5,24,851.50	2.96	77	1,39,598.53	1,44,877.82	0 - 123
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	-
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	1	34,953.45	34,953.45	109 - 109
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	11	1,16,197.87	1,18,829.95	3 - 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	-
15	DEPARTMENT OF HIGHER EDUCATION	1	1,148.68	1,144.68	-0.35	1	1,148.68	1,144.68	17 - 17
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	1	2,091.53	2,091.53	56 - 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54 - 54
Total		617	25,09,287.31	27,87,718.62	11.10	220	9,85,729.38	11,24,834.67	

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-28

Extent of cost overrun in projects with respect to latest cost					Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)				
						Projects with cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Antici pated Cost	Cost overrun (%)	No.	Latest Approved Cost	Antici pated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	119.64
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	3	4,031.28	6,737.30	67.13
3	COAL	33	1,49,797.76	1,49,975.83	0.12	2	8,769.60	13,562.67	54.66
4	MINES	3	7,725.63	8,080.37	4.59	1	667.23	1,021.97	53.17
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0.00
6	PETROLEUM	56	4,73,543.03	4,84,136.30	2.24	3	47,129.58	58,967.23	25.12
7	POWER	64	3,07,258.22	3,53,343.80	15.00	14	59,210.55	1,05,296.13	77.83
8	HEALTH AND FAMILY WELFARE	4	5,623.89	5,623.89	0.00	0	0.00	0.00	0.00
9	RAILWAYS	111	4,84,352.88	6,14,393.38	26.85	72	2,02,916.48	3,34,025.64	64.61
10	ROAD TRANSPORT AND HIGHWAYS	300	5,09,774.34	5,24,851.50	2.96	59	98,910.40	1,19,952.77	21.27
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	1	24,544.55	24,556.35	0.05
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	6	1,05,641.56	1,28,905.10	22.02
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	1,148.68	1,144.68	-0.35	0	0.00	0.00	0.00
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0.00
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		617	25,09,287.31	27,87,718.62	11.10	164	5,70,237.27	8,61,645.03	51.10

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-29

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,67,447.00	1,71,625.00	2.50	1	3,492.00	7,670.00	171- 171
2	CIVIL AVIATION	7	10,264.13	12,970.15	26.36	1	1,142.00	2,333.00	48- 48
3	COAL	33	1,49,797.76	1,49,975.83	0.12	1	2,661.73	5,146.48	60- 60
4	MINES	3	7,725.63	8,080.37	4.59	0	0.00	0.00	0- 0
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0- 0
6	PETROLEUM	56	4,73,543.03	4,84,136.30	2.24	1	12,366.00	18,968.00	14- 14
7	POWER	64	3,07,258.22	3,53,343.80	15.00	11	45,732.57	89,974.13	10- 193
8	HEALTH AND FAMILY WELFARE	4	5,623.89	5,623.89	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	111	4,84,352.88	6,14,393.38	26.85	42	1,01,834.27	1,71,828.37	3- 216
10	ROAD TRANSPORT AND HIGHWAYS	300	5,09,774.34	5,24,851.50	2.96	24	40,060.14	49,405.94	6- 123
11	SHIPPING AND PORTS	1	5,061.15	5,061.15	0.00	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	59,498.00	59,509.80	0.02	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	2	24,138.77	26,850.05	3- 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	0- 0
15	DEPARTMENT OF HIGHER EDUCATION	1	1,148.68	1,144.68	-0.35	0	0.00	0.00	0- 0
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0- 0
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54- 54
Total		617	25,09,287.31	27,87,718.62	11.10	84	2,36,200.48	3,77,576.97	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-30

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore									
						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,71,625.00	47.01	3	55,661.00	99,487.00	72- 171
2	CIVIL AVIATION	7	9,870.18	12,970.15	31.41	2	2,525.00	5,624.81	39- 48
3	COAL	33	1,47,628.54	1,49,975.83	1.59	2	19,898.73	24,552.60	40- 60
4	MINES	3	6,074.00	8,080.37	33.03	1	4,103.00	5,677.40	53- 53
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	17- 17
6	PETROLEUM	56	4,20,034.37	4,84,136.30	15.26	18	1,54,089.25	2,13,616.73	1- 143
7	POWER	64	2,98,230.20	3,53,343.80	18.48	12	56,385.12	1,09,654.70	12- 193
8	HEALTH AND FAMILY WELFARE	4	5,636.89	5,623.89	-0.23	1	1,404.00	1,642.00	9- 9
9	RAILWAYS	111	3,69,129.98	6,14,393.38	66.44	62	1,26,749.68	2,87,354.40	3- 261
10	ROAD TRANSPORT AND HIGHWAYS	300	4,82,048.92	5,24,851.50	8.88	67	94,917.03	1,29,241.33	4- 123
11	SHIPPING AND PORTS	1	5,369.18	5,061.15	-5.74	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	59,509.80	57.11	1	13,334.00	34,953.45	109- 109
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	3	35,558.77	40,506.27	3- 66
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	0	0.00	0.00	0- 0
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,144.68	69.33	1	676.00	1,144.68	17- 17
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	56- 56
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	54- 54
Total		617	22,23,376.00	27,87,718.62	25.38	176	5,73,386.76	9,63,666.74	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-31

List of projects completed/dropped/Frozen during current month (All Cost/ Expenditure in Rs. crore)					Rs. 1000 Crore and above		
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	PETROLEUM						
1	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	2,998.00	03/2030	2,998.00	03/2030	326.22
2	CGD PROJECT AT SALEM DISTRICT	10/2018	1,304.00	03/2030	1,304.00	03/2030	107.78
3	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS	06/2019	2,880.00	08/2027	2,880.00	03/2030	236.74
4	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS	06/2019	2,996.00	02/2028	2,996.00	08/2029	572.30
	POWER						
5	CHATTI BARIATU COAL MINING PROJECT National Project	03/2015	1,314.00	04/2024	1,783.00	04/2024	1,012.94
	ROAD TRANSPORT AND HIGHWAYS						
6	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS	08/2016	1,583.18	09/2020	1,583.18	N.A.	0.00
7	DEVELOPMENT OF MULTIMODAL LOGISTICS PARK AT BANGALORE AND EXTERNAL CONNECTIVITY TO THE MULTI MODEL L EPC	06/2022	1,769.70	03/2025	1,769.70	03/2025	0.00
8	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A EPC	11/2018	2,312.26	09/2021	2,312.26	05/2024	1,361.51

TABLE-32

List of projects added Rs. 1000 Crore and above					(May 2024)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	POWER					
1	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA Public Private (SPV)	12/2023	3,752.00	12/2025	3,752.00	12/2025
2	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK Central Sector Projects	12/2023	2,889.00	12/2025	2,889.00	12/2025
3	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N Central Sector Projects	12/2023	2,998.00	12/2025	2,998.00	12/2025
4	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B Central Sector Projects	12/2023	2,056.00	12/2025	2,056.00	12/2025
5	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] Central Sector Projects	2/2024	2,148.00	2/2026	2,148.00	2/2026
6	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI Central Sector Projects	2/2024	2,000.00	8/2025	2,000.00	8/2025

TABLE-33

Milestones (Cumulative due & achieved)	Rs. 1000 Crore and above
Total	2803
Achieved up to month	1723

TABLE-34

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
	COAL						
1	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) NCL	1,255.17	1,255.17	03/2022	06/2024	07/2024	1
2	MOONIDIH XV SEAM UG BCCL	1,230.27	1,230.27	03/2019	04/2025	02/2026	10
3	RAMPUR BATURA OC (4.0 MTY) SECL	1,248.93	1,248.93	03/2026	03/2025	03/2026	12
	STEEL						
4	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 NMDC Central Sector Projects	2,907.00	2,907.00	06/2023	05/2025	11/2025	6
	PETROLEUM						
5	PIPELINE REPLACEMENT PROJECT - VII ONGC EPC	3,183.58	3,645.23	05/2024	05/2024	06/2024	1
6	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY IOCL	5,251.00	5,894.00	05/2023	07/2024	09/2024	2
7	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM IOCL	1,614.00	1,614.00	08/2023	05/2024	11/2024	6
8	PART REPLACEMENT PIPELINE PROJECT (PRPP) ONGC EPC	1,219.48	1,145.10	05/2024	05/2024	12/2024	7
9	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV ONGC	3,228.80	3,976.67	03/2022	06/2024	02/2025	8
10	DURGAPUR-HALDIA PIPELINE PROJECT GAIL	1,740.00	2,433.15	12/2020	06/2024	03/2025	9
11	DHAMRA HALDIA PIPELINE PROJECT GAIL	1,030.65	1,030.65	11/2022	06/2024	03/2025	9
	POWER						
12	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL Central Sector Projects	1,666.00	1,666.00	11/2023	06/2024	07/2024	1
13	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B PGCIL Central Sector Projects	4,546.26	4,546.26	06/2023	06/2024	09/2024	3
14	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME NHPC Central Sector Projects	1,677.12	1,677.12	11/2023	12/2024	03/2025	3

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
	HEALTH AND FAMILY WELFARE						
15	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,642.00	09/2023	05/2024	06/2024	1
16	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR CPWD FOR HEALTH	1,828.00	1,577.00	09/2025	09/2025	11/2025	2
	RAILWAYS						
17	RAJKOT-KANALUS (111.20 KM) WR ITEM RATE	1,011.72	1,080.57	10/2026	03/2025	06/2025	3
18	BHAIRABI SAIRONG, NL, NEFR NFR	2,393.47	8,605.00	03/2014	03/2025	07/2025	4
19	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I IRCON	3,055.00	3,438.39	09/2018	06/2024	12/2024	6
20	TALCHER-BIMALAGARH(NL)(ECOR) ECOR	810.78	1,928.07	06/2021	03/2025	03/2026	12
21	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) WR	318.24	1,531.55	03/2012	05/2024	09/2026	28
	ROAD TRANSPORT AND HIGHWAYS						
22	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM NHAI	950.69	1,487.46	08/2019	05/2024	06/2024	1
23	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO NHAI	1,117.84	1,203.92	12/2021	05/2024	06/2024	1
24	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO NHIDCL	640.07	1,286.35	07/2023	06/2024	07/2024	1
25	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL NHAI EPC	1,640.10	1,640.10	05/2023	05/2023	06/2023	1
26	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA NHAI HAM(Hybrid Annuity Mode)	1,069.00	1,067.89	01/2024	05/2024	06/2024	1
27	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. NHAI PPP BOT (Hybrid Annuity)	1,097.18	1,097.00	01/2024	05/2024	06/2024	1
28	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E NHAI PPP BOT (Hybrid Annuity)	1,143.46	1,143.46	01/2024	05/2024	06/2024	1

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
29	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S NHAI PPP BOT (Hybrid Annuity)	2,334.68	2,494.20	03/2023	05/2024	06/2024	1
30	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K NHAI HAM(Hybrid Annuity Mode)	1,155.49	1,458.45	08/2024	12/2024	01/2025	1
31	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O NHAI EPC	2,067.67	2,160.00	10/2021	05/2024	06/2024	1
32	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	05/2024	06/2024	1
33	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	05/2024	06/2024	1
34	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD NHAI HAM(Hybrid Annuity Mode)	1,328.07	2,346.00	08/2023	08/2024	09/2024	1
35	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,644.00	12/2018	05/2024	07/2024	2
36	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU NHAI	1,396.74	4,300.00	10/2019	06/2024	08/2024	2
37	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI	1,587.49	3,500.00	04/2019	06/2024	08/2024	2
38	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH NHAI	1,273.71	1,478.61	07/2020	06/2024	08/2024	2
39	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE NHAI	1,471.75	1,903.98	07/2021	06/2024	08/2024	2
40	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP NHAI PPP BOT (Hybrid Annuity)	1,690.23	2,010.17	12/2023	04/2024	06/2024	2
41	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F NHAI PPP BOT (Hybrid Annuity)	1,430.88	1,430.88	12/2023	04/2024	06/2024	2
42	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 NHAI HAM(Hybrid Annuity Mode)	1,023.91	1,341.51	05/2024	08/2024	10/2024	2

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
43	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 NHAI HAM(Hybrid Annuity Mode)	1,063.72	1,063.72	07/2025	07/2025	09/2025	2
44	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON NHAI	686.65	1,015.16	09/2020	09/2024	12/2024	3
45	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	09/2024	12/2024	3
46	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG NHAI HAM(Hybrid Annuity Mode)	1,734.00	1,734.00	05/2024	03/2025	06/2025	3
47	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – NHAI HAM(Hybrid Annuity Mode)	1,460.00	1,460.00	06/2024	12/2024	03/2025	3
48	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) NHAI PPP BOT (Hybrid Annuity)	1,409.38	1,409.38	12/2022	05/2024	09/2024	4
49	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 NHAI HAM(Hybrid Annuity Mode)	843.48	1,051.36	07/2024	07/2024	11/2024	4
50	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 NHAI EPC	2,171.80	2,171.80	10/2023	05/2024	09/2024	4
51	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J NHAI EPC	1,166.96	1,251.00	10/2023	04/2024	08/2024	4
52	SIX-LANING OF BARWA ADDA-PANAGARH NHAI PPP (BOT)	1,665.00	4,860.41	09/2016	06/2024	11/2024	5
53	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S NHAI EPC	1,833.73	1,833.73	05/2024	05/2024	10/2024	5
54	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM NHAI PPP BOT (Hybrid Annuity)	1,741.86	1,741.86	05/2024	05/2024	10/2024	5
55	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) NHAI HAM(Hybrid Annuity Mode)	1,249.00	1,249.00	04/2024	10/2024	03/2025	5
56	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE NHAI PPP BOT (Hybrid Annuity)	1,409.68	1,409.68	10/2024	10/2024	03/2025	5
57	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S NHAI EPC	1,341.36	1,341.36	12/2023	12/2023	06/2024	6

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
58	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO NHAI PPP BOT (Hybrid Annuity)	1,306.95	1,306.95	12/2023	04/2024	10/2024	6
59	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL	1,718.59	1,718.59	03/2022	12/2024	07/2025	7
60	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN NHAI	1,872.68	2,756.09	10/2020	01/2025	08/2025	7
61	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) NHAI PPP BOT (Hybrid Annuity)	1,549.02	1,549.02	03/2024	03/2024	10/2024	7
62	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 NHAI	999.00	1,152.70	09/2021	07/2024	03/2025	8
63	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) NHAI PPP BOT (Hybrid Annuity)	1,260.00	1,260.00	05/2024	05/2024	01/2025	8
64	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 NHAI HAM(Hybrid Annuity Mode)	1,592.00	1,592.00	10/2024	10/2024	06/2025	8
65	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI NHAI HAM(Hybrid Annuity Mode)	1,020.84	1,020.84	03/2024	03/2024	12/2024	9
66	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C NHAI HAM(Hybrid Annuity Mode)	1,485.66	1,485.66	03/2024	03/2024	12/2024	9
67	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR NHAI EPC	1,147.26	1,147.26	03/2024	03/2024	12/2024	9
68	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) NHAI PPP BOT (Hybrid Annuity)	2,747.00	2,747.00	02/2024	02/2024	12/2024	10
69	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON NHAI EPC	1,425.02	1,425.02	03/2023	08/2023	06/2024	10
70	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M NHAI	478.74	1,514.46	05/2021	01/2024	12/2024	11
71	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N NHAI EPC	1,119.35	1,119.35	05/2023	07/2023	06/2024	11
72	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP NHAI HAM(Hybrid Annuity Mode)	1,863.09	2,238.00	01/2024			

List of projects reporting additional delayed Rs. 1000 Crore and above							(May 2024)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
73	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA NHAI EPC	1,272.97	1,272.97	10/2022	07/2023	07/2024	12
74	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M NHAI EPC	1,658.06	1,658.06	12/2022	06/2023	06/2024	12
75	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX NHAI EPC	1,401.87	1,401.87	06/2024	06/2024	06/2025	12
76	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 NHAI EPC	2,002.79	2,002.79	11/2023	11/2023	12/2024	13
77	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 NHAI PPP BOT (Hybrid Annuity)	1,821.72	1,945.32	09/2024	09/2024	12/2025	15
	URBAN DEVELOPMENT						
78	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR NBCC	2,694.00	2,694.00	N.A.	05/2024	06/2024	1
	DEPARTMENT OF HIGHER EDUCATION						
79	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) CPWD EDUCATION	676.00	1,144.68	04/2023	12/2023	09/2024	9
	DPIIT						
80	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE IICC FOR DPIIT	4,773.00	5,401.00	12/2019	04/2024	06/2024	2

TABLE-35

Sector wise analysis of projects Rs. 1000 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,674,47.00	1,71,625.00	1,05,851.22
CIVIL AVIATION	7	9,870.18	102,64.13	12,970.15	7,862.44
COAL	33	1,47,628.54	1,497,97.76	1,49,975.83	54,388.74
MINES	3	6,074.00	77,25.63	8,080.37	4,388.81
STEEL	3	6,033.98	66,59.85	6,659.85	3,939.29
PETROLEUM	56	4,20,034.37	4,735,43.03	4,84,136.30	2,18,182.33
POWER	64	2,98,230.20	3,072,58.22	3,53,343.80	1,83,383.88
HEALTH AND FAMILY WELFARE	4	5,636.89	56,23.89	5,623.89	2,983.86
RAILWAYS	111	3,69,129.98	4,843,52.88	6,14,393.38	3,72,738.55
ROAD TRANSPORT AND HIGHWAYS	300	4,82,048.92	5,097,74.34	5,24,851.50	2,21,735.12
SHIPPING AND PORTS	1	5,369.18	50,61.15	5,061.15	2,961.61
TELECOMMUNICATIONS	2	37,878.55	594,98.00	59,509.80	24,523.93
URBAN DEVELOPMENT	23	2,81,796.96	2,840,33.18	3,07,217.52	1,99,614.67
WATER RESOURCES	1	10,151.04	101,51.04	55,548.87	21,095.31
DEPARTMENT OF HIGHER EDUCATION	1	676.00	11,48.68	1,144.68	54.75
HOME AFFAIRS	1	1,219.21	20,91.53	2,091.53	1,852.88
DPIIT	2	24,857.00	248,57.00	25,485.00	14,427.97
Grand total	617	22,23,376.00	25,09,287.31	27,87,718.62	14,39,985.36

TABLE-36

State-Wise Position of Central Sector Projects costing Rs. 1000 Crore and above showing Both Time and Cost Overruns

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Antici pated cost	Cost overrun (%)	No.	Original Cost	Antici pated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	31	1,07,822.35	1,66,428.29	54.35	8	35,151.63	46,961.40	9 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	188 - 188
3	ASSAM	12	40,897.21	49,637.54	21.37	3	15,740.32	25,456.65	14 - 48
4	BIHAR	38	97,042.52	1,23,142.06	26.90	11	32,026.56	51,907.17	3 - 157
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	
6	GUJARAT	36	1,19,244.77	1,38,586.15	16.22	8	23,995.90	30,868.10	6 - 174
7	HARYANA	24	69,419.45	80,097.88	15.38	7	42,337.24	50,794.57	6 - 31
8	HIMACHAL PRADESH	12	22,416.81	36,737.99	63.89	3	5,672.04	15,153.07	43 - 183
9	JAMMU AND KASHMIR	21	60,293.36	1,02,183.10	69.48	6	10,010.44	51,210.98	9 - 261
10	KARNATAKA	28	84,373.99	89,124.28	5.63	8	10,508.49	15,725.71	16 - 129
11	KERALA	22	59,206.35	66,461.60	12.25	2	4,644.24	5,575.91	13 - 22
12	MADHYA PRADESH	21	85,621.24	99,008.92	15.64	6	10,122.58	20,270.63	27 - 57
13	MAHARASHTRA	43	1,55,483.16	1,86,953.44	20.24	17	52,451.69	69,758.35	1 - 97
14	MANIPUR	1	4,454.17	19,602.68	340.10	1	4,454.17	19,602.68	189 - 189
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,033.54	9,891.35	226.07	2	3,033.54	9,891.35	12 - 136
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	31	1,23,016.64	1,28,949.68	4.82	6	11,858.23	19,665.86	24 - 213
19	PUNJAB	20	29,804.54	29,804.37	-0.00	0	0.00	0.00	-
20	RAJASTHAN	34	1,16,096.42	1,57,118.34	35.33	2	55,449.00	95,861.00	29 - 120
21	SIKKIM	3	8,025.81	15,496.19	93.08	1	938.29	1,871.23	12 - 12
22	TAMIL NADU	43	1,96,471.80	2,50,738.15	27.62	15	63,905.12	1,06,022.46	4 - 171
23	TRIPURA	1	2,026.05	2,026.05	0.00	0	0.00	0.00	-
24	UTTAR PRADESH	56	1,64,342.25	1,86,504.54	13.49	18	44,225.39	61,373.64	8 - 64
25	WEST BENGAL	21	54,862.50	81,613.90	48.76	10	25,051.84	45,681.50	15 - 141
26	DELHI	14	87,652.67	91,761.21	4.69	4	10,566.88	12,683.26	21 - 56
27	CHHATTISGARH	21	71,099.62	73,561.26	3.46	4	8,976.56	10,162.42	15 - 75
28	JHARKHAND	25	81,023.17	88,413.51	9.12	6	21,584.71	24,985.41	7 - 66
29	UTTARAKHAND	9	29,444.53	46,979.42	59.55	5	24,063.06	41,597.95	3 - 193
30	TELANGANA	6	17,552.39	20,071.07	14.35	1	1,160.48	3,014.00	180 - 180
31	MULTI STATE	36	2,88,352.24	3,75,812.69	30.33	20	46,846.51	99,660.90	24 - 202
Total		617	22,23,376.00	27,87,718.62	25.38	176	5,73,386.76	9,63,666.74	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

Sector -Wise List of Projects Requiring Focused Attention

Annexure - 1

S.No.	Project Name	Sector	DOC Original	DOC Anticipated	Original Cost	Anticipated Cost	COR (%)	TOR (in months)
1.	Prototype Fast Breeder Reactor (Bhavini, 500 MWE	Atomic Energy	Sep-10	Dec-24	3492	7670	119.64	171
2.	Rajasthan Atomic Power Project -7 And 8 (2x700 MW)	Atomic Energy	Dec-16	Dec-26	12320	22924	86.07	120
3.	Kudankulam Nuclear Power Project Unit-3 And 4	Atomic Energy	Nov-20	Nov-26	39849	68893	72.89	72
4.	Hura - C OC (3 MTY)	Coal	Mar-22	Mar-29	359.69	859.41	138.93	84
5.	Raniganj Master Plan	Coal	Aug-19	Aug-24	2661.73	5146.48	93.35	60
6.	Establishment Of Central Armed Police Force Institute Of Medical Sciences(Capfims) At New Delhi	Home Affairs	Oct-19	Jun-24	1219.21	2091.53	71.55	56
7.	Conversion Of Flat Bottom Settlers And Washers With A Single Train Of HRDS And DCWS In Streams 1 And	Mines	Nov-20	Sep-25	355	581	63.66	58
8.	Irugur-Devangonthi Pol Pipeline	Petroleum	Feb-17	Oct-25	678	1732	155.46	104
9.	Kochi-Koottanad-Bangalore-Mangalore Pipeline Phase-II	Petroleum	Dec-12	Nov-24	2915	5909	102.71	143
10.	Parbati Hep (4x200 MW) (NHPC) II	Power	Sep-09	Dec-24	3919.59	12160	210.24	183
11.	Subansiri Lower H.E.P (8x250 MW) (NHPC)	Power	Sep-10	May-26	6285.33	21247.54	238.05	188
12.	Barh Stpp(3x660MW) NTPC	Power	Oct-11	Nov-24	8692.97	21312.11	145.16	157
13.	Tehri Pumped Storage Plant(1000MW)	Power	Feb-16	Oct-24	1657	4825.6	191.23	104
14.	Tapovan-Vishnugad Hep (4x130MW)	Power	Mar-13	Apr-29	2978.48	7103	138.48	193
15.	VishnugadPipalkoti Hydro Electric Project	Power	Jun-13	Jun-26	2491.58	3860.35	54.94	156
16.	Comprehensive Scheme For The Strenghtening Of The Transmission And Distribution System In A P	Power	Dec-18	Mar-25	4754.42	9129.32	92.02	75

17.	Udhampur-Srinagar-Baramulla (NL),NR	Railways	Nov-02	Aug-24	2500	41931	1577.24	261
18.	Ahmednagar-Parli Vaijnath(NL) CR	Railways	Mar-21	Dec-25	2271.5	4805.17	111.54	57
19.	Nangaldam-Talwara(NL),NR	Railways	Jul-12	Nov-24	450	2017.96	348.44	148
20.	Lalitpur-Satna-Rewa-Singruli NL, (NCR)	Railways	May-08	Mar-25	247.66	8248.5	3230.57	202
21.	Kotlpalli-Narasapur (NL) (SCR)	Railways	Mar-09	Mar-27	1045.2	2500.98	139.28	216
22.	Khurda Road-Bolangir(NL)Ecor	Railways	Mar-09	Dec-26	2923.13	5089.37	74.11	213
23.	Jiribam To Imphal (Tupui)(NL)(NEFR)	Railways	Mar-11	Dec-26	4454.17	19602.68	340.10	189
24.	Ramganjmundi-Bhopal (NL),WCR	Railways	Mar-21	Dec-25	424.6	5125.16	1107.06	57
25.	Talcher-Bimalagarh(NL)(ECOR)	Railways	Jun-21	Mar-26	810.78	1928.07	137.80	57
26.	Manoharabad-Kothpall New Line(SCR)	Railways	Mar-10	Mar-25	1160.48	3014	159.72	180
27.	Mayladuthurai-Thiruvarur-Karaikudi-Thiru 'Pondi'-Agastiyampalli	Railways	Feb-19	Mar-27	724.69	3118.34	330.30	97
28.	New B.G. Line FromAraria To Galgalia (Thakurgung), NEFR	Railways	Mar-19	Dec-24	532.87	4359.32	718.08	69
29.	Bhairabi Sairong, NL, NEFR	Railways	Mar-14	Jul-25	2393.47	8605	259.52	136
30.	New Work For Construction Of Metro Railway From Nscb Airport To New Garia Via Rajarhat (MTP)	Railways	Mar-16	Mar-26	3951.98	8964.35	126.83	120
31.	New Work For Construction Of Metro Railway From Joka To Binoy Badal Dinesh Bagh.	Railways	Mar-16	Dec-26	2913.51	4834.54	65.94	129
32.	Bhuj-Naliya(GC) With Extension From Naliya To Vayor (WR)	Railways	Mar-12	Sep-26	318.24	1531.55	381.26	174
33.	New Line From Dimapur To Zubza(Kohima) National Project (NEFR)	Railways	Mar-15	Mar-26	2326.52	6663	186.39	132
34.	Chhapra-Ballia Up	Railways	Jan-19	Feb-25	295	954	223.39	73
35.	Dahod-Indore Via Sardarpur, Jhabua And	Railways	Mar-22	Feb-28	1640.04	2873.11	75.19	71

	Dhar (NL)							
36	New Bongaigaon-Rangia-Kamakghya Doubling	Railways	Mar-19	Jun-24	1798	2832.35	57.53	63
37.	New Bg Line FromBalurghat To Hilly NFR	Railways	Mar-20	Mar-27	242.22	1208.73	399.02	84
38.	Murkongselek-Pasighat NL	Railways	Mar-20	Mar-25	414.84	1220.25	194.15	60
39.	Madurai-Tuticorin Via Aruppukkottai	Railways	Mar-19	Dec-27	120.7	2053.39	1601.23	105
40.	Pirpainti-Jasidih	Railways	Mar-22	Mar-28	915.98	2137.81	133.39	72
41.	Bagalkot-Kudachi NL	Railways	Mar-16	Dec-26	986.3	1649.31	67.22	129
42.	Hotgi-Kudgi-Gadag	Railways	Mar-19	Jun-25	1614.59	2458.87	52.29	75
43.	Bondamunda Ranchi Doubling	Railways	Mar-21	Jun-26	1724.2	3029.04	75.68	63
44.	Shahganj-Bhatni-Phephna-Indara, Mau-Shahganj (Excl. Mau-Indara) Patch Doubling.	Railways	Dec-19	Dec-24	1177.96	1777.39	50.89	60
45.	Wadsa-Gadhchiroli New Line (52.36 Km)	Railways	Dec-21	Dec-26	229	1886.05	723.60	60
46.	East West Metro Corridor Kolkata	Railways	Sep-16	Jun-24	4874.58	10442.41	114.22	93
47.	Rehabilitation And Upgradation Of Existing Nh-565 From Km.86.057 To 133.922 Of Nagarjunasagar Dam T	Road Transport And Highways	Nov-14	May-24	195.45	385.97	97.48	114
48.	4-Laning Of Goa/Karnataka Border-Kundapur Section	Road Transport And Highways	Aug-16	Dec-24	1655.01	2639	59.46	100
49.	Six-LaningOf Barwa Adda-Panagarh	Road Transport And Highways	Sep-16	Nov-24	1665	4860.41	191.92	98
50.	Rehabilitation And Upgrading To 2 Lanes/2 Lane With Paved Shoulders (Km 40 To Km 219.945) Of NH-104	Road Transport And Highways	Nov-08	Jun-24	319.68	503.28	57.43	187
51.	4-Lanning Of Varanasi Gorakhpur Section Of Nh-29 From 88.00 148.00 Km 4-Lanning Of Varanasi Gorakhpu	Road Transport And Highways	Oct-19	Aug-24	1396.74	4300	207.86	58
52.	4-Lanning Of Varanasi Gorakhpur Section Of NH-29 From 148.00 208.300 Km [Package-	Road Transport And Highways	Apr-19	Aug-24	1587.49	3500	120.47	64

	Iv]							
53.	Four Lanning Of Rampur- Kathgodam Section Of NH-87 From Km 0.000 (Km. 190.000 Of NH-24) To Km 42.791	Road Transport And Highways	Apr-19	Jun-24	899	1623.88	80.63	62
54.	Four Lanning Of Rampur- Kathgodam Section Of NH-87 From Km 42.791 (Design Chainage 43.446) To Km 88	Road Transport And Highways	Oct-19	Jun-24	720	1150	59.72	56
55.	Construction Of Rehabilitation And Upgrading To 2 Lanes/2 Lane(For Lot-I-Km 40.00 To Km 65.400 And K	Road Transport And Highways	May-16	Jun-24	178.85	278.54	55.74	97
56.	Four LaningOf Gaya-Hisua-Rajgiri-Nalanda-Biharsharif Section (Km0.00 To 92.935) On Nh-82 In Bihar	Road Transport And Highways	Oct-16	Aug-24	1408.85	2138.16	51.77	94
57.	Two/Four Lanning OfBrt Tiger Reserve Boundary To Bangalore Section Of Nh-209(Existing Chainage From	Road Transport And Highways	Aug-19	Jun-24	950.69	1487.46	56.46	58
58.	Network For Spectrum	Telecommunications	Jul-15	Aug-24	13334	34953.45	162.14	109
59.	Interception Diversion Treatment Works AtTollys Nullah Adi Ganga	Water Resources	Sep-22	Dec-26	307.12	653.67	112.84	51

State-Wise Central Sector Projects Summary

Annexure-2

S.No.	State	Total Projects	Original Cost	Anticipated Cost	Cumulative Expenditure
1.	ANDAMAN AND NICOBAR ISLANDS	9	2847.18	3118.54	1998.46
2.	ANDHRA PRADESH	110	145653.44	205083.47	115586.58
3.	ARUNACHAL PRADESH	26	48306.73	63335.46	29579.98
4.	ASSAM	66	66958.07	76415.88	38083.46
5.	BIHAR	92	121327.18	149858.94	90270.51
6.	CHHATTISGARH	59	86729.89	88808.64	34129.01
7.	DELHI	28	93267.64	97669.65	72212.47
8.	GOA	6	3824.63	3911.13	3056.25
9.	GUJARAT	90	147491.26	168023.63	81310.28
10.	HARYANA	34	75026.48	85854.28	31759.04
11.	HIMACHAL PRADESH	30	29904.85	44245.73	28564.28
12.	JAMMU AND KASHMIR	51	74532.19	116497.78	70906.24
13.	JHARKHAND	67	101527.58	109481.73	55236.8
14.	KARNATAKA	84	107895.92	111967.84	49526.85
15.	KERALA	31	63355.2	70605.03	36924.97
16.	LADAKH	6	2474.97	2634.64	819.47
17.	MADHYA PRADESH	75	110638.03	124846.28	40566.2
18.	MAHARASHTRA	197	225897.83	252159.61	127198.99
19.	MANIPUR	34	15741.53	30890.04	18324.07
20.	MEGHALAYA	14	5372.73	12735.93	2969.68
21.	MIZORAM	21	11852.41	20836.14	16222.77
22.	MULTI STATE	63	300615.21	388229.95	234857.65
23.	NAGALAND	32	11923.6	16501.89	7295.04
24.	ODISHA	78	143718.8	151061.72	58354.05
25.	PUNJAB	44	42575.89	42915.08	15981.16
26.	RAJASTHAN	81	140279.39	180760.35	99684.26
27.	SIKKIM	22	14500.36	22320.65	11790.3
28.	TAMIL NADU	77	211834.56	267302.52	120230.51
29.	TELANGANA	54	38654.39	41498.9	23071.11

30.	TRIPURA	10	5071.09	5332.56	1347.79
31.	UTTAR PRADESH	134	200891.5	222356.82	99922.96
32.	UTTARAKHAND	31	36349.58	54086.6	41775.65
33.	WEST BENGAL	61	71527.12	98300.58	47633.31
	Grand Total	1817	2758567.23	3329647.99	1707190.15

List of Projects in which Expenditure is More than Approved Cost

Annexure - III

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Bhavini Limited						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	9/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024
	Total		3,492.00 -	7,670.00	6,517.22		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	8/2018	951.28 -	1,112.49	1,093.00	10/2021 -	12/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079	3/2017	475.39 -	520.00	504.33	04/2021 -	12/2023
4	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	6/2018	1,383.00 -	3,291.81	2,092.82	09/2021 12/2024	12/2024
5	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	1/2019	389.71 -	392.00	391.78	11/2021 -	05/2023
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	7/2018	456.86 -	500.00	484.85	09/2020 -	07/2024
7	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	712.15	657.33	08/2022 08/2024	08/2024
8	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096	6/2017	255.68 -	265.00	262.47	12/2020 -	04/2024
9	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	3/2021	242.14 -	358.00	335.02	12/2022 06/2024	06/2024
	Total		4,799.69 -	7,151.45	5,821.60		
	COAL						
	Bharat Coking Coal Limited						
10	MADHUBAND NLW WASHERY - [N06000126	8/2010	289.45 -	302.00	299.38	05/2014 -	11/2023
	Total		289.45 -	302.00	299.38		
	DEPARTMENT OF HIGHER EDUCATION						
	Cpwd Of Higher Education						
11	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067	9/2012	171.86 -	171.86	174.49	03/2016 -	03/2016

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
12	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006	7/2019	851.00 851.00	851.00	885.26	03/2022 10/2022	03/2023
13	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007	9/2019	588.72 -	588.72	631.07	09/2022 -	06/2024
	Total		1,611.58 -	1,611.58	1,690.82		
	MINES						
	National Aluminum Company Limited (Nalco)						
14	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	749.83	01/2020 11/2023	03/2024
	Total		534.00 -	1,021.97	749.83		
	POWER						
	National Hydro-Electric Power Corporation						
15	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	9/2002	3,919.59 -	12,160.00	11,278.29	09/2009 -	12/2024
16	RANGIT IV HE PROJECT - [N18000326	3/2021	938.29 -	1,871.23	1,075.33	05/2024 -	05/2025
17	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	9/2003	6,285.33 -	21,247.54	21,272.82	09/2010 -	05/2026
	National Thermal Power Corporation						
18	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029
19	ANTA SOLAR 90 MW - [N18000292	1/2021	382.22 -	382.22	497.17	03/2022 -	03/2022
20	BARH STPP(3X660MW) NTPC - [180100242	2/2005	8,692.97 -	21,312.11	22,311.28	10/2011 07/2023	11/2024
	Power Grid Corporation Of India Limited						
21	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025
22	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	8/2017	1,931.39 -	2,635.55	1,973.12	02/2020 -	09/2024
23	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317	11/2018	241.38 -	241.38	243.25	11/2021 -	03/2024
24	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	3/2019	1,326.00 -	1,520.00	1,464.74	03/2023 -	12/2023
	Thdc India Limited						
25	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	7/2006	1,657.00 -	4,825.60	6,484.41	02/2016 06/2022	10/2024
	Total		33,107.07 -	82,427.95	79,352.19		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
	RAILWAYS						
	Central Railways						
26	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250	4/2012	540.02 -	540.02	547.33	03/2022 -	03/2025
27	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	2/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025
28	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
29	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362	2/2016	637.95 -	637.95	717.11	03/2023 -	03/2025
30	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361	2/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024
31	DAUND - MANMAD (236 KM) - [N22000360	2/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024
32	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	2/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024
	East Central Railways						
33	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303	4/2003	528.65 -	2,087.36	2,134.42	- -	12/2024
34	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	4/1997	324.73 -	1,250.00	1,213.40	03/2012 -	12/2023
35	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	4/2004	372.14 -	2,350.00	2,383.17	- -	06/2024
36	KODERMA-TILAIYA (NL), ECR - [220100305	4/2002	459.91 -	1,625.87	1,631.92	- -	03/2025
37	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	4/1991	329.39 -	2,722.16	2,303.36	- -	12/2024
38	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	4/2016	731.64 -	1,250.00	1,265.86	03/2021 -	06/2024
39	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	4/2016	744.04 -	1,215.54	1,254.17	03/2021 -	06/2024
40	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 -	1,771.07	1,615.77	03/2020 -	05/2024
41	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350	12/2015	1,491.47 -	1,491.47	1,547.72	03/2020 -	03/2025
	East Coast Railway						
42	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	4/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026
43	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381	4/2015	1,172.92 -	1,172.92	1,463.52	12/2018 -	02/2025
44	BHADRAK - NERGUNDI 3RD LINE - [N22000316	3/2013	843.04 -	843.04	994.19	10/2020 -	02/2025
45	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	1,373.16	03/2020 -	03/2024
	Metropolitan Rapid Transport Projects						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
46	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	4/2006	495.74 -	734.01	625.57	06/2013 07/2024	09/2024
47	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092	4/2008	5,300.00 -	918.53	7,135.77	03/2014 -	03/2014
	North East Frontier Railway						
48	BHAIRABI SAIRONG, NL, NEFR - [N22000100	4/2008	2,393.47 -	8,605.00	7,306.77	03/2014 -	07/2025
49	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	9/2006	532.87 -	4,359.32	2,522.93	03/2019 -	12/2024
50	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	4/2013	1,798.00 -	2,832.35	2,760.40	03/2019 -	06/2024
51	SEVOK RANGPO, NEFR - [N22000102	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
52	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	4/2003	4,454.17 -	19,602.68	14,499.92	03/2011 12/2026	12/2026
53	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	4/2010	242.22 -	1,208.73	386.56	03/2020 -	03/2027
54	MURKONGSELEK-PASIGHAT NL - [N22000208	4/2011	414.84 -	1,220.25	506.04	03/2020 -	03/2025
55	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	4/2015	2,232.32 -	4,155.65	3,342.93	03/2022 -	03/2026
56	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	4/2010	241.52 -	401.65	343.30	- -	03/2023
	North Eastern Railway						
57	CHHAPRA-BALLIA UP - [N22000134	3/2013	295.00 -	954.00	958.58	01/2019 -	02/2025
58	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	457.68	406.56	06/2024 -	02/2025
59	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	4/2016	1,177.96 -	1,777.39	1,730.87	12/2019 -	12/2024
60	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	4/2016	602.50 -	714.96	747.12	- -	07/2025
	North Western Railway						
61	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	2/1997	410.08 -	1,020.00	1,038.91	02/2019 -	03/2024
62	PHULERA - DIGANA DOUBLING - [N22000326	5/2015	600.00 -	701.81	712.11	03/2020 04/2024	04/2024
	Northern Railway						
63	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	4/2007	336.91 -	791.39	572.99	- -	02/2024
64	CHANDIGARH-BADDI - [N22000467	4/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025
65	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	3/1995	2,500.00 -	41,931.00	39,605.00	11/2002 08/2024	08/2024
	Rail Vikas Nigam Ltd.						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
66	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	4/2010	2,913.51 -	4,834.54	3,869.56	03/2016 -	12/2026
67	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	5/2018	1,177.96 -	2,529.46	1,574.90	03/2024 -	02/2025
68	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	3,270.07	2,875.04	03/2025 -	06/2024
69	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	6/2016	3,677.76 -	5,190.26	4,969.16	12/2023 -	12/2024
70	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	1/1991	2,335.67 -	4,803.16	4,620.71	12/2024 -	12/2026
71	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	4/2011	16,216.00 -	24,659.00	18,267.00	12/2024 -	03/2025
72	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	4/2015	943.60 -	2,018.23	1,779.61	03/2022 -	12/2024
73	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	6,238.67	5,614.60	12/2023 -	12/2024
74	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	4/2010	3,951.98 -	8,964.35	6,817.20	03/2016 -	03/2026
75	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	5,190.99	12/2026 -	03/2025
76	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.56	1,323.64	06/2025 -	06/2025
77	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	4/2010	2,127.00 -	3,692.60	3,481.82	03/2023 -	12/2026
	South Central Railway						
78	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027
79	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	4/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025
80	KAZIPET-BALHRSHA - [N22000367	4/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025
	South East Central Railway						
81	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	6/2018	229.00 -	1,886.05	405.86	12/2021 -	12/2026
	South Western Railway						
82	HOTGI-KUDGI-GADAG - [N22000333	3/2015	1,614.59 -	2,458.87	2,243.71	03/2019 -	06/2025
	Southern Railway						
83	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	9/2007	724.69 -	3,118.34	1,917.34	02/2019 -	03/2027
84	TIDIVANAM-NAGARI (NL) - [N22000085	9/2006	582.83 -	3,631.34	763.70	- 12/2026	03/2027
85	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	4/2011	120.70 -	2,053.39	334.97	03/2019 12/2027	12/2027
	West Central Railway						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
86	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	9/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025
87	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024
88	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	8/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024
	Western Railway						
89	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505	4/2018	537.31 -	537.31	564.48	03/2024 -	12/2024
	Total		98,920.06 -	2,48,050.98	2,00,688.36		
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
90	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	1/2014	195.45 -	385.97	294.95	11/2014 -	05/2024
91	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941	3/2018	293.64 -	293.64	295.46	08/2020 -	08/2020
92	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 -	414.44	405.97	08/2017 -	08/2017
93	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988	1/2018	230.03 -	230.03	231.33	12/2019 11/2020	11/2020
94	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
95	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	3/2018	325.86 -	386.41	356.76	10/2018 -	11/2022
96	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	8/2016	175.50 -	241.60	178.73	02/2017 -	07/2024
97	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	1/2017	166.67 -	264.34	192.08	09/2017 -	05/2023
98	BHOGAN KHURD TO KASHEDI - [N24001132	9/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023
99	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	1/2017	576.48 -	686.13	685.20	01/2018 -	01/2018
100	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	8/2016	350.61 -	411.18	407.92	01/2017 -	01/2017
101	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	3/2018	504.19 504.00	504.19	516.39	11/2018 -	11/2018

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
102	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 06/2024	06/2024
103	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	430.14	11/2008 06/2024	06/2024
104	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	342.71	12/2015 12/2019	01/2021
	National Highways And Infrastructure Development Corporation Ltd.						
105	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	4/2017	640.07 -	1,286.35	1,140.04	07/2023 05/2024	07/2024
106	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	3/2020	242.97 -	244.45	246.91	06/2022 -	01/2024
107	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	3/2020	206.88 -	219.33	256.29	07/2022 01/2024	06/2024
	National Highways Authority Of India						
108	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	08/2024
109	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	9/2020	897.45 -	1,090.00	1,037.63	04/2023 12/2024	12/2024
110	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673	3/2020	510.97 -	510.97	522.44	03/2023 12/2024	12/2024
111	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,916.74	03/2025 -	03/2025
112	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645	12/2020	366.85 -	366.85	519.77	06/2023 02/2024	02/2024
113	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	1,269.17	04/2024 05/2024	08/2024
114	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	2,123.91	11/2024 -	11/2024
115	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	9/2020	748.99 -	903.00	799.08	10/2023 12/2024	12/2024
116	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568	11/2019	1,119.35 -	1,119.35	1,409.00	05/2023 06/2024	06/2024
117	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	882.77	10/2023 05/2024	05/2024
118	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
119	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
120	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769	11/2018	831.00 -	831.00	840.30	08/2023 06/2024	06/2024
121	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,303.06	2,303.06	09/2024 -	09/2024
122	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024
123	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	897.48	10/2023 05/2024	05/2024
124	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024
125	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	765.12	698.25	11/2020 12/2024	12/2024
126	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	740.50	638.80	11/2020 12/2024	12/2024
127	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	750.00	711.53	12/2020 12/2024	12/2024
128	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,248.00	12/2022 12/2024	12/2024
129	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	812.00	11/2022 12/2024	12/2024
130	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	3/2018	478.74 -	1,514.46	1,172.11	05/2021 12/2024	12/2024
131	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796	3/2018	1,117.84 -	1,203.92	1,165.50	12/2021 12/2023	06/2024
132	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	3/2018	841.57 -	708.30	3,908.59	09/2022 12/2022	12/2024
133	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	1/2018	614.48 -	757.12	664.48	08/2021 -	08/2024
134	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,903.98	1,557.50	07/2021 06/2024	08/2024
135	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708	9/2017	1,227.87 -	1,227.87	1,261.43	08/2020 06/2024	06/2024
136	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,254.79	09/2020 06/2024	06/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
137	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	4/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024
138	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,487.46	1,607.58	08/2019 06/2024	06/2024
139	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	9/2011	2,848.00 -	3,241.56	3,901.66	03/2014 -	06/2024
140	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	9/2016	1,273.71 -	1,478.61	1,351.62	07/2020 -	08/2024
141	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	4/2014	1,665.00 -	4,860.41	4,878.10	09/2016 -	11/2024
	Total		40,237.31 -	51,820.88	58,254.29		
	URBAN DEVELOPMENT						
	Ahmedabad Metro Rail						
142	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,210.21	12/2018 -	06/2024
	Chennai Metro Rail Ltd						
143	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	2/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015
	Delhi Metro Rail Corporation						
144	DELHI MRTS PHASE-III - [N28000056	9/2011	38,585.00 -	40,180.91	40,465.12	03/2016 08/2021	08/2021
	Kochi Metro Rail Corporation Ltd						
145	KOCHI METRO RAIL PROJECT - [N28000081	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 09/2020	09/2020
	Mumbai Metro Rail Corporation Ltd						
146	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	7/2013	23,136.00 -	37,276.00	23,687.33	03/2020 -	12/2023
	Total		92,275.79 -	1,14,979.60	1,00,041.51		
	WATER RESOURCES						
	Bihar Urban Infrastructure Development Corporation Ltd						
147	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035	3/2018	305.19 -	305.19	307.30	08/2021 03/2018	08/2023
148	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 -	398.90	363.19	03/2020 -	06/2020
149	SAIDPUR SEWER NETWORK PATNA - [N30000039	4/2015	268.63 -	431.21	479.26	01/2021 -	01/2021
150	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044	3/2017	277.42 -	277.42	345.95	05/2021 03/2017	05/2021
	Delhi Jal Board						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
151	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014	3/2017	665.78 -	665.78	782.51	12/2022 -	09/2023
	Polavaram Project Authority						
152	POLAVARAM IRRIGATION PROJECT - [N30000002	2/2009	10,151.04 -	55,548.87	21,095.31	03/2020 -	03/2024
	Total		11,893.83 -	57,627.37	23,373.52		
	Grand Total		2,87,160.78	5,72,663.78	4,76,788.72		

Annexure - IV

Details of Projects Ahead of Schedule w.r.t. Original Schedule

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
	CIVIL AVIATION						
	Airport Authority Of India Limited						
1	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108	6/2023	320.47 -	320.47	4.10	02/2026 -	01/2026
	Total		320.47 -	320.47	4.10		
	COAL						
	Mahanadi Coal Fields Limited						
2	SIARMAL OCP (40.00MTY) - [N06000113	2/2021	5,194.96 -	3,756.36	3,385.29	03/2029 -	03/2026
	Total		5,194.96 -	3,756.36	3,385.29		
	DEPARTMENT OF HIGHER EDUCATION						
	Sikkim University						
3	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	121.42	01/2025 -	12/2024
	Total		314.06 -	303.55	121.42		
	POWER						
	_____						
4	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372	6/2023	202.39 -	202.39	.84	01/2025 -	12/2024
	Total		202.39 -	202.39	.84		
	RAILWAYS						
	Central Railways						
5	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00 -	955.39	56.34	08/2027 -	03/2027
6	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12 -	836.12	5.28	03/2027 -	03/2026
7	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
8	BARAMATI - LONAND - [N22000615	2/1999	736.44 -	736.44	518.52	03/2027 -	03/2026
	East Central Railways						

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
9	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	6/2019	983.62 253.23	415.00	331.16	06/2025 -	06/2024
10	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526	2/2019	496.47 -	496.47	2.07	06/2028 -	03/2027
11	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524	7/2022	486.00 -	486.00	54.87	07/2027 -	06/2025
12	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528	10/2022	234.00 223.69	223.69	6.82	10/2027 -	06/2025
	North Eastern Railway						
13	SAHJANWA - DOHRIGHAT - [N22000565	8/2019	371.77 -	1,319.75	363.37	03/2029 -	12/2027
14	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	726.83	10/2030 -	03/2027
	North Western Railway						
15	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	7/2022	1,695.82 -	2,798.16	590.63	07/2030 -	12/2026
16	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605	2/2023	422.60 -	422.60	51.12	02/2028 -	01/2026
17	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594	11/2021	466.42 -	466.42	439.02	11/2026 -	12/2024
18	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604	2/2023	471.06 -	471.06	14.38	02/2028 -	02/2026
19	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606	2/2023	352.41 -	352.41	6.07	06/2027 -	06/2025
20	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608	1/2023	968.92 -	968.92	110.81	06/2028 -	01/2027
21	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607	12/2022	304.00 239.54	239.54	57.86	06/2026 -	12/2025
	Rail Vikas Nigam Ltd.						
22	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	5,190.99	12/2026 -	03/2025
23	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	3,270.07	2,875.04	03/2025 -	06/2024
	South Eastern Railway						
24	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	9/2022	209.75 -	244.99	18.18	09/2026 -	03/2026
	South Western Railway						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	4/2019	294.67 307.66	307.66	97.36	03/2026 -	02/2025
26	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	6/2019	663.03 748.85	748.85	.34	04/2028 -	12/2027
	Western Railway						
27	PETLAD-BHADRAN (22.5 KM) - [N22000538	5/2022	202.50 307.12	307.12	31.30	05/2030 -	12/2025
28	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	2/2023	401.48 670.17	670.17	67.94	03/2030 -	10/2025
29	NADIAD-PETLAD (37.26 KM) - [N22000539	5/2022	335.34 461.91	461.91	31.79	06/2030 -	12/2025

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
	Total		18,475.33 -	29,796.86	12,602.20		
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
30	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940	1/2023	166.58 -	166.58	-	01/2026 -	05/2024
	National Highways And Infrastructure Development Corporation Ltd.						
31	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390	8/2020	228.71 -	228.71	95.36	04/2022 08/2024	07/2024
	National Highways Authority Of India						
32	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	46.57	09/2024 03/2026	09/2024
33	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	353.57	10/2024 -	06/2024
34	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	337.60	10/2024 -	06/2024
35	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	2/2020	752.30 -	766.20	451.11	08/2023 12/2024	06/2024
36	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	2/2020	778.15 -	785.67	511.14	03/2023 12/2024	06/2024
	Total		6,504.13 -	6,525.55	1,795.35		
	Grand Total		31,011.34	40,905.18	17,909.20		

Details of On Schedule Projects w.r.t. Original Schedule

Annexure - V

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Nuclear Power Corporation Of India Limited						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	15,934.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	15,934.00		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106	3/2023	265.91 -	265.91	3.11	01/2026 -	01/2026
3	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	1,143.95	162.39	12/2025 -	12/2025
4	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104	6/2023	887.00 -	887.00	47.31	03/2026 -	03/2026
5	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107	7/2022	861.37 -	861.37	17.44	06/2026 -	06/2026
6	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	76.60	11/2024 -	11/2024
7	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	232.52	28.26	11/2024 -	11/2024
8	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105	6/2023	322.45 -	322.45	17.82	02/2026 -	02/2026
9	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111	6/2023	323.98 -	323.98	-	09/2025 -	09/2025
10	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109	4/2023	328.30 -	328.30	22.35	10/2025 -	10/2025
11	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	27.93	08/2025 -	08/2025
12	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110	11/2023	323.26 -	323.26	6.01	06/2026 -	06/2026
	Total		5,630.17 -	5,515.89	409.22		
	COAL						
	Central Coal Fields Limited						
13	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	1,100.19	03/2028 -	03/2028

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
14	EXPANSION OF KARO OCP - [N06000246	1/2022	908.47 -	908.47	145.14	03/2026 -	03/2026
15	EXPANSION PROJECT AMRAPALI OCP - [N06000217	8/2020	5,136.15 -	5,136.15	671.43	03/2028 -	03/2028
16	SIRKA OCP - [N06000239	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
17	JHARKHAND LAIYO OCP - [N06000240	8/2020	764.57 -	764.57	145.80	03/2031 -	03/2031
18	EXPANSION OF KONAR OCP - [N06000245	1/2022	799.34 -	799.34	349.47	03/2032 -	03/2032
19	EXPANSION OF ASHOK OCP - [N06000247	5/2021	2,898.28 -	2,898.28	175.01	03/2028 -	03/2028
20	EPR ROHINI KARKATA OCP - [N06000243	1/2021	1,020.42 -	1,020.42	82.92	03/2028 -	03/2028
21	EPR PUNDI OCP - [N06000242	11/2020	713.35 -	713.35	236.57	03/2027 -	03/2027
22	UCE OF EPR OF NORTH URIMARI OCP - [N06000218	7/2021	778.80 -	778.80	671.23	03/2026 -	03/2026
23	EPR TAPIN SOUTH OCP - [N06000241	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
24	KOTRE BASANTPUR PACHMO OCP - [N06000237	8/2020	861.06 -	625.40	362.06	03/2032 -	03/2032
25	CHANDRAGUPT OCP - [N06000238	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
	Eastern Coal Fields Limited						
26	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223	4/2020	1,210.12 -	1,210.12	371.21	03/2029 -	03/2029
27	SIDULI MINE (OC AND UG) - [N06000165	5/2018	535.18 -	535.17	3.91	03/2026 -	03/2026
28	SONEPUR BAZARI EXPANSION OC - [N06000220	7/2021	5,365.88 5,366.00	5,365.88	470.08	03/2029 -	03/2029
29	NAKRAKONDA KUMARDIH B OCP - [N06000170	8/2018	502.68 -	502.67	56.46	03/2029 -	03/2029
	Mahanadi Coal Fields Limited						
30	BHUBANESWARI EXPANSION OCP - [N06000227	3/2024	6,321.73 -	3,145.45	1,209.27	03/2031 -	03/2031
31	SUBHADRA OCP - [N06000249	5/2021	1,693.81 -	1,693.81	1,129.52	03/2029 03/2029	03/2029
32	GOPALJI-KANIHA OCP - [N06000229	4/2022	6,107.87 -	8,416.19	1,566.44	03/2028 -	03/2028
33	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167	5/2018	2,434.75 -	2,434.75	1,767.10	03/2027 -	03/2027
34	BALARAM EXPANSION OCP - [N06000230	8/2020	3,504.21 -	3,504.21	894.77	03/2029 -	03/2029
35	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171	11/2018	2,838.87 -	2,838.87	1,562.29	03/2029 -	03/2029
36	RPR OF HINGULA -II EXPANSION PH-III - [N06000261	12/2022	2,264.68 -	2,264.68	997.96	03/2029 -	03/2029
	Neyveli Lignite Corporation						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
37	PACHWARA SOUTH COAL BLOCK - [N06000193	7/2013	2,242.92 -	2,242.90	168.84	09/2028 -	09/2028
38	TALABIRA II AND III OCP - [N06000189	7/2017	2,401.07 -	2,401.07	1,258.77	01/2027 -	01/2027
39	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) - [N06000269	3/2023	1,813.00 -	1,813.00	298.62	09/2024 -	09/2024
40	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270	1/2024	27,213.00 -	27,213.00	954.95	05/2029 -	05/2029
	Northern Coal Fields Limited						
41	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196	11/2020	1,729.68 -	1,729.68	596.10	03/2025 -	03/2025
	Singareni Colliers Company Limitted						
42	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259	12/2021	297.88 -	297.88	45.15	03/2025 -	03/2025
43	GOLETI OPENCAST MINE - [N06000258	7/2021	345.60 -	345.60	50.25	03/2026 -	03/2026
	South-Eastern Coal Fields Limited						
44	VIJAY WEST OPENCAST PROJECT - [N06000158	5/2017	976.95 -	976.95	90.89	03/2026 -	03/2026
45	RAMPUR BATURA OC (4.0 MTY) - [N06000233	7/2019	1,248.93 -	1,248.93	415.92	03/2026 -	03/2026
46	BAROUD OC EXPANSION (3-10 MTY) - [N06000197	8/2020	2,309.80 -	2,309.80	815.20	03/2029 -	03/2029
47	DIPKA OC EXPANSION 40 MTY - [N06000200	12/2020	5,241.40 -	5,241.40	2,607.21	03/2029 -	03/2029
48	MAHAMAYA OPENCAST PROJECT - [N06000164	5/2018	410.26 -	410.26	178.39	03/2026 -	03/2026
49	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199	12/2020	2,310.12 -	2,310.12	71.99	03/2029 -	03/2029
	Western Coal Fields Limited						
50	GHONSA EXPANSION DEEP OC - [N06000205	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
51	SAONER UG MINE I EXPANSION - [N06000251	1/2022	253.51 -	253.51	103.50	03/2028 -	03/2028
52	SASTI EXPANSION OC - [N06000206	8/2020	371.59 -	371.59	104.34	03/2026 -	03/2026
53	GANDHIGRAM UG MINE - [N06000183	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026
54	GOKUL EXPANSION OC - [N06000264	4/2021	456.95 -	456.95	147.90	03/2026 -	03/2026
55	RPR PAUNI II EXPANSION OC - [N06000263	3/2023	464.45 -	464.45	178.76	03/2027 -	03/2027
56	MAKARDHOKDA I EXPANSION OC - [N06000253	6/2022	497.06 -	497.06	144.20	03/2026 -	03/2026
57	URDHAN OC - [N06000265	7/2022	228.42 -	228.42	23.96	03/2031 -	03/2031
58	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222	2/2020	1,184.33 -	1,184.33	846.03	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
59	TAWA III UG MINE - [N06000250	12/2021	324.25 -	324.25	12.31	03/2027 -	03/2027
60	DHUPTALA OC(SASTI UG TO OC) - [N06000209	2/2019	720.87 -	720.87	179.54	03/2028 -	03/2028
61	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231	11/2020	826.80 -	826.80	462.32	03/2026 -	03/2026
62	VISHNUPURI UG TO OC - [N06000260	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
63	SHARDA UG - [N06000266	7/2022	200.16 -	200.16	34.27	03/2028 -	03/2028
64	BHANEGAON OC (1.15MTY) - [N06000256	9/2022	494.60 -	494.60	98.36	03/2028 -	03/2028
65	BHATADI EXPANSION OC - [N06000254	2/2020	729.86 -	729.86	158.97	03/2028 -	03/2028
66	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255	5/2019	496.38 -	496.38	143.72	03/2027 -	03/2027
67	RPR GAURI PAUNI EXPANSION OC - [N06000268	3/2023	497.23 -	497.23	40.50	03/2031 -	03/2031
68	SINGHORI DEEP OC - [N06000252	5/2022	421.84 -	421.84	115.89	03/2029 -	03/2029
69	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257	9/2022	497.01 -	497.01	157.83	03/2027 -	03/2027
70	KOLGAON EXPANSION (DEEP) OC - [N06000267	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
71	AMALGAMATED YEKONA-I YEKONA-II - [N06000132	8/2015	727.28 -	727.28	531.54	03/2025 -	03/2025
	Total		1,14,364.24 -	1,13,260.58	25,268.99		
	DPIIT						
	Dmic For Dpiit						
72	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,718.22	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,718.22		
	PETROLEUM						
	Bharat Petroleum Corporation Limited						
73	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508	3/2023	621.87 -	621.87	35.50	03/2026 -	03/2026
74	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507	3/2023	405.00 -	405.00	19.48	07/2025 -	07/2025
75	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500	4/2021	676.89 -	676.89	438.97	03/2025 -	03/2025
76			2,585.00 -	2,585.00	80.54	05/2026 -	05/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
77	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518	5/2023	43,367.00 -	43,367.00	21.67	05/2028 -	05/2028
78	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522	12/2022	1,017.00 -	1,017.00	59.58	03/2030 -	03/2030
79	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525	12/2022	16,654.00 -	16,654.00	242.03	06/2030 -	06/2030
80	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520	12/2022	3,207.00 -	3,207.00	153.42	06/2030 -	06/2030
81	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524	12/2022	3,638.00 -	3,638.00	185.19	03/2030 -	03/2030
82	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521	12/2022	3,685.00 -	3,685.00	69.58	03/2030 -	03/2030
83	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523	12/2022	3,919.00 -	3,919.00	157.30	06/2030 -	06/2030
	Chennai Petroleum Corporation Limited						
84	CBR 9 MMTPA PROJECT - [N16000434	1/2021	31,580.00 -	36,354.00	1,133.11	06/2025 -	06/2025
	Hindustan Petroleum Corporation Limited						
85	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494	3/2023	384.04 -	384.04	28.40	12/2026 -	12/2026
86	CGD PROJECT IN BIHAR JHARKHAND - [N16000497	6/2022	1,377.00 -	1,377.00	154.63	06/2030 -	06/2030
87	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512	12/2023	461.05 -	461.05	2.21	12/2026 -	12/2026
88	HALDIA PANAGARH PIPELINE PROJECT - [N16000478	11/2022	1,010.00 -	1,010.00	218.11	11/2025 -	11/2025
89	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498	6/2022	2,628.00 -	2,628.00	88.50	06/2030 -	06/2030
90	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496	3/2022	1,751.00 -	1,751.00	137.61	03/2030 -	03/2030
91	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484	3/2023	156.36 -	156.36	1.08	03/2026 03/2026	03/2026
	Indian Oil Corporation Limited						
92	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	138.45	11/2024 -	11/2024
93	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489	3/2022	575.00 -	575.00	75.54	03/2030 -	03/2030
94	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490	3/2022	1,328.00 -	1,328.00	79.13	03/2030 -	03/2030
95	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486	3/2022	501.00 -	501.00	62.29	03/2030 -	03/2030
96	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488	3/2022	151.00 -	151.00	7.77	03/2030 -	03/2030

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
97	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492	3/2022	1,295.00 -	1,295.00	86.59	03/2030 -	03/2030
98	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485	3/2022	1,420.00 -	1,420.00	84.45	03/2030 -	03/2030
99	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	3/2022	1,459.00 -	2,102.79	222.33	03/2025 -	03/2025
100	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453	1/2022	389.00 -	389.00	20.19	04/2025 -	04/2025
101	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487	3/2022	865.00 -	865.00	18.09	03/2030 -	03/2030
102	CGD PROJECT AT JAMMU DISTRICTS - [N16000527	3/2022	538.00 -	538.00	-	03/2032 -	03/2032
103	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479	1/2023	346.70 -	346.70	0.72	01/2025 -	01/2025
104	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491	3/2022	609.00 -	609.00	23.49	03/2030 -	03/2030
105	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456	9/2022	165.00 -	165.00	35.11	08/2025 -	08/2025
106	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480	3/2023	202.07 -	202.07	1.52	02/2026 -	02/2026
107	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR - [N16000529	8/2023	227.62 -	227.62	-	11/2027 -	11/2027
108	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503	6/2017	281.35 -	281.35	71.74	05/2025 -	05/2025
	Mangalore Refinery And Petrochemicals Limited						
109	POWER SYSTEM UPGRADATION PROJECT - [N16000509	10/2023	385.00 -	385.00	44.67	02/2026 -	02/2026
	Numaligarh Refinery Limited						
110	POWER RECOVERY TURBINE IN PFCCU - [N16000510	3/2023	293.50 -	293.50	18.59	07/2025 -	07/2025
111	DCU REVAMP PROJECT - [N16000511	8/2021	370.00 -	370.00	115.28	03/2025 -	03/2025
	Oil & Natural Gas Corporation Limited						
112	REDEVELOPMENT OF SANTHAL FIELD - [N16000279	2/2017	1,162.56 -	1,162.56	1,093.53	03/2026 -	03/2026
113	PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528	1/2023	344.99 -	344.99	66.51	04/2026 -	04/2026
114	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	8/2021	885.63	1,286.67	353.50	02/2026 -	02/2026
115	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514	11/2022	837.34 -	837.34	14.82	08/2026 -	08/2026
116	KALOL REDEVELOPMENT PROJECT - [N16000481	8/2022	1,487.41 -	1,487.41	680.25	03/2027 -	03/2027
117	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482	7/2021	320.20 -	187.61	111.52	07/2024 -	07/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
118	MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526	2/2024	2,329.45 -	2,329.45	-	05/2026 -	05/2026
119	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477	5/2022	249.43 -	249.43	62.35	02/2025 -	02/2025
120	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483	7/2021	173.03 -	169.84	105.72	07/2025 -	07/2025
121	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444	1/2022	621.40 -	621.40	85.84	11/2024 -	11/2024
	Oil India Limited						
122	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449	6/2021	860.00 -	860.00	234.60	12/2024 -	12/2024
	Total		1,40,359.89 -	1,46,042.94	7,141.50		
	POWER						
	Ahmedabad Metro Rail						
123	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI - [N18000389	2/2024	2,000.00 -	2,000.00	-	08/2025 -	08/2025
	Bharat Heavy Electricals Limited						
124	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382	3/2024	17,195.31 -	17,195.31	531.00	02/2030 -	02/2030
125	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381	8/2023	15,530.00 -	15,530.00	709.38	06/2028 -	06/2028
	National Hydro-Electric Power Corporation						
126	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362	2/2023	31,876.39 -	31,876.39	2,397.93	02/2032 -	02/2032
	National Thermal Power Corporation						
127	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345	7/2022	1,316.02 -	1,316.02	190.59	03/2025 -	03/2025
128	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346	9/2022	7,179.54 -	7,179.54	854.13	09/2024 -	09/2024
129	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365	6/2023	6,283.81 -	6,283.81	244.77	12/2024 -	12/2024
130	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364	8/2022	11,844.00 -	11,844.00	1,405.09	05/2027 -	05/2027
131	BADAM COAL MINING PROJECT - [N18000367	2/2019	501.79 -	501.79	40.35	10/2024 -	10/2024
	Power Grid Corporation Of India Limited						
132	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330	3/2022	288.71 -	288.71	26.79	12/2024 -	12/2024
133	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328	2/2022	318.12 -	318.12	132.27	04/2025 -	04/2025
134	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA - [N18000384	12/2023	3,752.00 -	3,752.00	76.02	12/2025 -	12/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
135	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377	11/2023	224.00 -	224.00	-	07/2025 -	07/2025
136	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343	10/2022	307.87 -	307.87	46.31	10/2025 -	10/2025
137	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388	2/2024	2,148.00 -	2,148.00	-	02/2026 -	02/2026
138	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378	12/2022	331.00 -	331.00	4.66	03/2025 -	03/2025
139	ER WR TRANSMISSION LIMITED - [N18000353	3/2023	281.16 -	281.16	0.11	03/2025 -	03/2025
140	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338	7/2022	186.19 -	186.19	15.31	03/2025 -	03/2025
141	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352	3/2023	3,546.94 -	3,546.94	589.03	11/2024 -	11/2024
142	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379	11/2023	428.00 -	428.00	-	06/2025 -	06/2025
143	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387	12/2023	2,056.00 -	2,056.00	110.42	12/2025 -	12/2025
144	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351	3/2023	524.04 -	524.04	240.01	11/2025 -	11/2025
145	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355	3/2023	260.30 -	260.30	40.74	03/2025 -	03/2025
146	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386	12/2023	2,998.00 -	2,998.00	72.72	12/2025 -	12/2025
147	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361	3/2023	2,820.99 -	2,820.99	-	03/2025 -	03/2025
148	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
149	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375	10/2023	1,796.00 -	1,796.00	158.45	04/2025 -	04/2025
150	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374	10/2023	2,211.00 -	2,211.00	109.74	04/2025 -	04/2025
151	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354	3/2023	271.69 -	271.69	25.35	09/2024 -	09/2024
152	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376	9/2023	2,191.00 -	2,191.00	147.99	04/2025 -	04/2025
153	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358	3/2023	815.12 -	815.12	2.99	03/2025 -	03/2025
154	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383	7/2023	334.00 -	334.00	-	07/2025 -	07/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
155	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385	12/2023	2,889.00 -	2,889.00	-	12/2025 -	12/2025
156	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	205.35	03/2025 -	03/2025
157	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	359.47	09/2024 -	09/2024
158	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359	3/2023	966.79 -	966.79	26.00	12/2024 -	12/2024
159	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	107.23	12/2024 -	12/2024
	Satluj Jal Vidyut Nigam Limited						
160	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279	11/2020	1,810.56 -	1,810.56	1,466.02	01/2026 -	01/2026
161	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	630.46	11/2025 -	11/2025
162	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	689.99	04/2028 -	04/2028
	Total		1,34,997.69 -	1,34,997.69	11,656.67		
	RAILWAYS						
	East Central Railways						
163	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	3.08	03/2030 -	03/2030
164	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	55.09	10/2027 -	10/2027
165	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	245.45	12/2025 -	12/2025
166	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529	11/2022	202.00 -	349.22	-	11/2027 -	11/2027
	East Coast Railway						
167	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	10.00	08/2027 -	08/2027
168	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
169	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
170	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
171	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
172	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	150.72	07/2033 -	07/2033
173	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
	Maharashtra Rail Infrastructure Development Corporation Limited						
174	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629	10/2019	1,400.00 -	1,400.00	-	06/2024 -	06/2024
	National Capital Region Transport Corp						
175	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543	4/2019	169.65 -	169.65	71.75	03/2026 -	03/2026
176	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
	North Central Railway						
177	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
178	MATHURA - VRINDAVAN (11 KM) - [N22000612	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
179	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
180	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
181	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
182	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
	North East Frontier Railway						
183	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	North Western Railway						
184	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593	4/2019	528.48 -	528.48	307.66	03/2025 -	03/2025
	Northern Railway						
185	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
186	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
187	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
188	FEROZPUR - PATTI (25.72 KM) - [N22000614	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
189	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
190	BARABANKI AKBARPUR DOUBLING - [N22000578	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
191	LUDHIANA MULLANPUR DOUBLING - [N22000589	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
192	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
	Rail Vikas Nigam Ltd.						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
193	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.56	1,323.64	06/2025 -	06/2025
194	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599	11/2016	8,975.00 -	7,906.38	4,630.47	03/2026 -	03/2026
195	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	312.07	03/2025 -	03/2025
196	JUNAGARH -VISAVADAR (42.28) KM - [N22000600	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
197	INDORE BUDNI (INDORE JABALPUR) - [N22000601	9/2018	4,340.00 -	7,393.75	1,004.86	09/2030 -	09/2030
	South Central Railway						
198	RENIGUNTA WADI GOOTY - BYPASS - [N22000587	4/2016	302.00 -	302.00	98.83	12/2025 -	12/2025
199	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586	4/2016	226.72 -	226.72	107.76	12/2025 -	12/2025
200	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
	South East Central Railway						
201	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580	6/2022	1,376.20 -	775.82	33.55	06/2030 -	06/2030
202	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572	7/2011	1,171.30 -	1,171.30	209.98	10/2024 -	10/2024
203	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573	9/2022	170.49 -	170.49	0.10	12/2026 -	12/2026
204	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577	9/2022	328.34 -	328.34	0.37	09/2026 -	09/2026
205	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576	9/2022	169.06 -	169.06	0.22	09/2026 -	09/2026
206	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	9/2022	169.06 -	177.34	0.02	09/2026 -	09/2026
207	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
208	CHIRIMIRI-NAGPUR HALT - [N22000616	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
209	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574	12/2022	177.03 -	177.03	0.21	12/2026 -	12/2026
	South Western Railway						
210	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559	9/2019	1,453.73 -	994.47	53.80	12/2027 -	12/2027
	West Central Railway						
211	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	-	03/2026 -	03/2026
	Western Railway						
212	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
213	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
214	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	32.28	06/2025 -	06/2025
	Total		38,452.98 -	42,591.15	8,651.91		
	ROAD TRANSPORT AND HIGHWAYS						
	Border Road Organisation						
215	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	252.09	08/2025 -	08/2025
216	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	165.41	07/2024 -	07/2024
217	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	353.94	08/2024 -	08/2024
218	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119	10/2022	562.45 -	562.45	8.68	01/2026 -	01/2026
219	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
220	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
221	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	370.71	07/2024 -	07/2024
222	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	146.77	11/2024 -	11/2024
223	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	27.99	06/2025 -	06/2025
	Ministry Of Road Transport And Highways (State Pwds)						
224	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	321.81	08/2025 -	08/2025
225	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	9.45	04/2025 -	04/2025
226	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
227	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
228	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
229	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	193.78	09/2024 -	09/2024
230	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	13.86	07/2024 -	07/2024
231	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
232	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	401.78	08/2024 -	08/2024
233	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	194.48	09/2025 09/2025	09/2025
234	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	213.01	10/2025 -	10/2025
235	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032	1/2022	1,156.72 -	1,156.72	119.26	01/2026 -	01/2026
236	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
237	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	59.20	11/2024 11/2024	11/2024
238	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
239	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 -	403.36	37.50	06/2025 -	06/2025
240	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	114.24	11/2024 -	11/2024
241	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	143.61	05/2024 -	05/2024
242	REHABILITATION AND UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965	3/2022	386.49 -	386.49	86.72	02/2025 -	02/2025
243	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	161.11	09/2024 -	09/2024
244	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	321.15	07/2025 -	07/2025
245	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	171.46	11/2024 -	11/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
246	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	102.94	06/2024 -	06/2024
247	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	136.23	04/2025 -	04/2025
248	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	70.59	12/2024 -	12/2024
249	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	59.59	07/2024 -	07/2024
250	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964	3/2022	365.21 -	365.21	136.44	05/2025 -	05/2025
251	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	393.48	02/2025 -	02/2025
252	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	142.87	09/2025 -	09/2025
253	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	345.59	03/2027 -	03/2027
254	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	29.59	07/2024 -	07/2024
255	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	198.05	12/2024 -	12/2024
256	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	108.69	09/2024 -	09/2024
257	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	41.69	06/2025 06/2025	06/2025
258	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	1/2022	239.72 232.00	232.22	110.11	03/2025 -	03/2025
259	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	35.28	05/2024 -	05/2024
260	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	132.48	05/2024 -	05/2024
261	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	99.24	07/2024 07/2024	07/2024
262	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	253.09	11/2025 -	11/2025
263	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
264	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU - [N24001829	10/2022	172.15 -	172.15	43.59	11/2024 -	11/2024
265	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	104.69	12/2024 -	12/2024
266	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	153.04	09/2024 -	09/2024
267	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	46.36	05/2025 -	05/2025
268	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	56.33	09/2024 -	09/2024
269	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	43.39	12/2024 -	12/2024
270	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	173.32	09/2025 -	09/2025
271	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115	3/2023	438.24 -	438.24	151.35	08/2025 -	08/2025
272	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	289.31	08/2024 -	08/2024
273	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	66.57	08/2025 -	08/2025
274	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	90.46	07/2025 -	07/2025
275	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133	3/2021	178.63 -	178.63	34.10	03/2025 -	03/2025
276	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	361.48	03/2027 -	03/2027
277	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120	2/2023	274.06 -	274.06	41.24	09/2025 -	09/2025
278	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012	3/2023	718.52 -	718.52	-	03/2025 -	03/2025
279	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	73.56	10/2024 -	10/2024
280	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	0.11	08/2025 -	08/2025
281	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019	1/2022	329.14 319.00	319.09	87.66	09/2025 -	09/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
282	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	142.69	08/2024 -	08/2024
283	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	218.62	06/2025 06/2025	06/2025
284	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	-	11/2024 -	11/2024
285	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	21.36	04/2025 -	04/2025
286	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	262.08	01/2025 -	01/2025
287	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	54.11	05/2025 -	05/2025
288	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	159.82	04/2025 04/2025	04/2025
289	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	92.29	08/2025 -	08/2025
290	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	138.22	07/2024 -	07/2024
291	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	255.54	01/2025 -	01/2025
292	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031	12/2021	840.93 -	840.93	337.24	02/2026 -	02/2026
293	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	193.63	05/2024 -	05/2024
294	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	131.33	03/2027 -	03/2027
295	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	0.28	09/2024 09/2024	09/2024
296	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	67.67	05/2025 -	05/2025
297	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020	3/2022	158.36 158.00	158.36	29.79	10/2025 -	10/2025
298	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	135.78	07/2025 -	07/2025
299	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016	10/2022	225.17 -	225.17	66.47	06/2025 -	06/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
300	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	119.02	03/2027 -	03/2027
301	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	30.75	12/2024 -	12/2024
302	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029	3/2022	917.91 -	917.91	423.34	01/2026 -	01/2026
303	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	10.89	07/2025 -	07/2025
304	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	159.74	07/2024 -	07/2024
305	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	95.02	05/2027 -	05/2027
306	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	38.03	06/2025 -	06/2025
307	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -	369.81	136.23	02/2025 -	02/2025
308	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
309	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	172.76	12/2024 -	12/2024
310	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116	1/2022	343.54 -	343.54	28.40	08/2025 -	08/2025
311	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	104.08	07/2024 -	07/2024
312	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
313	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	100.84	10/2024 -	10/2024
314	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	79.94	09/2024 -	09/2024
315	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	-	01/2025 -	01/2025
316	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962	3/2022	179.19 -	179.19	75.37	12/2024 -	12/2024
317	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	85.84	08/2025 -	08/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
318	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011	12/2021	516.96 -	516.96	-	06/2024 -	06/2024
319	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	443.87	12/2024 -	12/2024
320	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121	1/2022	509.65 -	509.65	109.01	09/2025 -	09/2025
321	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
322	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
323	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	20.00	09/2024 -	09/2024
324	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	97.09	08/2024 -	08/2024
325	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	66.70	05/2025 05/2025	05/2025
	National Highways And Infrastructure Development Corporation Ltd.						
326	UKHRUL TOLOI TADUBI PKG-2 - [N24002131	3/2023	578.98 -	578.98	-	02/2026 -	02/2026
327	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132	3/2023	2,026.05 -	2,026.05	-	03/2027 -	03/2027
328	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	235.45	08/2025 -	08/2025
329	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
330	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026	3/2023	643.42 -	643.42	64.03	12/2025 -	12/2025
331	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	33.31	01/2025 -	01/2025
332	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	172.28	12/2024 -	12/2024
333	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	110.19	05/2025 -	05/2025
334	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	42.85	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
335	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	3,013.84	09/2026 -	09/2026
336	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	90.15	01/2025 -	01/2025
337	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	23.38	02/2026 -	02/2026
338	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022	3/2023	1,000.27 -	1,000.27	192.38	06/2026 -	06/2026
339	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023	3/2023	1,264.90 -	1,264.90	245.59	06/2026 -	06/2026
340	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127	2/2023	1,256.90 -	1,256.90	-	07/2026 -	07/2026
341	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	117.62	02/2026 -	02/2026
342	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021	3/2023	1,457.59 -	1,457.59	209.21	12/2026 -	12/2026
343	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,924.72	09/2028 -	09/2028
344	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025	1/2023	356.65 -	356.65	103.86	12/2025 -	12/2025
345	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	199.02	7.98	06/2025 -	06/2025
346	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	7.11	02/2026 -	02/2026
347	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129	2/2023	574.26 -	574.26	-	08/2026 -	08/2026
348	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	35.66	02/2025 -	02/2025
349	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	37.06	01/2025 -	01/2025
350	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	31.67	02/2026 -	02/2026
351	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128	3/2023	1,716.21 -	1,716.21	-	08/2026 -	08/2026
352	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	342.08	01/2025 -	01/2025
353	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	252.66	08/2025 -	08/2025
354	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	129.87	04/2026 -	04/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
355	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	284.37	08/2025 -	08/2025
356	LMPHAL TO JIRIBAM PKG-7 - [N24002028	1/2023	760.16 -	760.16	51.71	12/2025 -	12/2025
357	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024	1/2023	516.88 -	516.88	99.57	11/2025 -	11/2025
358	TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130	12/2023	846.82 -	846.82	-	03/2026 -	03/2026
	National Highways Authority Of India						
359	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	294.62	08/2024 08/2024	08/2024
360	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122	2/2024	813.66 -	813.66	11.72	02/2026 -	02/2026
361	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	383.81	06/2024 -	06/2024
362	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	8/2022	2,474.47 -	2,675.93	578.62	06/2025 -	06/2025
363	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092	3/2021	1,801.37 -	1,801.37	653.74	10/2025 -	10/2025
364	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823	1/2022	1,852.12 -	1,787.00	471.80	01/2025 01/2023	01/2025
365	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017	3/2022	1,307.16 -	1,307.16	65.25	10/2025 -	10/2025
366	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
367	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	683.26	74.74	05/2025 05/2025	05/2025
368	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,916.74	03/2025 -	03/2025
369	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	126.12	06/2024 -	06/2024
370	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	824.83	12/2024 -	12/2024
371	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	702.75	03/2025 -	03/2025
372	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025
373	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
374	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	57.34	10/2025 -	10/2025
375	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	2/2019	825.94 -	1,116.13	51.76	12/2025 12/2025	12/2025
376	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835	5/2023	986.00 -	986.00	320.65	05/2025 -	05/2025
377	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,361.79	159.19	05/2024 -	05/2024
378	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124	2/2024	747.29 -	747.29	42.83	02/2026 -	02/2026
379	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052	2/2022	1,146.19 -	1,146.19	841.69	04/2025 -	04/2025
380	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103	9/2022	166.52 -	166.52	43.74	01/2025 -	01/2025
381	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	52.23	10/2025 -	10/2025
382	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	191.13	07/2024 -	07/2024
383	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089	10/2022	617.87 -	617.87	21.73	06/2025 -	06/2025
384	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	216.55	06/2024 -	06/2024
385	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086	10/2022	1,706.47 -	1,706.47	571.79	07/2025 -	07/2025
386	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
387	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059	9/2022	1,183.60 -	1,183.60	71.42	06/2026 -	06/2026
388	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084	3/2022	1,076.97 -	1,076.97	267.12	02/2025 -	02/2025
389	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	300.41	08/2024 -	08/2024
390	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	177.75	06/2025 -	06/2025
391	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	245.00	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
392	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	121.18	08/2024 08/2024	08/2024
393	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	345.31	06/2024 -	06/2024
394	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
395	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109	3/2023	1,301.37 -	1,301.37	-	05/2026 -	05/2026
396	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110	3/2023	1,207.40 -	1,207.40	-	05/2026 -	05/2026
397	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100	10/2021	1,003.38 -	1,003.38	199.03	06/2025 -	06/2025
398	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071	3/2023	998.27 -	998.27	58.53	06/2026 -	06/2026
399	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	493.94	08/2024 -	08/2024
400	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	14.68	05/2024 05/2024	05/2024
401	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072	7/2022	150.21 -	150.21	7.11	10/2025 -	10/2025
402	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105	8/2023	1,378.36 -	739.00	11.58	06/2026 -	06/2026
403	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	406.39	01/2026 -	01/2026
404	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	164.43	10/2024 -	10/2024
405	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097	2/2023	526.45 -	526.45	78.65	09/2025 -	09/2025
406	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	571.82	02/2025 -	02/2025
407	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	121.75	09/2024 -	09/2024
408	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069	7/2022	209.29 -	209.29	86.10	12/2024 -	12/2024
409	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	121.99	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
410	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	103.48	06/2024 -	06/2024
411	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	348.55	05/2025 -	05/2025
412	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	309.38	02/2025 -	02/2025
413	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104	1/2023	1,754.00 -	1,754.00	180.55	06/2026 -	06/2026
414	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082	2/2022	541.58 -	541.58	20.82	09/2024 -	09/2024
415	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	368.73	08/2024 -	08/2024
416	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087	10/2022	1,493.14 -	1,493.14	0.76	10/2025 -	10/2025
417	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	619.09	01/2025 -	01/2025
418	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
419	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	942.14	09/2024 -	09/2024
420	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
421	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	530.57	09/2024 -	09/2024
422	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085	11/2023	1,470.93 -	1,470.93	69.56	03/2025 -	03/2025
423	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113	3/2023	1,141.78 -	1,141.78	60.29	08/2025 -	08/2025
424	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064	12/2022	381.80 -	381.80	-	12/2025 -	12/2025
425	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074	8/2022	1,231.74 -	1,231.74	65.04	06/2025 -	06/2025
426	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	96.30	09/2025 -	09/2025
427	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	306.00	08/2024 -	08/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
428	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102	1/2020	2,165.23 -	2,165.23	94.12	04/2026 -	04/2026
429	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	380.63	01/2026 -	01/2026
430	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	247.00	02/2025 -	02/2025
431	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	632.90	11/2024 -	11/2024
432	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	507.13	11/2024 -	11/2024
433	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	424.49	10/2024 -	10/2024
434	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	540.34	05/2025 -	05/2025
435	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	656.54	12/2024 12/2024	12/2024
436	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,299.14	2,360.26	09/2024 -	09/2024
437	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	679.10	10/2024 10/2024	10/2024
438	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095	12/2021	2,555.50 -	2,555.50	653.92	03/2025 -	03/2025
439	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	240.02	01/2025 -	01/2025
440	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	59.96	10/2025 -	10/2025
441	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	7/2022	2,414.67 2,898.00	2,898.00	933.49	06/2025 -	06/2025
442	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044	6/2023	629.16 -	629.16	76.00	06/2025 -	06/2025
443	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
444	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
445	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066	2/2022	1,494.31 -	1,494.31	38.28	07/2025 -	07/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
446	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	3,171.31	07/2024 -	07/2024
447	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078	12/2023	711.00 -	711.00	35.60	12/2025 -	12/2025
448	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	2/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025
449	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125	2/2024	976.40 -	976.40	55.64	02/2026 -	02/2026
450	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.78	11/2025 -	11/2025
451	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	415.21	07/2025 07/2025	07/2025
452	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	185.65	10/2025 -	10/2025
453	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	214.67	07/2025 -	07/2025
454	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123	2/2024	1,292.65 -	1,292.65	27.33	02/2026 -	02/2026
455	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,817.56	04/2025 -	04/2025
456	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	2,134.67	06/2024 -	06/2024
457	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	626.36	01/2025 -	01/2025
458	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	128.44	10/2025 -	10/2025
459	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	55.89	10/2025 -	10/2025
460	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	760.64	10/2024 -	10/2024
461	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	2/2022	696.65 698.00	698.46	269.44	09/2025 -	09/2025
462	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056	6/2020	964.64 -	964.64	362.33	06/2025 -	06/2025
463	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	407.81	05/2025 05/2025	05/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
464	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	657.86	10/2024 -	10/2024
465	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
466	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	2,082.51	07/2024 -	07/2024
467	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094	9/2022	1,212.26 -	1,212.26	182.10	11/2025 -	11/2025
468	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065	2/2022	1,390.92 -	1,390.92	35.12	03/2025 -	03/2025
469	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	49.18	10/2025 -	10/2025
470	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	744.60	06/2025 -	06/2025
471	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076	3/2021	2,029.17 2,029.00	2,029.00	84.23	10/2025 10/2025	10/2025
472	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070	1/2022	1,162.80 -	1,162.80	420.31	01/2025 -	01/2025
473	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD - [N24002091	6/2021	906.51 -	906.51	134.05	09/2025 09/2025	09/2025
474	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,951.34	02/2025 -	02/2025
475	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	19.12	11/2025 -	11/2025
476	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	319.50	10/2025 -	10/2025
477	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	604.81	01/2025 -	01/2025
478	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077	9/2022	1,000.63 -	1,000.63	94.24	12/2025 -	12/2025
479	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850 - [N24002043	3/2022	927.22 -	927.22	341.13	06/2025 -	06/2025
480	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098	3/2022	1,641.66 -	1,641.66	35.00	10/2025 -	10/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
481	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080	12/2023	762.75 -	762.75	38.10	12/2025 -	12/2025
482	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
483	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,324.95	565.44	06/2025 -	06/2025
484	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	70.44	10/2025 -	10/2025
485	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	326.80	10/2024 10/2024	10/2024
486	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	43.27	02/2025 -	02/2025
487	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042	11/2022	1,322.13 -	1,322.13	38.50	12/2025 -	12/2025
488	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	318.47	05/2025 -	05/2025
489	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051	7/2022	739.39 -	739.39	230.82	10/2025 -	10/2025
490	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055	3/2023	1,444.94 -	1,444.94	-	12/2025 -	12/2025
491	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	4/2022	1,232.00 1,343.00	1,400.00	257.87	09/2025 -	09/2025
492	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	188.88	04/2025 -	04/2025
493	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	379.94	06/2025 -	06/2025
494	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057	12/2022	1,443.77 -	1,443.77	-	05/2025 -	05/2025
495	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 -	1,055.23	179.90	08/2025 -	08/2025
496	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126	2/2024	1,103.89 -	1,103.89	54.54	02/2026 -	02/2026
497	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	305.41	05/2025 -	05/2025
498	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	3/2022	1,703.48 2,278.00		651.98	04/2026 -	04/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
499	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	3/2022	2,146.86 2,413.00	2,413.00	651.97	07/2025 -	07/2025
500	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	31.56	11/2025 -	11/2025
501	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079	12/2023	742.25 -	742.25	37.10	12/2025 -	12/2025
502	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033	7/2022	909.47 -	909.47	97.03	12/2025 -	12/2025
503	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075	12/2020	757.13 757.00	757.00	246.51	08/2025 08/2025	08/2025
504	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00	1,181.34	275.67	03/2025 -	03/2025
505	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060	3/2023	1,107.00 -	1,107.00	32.24	11/2025 -	11/2025
506	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108	3/2023	1,618.96 -	1,618.96	-	05/2026 -	05/2026
507	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	2,123.91	11/2024 -	11/2024
508	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	278.19	06/2024 06/2024	06/2024
509	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	46.57	09/2024 03/2026	09/2024
510	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	163.58	12/2024 12/2024	12/2024
511	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	309.27	09/2024 -	09/2024
512	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	562.13	11/2024 -	11/2024
513	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	734.62	09/2024 -	09/2024
514	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	1,026.00	02/2025 -	02/2025
515	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	159.70	06/2025 -	06/2025
516	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	923.06	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
517	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	105.75	06/2024 -	06/2024
518	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	3,198.57	2,484.16	09/2024 -	09/2024
519	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	193.05	07/2024 -	07/2024
520	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	64.39	11/2024 -	11/2024
521	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	138.71	01/2025 -	01/2025
522	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
523	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062	3/2023	3,012.27 -	3,012.27	-	09/2027 -	09/2027
524	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088	10/2022	1,493.50 -	1,493.50	408.73	08/2025 -	08/2025
525	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035	9/2023	2,070.44 -	2,070.44	74.79	09/2025 -	09/2025
526	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107	3/2023	1,382.00 -	1,382.00	-	05/2026 -	05/2026
527	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	208.92	67.57	06/2024 -	06/2024
528	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	189.18	11/2024 -	11/2024
529	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114	2/2022	1,097.59 -	1,097.59	314.95	04/2025 -	04/2025
530	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	36.27	07/2024 -	07/2024
531	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045	6/2022	1,828.00 -	1,828.00	318.96	07/2025 -	07/2025
532	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	37.42	04/2025 04/2025	04/2025
533	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
534	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	352.87	07/2025 -	07/2025
535	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041	4/2022	1,491.71 -	1,491.71	527.84	05/2025 -	05/2025
536	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	511.97	02/2025 -	02/2025
537	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036	4/2022	1,843.59 -	1,843.59	716.12	05/2025 -	05/2025
538	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
539	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101	8/2021	809.51 -	809.51	114.83	06/2025 -	06/2025
540	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	75.00	08/2025 -	08/2025
541	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068	12/2022	652.33 -	652.33	183.64	03/2025 -	03/2025
542	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	384.91	08/2024 -	08/2024
543	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	58.09	12/2024 -	12/2024
544	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096	2/2023	1,973.98 -	1,973.98	416.98	01/2026 -	01/2026
545	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058	8/2022	409.64 -	409.64	175.26	06/2024 -	06/2024
546	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	113.94	12/2024 -	12/2024
547	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106	8/2023	993.77 -	349.48	57.50	03/2025 -	03/2025
548	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090	3/2021	646.27 -	646.27	38.85	11/2024 -	11/2024
549	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	151.00	02/2025 -	02/2025
550	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093	10/2022	1,841.92 -	1,841.92	163.42	09/2025 -	09/2025
551	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	47.44	04/2025 04/2025	04/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
552	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	184.34	05/2024 -	05/2024
553	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	481.67	07/2024 07/2024	07/2024
554	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024
555	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037	1/2023	609.32 609.00	609.00	18.53	12/2025 -	12/2025
556	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	340.49	02/2025 02/2025	02/2025
557	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	181.91	08/2024 -	08/2024
558	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046	6/2022	1,958.94 1,959.00	1,958.94	585.16	05/2025 -	05/2025
559	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
560	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	32.75	02/2025 02/2025	02/2025
561	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	888.96	07/2024 -	07/2024
562	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	345.76	-	10/2024
563	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024
564	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	460.72	02/2025 02/2025	02/2025
565	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	736.40	10/2024 -	10/2024
566	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	299.43	05/2024 -	05/2024
567	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	518.58	10/2024 -	10/2024
568	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	454.50	01/2025 -	01/2025
569	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,303.06	2,303.06	09/2024 -	09/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
570	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	1,118.00	12/2024 -	12/2024
571	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024
572	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
	Total		3,46,917.69 -	3,53,979.99	1,02,549.05		
	STEEL						
	Steel Authority Of India Limited (Sail)						
573	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	179.72	06/2024 -	06/2024
574	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	46.03	07/2025 -	07/2025
575	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	331.15	05/2025 -	05/2025
576	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132	11/2023	916.78 -	916.78	35.00	12/2026 -	12/2026
577	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133	11/2023	627.31 -	627.31	45.51	11/2026 -	11/2026
578	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131	10/2023	471.83 -	471.83	35.04	06/2026 -	06/2026
579	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134	11/2023	884.10 -	884.10	204.88	10/2025 -	10/2025
	Total		4,591.76 -	4,591.76	877.33		
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
580	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,556.35	1,897.24	06/2025 -	06/2025
581	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118	2/2024	810.99 -	810.99	-	08/2025 -	08/2025
582	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	76.00	08/2024 -	08/2024
	Total		26,000.67 -	26,012.47	1,973.24		
	URBAN DEVELOPMENT						
	Bangalore Metro Rail Corporation Limited						
583	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
	Central Public Works Department						
584	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	Maharastra Metro Rail Corporation Ltd.						
585	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157	10/2023	910.18 -	910.18	-	01/2027 -	01/2027
	Nagpur Metro Rail Corporation Ltd						
586	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	151.78	12/2027 -	12/2027
	National Capital Region Transport Corp						
587	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	21,387.42	06/2025 -	06/2025
	Total		53,192.62 -	53,192.62	23,963.24		
	Grand Total		9,34,212.71	9,49,890.09	2,08,143.37		

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

Annexure -VI

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
	ATOMIC ENERGY							
	Bhavini Limited							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	119.64
	Nuclear Power Corporation Of India Limited							
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010	10/2009	11,459.00 -	22,517.00	21,479.00	12/2015 -	03/2024	96.50
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	22,924.00	18,385.00	12/2016 -	12/2026	86.07
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028	03/2013	39,849.00 -	68,893.00	43,536.00	11/2020 -	11/2026	72.89
	Total		67,120.00 -	1,22,004.00	89,917.22			
	CIVIL AVIATION							
	Airport Authority Of India Limited							
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073	10/2013	417.23 -	707.73	697.52	09/2018 -	06/2023	69.63
6	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	08/2018	951.28 -	1,112.49	1,093.00	10/2021 -	12/2023	16.95
7	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	326.90	04/2020 -	04/2024	23.43
8	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	2,092.82	09/2021 -	12/2024	138.02
9	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	339.00	09/2021 -	10/2024	33.24
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079	03/2017	475.39 -	520.00	504.33	04/2021 -	12/2023	9.38
11	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	01/2019	389.71 -	392.00	391.78	11/2021 -	05/2023	.59
12	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	2,333.00	1,091.52	03/2021 -	03/2025	104.29
13	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	07/2018	456.86 -	500.00	484.85	09/2020 -	07/2024	9.44

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
14	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090	06/2019	380.87 -	452.93	271.73	03/2022 -	07/2024	18.92
15	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	02/2019	645.63 -	712.15	657.33	08/2022 -	08/2024	10.30
16	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	358.00	335.02	12/2022 -	06/2024	47.85
17	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096	06/2017	255.68 -	265.00	262.47	12/2020 -	04/2024	3.65
18	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	05/2023	185.75 -	232.52	28.26	11/2024 -	11/2024	25.18
	Total		7,709.67 -	11,892.61	8,576.53			
	COAL							
	Bharat Coking Coal Limited							
19	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 -	302.00	299.38	05/2014 -	11/2023	4.34
20	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	111.51	04/2018 -	09/2024	37.56
21	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195	12/2015	304.13 -	341.22	281.17	03/2017 -	09/2024	12.20
	Eastern Coal Fields Limited							
22	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	316.19	03/2022 -	03/2029	138.93
23	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	741.28	08/2019 -	08/2024	93.35
	Mahanadi Coal Fields Limited							
24	GOPALJI-KANIHA OCP - [N06000229	04/2022	6,107.87 -	8,416.19	1,566.44	03/2028 -	03/2028	37.79
	Neyveli Lignite Corporation							
25	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	07/2016	17,237.00 -	19,406.12	17,105.55	11/2021 -	03/2025	12.58
	Singareni Colliers Company Limitted							
26	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	21.62
	Total		27,552.15 -	35,230.50	20,756.76			
	DEPARTMENT OF HIGHER EDUCATION							
	Cpwd Of Higher Education							
27	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117	01/2018	223.37 -	230.00	141.16	07/2020 -	02/2024	2.97

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
28	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	03/2019	424.93 -	500.91	464.38	07/2022 -	06/2024	17.88
29	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	01/2018	676.00 -	1,144.68	54.75	04/2023 -	09/2024	69.33
30	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.40	360.00	08/2021 -	09/2024	28.46
31	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	285.47	06/2022 -	04/2024	13.74
	Total		2,020.71 -	2,712.42	1,305.76			
	DPIIT							
	Iicc For Dpiit							
32	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	4,709.75	12/2019 -	06/2024	13.16
	Total		4,773.00 -	5,401.00	4,709.75			
	FINANCE							
	Cpwd For Finance							
33	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	205.72	10/2019 -	10/2022	25.36
	Total		209.00 -	262.00	205.72			
	HEALTH AND FAMILY WELFARE							
	Cpwd For Health							
34	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	281.06	248.29	03/2020 -	07/2024	33.94
35	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112	09/2017	150.29 -	162.00	88.39	03/2020 -	05/2024	7.79
36	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	46.24	06/2021 -	08/2026	42.99
37	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029	03/2019	1,404.00 -	1,642.00	1,340.12	09/2023 -	06/2024	16.95
	Total		2,024.13 -	2,456.84	1,723.04			
	HOME AFFAIRS							
	Cpwd For Mha							

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
38	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,852.88	10/2019 -	06/2024	71.55
39	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	183.31	04/2018 -	12/2024	29.44
40	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	85.11	07/2022 -	05/2025	4.68
	Total		1,659.44 -	2,592.69	2,121.30			
	MINES							
	National Aluminum Company Limited (Nalco)							
41	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,677.40	2,999.82	04/2021 -	09/2025	38.37
42	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	749.83	01/2020 -	03/2024	91.38
43	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	108.93	11/2020 -	09/2025	63.66
44	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	09/2019	225.79 -	270.66	5.00	03/2023 -	05/2024	19.87
	Total		5,217.79 -	7,551.03	3,863.58			
	PETROLEUM							
	Bharat Petroleum Corporation Limited							
45	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	532.01	02/2017 -	10/2025	155.46
	Chennai Petroleum Corporation Limited							
46	CBR 9 MMTPA PROJECT - [N16000434	01/2021	31,580.00 -	36,354.00	1,133.11	06/2025 -	06/2025	15.12
	Gas Authority Of India Limited							
47	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	1,885.80	12/2020 -	03/2025	39.84
48	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	3,876.60	12/2012 -	11/2024	102.71
49	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	700.40	04/2024 -	03/2025	42.66
50	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00 -	11,256.00	4,022.27	04/2025 -	10/2025	27.95
	Hindustan Petroleum Corporation Limited							
51	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00 -	26,264.00	25,798.72	07/2020 -	06/2024	25.50
	Hpcl Rajasthan Refinery Limited(Jv)							

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
52	RAJASTHAN REFINERY PROJECT - [N16000513	10/2017	43,129.00 -	72,937.00	46,029.00	10/2022 -	03/2025	69.11
	Indian Oil Corporation Limited							
53	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00 -	6,025.00	5,502.92	12/2018 -	12/2024	33.98
54	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	445.45	09/2021 -	12/2024	17.46
55	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	1,459.77	12/2022 -	07/2025	41.11
56	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382	11/2019	5,251.00 -	5,894.00	3,987.09	05/2023 -	09/2024	12.25
57	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	1,098.00	12/2023 -	08/2024	13.52
58	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	02/2021	34,627.00 -	38,231.00	11,152.75	09/2024 -	12/2025	10.41
59	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414	05/2021	412.00 -	509.84	330.54	10/2023 -	02/2025	23.75
60	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	03/2022	1,459.00 -	2,102.79	222.33	03/2025 -	03/2025	44.13
	Mangalore Refinery And Petrochemicals Limited							
61	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00 -	304.00	245.26	06/2023 -	07/2024	52.00
	Numaligarh Refinery Limited							
62	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 -	18,968.00	10,740.74	10/2024 -	12/2025	53.39
	Oil & Natural Gas Corporation Limited							
63	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213	12/2015	3,190.69 -	3,375.90	2,961.86	04/2018 -	05/2026	5.80
64	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239	12/2015	823.27 -	1,137.79	1,028.58	03/2023 -	03/2025	38.20
65	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	3,897.30	03/2022 -	02/2025	23.16
66	REDEVELOPMENT OF LINCH FIELD - [N16000428	04/2021	631.03 -	860.04	242.83	03/2025 -	07/2025	36.29
67	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	08/2021	885.63 -	1,286.67	353.50	02/2026 -	02/2026	45.28
68	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 -	3,645.23	2,705.68	05/2024 -	06/2024	14.50
69	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470	06/2022	4,144.41 -	5,726.03	1.21	10/2025 -	02/2026	38.16
	Oil India Limited							

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
70	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	670.90	491.56	02/2020 -	12/2024	23.35
	Total		1,90,263.12 -	2,56,247.97	130,845.28			
	POWER							
	National Hydro-Electric Power Corporation							
71	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	12,160.00	11,278.29	09/2009 -	12/2024	210.24
72	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	21,272.82	09/2010 -	05/2026	238.05
73	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	297.14	03/2022 -	03/2024	11.38
74	RANGIT IV HE PROJECT - [N18000326	03/2021	938.29 -	1,871.23	1,075.33	05/2024 -	05/2025	99.43
	National Thermal Power Corporation							
75	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	138.48
76	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 -	12/2024	4.70
77	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	30.48
78	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97 -	21,312.11	22,311.28	10/2011 -	11/2024	145.16
79	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	10,437.71	11/2020 -	02/2024	3.76
80	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 -	679.00	558.39	11/2018 -	03/2024	28.19
81	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 -	2,804.00	-	11/2019 -	04/2023	80.55
	Power Grid Corporation Of India Limited							
82	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 -	243.74	170.26	06/2019 -	08/2023	3.49
83	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	92.02
84	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	31.08
85	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	180.54	07/2019 -	07/2019	17.99
86	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	1,973.12	02/2020 -	09/2024	36.46
87	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 -	1,520.00	1,464.74	03/2023 -	12/2023	14.63

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
	Thdc India Limited							
88	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042	08/2008	2,491.58 -	3,860.35	3,730.12	06/2013 -	06/2026	54.94
89	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	6,484.41	02/2016 -	10/2024	191.23
	Total		71,129.12 -	1,26,469.56	115,266.22			
	RAILWAYS							
	Central Railways							
90	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	8.75
91	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	111.54
92	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	8.85
93	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	78.18
94	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	10.94
95	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 -	955.39	56.34	08/2027 -	03/2027	.04
	Dedicated Freight Corridor Corporation Of India Ltd							
96	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464	11/2007	16,592.00 51,101.00	51,101.00	47,476.00	03/2020 -	03/2020	207.99
	East Central Railways							
97	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303	04/2003	528.65 -	2,087.36	2,134.42	- -	12/2024	294.85
98	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	04/1997	324.73 -	1,250.00	1,213.40	03/2012 -	12/2023	284.94
99	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257	04/1997	162.87 -	614.45	428.00	- -	12/2026	277.26
100	SAMASTIPUR-DARBANGHA - [N22000329	05/2015	380.00 -	519.33	479.66	- -	03/2025	36.67
101	KODERMA-TILAIYA (NL), ECR - [220100305	04/2002	459.91 -	1,625.87	1,631.92	- -	03/2025	253.52
102	SAKRI-HASANPUR ROAD (NL) - [N22000171	04/1999	325.00 -	735.20	560.99	- -	03/2027	126.22
103	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 -	2,350.00	2,383.17	- -	06/2024	531.48
104	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2026	43.03
105	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 -	1,771.07	1,615.77	03/2020 -	05/2024	47.56
106	RAMNA - SINGRAULI DOUBLING - [N22000417	08/2015	2,436.21 -	2,880.40	2,782.71	03/2020 -	09/2024	18.23

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
107	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419	08/2015	528.57 -	762.97	698.20	03/2019 -	08/2024	44.35
108	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	1,254.17	03/2021 -	06/2024	63.37
109	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,250.00	1,265.86	03/2021 -	06/2024	70.85
110	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 -	2,722.16	2,303.36	- -	12/2024	726.42
111	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 -	902.86	3.08	03/2030 -	03/2030	10.64
112	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529	11/2022	202.00 -	349.22	-	11/2027 -	11/2027	72.88
	East Coast Railway							
113	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	137.80
114	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	5,089.37	3,692.11	03/2009 -	12/2026	74.11
115	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	1,373.16	03/2020 -	03/2024	24.14
116	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45
117	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 -	747.91	-	07/2028 -	07/2028	49.59
118	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	07/2018	278.96 495.00	494.62	-	12/2026 -	12/2026	77.31
119	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026	513.13
	Eastern Railways							
120	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	1,044.76	03/2019 12/2009	03/2025	36.22
121	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 -	2,137.81	789.25	03/2022 -	03/2028	133.39
	Indian Railway Construction Company Limited							
122	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	2,807.27	09/2018 -	12/2024	12.55
	Kolkata Metro Rail Corporation Limited							
123	EAST WEST METRO CORRIDOR KOLKATA - [N22000628	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	114.22
	Metropolitan Rapid Transport Projects							
124	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 -	734.01	625.57	06/2013 -	09/2024	48.06
125	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
	North Central Railway							
126	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02
127	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	04/2019	187.21 -	250.17	1.62	12/2025 -	03/2026	33.63
	North East Frontier Railway							
128	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	7,306.77	03/2014 -	07/2025	259.52
129	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	19,602.68	14,499.92	03/2011 -	12/2026	340.10
130	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	4,359.32	2,522.93	03/2019 -	12/2024	718.08
131	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	3,390.46	03/2015 -	03/2026	186.39
132	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06
133	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,832.35	2,760.40	03/2019 -	06/2024	57.53
134	AGARTALA-AKHAURA NL - [N22000195	04/2012	569.63 -	708.73	380.92	03/2020 -	09/2022	24.42
135	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 -	8,324.28	269.80	03/2021 -	03/2021	818.33
136	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	1,208.73	386.56	03/2020 -	03/2027	399.02
137	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	04/2010	241.52 -	401.65	343.30	- -	03/2023	66.30
138	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,220.25	506.04	03/2020 -	03/2025	194.15
139	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,155.65	3,342.93	03/2022 -	03/2026	86.16
	North Eastern Railway							
140	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	954.00	958.58	01/2019 -	02/2025	223.39
141	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 -	714.96	747.12	- -	07/2025	18.67
142	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	1,730.87	12/2019 -	12/2024	50.89
143	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 -	1,319.75	363.37	03/2029 -	12/2027	254.99
144	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	726.83	10/2030 -	03/2027	208.74
145	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	457.68	406.56	06/2024 -	02/2025	144.95
	North Western Railway							

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
146	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	1,020.00	1,038.91	02/2019 -	03/2024	148.73
147	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	712.11	03/2020 -	04/2024	16.97
148	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	07/2022	1,695.82 -	2,798.16	590.63	07/2030 -	12/2026	65.00
	Northern Railway							
149	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 -	791.39	572.99	- -	02/2024	134.90
150	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 -	419.00	133.78	- -	09/2023	41.71
151	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	1,190.75	07/2012 -	11/2024	348.44
152	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	41,931.00	39,605.00	11/2002 -	08/2024	1,577.24
153	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	369.35
154	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025	41.67
155	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 -	676.00	-	03/2025 -	03/2025	31.13
156	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025	56.70
157	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77	235.00	-	03/2025 -	03/2025	183.17
	Rail Vikas Nigam Ltd.							
158	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	3,869.56	03/2016 -	12/2026	65.94
159	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 -	6,753.42	5,190.99	12/2026 -	03/2025	127.62
160	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,692.60	3,481.82	03/2023 -	12/2026	73.61
161	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	6,817.20	03/2016 -	03/2026	126.83
162	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	392.84	03/2014 -	12/2025	18.95
163	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	6,238.67	5,614.60	12/2023 -	12/2024	92.18
164	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	2,018.23	1,779.61	03/2022 -	12/2024	113.89
165	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	18,267.00	12/2024 -	03/2025	52.07
166	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	4,803.16	4,620.71	12/2024 -	12/2026	105.64
167	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	06/2016	3,677.76 -	5,190.26	4,969.16	12/2023 -	12/2024	41.13

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
168	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	3,270.07	2,875.04	03/2025 -	06/2024	193.02
169	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	312.07	03/2025 -	03/2025	14.52
170	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	05/2018	1,177.96 -	2,529.46	1,574.90	03/2024 -	02/2025	114.73
171	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 -	7,393.75	1,004.86	09/2030 -	09/2030	70.36
172	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 -	1,627.56	1,323.64	06/2025 -	06/2025	157.62
	South Central Railway							
173	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28
174	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	159.72
175	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	5.16
176	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 -	05/2027	36.42
177	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	7.06
178	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	41.01
179	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00	242.28	54.15	03/2022 -	03/2022	102.36
	South East Central Railway							
180	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	2,596.20	03/2023 -	12/2024	85.71
181	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	405.86	12/2021 -	12/2026	723.60
182	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	1,875.15	03/2021 -	10/2024	8.23
183	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	2,311.02	1,459.96	12/2021 -	12/2024	68.69
184	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	09/2022	169.06 -	177.34	0.02	09/2026 -	09/2026	4.90
	South Eastern Railway							
185	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	2,022.68	03/2021 -	06/2026	75.68
186	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	10.23
187	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	139.09	06/2022 -	12/2024	16.52

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
188	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	09/2022	209.75 -	244.99	18.18	09/2026 -	03/2026	16.80
	South Western Railway							
189	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	502.00	03/2016 -	12/2026	67.22
190	RAYADURGA-TUMKUR NL - [N22000279	04/2007	2,062.30 -	2,495.59	1,359.89	- -	02/2027	21.01
191	MARIKUPPAM - KUPPAM - [N22000308	04/2012	279.54 -	296.72	89.12	03/2016 -	06/2026	6.15
192	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	2,458.87	2,243.71	03/2019 -	06/2025	52.29
193	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	564.07	03/2017 -	12/2025	28.00
194	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	04/2019	294.67 -	307.66	97.36	03/2026 -	02/2025	4.41
195	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556	09/2022	323.14 -	342.41	39.46	12/2025 -	12/2026	5.96
196	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	06/2019	663.03 -	748.85	0.34	04/2028 -	12/2027	12.94
197	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 -	348.85	0.36	04/2028 -	12/2030	115.17
	Southern Railway							
198	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	1,917.34	02/2019 -	03/2027	330.30
199	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 -	3,631.34	763.70	- -	03/2027	523.05
200	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	334.97	03/2019 -	12/2027	1,601.23
201	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	02/2015	1,431.90 -	3,785.45	3,027.76	- -	12/2026	164.37
202	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 -	1,416.49	1.63	- -	03/2025	41.65
203	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567	01/2006	417.50 -	419.44	191.46	03/2025 -	12/2025	.46
204	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	01/2019	304.22 -	373.42	225.18	03/2026 -	12/2024	22.75
205	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 -	788.05	165.00	03/2026 -	03/2027	16.38
	West Central Railway							
206	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	5,125.16	2,596.43	03/2021 -	12/2025	1,107.06
207	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	3,230.57

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
208	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	38.63
209	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55
210	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	1,080.04	03/2022 -	09/2024	114.32
	Western Railway							
211	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	3,510.08	03/2022 -	03/2026	77.06
212	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	748.79	03/2012 -	09/2026	381.26
213	CHOTTAUDEPUR-DHAR(NL) - [N22000138	04/2007	1,347.26 -	1,793.63	1,395.03	03/2022 -	12/2026	33.13
214	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,873.11	1,726.34	03/2022 -	02/2028	75.19
215	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 -	311.36	-	- -	03/2024	17.11
216	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	04/2017	692.25 -	692.26	384.31	03/2020 -	12/2024	.00
217	MEHSANA-PALANPUR (65.1 KM) - [N22000534	09/2020	529.30 -	537.31	81.44	09/2026 -	08/2024	1.51
218	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 -	1,080.57	369.55	10/2026 -	06/2025	6.81
219	NIMACH-RATLAM (133 KM) - [N22000536	10/2021	910.00 -	1,095.88	578.94	10/2027 -	03/2025	20.43
220	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	06/2022	354.99 -	482.43	126.96	02/2030 -	02/2025	35.90
221	PETLAD-BHADRAN (22.5 KM) - [N22000538	05/2022	202.50 -	307.12	31.30	05/2030 -	12/2025	51.66
222	NADIAD-PETLAD (37.26 KM) - [N22000539	05/2022	335.34 -	461.91	31.79	06/2030 -	12/2025	37.74
223	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	02/2023	401.48 -	670.17	67.94	03/2030 -	10/2025	66.92
224	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	05/2022	216.72 -	349.93	47.99	03/2030 -	04/2025	61.47
225	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	05/2022	309.81 -	415.38	121.72	03/2030 -	02/2025	34.08
226	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	06/2022	279.23 -	346.94	135.00	06/2027 -	08/2024	24.25
	Total		1,94,502.49 -	4,47,985.25	301,871.71			
	RENEWABLE ENERGY							
	Cpwd For Renewable Energy							
227	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118	10/2017	271.90 -	366.12	329.49	11/2019 -	04/2022	34.65

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
	Total		271.90 -	366.12	329.49			
	ROAD TRANSPORT AND HIGHWAYS							
	Ministry Of Road Transport And Highways (State Pwds)							
228	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	97.48
229	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	13.30
230	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	01/1991	675.00 -	780.77	616.26	02/2019 -	08/2024	15.67
231	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 -	503.28	430.14	11/2008 -	06/2024	57.43
232	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	02/2016	178.85 -	278.54	232.61	05/2016 -	06/2024	55.74
233	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	02/2016	553.30 -	706.39	604.73	05/2016 -	06/2024	27.67
234	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,687.62	10/2016 -	08/2024	51.77
235	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 -	461.00	-	- -	-	.06
236	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 -	238.00	222.13	11/2019 -	11/2019	.08
237	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	175.00	11/2018 -	10/2024	7.39
238	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	144.31	09/2023 -	06/2024	33.51
239	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	211.51	09/2021 -	07/2024	11.18
240	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907	03/2018	293.10 -	315.00	306.60	08/2020 -	07/2024	7.47
241	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	342.71	12/2015 -	01/2021	6.07
242	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 -	411.18	407.92	01/2017 -	01/2017	17.28

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
243	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 -	459.37	423.36	09/2016 -	09/2016	3.27
244	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 -	355.69	317.36	08/2016 -	08/2016	1.93
245	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 -	414.44	405.97	08/2017 -	08/2017	10.15
246	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 -	686.13	685.20	01/2018 -	01/2018	19.02
247	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998	01/2019	193.19 -	249.72	222.58	- -	08/2024	29.26
248	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 -	264.34	192.08	09/2017 -	05/2023	58.60
249	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	37.66
250	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	113.15	06/2019 -	03/2023	51.66
251	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 -	318.28	277.27	01/2019 -	04/2022	7.06
252	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 -	386.41	356.76	10/2018 -	11/2022	18.58
253	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25
254	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	351.76	08/2016 -	12/2024	15.19
255	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	501.42	09/2016 -	06/2024	14.18
256	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	601.11	10/2016 -	06/2024	17.04
257	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369	02/2017	294.28 -	296.53	285.30	08/2017 -	08/2023	.76
258	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380	08/2020	302.62 -	345.62	324.68	02/2021 -	05/2024	14.21
259	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 -	343.77	193.78	09/2024 -	09/2024	31.02

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
260	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	01/2022	221.03 -	243.95	114.24	11/2024 -	11/2024	10.37
261	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117	10/2022	246.60 -	291.00	29.33	02/2024 -	02/2026	18.00
262	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 -	219.00	0.15	02/2024 -	08/2025	26.55
	National Highways And Infrastructure Development Corporation Ltd.							
263	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	569.94	05/2018 -	03/2024	79.07
264	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 -	330.30	146.28	12/2021 -	12/2021	31.07
265	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	382.50	09/2019 -	12/2023	3.73
266	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752	02/2017	387.00 -	391.02	386.81	09/2020 -	06/2024	1.04
267	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753	03/2018	500.09 -	698.81	365.22	11/2022 -	06/2024	39.74
268	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	785.65	640.68	04/2023 -	11/2024	51.35
269	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	04/2017	640.07 -	1,286.35	1,140.04	07/2023 -	07/2024	100.97
270	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	988.23	697.56	06/2023 -	03/2024	53.70
271	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	688.25	508.51	04/2023 -	12/2024	45.45
272	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	789.05	729.36	04/2023 -	12/2024	46.71
273	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	906.76	762.60	06/2023 -	12/2024	74.87
274	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	750.32	567.59	04/2024 -	12/2024	85.59
275	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	746.39	565.65	09/2023 -	12/2024	74.35

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
276	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902	10/2017	818.00 -	887.68	871.51	06/2020 -	04/2024	8.52
277	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	03/2020	242.97 -	244.45	246.91	06/2022 -	01/2024	.61
278	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	352.31	04/2023 -	08/2024	14.54
279	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	252.10	01/2022 -	07/2024	8.84
280	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	219.33	256.29	07/2022 -	06/2024	6.02
281	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	275.80	07/2022 -	06/2024	13.32
282	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284	03/2020	361.53 -	365.42	189.26	06/2022 -	06/2024	1.08
283	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	79.43	06/2022 -	07/2024	7.77
284	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	139.41	01/2022 -	07/2024	42.32
285	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322	09/2020	183.31 -	439.56	346.67	05/2022 -	03/2025	139.79
286	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	216.21	05/2023 -	01/2025	57.59
287	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336	08/2020	230.45 -	244.91	198.49	04/2023 -	03/2025	6.27
288	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	350.43	12/2022 -	12/2025	.00
289	PEREN-DIMAPUR PKG-3 - [N24001912	02/2021	177.77 -	199.02	7.98	06/2025 -	06/2025	11.95
	National Highways Authority Of India							
290	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,241.56	3,901.66	03/2014 -	06/2024	13.82
291	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	05/2014	1,655.01 -	2,639.00	1,822.06	08/2016 -	12/2024	59.46
292	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463	12/2015	1,083.00 -	1,414.01		06/2018 -	08/2023	30.56
293	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,644.00	2,362.99	12/2018 -	07/2024	23.73
294	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	707.88	12/2019 -	05/2024	1.33

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
295	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	4,860.41	4,878.10	09/2016 -	11/2024	191.92
296	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549	03/2016	1,396.74 -	4,300.00	3,983.38	10/2019 -	08/2024	207.86
297	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49 -	3,500.00	3,157.00	04/2019 -	08/2024	120.47
298	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,623.88	1,058.84	04/2019 -	06/2024	80.63
299	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	1,150.00	557.04	10/2019 -	06/2024	59.72
300	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,157.85	07/2020 -	06/2024	17.84
301	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	742.18	03/2019 -	05/2025	4.85
302	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	09/2016	1,273.71 -	1,478.61	1,351.62	07/2020 -	08/2024	16.09
303	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,487.46	1,607.58	08/2019 -	06/2024	56.46
304	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	682.44	12/2020 -	09/2024	8.78
305	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	362.98	03/2020 -	07/2024	35.23
306	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	878.19	03/2017 -	10/2024	1.06
307	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	800.29	03/2020 -	06/2024	7.16
308	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	304.68	03/2020 -	12/2024	23.39
309	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 -	929.32	915.67	04/2020 -	06/2024	3.95
310	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	932.99	02/2022 -	10/2024	22.90
311	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,567.73	1,520.21	05/2020 -	02/2024	39.46
312	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -		1,557.50	07/2021 -	08/2024	29.37
313	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	452.20	12/2021 -	08/2024	26.72

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
314	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	244.92	11/2021 -	08/2024	.99
315	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	664.48	08/2021 -	08/2024	23.21
316	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	435.85	09/2020 -	12/2024	47.84
317	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2025	15.39
318	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	327.05	06/2021 -	12/2024	20.87
319	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	665.38	02/2023 -	12/2024	30.74
320	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796	03/2018	1,117.84 -	1,203.92	1,165.50	12/2021 -	06/2024	7.70
321	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91
322	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	366.24	11/2021 -	12/2024	8.26
323	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	837.69	376.61	10/2022 -	01/2024	65.76
324	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	583.02	11/2020 -	04/2023	20.27
325	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	418.51	10/2021 -	09/2024	20.89
326	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 -	2,182.41	1,237.02	12/2020 -	03/2024	47.03
327	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	371.48	07/2021 -	09/2024	1.72
328	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	1,172.11	05/2021 -	12/2024	216.34
329	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	12/2024	6.77
330	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,245.43	07/2021 -	12/2024	4.77

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
331	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	812.00	11/2022 -	12/2024	27.86
332	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,248.00	12/2022 -	12/2024	305.58
333	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,419.23	02/2021 -	09/2024	28.88
334	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	750.00	711.53	12/2020 -	12/2024	15.40
335	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	740.50	638.80	11/2020 -	12/2024	65.67
336	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	765.12	698.25	11/2020 -	12/2024	64.86
337	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377	02/2019	731.89 -	731.99	678.97	01/2022 -	08/2023	.01
338	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378	02/2019	362.46 -	372.46	346.15	01/2022 -	06/2023	2.76
339	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	581.87	01/2022 -	08/2023	3.19
340	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414	12/2020	733.00 -	908.28	863.78	01/2024 -	07/2024	23.91
341	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	866.81	11/2021 -	12/2024	36.01
342	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	786.77	11/2021 -	12/2024	22.71
343	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,429.17	01/2022 -	12/2024	21.00
344	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	1,066.80	10/2020 -	08/2025	47.17
345	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	473.67	09/2022 -	01/2025	26.69
346	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	440.55	09/2022 -	03/2025	31.50
347	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	09/2021	531.86 -	532.41	520.71	09/2023 -	07/2023	.10

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
348	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	398.06	09/2023 -	07/2024	.53
349	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	1,500.00	1,398.08	11/2023 -	05/2024	116.14
350	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	917.09	12/2023 -	06/2024	18.93
351	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	1,882.46	987.25	07/2022 -	05/2024	109.39
352	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536	07/2020	817.00 -	1,605.00	929.61	07/2022 -	05/2024	96.45
353	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	09/2021	1,821.72 -	1,945.32	1,635.74	09/2024 -	12/2025	6.78
354	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,299.14	2,360.26	09/2024 -	09/2024	8.38
355	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	3,198.57	2,484.16	09/2024 -	09/2024	17.81
356	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 -	1,039.00	534.87	03/2024 -	12/2024	37.57
357	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 -	903.00	799.08	10/2023 -	12/2024	20.56
358	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,699.48	41.50	03/2024 -	10/2024	64.36
359	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603	01/2019	1,518.53 -	1,607.54	915.40	10/2022 -	12/2023	5.86
360	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	368.32	03/2024 -	06/2025	.77
361	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	08/2022	200.05 200.00	208.92	67.57	06/2024 -	06/2024	4.43
362	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	214.36	198.01	06/2022 -	06/2024	1.90
363	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 -	3,923.82	2,951.34	02/2025 -	02/2025	8.81
364	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 -	3,994.60	2,916.74	03/2025 -	03/2025	53.93

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
365	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 -	4,708.42	3,171.31	07/2024 -	07/2024	10.39
366	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 -	3,790.17	2,082.51	07/2024 -	07/2024	12.29
367	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	2,067.11	04/2024 -	05/2025	15.33
368	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	151.25	03/2023 -	07/2024	35.63
369	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	273.23	10/2023 -	03/2025	56.41
370	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	68.58	10/2021 -	07/2024	22.90
371	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 -	468.00	18.83	09/2024 -	09/2024	.00
372	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024	.35
373	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	21.00	03/2024 -	12/2024	.08
374	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024	.05
375	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	02/2022	786.81 787.00	787.00	-	05/2025 -	05/2025	.02
376	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	09/2020	897.45 -	1,090.00	1,037.63	04/2023 -	12/2024	21.46
377	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,494.20	704.32	03/2023 -	06/2024	6.83
378	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	368.23	10/2020 -	01/2024	38.31
379	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	210.81	12.92	08/2023 -	12/2024	13.03
380	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	424.27	08/2024 -	01/2025	26.22
381	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	1,051.36	347.02	07/2024 -	11/2024	24.65

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
382	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	02/2021	2,948.31 -	3,516.83	659.75	07/2024 -	12/2024	19.28
383	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,341.51	489.07	05/2024 -	10/2024	31.02
384	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,360.53	159.66	05/2024 -	11/2024	34.84
385	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	401.98	02/2021 -	12/2024	8.28
386	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2025	12.56
387	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	.92
388	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	983.00	11/2023 -	12/2024	23.61
389	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	03/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024	5.51
390	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	03/2021	2,200.93 -	2,303.06	2,303.06	09/2024 -	09/2024	4.64
391	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752	12/2018	2,375.87 -	2,843.79	2,360.81	02/2023 -	05/2024	19.69
392	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	02/2022	570.98 -	578.02	278.19	06/2024 -	06/2024	1.23
393	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	12/2024	26.92
394	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	09/2021	774.16 -	893.08	464.84	09/2023 -	06/2024	15.36
395	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	431.27	09/2023 -	06/2024	16.37
396	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 -	1,942.89	888.96	07/2024 -	07/2024	32.40
397	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	803.78	01/2023 -	12/2024	18.52
398	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	20.89
399	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00		10/2021 -	06/2024	4.47

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
400	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	51.71
401	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	72.37
402	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	12.67
403	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	451.11	08/2023 -	06/2024	1.85
404	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	453.89	06/2023 -	05/2024	8.32
405	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	511.14	03/2023 -	06/2024	.97
406	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 -	1,111.33	326.80	10/2024 -	10/2024	9.67
407	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	981.91	10/2023 -	08/2024	7.20
408	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	03/2021	1,322.95 -	1,442.47	656.54	12/2024 -	12/2024	9.03
409	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	04/2021	583.93 -	653.67	126.12	06/2024 -	06/2024	11.94
410	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	03/2021	1,002.11 -	1,361.79	159.19	05/2024 -	05/2024	35.89
411	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	02/2021	818.73 -	1,105.00	240.02	01/2025 -	01/2025	34.97
412	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 -	1,303.00	626.36	01/2025 -	01/2025	18.17
413	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	02/2021	1,484.83 -	1,768.00	824.83	12/2024 -	12/2024	19.07
414	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	760.64	10/2024 -	10/2024	13.29
415	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	657.86	10/2024 -	10/2024	21.55
416	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 -	2,238.00	1,051.65	01/2024 -	12/2024	20.12

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
417	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,202.77	02/2022 -	12/2024	72.78
418	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	02/2021	824.29 -	924.00	345.76	10/2024 -	10/2024	12.10
419	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	305.44	03/2024 -	07/2024	15.73
420	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	329.01	03/2024 -	12/2024	22.35
421	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	06/2023	1,214.93 -	1,324.95	565.44	06/2025 -	06/2025	9.06
422	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 -	1,055.23	179.90	08/2025 -	08/2025	8.49
423	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	03/2021	1,942.94 2,171.00	2,171.00	744.60	06/2025 -	06/2025	11.74
424	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	02/2021	591.99 703.00	703.00	128.44	10/2025 -	10/2025	18.75
425	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	06/2022	524.54 -	683.26	74.74	05/2025 -	05/2025	30.26
426	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	08/2022	199.31 -	199.38	86.84	02/2024 -	06/2024	.04
427	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025	18.12
428	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	02/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025	8.21
429	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047	05/2020	1,328.07 2,346.00	2,346.00	1,014.69	08/2023 -	09/2024	76.65
430	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	07/2022	2,414.67 2,898.00	2,898.00	933.49	06/2025 -	06/2025	20.02
431	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	03/2022	1,703.48 2,278.00	2,278.00	651.98	04/2026 -	04/2026	33.73
432	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	02/2022	696.65 698.00	698.46	269.44	09/2025 -	09/2025	.26
433	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	04/2022	1,232.00 1,343.00	1,400.00	257.87	09/2025 -	09/2025	13.64

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
434	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025	15.04
435	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	08/2022	2,474.47 -	2,675.93	578.62	06/2025 -	06/2025	8.14
436	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	4.93
437	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	03/2022	2,146.86 2,413.00	2,413.00	651.97	07/2025 -	07/2025	12.40
438	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	02/2019	825.94 -	1,116.13	51.76	12/2025 -	12/2025	35.13
	Total		2,04,315.35 -	2,59,316.01	151,288.70			
	STEEL							
	National Mineral Development Corporation (Nmdc)							
439	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	1,090.01	08/2024 -	01/2026	29.90
	Total		2,092.97 -	2,718.84	1,090.01			
	TELECOMMUNICATIONS							
	Bharat Sanchar Nigam Limited							
440	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 -	239.60	146.93	03/2024 -	07/2024	29.32
441	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	06/2023	24,544.55 -	24,556.35	1,897.24	06/2025 -	06/2025	.05
	Department Of Telecommunication							
442	NETWORK FOR SPECTRUM - [N26000101	03/2012	13,334.00 -	34,953.45	22,626.69	07/2015 -	08/2024	162.14
	Total		38,063.82 -	59,749.40	24,670.86			
	URBAN DEVELOPMENT							
	Ahmedabad Metro Rail							
443	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,210.21	12/2018 -	06/2024	19.97
	Chennai Metro Rail Ltd							
444	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015	25.89
	Delhi Metro Rail Corporation							

(May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overrun s (%)
1	2	3	4	5	6	7	8	9
445	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 -	40,180.91	40,465.12	03/2016 -	08/2021	4.14
	Kochi Metro Rail Corporation Ltd							
446	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 -	6,218.14	6,059.17	07/2017 -	09/2020	20.00
	Maharastra Metro Rail Corporation Ltd.							
447	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,138.13	11/2021 -	06/2024	19.58
	Mumbai Metro Rail Corporation Ltd							
448	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	23,687.33	03/2020 -	12/2023	61.12
	Patna Metro Rail Corporation							
449	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	2,188.95	06/2024 -	09/2024	4.19
	Total		1,17,061.56 -	1,42,561.32	114,368.59			
	WATER RESOURCES							
	Bihar Urban Infrastructure Development Corporation Ltd							
450	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027	10/2017	254.13 -	413.29	90.30	09/2020 -	03/2024	62.63
451	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 -	398.90	363.19	03/2020 -	06/2020	76.68
452	SAIDPUR SEWER NETWORK PATNA - [N30000039	04/2015	268.63 -	431.21	479.26	01/2021 -	01/2021	60.52
	Kolkata Metropolitan Development Authority							
453	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032	05/2018	198.43 -	224.69	59.95	02/2022 -	03/2024	13.23
454	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84
	Polavaram Project Authority							
455	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	21,095.31	03/2020 -	03/2024	447.22
	Uttar Pradesh Jal Nigam							
456	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008	10/2017	213.62 -	261.12	177.62	03/2022 -	04/2024	22.24
457	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021	01/2019	231.79 -	234.03	141.79	12/2021 -	06/2023	.97
458	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31
	Total		12,532.31 -	58,856.49	22,420.76			
	Grand Total		9,48,518.53	15,44,374.05	995,331.28			

Details of Delayed Projects w.r.t. Original Schedule

Annexure - VII

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	ATOMIC ENERGY									
	Bhavini Limited									
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	171	119.64	
	Nuclear Power Corporation Of India Limited									
2	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 68,893.00	68,893.00	43,536.00	11/2020 -	11/2026	72	72.89	
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 22,924.00	22,924.00	18,385.00	12/2016 -	12/2026	120	86.07	
	Total		55,661.00 -	99,487.00	68,438.22					
	CIVIL AVIATION									
	Airport Authority Of India Limited									
4	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	398.95	06/2021 -	06/2024	36	0	Nil
5	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,229.60	08/2022 05/2024	06/2024	22	0	Nil
6	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI,UTTAR PRADESH	03/2021	242.14 328.00	358.00	335.02	12/2022 06/2024	06/2024	18	47.85	As above.
7	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI,MADHYA PRADESH	10/2021	446.12 -	446.12	422.59	08/2023 06/2024	06/2024	10	0	NIL
8	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	500.00	484.85	09/2020 -	07/2024	46	9.44	Nil
9	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI,TAMIL NADU	06/2019	380.87 452.93	452.93	271.73	03/2022 07/2024	07/2024	28	18.92	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
10	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI,ARUNACHAL PRADESH	02/2019	645.63 -	712.15	657.33	08/2022 08/2024	08/2024	24	10.3	Nil
11	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH	07/2018	480.33 -	640.00	339.00	09/2021 10/2024	10/2024	37	33.24	Slow progress of work by PDD for getting Dedicated power supply to Leh (Deposit work)
12	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	325.13	02/2021 -	10/2024	44	0	Nil
13	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 1,938.00	3,291.81	2,092.82	09/2021 12/2024	12/2024	39	138.02	NIL
14	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR	05/2018	1,216.90 -	1,216.90	715.47	10/2022 12/2024	12/2024	26	0	AUGUMENTATION OF STORM WATER DRAINAGE SYSTEM FOR CONNECTIONG NEW STORM WATER SYSTEM OF AIRPORT WITH ENLARGED CAPACITY.
15	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	280.52	03/2023 -	12/2024	21	0	NIL
16	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	60.75	09/2021 -	12/2024	39	0	Nil
17	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	2,333.00	1,091.52	03/2021 -	03/2025	48	104.29	Transportation strike from 1st week of November 2020, to end of the month at CEMENT Plant in Govt, of Assam & Meghalaya.
18	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI,MANIPUR	11/2021	499.00 -	499.00	95.59	07/2024 03/2025	03/2025	8	0	Acquisition of AAI Land for proposed 6 lane road is pending.
19	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,477.64	02/2022 -	12/2025	46	0	Nil
	Total		12,397.83 -	15,954.89	10,278.51					

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	COAL									
	Bharat Coking Coal Limited									
20	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	111.51	04/2018 -	09/2024	77	37.56	
21	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	281.17	03/2017 -	09/2024	90	12.2	
22	MURAIDIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.19	04/2014 -	01/2026	141	0	
23	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	588.09	03/2019 -	02/2026	83	0	
	Central Coal Fields Limited									
24	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.35	03/2011 -	08/2024	161	0	
25	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	95.92	03/2014 -	08/2024	125	0	
26	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	488.31	03/2016 -	03/2025	108	0	
27	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	44.35	03/2023 -	03/2025	24	0	
	Eastern Coal Fields Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
28	RANIGANJ MASTER PLAN - [N06000163]ECL,WEST BENGAL	08/2009	2,661.73 -	5,146.48	741.28	08/2019 -	08/2024	60	93.35	1.Publication of final figure of Demographic survey report for Non-ECL houses and valuation of immovable properties for Legal Title Holder (LTH) households by ADDA. 2. Identification and finalization of balance land for this rehabilitation project by ADDA. 3. Construction of balance quarters for shifting of remaining eligible families identified under survey report. 4. Shifting of affected families at the resettlement sites by ADDA where construction of flats have already been completed and after shifting demolition of vacated houses, which were under the threat of subsidence at the old rehabilitation sites. 5.Finalization of tender and award of work for unfinished construction works of 2672 flats at Bijoynagar & Daskeary J.L. No.-02 resettlement sites by Housing Dept. 6.To take over the possession of 2000 flats completed in all respect at Andal site for immediate shifting of families from unstable sites susceptible to proneness of subsidence. 7.Approval of revised rehabilitation package by Cabinet of Government of West Bengal.
29	CHITRA EAST (RCE) OCP - [N06000169]ECL,JHARKHAND	08/2018	513.98 -	513.98	179.76	03/2024 03/2026	03/2026	24	0	
30	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL,WEST BENGAL	04/2020	483.65 -	483.65	26.51	03/2025 03/2026	03/2026	12	0	
31	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL,WEST BENGAL	11/2020	888.99 -	888.99	88.32	03/2025 03/2026	03/2026	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
32	BONJEMEHARI EXPANSION OCP - [N06000244]ECL,WEST BENGAL	08/2021	570.12 -	570.11	45.33	03/2025 03/2026	03/2026	12	0	
33	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]ECL,WEST BENGAL	07/2019	826.42 389.10	389.10	4.47	03/2027 03/2028	03/2028	12	-52.92	
34	HURA - C OC (3 MTY) - [N06000143]ECL,JHARKHAND	10/2015	359.69 859.41	859.41	316.19	03/2022 03/2029	03/2029	84	138.93	
35	TILABONI UG MINE - [N06000172]ECL,WEST BENGAL	02/2019	916.62 749.08	749.07	11.69	03/2027 03/2029	03/2029	24	-18.28	
	Mahanadi Coal Fields Limited									
36	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	816.64	03/2021 -	03/2026	60	0	
37	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	194.16	03/2018 -	03/2026	96	0	
38	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	264.66	03/2019 -	03/2027	96	0	
	Neyveli Lignite Corporation									
39	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	17,105.55	11/2021 03/2025	03/2025	40	12.58	
	Northern Coal Fields Limited									
40	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,219.77	03/2022 -	07/2024	28	0	
41	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	339.07	03/2023 -	03/2025	24	0	Delayed by 24 months as FC proposal was rejected by FAC of MoEF and CC and is under process now for getting FC with modified proposal of forest land causing delay in project implementation.
42	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	611.73	03/2024 -	03/2025	12	0	
43	KHADIA EXPANSION OCP - [N06000208]NCL,UTTAR PRADESH	06/2021	491.67 -	491.67	21.32	03/2025 -	03/2026	12	0	
	Singareni Colliers Company Limitted									
44	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	377.38	03/2022 -	03/2025	36	0	
45	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	144.22	03/2023 -	03/2025	24	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
46	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	400.35	03/2023 -	03/2025	24	0	
47	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	48	21.62	
48	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	206.24	03/2020 -	03/2025	60	0	
49	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.89	03/2020 -	03/2025	60	0	
50	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	491.33	03/2024 -	03/2026	24	0	
51	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	135.52	03/2023 -	03/2026	36	0	
	South-Eastern Coal Fields Limited									
52	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,068.83	03/2023 -	03/2025	24	0	
53	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,417.81	03/2023 -	03/2025	24	0	
54	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	535.12	03/2022 03/2025	03/2025	36	0	
55	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.75	03/2022 -	03/2025	36	0	
56	JAMPALI OCP RCE - [N06000198]SECL,CHHATTISGARH	05/2020	278.64 -	278.64	204.23	03/2024 03/2025	03/2025	12	0	
57	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	249.31	03/2020 03/2005	03/2025	60	0	
58	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.02	03/2014 -	03/2026	144	0	
59	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	90.39	03/2018 03/2026	03/2026	96	0	
60	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	88.19	03/2021 03/2026	03/2026	60	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
61	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	126.82	03/2021 03/2026	03/2026	60	0	
62	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	191.16	03/2020		72	0	
63	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	3.40	03/2023 -	03/2027	48	0	
64	AMADAND OPENCAST EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	254.73	03/2021 03/2027	03/2027	72	0	
65	JHIRIA WEST OPENCAST PROJECT - [N06000166]SECL,CHHATTISGARH	11/2018	389.97 -	366.94	25.38	03/2026 03/2029	03/2029	36	-5.91	
66	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	496.28	-	03/2028 -	03/2029	12	0	
67	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	50.68	03/2023 -	03/2030	84	0	
68	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2030	72	0	
69	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	13.66	03/2023 -	03/2031	96	0	
	Western Coal Fields Limited									
70	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76 319.76	319.76	281.38	03/2022 03/2025	03/2025	36	0	
71	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	321.43	03/2021 03/2025	03/2025	48	0	
72	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	252.71	03/2021 03/2025	03/2025	48	0	
73	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	122.64	03/2021 03/2025	03/2025	48	0	
74	ADASA UG TO OC (1.50 MTY) - [N06000219]WCL,MAHARASHTRA	11/2018	333.43 -	333.43	222.75	03/2024 03/2025	03/2025	12	0	
75	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]WCL,MAHARASHTRA	09/2018	313.34 -	313.34	203.13	03/2024 03/2025	03/2025	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		68,025.33 -	72,754.90	39,880.03					
	MINES									
	Central Public Works Department									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
76	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	48.83	04/2022 -	08/2026	52	0	Work started on 20.02.2020, but the work progress delayed due to following reasons. 1)- Due to Covid-19 Pandemic and sanction of project was kept in abeyance by Ministry Of Mines w.e.f July-2020 to April-2021. 2)-Due to shortage of budget for making payment to the State Govt.for obtaining approval for change of land use. Budget was received at the end of March-2022 & after making payment to the State Govt. approval for change of land use obtained in the 1st week of May-2022. 3)-After obtaining change of land use approval provisional Fire NOC & Clearance of Air-Port Authority obtained. Further after getting these approvals Building plans and other Drawings were submitted to the local body (NABADIGANTA)for approval. Building plan approval obtained in the month of April-2023. 4)-After getting the plan approval Environmental clearance and subsequently Consent To Establishment for the whole Campus i.e. for the proposed construction as well as for the old previously constructed buildings also were obtained by 21.02.2024. After getting it now work started in full swing. As per the condition of the sanctioned preliminary estimate execution period for the completion of project is 30(Thirty)months from the date of Local body approval & accordingly the target date of completion comes to 20.08.2026.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	National Aluminum Company Limited (Nalco)									
77	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 44.87	270.66	5.00	03/2023 05/2024	05/2024	14	19.87	
78	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 03/2024	12/2024	66	-2.07	NFR extension is pending with TANGEDCO.
79	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	315.19	04/2021 05/2025	05/2025	49	0	
80	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	639.16	12/2024 03/2025	05/2025	5	-3.9	1) Delay in issuance of Terms and Conditions for grant of Mining Lease by Govt of Odisha over an area of 697.979 Ha. 2) Delay in Issuance of Forest Right Act (FRA) certificate. 3) Delay in approval of Compensatory Afforestation (CA) Scheme.
81	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,677.40	5,677.40	2,999.82	04/2021 09/2025	09/2025	53	38.37	
82	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	108.93	11/2020 09/2025	09/2025	58	63.66	
	Total		7,025.78 -	8,811.60	4,252.56					
	STEEL									
	National Mineral Development Corporation (Nmdc)									
83	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,979.42	06/2023 07/2024	11/2025	29	0	
84	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	1,090.01	08/2024 -	01/2026	17	29.9	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
85	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC,CHHATTISGARH	07/2021	282.44 -	282.44	78.11	11/2024 -	01/2026	14	0	
	Steel Authority Of India Limited (Sail)									
86	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	369.62	05/2023 -	08/2024	15	0	
87	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	869.86	10/2017 12/2021	06/2026	104	0	
	Total		6,693.60 -	7,319.47	4,387.02					
	PETROLEUM									
	Bharat Petroleum Corporation Limited									
88	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	181.25	03/2024 -	09/2024	6	0	Nil
89	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	578.24	06/2024 -	04/2025	10	0	Nil
90	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	532.01	02/2017 10/2025	10/2025	104	155.46	Nil
91	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	1,437.19	03/2025 -	10/2025	7	0	Nil
	Gas Authority Of India Limited									
92	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL,MULTI STATE	09/2019	2,658.34 -	2,658.34	1,888.50	07/2022 09/2024	09/2024	26	0	Delay in receipt of Forest permission for Spurline.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
93	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE	06/2020	7,844.25 -	7,844.25	5,486.10	05/2023 10/2024	10/2024	17	0	-Hindrances in MSRDC RoW in Mumbai Nagpur section. - Fo rest permission & Wildlife clearance in under process & expected to take time.
94	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,876.60	12/2012 11/2024	11/2024	143	102.71	Non - availability of hindrance free RoU in Tamil Nadu. however pipeline is now being laid by highways/road.
95	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,885.80	12/2020 06/2024	03/2025	51	39.84	Slow RoU acquisition, Rate declaration and disbursement in West Bengal. Fisheries Issues in Purba Medinipur.
96	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	751.60	11/2022 06/2024	03/2025	28	0	Delay in RoU acquisition in West Bengal.Fisheries issues in Purba Medinipur.
97	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	700.40	04/2024 04/2024	03/2025	11	42.66	
98	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL,MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	4,022.27	04/2025 10/2025	10/2025	6	27.95	No Delay
	Hindustan Petroleum Corporation Limited									
99	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,798.72	07/2020 07/2022	06/2024	47	25.5	
100	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL,PUNJAB	05/2020	1,421.46 -	1,421.46	990.43	02/2023 07/2024	07/2024	17	0	
101	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	560.46	12/2022 09/2024	09/2024	21	0	
102	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	147.53	07/2020 -	11/2024	52	0	
103	BHATINDA SANGRUR PIPELINE - [N16000440]HPCL,PUNJAB	11/2021	367.00 -	367.00	255.29	05/2024 -	02/2025	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
104	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL,CHHATTISGARH	03/2021	456.00 -	456.00	300.15	03/2024 03/2025	03/2025	12	0	
105	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL,ANDHRA PRADESH	09/2021	160.00 -	160.00	10.07	06/2024 -	06/2025	12	0	
	Hpcl Rajasthan Refinery Limited(Jv)									
106	RAJASTHAN REFINERY PROJECT - [N16000513]HPCLRRL(JV),RAJASTHAN	10/2017	43,129.00 72,937.00	72,937.00	46,029.00	10/2022 03/2025	03/2025	29	69.11	
	Indian Oil Corporation Limited									
107	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	378.00	120.07	10/2023 05/2024	05/2024	7	0	
108	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	1,098.00	12/2023 08/2024	08/2024	8	13.52	NA
109	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,987.09	05/2023 03/2024	09/2024	16	12.25	
110	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	920.70	08/2023 05/2024	11/2024	15	0	Delay in purchase of land at Vadinar and Surendranagar. Delay in obtaining Statutory clearance such as PESO, CTE
111	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,502.92	12/2018 03/2024	12/2024	72	33.98	
112	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	445.45	09/2021 12/2024	12/2024	39	17.46	
113	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,653.07	08/2021 12/2024	12/2024	40	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
114	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	427.10 427.10	427.10	281.58	09/2022 12/2024	12/2024	27	0	
115	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL,BIHAR	01/2020	14,810.00 -	14,810.00	8,704.61	04/2023 12/2024	12/2024	20	0	"State Govt/Local Govt related issues: a) Issues related to closure of Roads (viz. Merger of Refinery & Biological Treatment Plant (BTP) Premises, and Boundary Wall Construction near Mahna Village for Polypropylene Unit construction) is pending with local administration and b) There are restrictions imposed on plying of heavy vehicle carrying sand, stone & construction materials over Rajendra Setu Bridge (Simariya Bridge on river Ganga)."
116	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	649.04	09/2023 12/2024	12/2024	15	0	NA
117	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	5,174.44	10/2024 12/2024	12/2024	2	0	
118	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 509.84	509.84	330.54	10/2023 02/2025	02/2025	16	23.75	
119	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	234.89	04/2022 03/2025	03/2025	35	0	NA
120	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	6,153.72	01/2024 04/2025	04/2025	15	0	
121	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	430.28	07/2024 12/2024	06/2025	11	0	Quarrying for Earth required for filling: Approval of TN Govt. authorities to be expedited

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
122	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,459.77	12/2022 07/2025	07/2025	31	41.11	
123	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	328.00	15.53	09/2024 -	08/2025	11	0	
124	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	656.00	279.17	08/2025 09/2025	09/2025	1	0	NA
125	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT	09/2020	18,936.00 -	18,936.00	7,771.87	08/2024 -	12/2025	16	0	State Govt/Local Govt related issues: a)Acquisition of village land.
126	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 38,231.00	38,231.00	11,152.75	09/2024 12/2025	12/2025	15	10.41	
127	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	463.00	154.10	07/2025 12/2025	12/2025	5	0	NA
128	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	768.00	57.13	10/2025 -	03/2026	5	0	
129	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	829.00	170.20	07/2024 05/2026	05/2026	22	0	
130	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	341.43	173.65	10/2024 08/2026	08/2026	22	0	NA
131	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	142.72	07/2026 09/2026	09/2026	2	0	NA
132	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	79.85	06/2026 -	11/2026	5	0	NA
133	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	260.12	.44	04/2025 12/2026	12/2026	20	0	NA

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
134	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	163.00	68.46	12/2029 03/2030	03/2030	3	0	
135	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	65.17	12/2029 03/2030	03/2030	3	0	
	Indradhanush Gas Grid Ltd									
136	NORTH EAST GAS GRID - [N16000439]IGGL,MULTI STATE	11/2020	9,265.00 9,265.00	9,265.00	5,413.03	03/2024 03/2025	03/2025	12	0	Not applicable.
	Mangalore Refinery And Petrochemicals Limited									
137	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	245.26	06/2023 03/2024	07/2024	13	52	
	Numaligarh Refinery Limited									
138	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	7,420.15	10/2024 -	09/2025	11	-11.44	Nil
139	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	10,740.74	10/2024 -	12/2025	14	53.39	Nil
	Oil & Natural Gas Corporation Limited									
140	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	29,543.73	06/2020 05/2024	05/2024	47	0	
141	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]ONGC,MAHARASHTRA	01/2022	3,183.58 -	3,645.23	2,705.68	05/2024 06/2024	06/2024	1	14.5	
142	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	108.34	02/2023 06/2024	07/2024	17	0	
143	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	325.53	253.65	06/2024 -	11/2024	5	0	
144	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	140.06	01/2024 03/2024	12/2024	11	0	
145	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]ONGC,MAHARASHTRA	11/2022	1,219.48 -	1,145.10	-	05/2024 12/2024	12/2024	7	-6.1	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
146	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,897.30	03/2022 06/2024	02/2025	35	23.16	
147	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	1,028.58	03/2023 03/2024	03/2025	24	38.2	LAQ issues for remaining well locations.
148	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	242.83	03/2025 -	07/2025	4	36.29	
149	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 5,726.03	5,726.03	1.21	10/2025 -	02/2026	4	38.16	
150	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.86	04/2018 12/2023	05/2026	97	5.8	
	Oil India Limited									
151	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	670.90	491.56	02/2020 12/2023	12/2024	58	23.35	
152	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	430.76	218.90	07/2024 03/2024	12/2024	5	0	
	Total		3,00,673.78 -	3,59,595.42	2,19,121.70					
	POWER									
	Chenab Velley Power Projects [P] Limited									
153	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	4,329.66	04/2020 07/2025	09/2026	77	0	
154	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,521.91	08/2024 -	09/2026	25	0	Upfront subscription of additional equity of Rs 154.81 Cr on anticipated completion cost for Kiru HE Project
155	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	4,526.12	633.99	11/2026 -	12/2027	13	0	Infusion of Equity by JKSPDC

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	National Hydro-Electric Power Corporation									
156	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 -	12,160.00	11,278.29	09/2009 -	12/2024	183	210.24	
157	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	679.60	11/2023 -	03/2025	16	0	
158	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	1,871.23	1,075.33	05/2024 -	05/2025	12	99.43	
159	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	21,247.54	21,272.82	09/2010 -	05/2026	188	238.05	
160	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	5,281.94	708.63	02/2026 -	12/2026	10	0	
161	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	3,542.56	03/2024 -	12/2027	45	0	
	National Thermal Power Corporation									
162	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	689.82	05/2023 -	06/2024	13	0	
163	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 -	06/2024	3	0	
164	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,279.42	09/2021 -	09/2024	36	0	
165	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	1,352.71	359.51	08/2023 -	09/2024	13	0	
166	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	632.99	08/2023 -	09/2024			
167	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	362.86	08/2023 -	09/2024	13	0	
168	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	22,311.28	10/2011 07/2023	11/2024	157	145.16	
169	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 10/2022	12/2024	66	4.7	
170	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	2,598.92	453.43	03/2024 -	12/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
171	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	1,095.01	75.46	01/2025 -	05/2025	4	0	
172	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	17,112.00 -	17,112.00	13,151.45	03/2023 -	11/2025	32	0	
173	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	114	30.48	
174	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	193	138.48	
	Power Grid Corporation Of India Limited									
175	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	583.51	12/2022 -	05/2024	17	0	
176	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	161.89	03/2018 -	06/2024	75	0	
177	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	1,119.62	11/2023 -	07/2024	8	0	
178	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	200.58	131.24	05/2024 -	07/2024	2	0	
179	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	415.39	03/2023 -	08/2024	17	0	
180	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUREN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,973.12	02/2020 -	09/2024	55	36.46	
181	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	1,039.75	12/2022 -	09/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
182	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	847.05	12/2022 -	09/2024	21	0	
183	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	121.17	09/2023 -	09/2024	12	0	
184	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,804.25	06/2023 -	09/2024	15	0	
185	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	36.71	11/2023 -	09/2024	10	0	
186	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	72	31.08	
187	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	75	92.02	
188	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00 -	1,249.00	56.94	03/2025 -	09/2025	6	0	
	Satluj Jal Vidyut Nigam Limited									
189	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	646.17	576.82	04/2024 -	06/2024	2	0	
190	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	330.05	10/2022 -	09/2024	23	0	
191	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,933.89	01/2024 -	12/2024	11	0	
192	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,653.11	05/2024 -	03/2025	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Thdc India Limited									
193	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	6,484.41	02/2016 06/2022	10/2024	104	191.23	
194	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	10,211.36	09/2023 -	10/2024	13	0	
195	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,730.12	06/2013 -	06/2026	156	54.94	Presently, the works at Project are in progress. However, in PH / TRT area works are going on with controlled blasting.
	Total		1,55,644.26 -	2,08,913.84	1,60,682.08					
	HEALTH AND FAMILY WELFARE									
	Cpwd For Health									
196	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	162.00	88.39	03/2020 03/2024	05/2024	50	7.79	
197	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 1,642.00	1,642.00	1,340.12	09/2023 06/2024	06/2024	9	16.95	
198	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 252.65	281.06	248.29	03/2020 07/2024	07/2024	52	33.94	
199	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 1,577.00	1,577.00	995.63	09/2025 01/2025	11/2025	2	-13.73	
200	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	46.24	06/2021 08/2026	08/2026	62	42.99	
	HII Infra Tech Services Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
201	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 873.92	860.00	734.50	05/2021 04/2023	08/2024	39	-1.71	
202	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 1,110.55	1,110.55	550.42	07/2024 10/2024	10/2024	3	0	
203	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032]HITES,HARYANA	03/2019	1,294.34 1,294.34	1,294.34	97.69	03/2023 03/2026	03/2026	36	0	
	Total		7,132.02 -	7,298.73	4,101.28					
	RAILWAYS									
	Central Railways									
204	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	3	78.18	
205	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	21	10.94	
206	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024	33	0	
207	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	547.33	03/2022 -	03/2025	36	0	
208	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	36	8.85	
209	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	717.11	03/2023 -	03/2025	24	0	
210	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	57	111.54	
211	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	700.54	03/2021 -	12/2025	57	0	
212	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	45	8.75	
213	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	149.60	03/2026 -	12/2026	9	0	
214	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	1,254.93	03/2023 -	03/2027	48	0	
	East Central Railways									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
215	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	1,771.07	1,615.77	03/2020 -	05/2024	50	47.56	
216	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,254.17	03/2021 -	06/2024	39	63.37	
217	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,250.00	1,265.86	03/2021 -	06/2024	39	70.85	
218	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	262.71	176.48	03/2024 -	07/2024	4	0	
219	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	762.97	698.20	03/2019 -	08/2024	65	44.35	
220	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	2,880.40	2,782.71	03/2020 -	09/2024	54	18.23	
221	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 1,491.47	1,491.47	1,547.72	03/2020 -	03/2025	60	0	
222	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2026	72	43.03	
	East Coast Railway									
223	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 -	843.04	994.19	10/2020 -	02/2025	52	0	
224	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,463.52	12/2018 -	02/2025	74	0	
225	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	15.45	
226	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	57	137.8	
227	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,401.69	03/2022 03/2026	03/2026	48	0	
228	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	5,089.37	3,692.11	03/2009 12/2026	12/2026	213	74.11	
	Eastern Railways									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
229	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.51	1,044.76	03/2019 03/2025	03/2025	72	36.22	Goghat – Kamarpukur (5.50 KM): In Goghat - Kamarpukur though land has been handed over, but the work has been stopped at about 950M length near "Bhabadighi pond" by local villagers since last 4-5 years. Continuous follow up with Govt of WB has not yielded any substantial output as yet. The matter has been highlighted by GM/ER to Chief Secy Govt of WB vide this office letter No: CAO/CON/W/1574/Pt. VIII dated 03/04.02.2022.
230	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER,WEST BENGAL	07/2015	283.54 -	283.54	154.24	03/2025 03/2026	03/2026	12	0	Early land boundary decision: Final decision is to taken early for further course of action to be adopted.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
231	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	183.19	03/2026 03/2027	03/2027	12	-4.11	MoU for cost sharing has been sent to GoJH by Railway Board vide letter No. 2022/W-II/ER/NL/02/CB(MoU) dated 20.04.22 for approval. GM/ER vide letter dated 15.12.2022 & 06.06.23 has requested Chief Secretary, GoJH for approval of MoU by Govt. of Jharkhand. But till date approval of MoU for cost sharing is awaited. Railway Board has given reminder to State Govt vide letter No. 2022/ W-II/ ER/NL/02/CB (MoU) dated 08.11.2023. This issue was again raised during meeting of Advisor to PM and Chief Secretary, Govt. of Jharkhand on 08.12.2023. Advisor to PM directed the State Govt to take early decision and convey to Rlys. During meeting with Secretary/Transport, Government of Jharkhand on 26.12.23, the issue was raised again. It was informed by Secretary/Transport that no decision has been taken by higher authority. Due to above reasons, the project has been kept on hold.
232	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	2,137.81	789.25	03/2022 03/2028	03/2028	72	133.39	Jharkhand & Bihar Government to expedite land acquisition. Milestones may be set only after physical possession of land.
	Indian Railway Construction Company Limited									
233	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 3,438.39	3,438.39	2,807.27	09/2018 -	12/2024	75	12.55	1-Agitation by Land losers.
234	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Kolkata Metro Rail Corporation Limited									
235	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL,WEST BENGAL	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	93	114.22	
	Metropolitan Rapid Transport Projects									
236	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	625.57	06/2013 07/2024	09/2024	135	48.06	
	Mumbai Railway Vikas Corporation									
237	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	33,690.00	846.83	03/2025 -	12/2027	33	0	
	North Central Railway									
238	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	32.02	
239	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	0	
240	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH	04/2019	187.21 250.17	250.17	1.62	12/2025 03/2026	03/2026	3	33.63	
	North East Frontier Railway									
241	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,832.35	2,760.40	03/2019 -	06/2024	63	57.53	
242	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	4,359.32	2,522.93	03/2019 -	12/2024	69	718.08	
243	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,220.25	506.04	03/2020 -	03/2025	60	194.15	
244	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	7,306.77	03/2014 -	07/2025	136	259.52	
245	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	6,663.00	3,390.46	03/2015 -	03/2026	132	186.39	
246	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,155.65	3,342.93	03/2022 -	03/2026	48	86.16	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
247	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	19,602.68	14,499.92	03/2011 12/2026	12/2026	189	340.1	
248	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	1,208.73	386.56	03/2020 -	03/2027	84	399.02	
	North Eastern Railway									
249	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,730.87	12/2019 -	12/2024	60	50.89	
250	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	954.00	958.58	01/2019 -	02/2025	73	223.39	
251	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	457.68	406.56	06/2024 -	02/2025	8	144.95	
252	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	341.66	8.51	12/2024 -	06/2025	6	-64.04	
	Northern Railway									
253	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	41,931.00	39,605.00	11/2002 08/2024	08/2024	261	1577.24	1. Law & Order issues (close liaison is maintained with State Govt) 2. Due to ban on mining of minor aggregates in UT of J&K wef Nov' 2019, the works of tunnel and bridges were adversely affected till July 2021 resulting in accumulation of arrears of around 35 Kms.Private E-Auctions for open mining blocks have been finalised by the J&K UT government in July 21.
254	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 2,018.00	2,017.96	1,190.75	07/2012 11/2024	11/2024	148	348.44	
255	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	27	369.35	
256	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	National High Speed Rail Corporation Limited									
257	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	61,272.82	12/2023 -	08/2027	44	0	
	Rail Vikas Nigam Ltd.									
258	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	6,238.67	5,614.60	12/2023 -	12/2024	12	92.18	
259	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	2,018.23	1,779.61	03/2022 -	12/2024	33	113.89	
260	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	5,190.26	4,969.16	12/2023 -	12/2024	12	41.13	
261	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	2,529.46	1,574.90	03/2024 -	02/2025	11	114.73	
262	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	18,267.00	12/2024 -	03/2025	3	52.07	
263	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	392.84	03/2014 -	12/2025	141	18.95	
264	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,817.20	03/2016 -	03/2026	120	126.83	
265	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,869.56	03/2016 -	12/2026	129	65.94	
266	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,692.60	3,481.82	03/2023 -	12/2026	45	73.61	
267	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	4,803.16	4,620.71	12/2024 -	12/2026	24	105.64	
	South Central Railway									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
268	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	46	41.01	
269	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	180	159.72	
270	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	24	5.16	
271	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	45	7.06	
272	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	139.28	
273	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 03/2027	05/2027	74	36.42	
	South East Central Railway									
274	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,875.15	03/2021 12/2023	10/2024	43	8.23	
275	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,596.20	03/2023 12/2023	12/2024	21	85.71	
276	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 1,680.00	2,311.02	1,459.96	12/2021 12/2023	12/2024	36	68.69	
277	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	405.86	12/2021 -	12/2026	60	723.6	
	South Eastern Railway									
278	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	139.09	06/2022		30	16.52	
279	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,490.93	05/2023 -	12/2025	31	0	
280	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	2,022.68	03/2021 -	06/2026	63	75.68	
281	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	48	10.23	
	South Western Railway									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
282	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	2,458.87	2,243.71	03/2019 -	06/2025	75	52.29	
283	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	492.87	54.03	03/2025 -	06/2025	3	0	
284	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	564.07	03/2017 -	12/2025	105	28	
285	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 296.72	296.72	89.12	03/2016 -	06/2026	123	6.15	Out of 255.23 acres of land in Andhra Pradesh, GoAP has handed over 185.46 acres of land. Balance 70 acres of land to be handed over by GoAP to Railways.
286	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	502.00	03/2016 -	12/2026	129	67.22	Out of 2524.77 acres of land, 2435.44 acres of land has been handed over by GOK. For balance 89.33 acres of land acquisition by GOK is in progress as land to be given free by GOK.
287	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 342.41	342.41	39.46	12/2025 -	12/2026	12	5.96	
288	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	1,041.27	12/2018 -	03/2027	99	0	Out of 4142.35 acres of land, 3984.27 acres of land has been handed over by GoK. For balance 158.06 acres, land acquisition by GoK is in progress as land to be given free by GoK.
289	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	927.42	.22	03/2026 -	12/2027	21	-41.7	Land requisition for 888.3 acres has been submitted to GoK and the same is yet to be handed over.
290	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2030	177	0	GoK have not initiated land acquisition process, although requisition to acquire land for 1205.87 acres has been submitted by the Railways in the year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
291	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	348.85	.36	04/2028 -	12/2030	32	115.17	Total land required 336.68 Ha, Land required in Bangalore Rural dist : 137.80 Ha, Land required in Kolar dist : 198.88 Ha, Govt. of Karnataka is yet to initiate land acquisition proceedings although requisition to acquire land has been submitted by Railways during the year 2013 itself. But GoK has not yet handed over the land and hence work could not be commenced.
	Southern Railway									
292	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	419.44	191.46	03/2025 08/2024	12/2025	9	.46	
293	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	258.21	08/2023 09/2026	09/2026	37	-1.24	
294	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,917.34	02/2019 -	03/2027	97	330.3	
295	NAGAPATTINAM-THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	788.05	165.00	03/2026 03/2027	03/2027	12	16.38	
296	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	334.97	03/2019 12/2027	12/2027	105	1601.23	
	West Central Railway									
297	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 06/2024	06/2024	27	18.55	
298	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024	30	114.32	
299	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	55	38.63	
300	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	202	3230.57	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
301	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 3,032.46	5,125.16	2,596.43	03/2021 12/2025	12/2025	57	1107.06	
	Western Railway									
302	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	384.31	03/2020 12/2024	12/2024	57	0	
303	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	564.48	03/2024 -	12/2024	9	0	
304	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,203.51	3,510.08	03/2022 03/2026	03/2026	48	77.06	
305	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	495.18	122.92	03/2022 -	03/2026	48	0	
306	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	748.79	03/2012 09/2026	09/2026	174	381.26	
307	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,395.03	03/2022 12/2026	12/2026	57	33.13	
308	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	2,873.11	1,726.34	03/2022 02/2028	02/2028	71	75.19	
	Total		3,08,890.93 -	4,70,605.82	2,83,222.26					
	ROAD TRANSPORT AND HIGHWAYS									
	Border Road Organisation									
309	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	95.46	09/2023 -	06/2024	9	0	
	Ministry Of Road Transport And Highways (State Pwds)									
310	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	114	97.48	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
311	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU	08/2020	302.62 345.62	345.62	324.68	02/2021 -	05/2024	39	14.21	
312	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	240.99	233.39	01/2024 -	05/2024	4	0	
313	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	185.09	239.02	09/2023 -	05/2024	8	0	
314	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	63.01	04/2023 -	05/2024	13	0	
315	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	05/2024	14	0	
316	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE - I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	26	13.3	
317	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	503.28	430.14	11/2008 06/2024	06/2024	187	57.43	
318	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	232.61	05/2016 06/2024	06/2024	97	55.74	
319	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	706.39	604.73	05/2016 06/2024	06/2024	97	27.67	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
320	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	359.28	09/2020 01/2024	06/2024	45	0	
321	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	197.33	10/2020 01/2024	06/2024	44	0	
322	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	144.31	09/2023 03/2024	06/2024	9	33.51	
323	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	150.00	104.98	11/2020 -	06/2024	43	-12.06	
324	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	196.00	163.97	09/2021 06/2024	06/2024	33	0	
325	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 397.32	335.32	345.35	06/2017 -	06/2024	84	0	
326	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	543.73	501.42	09/2016 -	06/2024	93	14.18	
327	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	601.11	10/2016 -	06/2024	92	17.04	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
328	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	314.18	01/2019 -	06/2024	65	0	
329	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	136.81	05/2019 -	06/2024	61	0	
330	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	227.12	10/2023 -	06/2024	8	0	
331	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	207.23	10/2023 -	06/2024	8	0	
332	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	0	
333	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	222.86	168.63	08/2023 06/2024	06/2024	10	0	
334	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	193.16	73.28	09/2023 06/2024	06/2024	9	0	
335	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	83.60	08/2023 06/2024	06/2024	10	0	
336	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	211.51	09/2021 02/2024	07/2024	34	11.18	
337	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	315.00	306.60	08/2020		47	7.47	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
338	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	287.70	272.95	02/2017 07/2024	07/2024	89	0	
339	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 07/2024	07/2024	71	0	
340	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	89	37.66	
341	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	275.36	07/2016 -	07/2024	96	-3.83	
342	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	226.44	103.34	02/2024 07/2024	07/2024	5	0	
343	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	232.59	97.70	04/2024 -	07/2024	3	0	
344	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	255.88	60.99	06/2024 -	07/2024	1	0	
345	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	780.77	616.26	02/2019 08/2024	08/2024	66	15.67	
346	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,687.62	10/2016 08/2024	08/2024	94	51.77	
347	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	155.10	08/2018 08/2024	08/2024	72	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
348	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	298.32	178.47	02/2019 06/2022	08/2024	66	0	
349	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	248.83	173.82	03/2019 04/2023	08/2024	65	0	
350	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	283.15	278.69	05/2020 12/2022	08/2024	51	0	
351	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	192.67	176.37	07/2019 06/2022	08/2024	61	0	
352	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	08/2024	64	0	
353	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	889.53	02/2024 -	08/2024	6	0	
354	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	186.39	02/2022 08/2024	08/2024	30	0	
355	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	199.39	139.08	02/2024 -	08/2024	6	0	
356	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	97.42	08/2023 -	08/2024	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
357	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	227.06	89.25	04/2024 -	08/2024	4	0	
358	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA	03/2021	317.19 -	317.19	162.21	07/2024 -	08/2024	1	0	
359	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	287.39	11/2020 09/2024	09/2024	46	-1.58	Delayed due to Land Acquisition, Forest clearance & COVID-19
360	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	133.67	03/2024 -	09/2024	6	0	
361	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	98.65	04/2023 09/2024	09/2024	17	0	
362	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	1,106.30	04/2022 09/2024	09/2024	29	0	
363	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	175.00	11/2018 12/2023	10/2024	71	7.39	
364	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	118.15	08/2022 -	10/2024	26	0	
365	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	766.64	-	02/2022 -	10/2024	32	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
366	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	19.25	
367	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	268.97	12/2019 -	11/2024	59	0	
368	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	196.94	60.97	03/2024 11/2024	11/2024	8	0	
369	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	154.05	33.45	06/2024 11/2024	11/2024	5	0	
370	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	278.97	147.87	05/2024 -	11/2024	6	0	
371	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	172.98	-	03/2024 -	11/2024	8	0	
372	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	485.18	08/2017 12/2023	12/2024	88	0	
373	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	0	
374	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	351.76	08/2016 -	12/2024	100	15.19	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
375	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	250.00	10/2022 12/2024	12/2024	26	0	
376	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	112.76	09/2023 -	12/2024	15	0	
377	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	236.47	117.56	03/2024 -	12/2024	9	0	
378	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	211.09	92.79	07/2024 -	12/2024	5	0	
379	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	307.11	142.30	05/2024 -	12/2024	7	0	
380	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 392.03	395.62	183.61	05/2024 -	12/2024	7	0	
381	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	414.24	231.91	12/2023 12/2024	12/2024	12	0	
382	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	93.50	09/2023 -	12/2024	15	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
383	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	160.96	04/2023 05/2023	12/2024	20	0	
384	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	186.71	155.30	06/2023 -	12/2024	18	0	
385	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM	10/2021	385.15 -	385.15	163.03	05/2024 01/2025	01/2025	8	0	
386	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	-	02/2024 -	02/2025	12	0	
387	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	295.47	224.42	02/2017 12/2022	03/2025	97	0	
388	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	624.43	137.97	11/2024 03/2025	03/2025	4	0	
389	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR	03/2021	477.54 -	477.54	165.73	01/2025 03/2025	03/2025	2	0	
390	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR	02/2022	427.29 -	427.29	112.71	12/2024 03/2025	03/2025	3	0	
391	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA	01/2022	549.28 -	549.28	103.51	12/2024 -	03/2025	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
392	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	220.00	30.00	10/2023 -	04/2025	18	-16.41	
393	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	33.45	10/2023 -	04/2025	18	0	
394	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	122.68	03/2024 06/2025	06/2025	15	0	
395	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA	01/2022	882.18 -	882.18	220.87	01/2025 -	06/2025	5	0	
396	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA	03/2021	545.11 -	545.11	228.41	07/2024 -	06/2025	11	0	
397	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA	03/2022	644.45 -	644.45	192.96	03/2025 -	06/2025	3	0	
398	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA	01/2022	703.68 -	703.68	205.84	01/2025 -	07/2025	6	0	
399	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]MoRTH,GUJARAT	12/2022	173.06 -	219.00	.15	02/2024 08/2025	08/2025	18	26.55	
400	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	631.49	42.69	03/2024 -	10/2025	19	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
401	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA	02/2022	238.78 -	238.78	9.89	10/2025 11/2025	11/2025	1	0	
402	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	2,926.42	970.95	09/2024 12/2025	12/2025	15	0	
403	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014]MoRTH,GUJARAT	09/2022	237.28 -	237.28	.59	12/2023 12/2025	12/2025	24	0	
404	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	780.29	06/2024 02/2026	02/2026	20	0	
405	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	273.60	07/2020 06/2024	02/2026	67	0	
406	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60 291.00	291.00	29.33	02/2024 02/2026	02/2026	24	18	
	National Highways And Infrastructure Development Corporation Ltd.									
407	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	174.28	09/2022 01/2023	05/2024	20	0	
408	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	146.35	01/2023 -	05/2024	16	0	
409	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	337.72	11/2020 12/2022	06/2024	43	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
410	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	344.20	11/2020 12/2022	06/2024	43	0	
411	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 391.02	391.02	386.81	09/2020 02/2023	06/2024	45	1.04	
412	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 698.81	698.81	365.22	11/2022 06/2023	06/2024	19	39.74	
413	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	06/2024	44	0	
414	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	242.00	04/2023 08/2023	06/2024	14	0	
415	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR	12/2019	2,680.42 -	2,680.42	-	12/2023 -	06/2024	6	0	
416	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 247.25	247.25	244.63	10/2022 04/2024	06/2024	20	-10.1	
417	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	219.33	256.29	07/2022 01/2024	06/2024	23	6.02	
418	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	275.80	07/2022 03/2024	06/2024	23	13.32	
419	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 365.42	365.42	189.26	06/2022 06/2023	06/2024	24	1.08	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
420	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	260.40	191.88	12/2022 -	06/2024	18	0	
421	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	144.94	12/2022 -	06/2024	18	0	
422	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	85.76	03/2023 10/2023	06/2024	15	0	
423	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM	06/2015	463.49 -	463.49	319.48	03/2024 -	07/2024	4	0	
424	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 990.88	1,286.35	1,140.04	07/2023 05/2024	07/2024	12	100.97	
425	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	07/2024	55	0	
426	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	164.53	04/2022 -	07/2024	27	0	
427	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	252.10	01/2022 02/2024	07/2024	30	8.84	
428	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	79.43	06/2022 10/2023	07/2024	25	7.77	
429	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	139.41	01/2022 06/2023	07/2024	30	42.32	
430	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR	03/2021	398.51 -	398.51	73.81	12/2022 07/2024	07/2024	19	0	
431	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	228.71	95.36	04/2022 08/2024	07/2024	27	0	
432	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	111.87	02/2023		17	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
433	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	88.90	03/2023 09/2023	07/2024	16	0	
434	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	232.43	05/2023 -	07/2024	14	0	
435	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	213.54	12/2022 -	08/2024	20	0	
436	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	352.31	04/2023 10/2023	08/2024	16	14.54	
437	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	294.04	139.96	04/2022 02/2024	08/2024	28	0	
438	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451]NHIDCL,ASSAM	03/2022	215.27 -	215.27	111.59	07/2024 -	08/2024	1	0	
439	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452]NHIDCL,ASSAM	04/2022	170.95 -	170.95	93.45	07/2024 -	08/2024	1	0	
440	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM	02/2020	592.06 -	592.06	256.64	03/2022 -	08/2024	29	0	
441	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	156.81	10/2022 04/2024	09/2024	23	0	
442	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	109.70	03/2023		18	0	
443	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	115.47	09/2022 08/2023	09/2024	24	0	
444	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	111.68	12/2022 -	09/2024	21	0	
445	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	163.69	01/2023 -	09/2024	20	0	
446	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	258.52	59.40	03/2023 09/2024	09/2024	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
447	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	297.98	06/2019 06/2019	10/2024	64	0	
448	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	230.45	12/2018 07/2021	10/2024	70	0	
449	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	149.77	11/2023 03/2024	10/2024	11	0	
450	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	176.87	07/2021 08/2023	10/2024	39	0	
451	DABOKA KATHKATI PACKAGE-7 - [N24001537]NHIDCL,ASSAM	11/2021	204.10 -	204.10	109.21	07/2024 -	10/2024	3	0	
452	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 785.65	785.65	640.68	04/2023 03/2024	11/2024	19	51.35	
453	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	57.08	04/2022 11/2023	11/2024	31	0	
454	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	381.01	144.91	01/2023 06/2024	11/2024	22	0	
455	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	398.37	133.01	01/2023 08/2024	11/2024	22	0	
456	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	191.82	12/2022 06/2024	11/2024	23	0	
457	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	184.88	94.25	04/2022 02/2024	11/2024	31	0	
458	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	253.17	03/2023 03/2024	11/2024	20	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
459	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	267.81	08/2023 -	12/2024	16	0	
460	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	292.40	01/2016 -	12/2024	107	0	
461	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	329.10	09/2021 07/2023	12/2024	39	0	
462	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 688.25	688.25	508.51	04/2023 11/2023	12/2024	20	45.45	
463	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 789.05	789.05	729.36	04/2023 10/2023	12/2024	20	46.71	
464	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 906.76	906.76	762.60	06/2023 02/2024	12/2024	18	74.87	
465	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 750.32	750.32	567.59	04/2024 07/2024	12/2024	8	85.59	
466	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 746.39	746.39	565.65	09/2023 05/2024	12/2024	15	74.35	
467	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR	07/2020	228.39 -	228.39	61.78	04/2022 03/2024	12/2024	32	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
468	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	12/2024	33	0	
469	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	12/2024	30	0	
470	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	12/2024	28	0	
471	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	12/2024	30	0	
472	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	12/2024	28	0	
473	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 -	12/2024	27	0	
474	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	141.15	04/2022 06/2024	12/2024	32	0	
475	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL,LADAKH	03/2021	384.23 -	384.23	68.27	01/2023 12/2024	12/2024	23	0	
476	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	139.45	12/2022 -	12/2024	24	0	
477	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	177.69	03/2023 02/2024	12/2024	21	0	
478	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	278.89	03/2023 05/2024	12/2024			
479	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	227.05	05/2023 12/2023	12/2024	19	0	
480	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	342.39	05/2023 06/2024	12/2024	19	0	
481	DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL,ASSAM	09/2021	625.64 -	625.64	406.01	07/2024 -	12/2024	5	0	
482	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474]NHIDCL,MEGHALAYA	09/2021	359.86 -	359.86	215.06	05/2024 -	12/2024	7	0	
483	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 - [N24001541]NHIDCL,MEGHALAYA	11/2021	283.50 -	283.50	179.70	06/2024 -	12/2024	6	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
484	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	216.21	05/2023 -	01/2025	20	57.59	
485	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	01/2025	25	0	
486	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	127.68	08/2023 07/2024	01/2025	17	0	
487	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	22.00	01/2023 -	01/2025	24	0	
488	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	339.37	10/2023 02/2024	01/2025	15	0	
489	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	171.57	05/2023 10/2023	01/2025	20	0	
490	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH	08/2020	301.06 -	301.06	133.99	04/2022 02/2025	02/2025	34	0	
491	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	69.55	04/2022 04/2023	02/2025	34	0	
492	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	84.09	04/2022 05/2024	02/2025	34	0	
493	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	106.29	01/2023 11/2023	02/2025	25	0	
494	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	81.54	12/2022 -	02/2025	26	0	
495	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	54.67	12/2022 11/2023	02/2025	26	0	
496	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	111.01	12/2023 -	02/2025	14	0	
497	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	582.21	07/2022 07/2022	03/2025	32	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
498	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	346.67	05/2022 -	03/2025	34	139.79	
499	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	171.33	05/2022 05/2023	03/2025	34	0	
500	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	198.49	04/2023 09/2023	03/2025	23	6.27	
501	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR	09/2021	310.76 -	310.76	110.92	02/2024 -	03/2025	13	0	
502	IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR	12/2021	410.68 -	410.68	98.70	05/2024 -	03/2025	10	0	
503	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	53.85	06/2022 -	04/2025	34	0	
504	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	58.73	06/2022 05/2024	04/2025	34	0	
505	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362]NHIDCL,SIKKIM	12/2020	410.60 379.30	379.30	180.75	02/2024 04/2025	04/2025	14	-7.62	
506	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	260.67	11/2023 01/2025	06/2025	19	-2.97	
507	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	662.35	03/2022 12/2023	07/2025	40	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
508	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	0	
509	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	08/2025	40	0	
510	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	62.19	02/2023 -	08/2025	30	0	
511	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	429.52	269.56	08/2022 09/2025	09/2025	37	0	
512	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL,MEGHALAYA	11/2020	351.12 -	351.12	210.17	12/2023 10/2025	10/2025	22	0	
513	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM	03/2021	286.72 -	286.72	73.07	01/2024 -	10/2025	21	0	
514	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	84.93	12/2021 11/2025	11/2025	47	0	
515	IMPHAL - KHONGSANG PKG-6 - [N24001539]NHIDCL,MANIPUR	12/2021	504.76 -	504.76	71.07	02/2025 -	11/2025	9	0	
516	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	268.98	22.08	04/2022 -	12/2025	44	0	
517	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	228.97	-	04/2022 -	12/2025	44	0	
518	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	265.27	12/2023 09/2024	12/2025	24	-3.7	
519	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	350.43	12/2022 12/2024	12/2025	36	0	
520	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	250.57	01/2023 12/2024	12/2025	35	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
521	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	142.70	09/2023 01/2025	12/2025	27	0	
522	SRIRAMPUR - DHUBRI PKG-1 - [N24001831]NHIDCL,ASSAM	03/2022	613.89 -	613.89	16.96	02/2025 -	12/2025	10	0	
523	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 -	01/2026	43	0	
524	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975]NHIDCL,MIZORAM	09/2021	523.78 -	523.78	199.81	02/2025 -	02/2026	12	0	
525	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	445.51	191.35	12/2023 -	04/2026	28	0	
526	KEIFANG - TUVAI PKG-3 - [N24002027]NHIDCL,MIZORAM	12/2021	500.88 -	500.88	91.04	02/2025 -	05/2026	15	0	
527	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	525.68	358.99	12/2023 -	08/2026	32	0	
528	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	284.21	45.46	12/2023 -	11/2026	35	0	
529	JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM	08/2021	746.76 -	746.76	267.48	11/2024 -	12/2026	25	0	
	National Highways Authority Of India									
530	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	707.88	12/2019 -	05/2024	53	1.33	
531	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	303.04	03/2020 05/2024	05/2024	50	0	
532	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	656.10	12/2020 05/2024	05/2024	41	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
533	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	569.96	03/2023 -	05/2024	14	0	
534	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	1,060.29	975.55	01/2024 05/2024	05/2024	4	0	
535	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 1,918.00	1,500.00	1,398.08	11/2023 01/2024	05/2024	6	116.14	
536	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 1,882.46	1,882.46	987.25	07/2022 05/2024	05/2024	22	109.39	
537	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 1,605.00	1,605.00	929.61	07/2022 -	05/2024	22	96.45	
538	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	755.16	897.48	10/2023 05/2024	05/2024	7	0	
539	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	839.63	192.06	10/2023 05/2024	05/2024	7	0	
540	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	738.90	882.77	10/2023 05/2024	05/2024	7	0	
541	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	846.59	116.07	08/2023 05/2024	05/2024	9	0	
542	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	662.08	83.76	07/2023 05/2024	05/2024	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
543	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	328.77	207.21	10/2023 -	05/2024	7	-23.19	
544	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	1	.92	
545	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,843.79	2,843.79	2,360.81	02/2023 08/2023	05/2024	15	19.69	
546	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.89	06/2023 03/2024	05/2024	11	8.32	
547	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,241.56	3,901.66	03/2014 -	06/2024	123	13.82	
548	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	526.44	07/2013 06/2024	06/2024	131	0	
549	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,623.88	1,623.88	1,058.84	04/2019 06/2024	06/2024	62	80.63	
550	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	526.26	07/2019 07/2023	06/2024	59	0	Nil
551	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 1,150.00	1,150.00	557.04	10/2019 06/2024	06/2024	56	59.72	
552	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,157.85	07/2020 06/2024	06/2024	47	17.84	Nil
553	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	559.33	05/2024	06/2024	57	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
554	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	1,104.98	08/2019 -	06/2024	58	0	
555	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,487.46	1,607.58	08/2019 06/2024	06/2024	58	56.46	
556	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 808.60	808.60	800.29	03/2020 06/2024	06/2024	51	7.16	
557	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024	50	3.95	
558	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,254.79	09/2020 06/2024	06/2024	45	0	
559	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,261.43	08/2020 06/2024	06/2024	46	0	
560	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	786.43	616.54	02/2020 -	06/2024	52	-17.24	
561	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	649.00	672.53	04/2021 06/2024	06/2024	38	-12.52	
562	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,203.92	1,165.50	12/2021 12/2023	06/2024	30	7.7	
563	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	2,048.57	11/2021 -	06/2024	31	0	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
564	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA	03/2021	317.90 317.90	317.90	303.86	10/2021 06/2024	06/2024	32	0	Land acquisition affecting for cutting of horticulture trees from Ch. 266.680 to 266.820 (RHS).
565	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	811.19	723.48	12/2023 06/2024	06/2024	6	0	
566	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	374.85	02/2022 06/2024	06/2024	28	0	
567	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	471.34	09/2023 03/2024	06/2024	9	-.22	
568	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	1,185.69	785.75	02/2024 06/2024	06/2024	4	0	
569	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	890.00	09/2023 -	06/2024	9	0	
570	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	757.29	11/2023 -	06/2024	7	0	
571	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	1,604.06	1,211.61	05/2024 -	06/2024	1	0	
572	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	836.24	772.73	10/2023 06/2024	06/2024	8	0	
573	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024	8	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
574	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND	03/2021	169.08 -	169.08	92.56	03/2024 06/2024	06/2024	3	0	
575	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	917.09	12/2023 -	06/2024	6	18.93	
576	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	169.56	12/2022 -	06/2024	18	0	
577	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	1,119.35	1,409.00	05/2023 06/2024	06/2024	13	0	
578	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	1,425.02	1,364.99	03/2023 06/2024	06/2024	15	0	
579	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	1,341.36	1,067.22	12/2023 06/2024	06/2024	6	0	
580	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	1,658.06	157.41	12/2022 06/2024	06/2024	18	0	
581	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	767.81	07/2023 -	06/2024	11	0	
582	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	278.29	12/2022 06/2024	06/2024	18	0	Delay in Government order for traffic diversion and also there is land acquisition problem.
583	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	194.40	131.60	09/2022 -	06/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
584	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	133.21	10/2020 04/2023	06/2024	44	0	Nil
585	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]NHAI,HARYANA	12/2020	1,430.88 -	1,430.88	955.63	12/2023 06/2024	06/2024	6	0	
586	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	06/2024	27	-22.64	
587	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	214.36	198.01	06/2022 02/2024	06/2024	24	1.9	
588	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	1,067.89	812.64	01/2024 -	06/2024	5	-.1	
589	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	2,867.98	1,142.41	09/2023 03/2024	06/2024	9	-9.93	
590	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,595.20	1,237.77	09/2023 03/2024	06/2024	9	-8.58	
591	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	1,097.00	262.91	01/2024 06/2024	06/2024	5	-.02	
592	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.46	1,143.46	224.93	01/2024 06/2024	06/2024	5	0	
593	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,494.20	2,494.20	704.32	03/2023 06/2024	06/2024	15	6.83	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
594	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	329.70	02/2023 -	06/2024	16	0	
595	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	893.08	464.84	09/2023 06/2024	06/2024	9	15.36	
596	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	947.29	431.27	09/2023 06/2024	06/2024	9	16.37	
597	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	840.30	08/2023 06/2024	06/2024	10	0	
598	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	1,059.40	11/2023 -	06/2024	7	0	
599	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	801.46	382.03	10/2023 -	06/2024	8	0	
600	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	21	20.89	
601	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	06/2024	32	4.47	
602	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	06/2024	33	0	
603	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	06/2024	33	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
604	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	6	72.37	
605	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	10	12.67	
606	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	451.11	08/2023 12/2024	06/2024	10	1.85	
607	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	434.87	09/2022 -	06/2024	21	0	
608	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	363.53	09/2022 -	06/2024	21	0	
609	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	511.14	03/2023 12/2024	06/2024	15	.97	
610	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	406.67	11/2023 -	06/2024	7	0	
611	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	835.19	09/2022 06/2024	06/2024	21	-40.75	
612	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	1,894.96	741.88	10/2023 -	06/2024	8	0	
613	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	125.79	03/2023 -	06/2024	15	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
614	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992]NHAI,UTTAR PRADESH	08/2022	199.31 199.38	199.38	86.84	02/2024 06/2024	06/2024	4	.04	
615	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	8	4.93	
616	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,644.00	2,644.00	2,362.99	12/2018 05/2024	07/2024	67	23.73	
617	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	485.99	08/2019 -	07/2024	59	0	
618	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	421.44	07/2020 -	07/2024	48	0	
619	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	362.98	03/2020 07/2022	07/2024	52	35.23	Nil
620	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	729.14	01/2024 -	07/2024	6	0	
621	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 908.28	908.28	863.78	01/2024 05/2024	07/2024	6	23.91	
622	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	843.29	04/2024 07/2024	07/2024	3	0	
623	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	708.62	04/2024 07/2024	07/2024	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
624	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	682.02	04/2024 07/2024	07/2024	3	0	
625	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	398.06	09/2023 03/2024	07/2024	10	.53	
626	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	442.23	265.19	04/2020 07/2024	07/2024	51	0	
627	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	1,272.97	559.27	10/2022 07/2024	07/2024	21	0	
628	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	334.05	03/2022 07/2024	07/2024	28	0	
629	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	442.14	211.15	10/2023 07/2024	07/2024	9	0	
630	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	336.01	148.14	01/2024 07/2024	07/2024	6	0	
631	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	151.25	03/2023 07/2024	07/2024	16	35.63	
632	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	68.58	10/2021 07/2024	07/2024	33	22.9	
633	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	13.27	11/2022 -	07/2024	20	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
634	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	571.98	01/2024 -	07/2024	6	0	
635	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	305.44	03/2024 -	07/2024	4	15.73	
636	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	178.18	160.64	07/2023 -	07/2024	12	0	
637	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	08/2024	138	0	
638	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	563.30	03/2019 11/2023	08/2024	65	0	
639	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,172.67	4,300.00	3,983.38	10/2019 08/2023	08/2024	58	207.86	
640	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,473.59	3,500.00	3,157.00	04/2019 03/2024	08/2024	64	120.47	
641	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,478.61	1,351.62	07/2020 -	08/2024	49	16.09	
642	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,903.98	1,557.50	07/2021 06/2024	08/2024	37	29.37	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
643	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	452.20	12/2021 12/2019	08/2024	32	26.72	Procedural delay in Land Acquisition. Now, disbursement is in progress and possession received.
644	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	244.92	11/2021 08/2024	08/2024	33	.99	
645	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	664.48	08/2021 -	08/2024	36	23.21	
646	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]NHAI,GUJARAT	05/2020	690.30 -	690.30	662.26	03/2024 08/2024	08/2024	5	0	
647	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI,GUJARAT	05/2020	882.00 -	882.00	662.93	01/2024 08/2024	08/2024	7	0	
648	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI,GUJARAT	05/2020	691.52 -	691.52	635.31	07/2023 08/2024	08/2024	13	0	
649	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI,GUJARAT	05/2020	894.00 -	894.00	779.37	12/2023 08/2024	08/2024	8	0	
650	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	565.93	09/2023 08/2024	08/2024	11	0	
651	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	679.25	02/2024 -	08/2024	6	0	
652	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH	03/2021	790.78 -	790.78	1,269.17	04/2024		4	0	
653	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	981.91	10/2023 -	08/2024	10	7.2	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
654	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	540.38	07/2019 03/2024	09/2024	62	0	Nil
655	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI,GUJARAT	01/2017	1,251.11 -	1,361.00	682.44	12/2020 09/2024	09/2024	45	8.78	
656	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	418.51	10/2021 09/2024	09/2024	35	20.89	
657	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	371.48	07/2021 -	09/2024	38	1.72	
658	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,419.23	02/2021 08/2023	09/2024	43	28.88	
659	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	605.70	12/2022 09/2024	09/2024	21	0	
660	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	2,171.80	958.13	10/2023 -	09/2024	11	0	
661	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 2,346.00	2,346.00	1,014.69	08/2023 -	09/2024	13	76.65	
662	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	878.19	03/2017 05/2021	10/2024	91	1.06	Nil
663	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	932.99	02/2022 08/2023	10/2024	32	22.9	Delay in providing the vacant access and Right of way to the site and adverse law and order situation in an around the project area.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
664	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489]NHAI,MAHARASHTRA	05/2022	519.93 -	519.93	362.51	05/2024 10/2024	10/2024	5	0	
665	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI,MAHARASHTRA	03/2022	1,549.02 -	1,549.02	526.31	03/2024 10/2024	10/2024	7	0	
666	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	1,699.48	41.50	03/2024 -	10/2024	7	64.36	
667	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	461.32	03/2022 -	10/2024	31	0	
668	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610]NHAI,MAHARASHTRA	01/2022	1,833.73 -	1,833.73	362.51	05/2024 10/2024	10/2024	5	0	
669	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632]NHAI,PUNJAB	01/2021	1,741.86 -	1,741.86	1,000.08	05/2024 -	10/2024	5	0	
670	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634]NHAI,HARYANA	01/2021	1,306.95 -	1,306.95	886.92	12/2023 10/2024	10/2024	10	0	
671	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	925.00	378.82	03/2024 -	10/2024	7	0	
672	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	1,167.52	1,112.16	01/2023 12/2023	10/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
673	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,341.51	1,341.51	489.07	05/2024 -	10/2024	5	31.02	
674	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU	03/2023	200.30 -	200.30	32.76	07/2024 -	10/2024	3	0	
675	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	4,860.41	4,878.10	09/2016 -	11/2024	98	191.92	
676	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]NHAI,PUNJAB	02/2021	1,269.96 -	1,269.96	547.92	04/2024 11/2024	11/2024	7	0	
677	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 11/2024	11/2024	33	0	
678	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 1,051.36	1,051.36	347.02	07/2024 -	11/2024	4	24.65	
679	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	1,360.53	159.66	05/2024 -	11/2024	6	34.84	
680	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	457.45	08/2023 -	11/2024	15	0	
681	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	2,639.00	1,822.06	08/2016 12/2024	12/2024	100	59.46	5.270 Km of Length hindered due to LAQ issues and Public demands. Permission for blasting operations is pending with DC Karwar.
682	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	553.73	04/2019 07/2022	12/2024	68	-38.57	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
683	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	83.16	03/2020 12/2024	12/2024	57	-36.24	
684	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	830.31	304.68	03/2020 12/2024	12/2024	57	23.39	Procedural delay in Land Acquisition. Now, disbursement to land owner is under progress and possession of land received.
685	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,503.69	06/2020 12/2024	12/2024	54	0	
686	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	559.26	07/2020 -	12/2024	53	0	
687	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	435.85	09/2020 -	12/2024	51	47.84	
688	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	609.03	327.05	06/2021 12/2024	12/2024	42	20.87	
689	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	665.38	02/2023 12/2024	12/2024	22	30.74	
690	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 708.30	708.30	3,908.59	09/2022 12/2022	12/2024	27	-15.84	
691	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	10.91	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
692	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	537.17	366.24	11/2021 12/2024	12/2024	37	8.26	
693	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,514.46	1,172.11	05/2021 12/2024	12/2024	43	216.34	
694	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 12/2024	12/2024	45	6.77	Nil
695	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	2,262.00	2,245.43	07/2021 12/2024	12/2024	41	4.77	Slow disbursement by the CALA.
696	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	812.00	11/2022 12/2024	12/2024	25	27.86	
697	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,248.00	12/2022 12/2024	12/2024	24	305.58	
698	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	750.00	711.53	12/2020 12/2024	12/2024	48	15.4	Project Not Delayed.
699	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 598.48	740.50	638.80	11/2020 12/2024	12/2024	49	65.67	Project Not Delayed.
700	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 605.53	765.12	698.25	11/2020 12/2024	12/2024	49	64.86	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
701	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR	10/2019	1,101.99 -	1,101.99	754.34	08/2023 12/2024	12/2024	16	0	
702	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	866.81	11/2021 12/2024	12/2024	37	36.01	
703	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	786.77	11/2021 12/2024	12/2024	37	22.71	
704	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,429.17	01/2022 12/2024	12/2024	35	21	
705	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	804.69	378.32	02/2024 12/2024	12/2024	10	0	
706	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA	02/2022	2,747.00 -	2,747.00	929.38	02/2024 12/2024	12/2024	10	0	
707	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	1,307.95	507.50	01/2024 12/2024	12/2024	11	0	
708	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND	09/2020	755.26 -	1,039.00	534.87	03/2024 12/2024	12/2024	9	37.57	
709	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	903.00	799.08	10/2023 12/2024	12/2024	14	20.56	
710	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 12/2024	12/2024	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
711	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	258.89	05/2023 12/2024	12/2024	19	0	
712	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	1,051.69	493.13	01/2023 12/2024	12/2024	23	0	
713	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	151.26	102.79	12/2023 12/2024	12/2024	12	0	
714	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	524.88	142.81	09/2023 12/2024	12/2024	15	0	
715	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	1,981.07	1,620.44	05/2024 11/2021	12/2024	7	0	
716	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	2,232.40	04/2024 10/2021	12/2024	8	0	
717	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	1,219.04	04/2024 10/2021	12/2024	8	0	
718	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	593.00	220.90	03/2024 -	12/2024	9	0	
719	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	522.44	03/2023 12/2024	12/2024	21	0	
720	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	424.16	326.36	12/2024	12/2024	20	-53.51	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
721	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	1,243.57	171.63	12/2023 12/2024	12/2024	12	0	
722	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	1,291.37	215.02	08/2023 12/2024	12/2024	16	0	
723	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR	12/2021	552.55 553.00	553.00	21.00	03/2024 12/2024	12/2024	9	.08	
724	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR	03/2021	1,020.84 -	1,020.84	84.78	03/2024 12/2024	12/2024	9	0	
725	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR	03/2022	1,485.66 -	1,485.66	-	03/2024 12/2024	12/2024	9	0	
726	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	1,090.00	1,037.63	04/2023 12/2024	12/2024	20	21.46	
727	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	370.62	03/2023 12/2024	12/2024	21	0	
728	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024	17	0	
729	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 210.81	210.81	12.92	08/2023 12/2024	12/2024	16	13.03	
730	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	3,516.83	659.75	07/2024 -	12/2024	5	19.28	
731	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	401.98	02/2021 -	12/2024	46	8.28	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
732	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	300.79	122.56	10/2023 12/2024	12/2024	14	0	
733	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH	10/2019	1,779.83 -	2,200.00	983.00	11/2023 12/2024	12/2024	13	23.61	
734	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	425.36	12/2021 -	12/2024	36	0	
735	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 12/2024	12/2024	21	26.92	
736	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]NHAI,MADHYA PRADESH	10/2021	1,146.22 -	1,146.22	484.93	01/2024 12/2024	12/2024	11	0	
737	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]NHAI,MADHYA PRADESH	02/2022	417.51 -	417.51	165.93	03/2024 12/2024	12/2024	9	0	
738	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH	08/2021	1,147.26 -	1,147.26	80.14	03/2024 12/2024	12/2024	9	0	
739	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	803.78	01/2023 12/2024	12/2024	23	18.52	
740	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH	05/2022	469.95 -	280.00	265.28	03/2024 12/2024	12/2024	9	-40.42	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
741	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	257.76	03/2023 12/2024	12/2024	21	0	
742	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]NHAI,ANDHRA PRADESH	03/2020	1,863.09 -	2,238.00	1,051.65	01/2024 12/2024	12/2024	11	20.12	
743	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024	34	72.78	
744	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH	06/2020	2,002.79 -	2,002.79	1,989.85	11/2023 12/2024	12/2024	13	0	
745	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	329.01	03/2024 -	12/2024	9	22.35	
746	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	154.52	150.26	11/2023 12/2024	12/2024	13	0	
747	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	473.67	09/2022 09/2024	01/2025	28	26.69	
748	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA	05/2022	1,260.00 -	1,260.00	463.45	05/2024 -	01/2025	8	0	
749	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682]NHAI,KARNATAKA	03/2022	294.62 -	294.62	31.76	03/2024 01/2025	01/2025	10	0	Pending Forest Clearance

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
750	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	1,458.45	424.27	08/2024 -	01/2025	5	26.22	
751	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	382.24	03/2019 12/2023	03/2025	72	0	Add 3G Award of 1.2ha is pending
752	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	615.72	11/2021 03/2025	03/2025	40	-17.72	
753	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2025	31	0	
754	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2025	42	15.39	
755	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	989.66	284.28	01/2024 03/2025	03/2025	14	0	
756	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	864.39	11/2021 03/2025	03/2025	40	0	Tree felling permission & other hindrances
757	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	440.55	09/2022 09/2024	03/2025	30	31.5	
758	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	714.00	331.65	09/2024 -	03/2025	6	0	
759	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	1,249.00	344.40	04/2024 -	03/2025	11	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
760	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	586.00	159.30	03/2024 -	03/2025	12	0	
761	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	1,460.00	716.24	06/2024 -	03/2025	9	0	
762	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680]NHAI,KARNATAKA	03/2021	1,409.68 -	1,409.68	728.94	10/2024 03/2025	03/2025	5	0	Forest Issues
763	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 602.09	688.00	462.23	01/2023 09/2020	03/2025	26	0	Land acquisition
764	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	273.23	10/2023 03/2025	03/2025	17	56.41	
765	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	12	51.71	
766	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	1,962.50	1,223.05	10/2024 10/2024	04/2025	6	-24.46	
767	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	1,224.01	742.18	03/2019 05/2025	05/2025	74	4.85	
768	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	3,713.14	2,067.11	04/2024 05/2025	05/2025	13	15.33	
769	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	2,023.29	02/2024 08/2024	06/2025	16	0	
770	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	1,869.85	368.32	03/2024 -	06/2025	15	.77	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
771	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR	07/2021	1,401.87 -	1,401.87	355.70	06/2024 06/2025	06/2025	12	0	
772	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	864.23	434.88	12/2024 06/2025	06/2025	6	0	
773	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	1,592.00	672.97	10/2024 -	06/2025	8	0	
774	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	1,734.00	892.16	05/2024 -	06/2025	13	0	
775	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	210.05	89.41	01/2024 -	06/2025	17	0	
776	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA	08/2022	153.61 -	153.61	-	01/2025 -	06/2025	5	0	
777	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	1,066.80	10/2020 08/2025	08/2025	58	47.17	
778	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	3,635.64	257.23	01/2025 08/2025	08/2025	7	0	Nil
779	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,853.96	02/2024 11/2021	08/2025	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above										(May 2024)
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
780	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	1,788.69	730.84	01/2024 09/2025	09/2025	20	0	
781	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	1,063.72	275.23	07/2025 -	09/2025	2	0	
782	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	204.44	03/2023 -	09/2025	30	0	
783	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]NHAI,JAMMU AND KASHMIR	09/2021	1,821.72 1,917.32	1,945.32	1,635.74	09/2024 -	12/2025	15	6.78	
784	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	2,842.14	378.64	10/2024 12/2025	12/2025	14	0	Nil
785	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 2,032.15	2,032.15	148.97	08/2025 12/2025	12/2025	4	0	
786	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2025	55	12.56	
787	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	912.94	60.48	09/2025 -	02/2026	5	0	
788	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSI (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	1,554.21	356.46	05/2025 -	05/2028	36	0	
	Total		3,75,415.98 -	4,13,579.84	2,35,322.55					
	SHIPPING AND PORTS									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Inland Waterways Authority Of India									
789	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 5,061.15	5,061.15	2,961.61	03/2023 12/2025	12/2025	33	-5.74	Land acquisition issues are pending with the State Government
	Total		5,369.18 -	5,061.15	2,961.61					
	TELECOMMUNICATIONS									
	Bharat Sanchar Nigam Limited									
790	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	239.60	146.93	03/2024 07/2024	07/2024	4	29.32	
791	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	159.98	06/2021 11/2021	10/2024	40	0	
	Cpwd For Telecom									
792	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	212.81	03/2018 -	06/2024	75	0	
	Department Of Telecommunication									
793	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 34,953.45	34,953.45	22,626.69	07/2015 09/2023	08/2024	109	162.14	
	Total		14,228.89 -	35,902.67	23,146.41					
	URBAN DEVELOPMENT									
	Ahmedabad Metro Rail									
794	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	12,210.21	12/2018 -	06/2024	66	19.97	NIL
795	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,991.47	03/2024 -	12/2024	9	0	NIL
796	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	4,769.09	03/2024 -	06/2025	15	0	NIL
	Bangalore Metro Rail Corporation Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
797	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	0	
	Central Public Works Department									
798	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-6.71	
799	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	419.44	03/2022 -	06/2024	27	0	
800	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	299.97	223.06	09/2020 10/2024	10/2024	49	0	
801	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	168.79	11/2024 05/2025	05/2025	6	0	
	Delhi Metro Rail Corporation									
802	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	11,597.34	03/2025 -	03/2026	12	0	Nil
	Lucknow Metro Rail Corporation Limited									
803	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,647.85	03/2024 -	12/2025	21	0	NO
804	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	7,005.28	03/2024 -	06/2026	27	0	NO
	Maharastra Metro Rail Corporation Ltd.									
805	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	12,138.13	11/2021 06/2024	06/2024	31	19.58	Contribution of Pune Municipal Corporation amounting to Rs. 40 Cr is still pending.
	Madhya Pradesh Metro Rail Co Limited									
806	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	2,106.59	02/2023 12/2026	12/2026	46	0	NIL
807	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	2,830.31	02/2023 12/2026	12/2026	46	0	NIL
	National Building Construcion Corporation Ltd									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
808	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	1,536.72	111.15	03/2024 -	09/2024	6	0	
	Patna Metro Rail Corporation									
809	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	2,188.95	06/2024 -	09/2024	3	4.19	
	Total		1,43,006.56 -	1,47,874.86	83,380.64					
	WATER RESOURCES									
	Kolkata Metropolitan Development Authority									
810	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	82.36	02/2022 09/2020	06/2024	28	-3.29	
811	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	0	
812	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	0	
813	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	0	
814	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	112.84	
	Total		1,373.92 -	1,715.20	82.36					
	DEPARTMENT OF HIGHER EDUCATION									
	Central Public Works Department									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
815	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD,KARNATAKA	08/2021	316.25 -	316.25	310.46	02/2024 -	08/2024	6	0	
816	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	512.37	61.65	08/2022 11/2024	11/2024	27	0	
	Cpwd Of Higher Education									
817	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	185.70	06/2020 -	05/2024	47	0	
818	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	324.87	09/2020 -	05/2024	44	0	
819	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 500.91	500.91	464.38	07/2022 06/2024	06/2024	23	17.88	
820	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	631.07	09/2022 -	06/2024	21	0	3. Provisional approval from local bodies conveyed on 24th October 2020.
821	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	620.36	03/2022 -	07/2024	28	0	
822	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,148.68	1,144.68	54.75	04/2023 06/2024	09/2024	17	69.33	
823	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 390.40	390.40	360.00	08/2021 06/2024	09/2024	37	28.46	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
824	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	246.29	05/2022 -	12/2024	31	0	
825	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	412.37	03/2021 03/2023	11/2025	56	0	
	Rites Of Higher Education									
826	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	269.05	09/2014 07/2024	07/2024	118	-11.28	Due to Law and Order and subsequent delay
	Total		5,767.98 -	6,344.52	3,940.95					
	HOME AFFAIRS									
	Cpwd For Mha									
827	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,852.88	10/2019 -	06/2024	56	71.55	Mandatory Approvals/NOC from Local Bodies, Fire Deptt., SDMC, Delhi Monument Authority & CEC.
828	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 167.00	166.98	90.37	10/2023 10/2024	10/2024	12	0	
829	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	183.31	04/2018 -	12/2024	80	29.44	
830	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	85.11	07/2022 -	05/2025	34	4.68	
	Total		1,826.42 -	2,759.67	2,211.67					
	DPIIT									
	Iicc For Dpiit									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (May 2024)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
831	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	5,401.00	4,709.75	12/2019 -	06/2024	54	13.16	
	Total		4,773.00 -	5,401.00	4,709.75					
	Grand Total		14,73,906.46	18,69,380.58	11,50,119.60					

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

Annexure - VIII

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	ATOMIC ENERGY								
	Bhavini Limited								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	119.64	171
	Nuclear Power Corporation Of India Limited								
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	22,924.00	18,385.00	12/2016 -	12/2026	86.07	120
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028	03/2013	39,849.00 -	68,893.00	43,536.00	11/2020 -	11/2026	72.89	72
	Total		55,661.00 -	99,487.00	68,438.22				
	CIVIL AVIATION								
	Airport Authority Of India Limited								
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	358.00	335.02	12/2022 -	06/2024	47.85	18
5	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090	06/2019	380.87 -	452.93	271.73	03/2022 -	07/2024	18.92	28
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	07/2018	456.86 -	500.00	484.85	09/2020 -	07/2024	9.44	46
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	339.00	09/2021 -	10/2024	33.24	37
8	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	02/2019	645.63 -	712.15	657.33	08/2022 -	08/2024	10.30	24
9	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	2,333.00	1,091.52	03/2021 -	03/2025	104.29	48
10	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	2,092.82	09/2021 -	12/2024	138.02	39
	Total		4,730.83 -	8,287.89	5,272.27				
	COAL								
	Bharat Coking Coal Limited								
11	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	111.51	04/2018 -	09/2024	37.56	77
12	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195	12/2015	304.13 -	341.22	281.17	03/2017 -	09/2024	12.20	90

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Eastern Coal Fields Limited								
13	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	316.19	03/2022 -	03/2029	138.93	84
14	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	741.28	08/2019 -	08/2024	93.35	60
	Neyveli Lignite Corporation								
15	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	07/2016	17,237.00 -	19,406.12	17,105.55	11/2021 -	03/2025	12.58	40
	Singareni Colliers Company Limitted								
16	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	21.62	48
	Total		21,154.83 -	26,512.31	18,890.94				
	DEPARTMENT OF HIGHER EDUCATION								
	Cpwd Of Higher Education								
17	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.40	360.00	08/2021 -	09/2024	28.46	37
18	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	03/2019	424.93 -	500.91	464.38	07/2022 -	06/2024	17.88	23
19	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	01/2018	676.00 -	1,144.68	54.75	04/2023 -	09/2024	69.33	17
	Total		1,404.83 -	2,035.99	879.13				
	DPIIT								
	Iicc For Dpiit								
20	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	4,709.75	12/2019 -	06/2024	13.16	54
	Total		4,773.00 -	5,401.00	4,709.75				
	HEALTH AND FAMILY WELFARE								
	Cpwd For Health								
21	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112	09/2017	150.29 -	162.00	88.39	03/2020 -	05/2024	7.79	50
22	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	281.06	248.29	03/2020 -	07/2024	33.94	52

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
23	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	46.24	06/2021 -	08/2026	42.99	62
24	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029	03/2019	1,404.00 -	1,642.00	1,340.12	09/2023 -	06/2024	16.95	9
	Total		2,024.13 -	2,456.84	1,723.04				
	HOME AFFAIRS								
	Cpwd For Mha								
25	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	183.31	04/2018 -	12/2024	29.44	80
26	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	85.11	07/2022 -	05/2025	4.68	34
27	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,852.88	10/2019 -	06/2024	71.55	56
	Total		1,659.44 -	2,592.69	2,121.30				
	MINES								
	National Aluminum Company Limited (Nalco)								
28	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	09/2019	225.79 -	270.66	5.00	03/2023 -	05/2024	19.87	14
29	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	108.93	11/2020 -	09/2025	63.66	58
30	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,677.40	2,999.82	04/2021 -	09/2025	38.37	53
	Total		4,683.79 -	6,529.06	3,113.75				
	PETROLEUM								
	Bharat Petroleum Corporation Limited								
31	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	532.01	02/2017 -	10/2025	155.46	104
	Gas Authority Of India Limited								
32	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	700.40	04/2024 -	03/2025	42.66	11
33	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	1,885.80	12/2020 -	03/2025	39.84	51

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
34	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	3,876.60	12/2012 -	11/2024	102.71	143
35	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00 -	11,256.00	4,022.27	04/2025 -	10/2025	27.95	6
	Hindustan Petroleum Corporation Limited								
36	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00 -	26,264.00	25,798.72	07/2020 -	06/2024	25.50	47
	Hpcl Rajasthan Refinery Limited(Jv)								
37	RAJASTHAN REFINERY PROJECT - [N16000513	10/2017	43,129.00 -	72,937.00	46,029.00	10/2022 -	03/2025	69.11	29
	Indian Oil Corporation Limited								
38	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414	05/2021	412.00 -	509.84	330.54	10/2023 -	02/2025	23.75	16
39	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	445.45	09/2021 -	12/2024	17.46	39
40	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	1,098.00	12/2023 -	08/2024	13.52	8
41	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	1,459.77	12/2022 -	07/2025	41.11	31
42	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382	11/2019	5,251.00 -	5,894.00	3,987.09	05/2023 -	09/2024	12.25	16
43	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00 -	6,025.00	5,502.92	12/2018 -	12/2024	33.98	72
44	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	02/2021	34,627.00 -	38,231.00	11,152.75	09/2024 -	12/2025	10.41	15
	Mangalore Refinery And Petrochemicals Limited								
45	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00 -	304.00	245.26	06/2023 -	07/2024	52.00	13
	Numaligarh Refinery Limited								
46	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 -	18,968.00	10,740.74	10/2024 -	12/2025	53.39	14
	Oil & Natural Gas Corporation Limited								
47	REDEVELOPMENT OF LINCH FIELD - [N16000428	04/2021	631.03 -	860.04	242.83	03/2025 -	07/2025	36.29	4
48	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239	12/2015	823.27 -	1,137.79	1,028.58	03/2023 -	03/2025	38.20	24
49	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213	12/2015	3,190.69 -	3,375.90	2,961.86	04/2018 -	05/2026	5.80	97

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
50	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 -	3,645.23	2,705.68	05/2024 -	06/2024	14.50	1
51	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	3,897.30	03/2022 -	02/2025	23.16	35
52	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470	06/2022	4,144.41 -	5,726.03	1.21	10/2025 -	02/2026	38.16	4
	Oil India Limited								
53	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	670.90	491.56	02/2020 -	12/2024	23.35	58
	Total		1,56,338.49 -	2,16,504.51	129,136.34				
	POWER								
	National Hydro-Electric Power Corporation								
54	RANGIT IV HE PROJECT - [N18000326	03/2021	938.29 -	1,871.23	1,075.33	05/2024 -	05/2025	99.43	12
55	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	12,160.00	11,278.29	09/2009 -	12/2024	210.24	183
56	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	21,272.82	09/2010 -	05/2026	238.05	188
	National Thermal Power Corporation								
57	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	30.48	114
58	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	138.48	193
59	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 -	12/2024	4.70	66
60	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97 -	21,312.11	22,311.28	10/2011 -	11/2024	145.16	157
	Power Grid Corporation Of India Limited								
61	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	1,973.12	02/2020 -	09/2024	36.46	55
62	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	31.08	72
63	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	92.02	75
	Thdc India Limited								
64	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042	08/2008	2,491.58 -	3,860.35	3,730.12	06/2013 -	06/2026	54.94	156
65	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	6,484.41	02/2016 -	10/2024	191.23	104

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Total		56,385.12 -	1,09,654.70	102,157.44				
	RAILWAYS								
	Central Railways								
66	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	8.85	36
67	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	10.94	21
68	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	8.75	45
69	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	111.54	57
70	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	78.18	3
	East Central Railways								
71	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419	08/2015	528.57 -	762.97	698.20	03/2019 -	08/2024	44.35	65
72	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2026	43.03	72
73	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	1,254.17	03/2021 -	06/2024	63.37	39
74	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,250.00	1,265.86	03/2021 -	06/2024	70.85	39
75	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 -	1,771.07	1,615.77	03/2020 -	05/2024	47.56	50
76	RAMNA - SINGRAULI DOUBLING - [N22000417	08/2015	2,436.21 -	2,880.40	2,782.71	03/2020 -	09/2024	18.23	54
	East Coast Railway								
77	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45	76
78	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	137.80	57
79	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	5,089.37	3,692.11	03/2009 -	12/2026	74.11	213
	Eastern Railways								
80	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	1,044.76	03/2019 12/2009	03/2025	36.22	72
81	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 -	2,137.81	789.25	03/2022 -	03/2028	133.39	72
	Indian Railway Construction Company Limited								
82	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	2,807.27	09/2018 -	12/2024	12.55	75

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Kolkata Metro Rail Corporation Limited								
83	EAST WEST METRO CORRIDOR KOLKATA - [N22000628	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	114.22	93
	Metropolitan Rapid Transport Projects								
84	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 -	734.01	625.57	06/2013 -	09/2024	48.06	135
	North Central Railway								
85	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	04/2019	187.21 -	250.17	1.62	12/2025 -	03/2026	33.63	3
86	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02	33
	North East Frontier Railway								
87	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	1,208.73	386.56	03/2020 -	03/2027	399.02	84
88	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,220.25	506.04	03/2020 -	03/2025	194.15	60
89	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,832.35	2,760.40	03/2019 -	06/2024	57.53	63
90	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,155.65	3,342.93	03/2022 -	03/2026	86.16	48
91	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	4,359.32	2,522.93	03/2019 -	12/2024	718.08	69
92	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	3,390.46	03/2015 -	03/2026	186.39	132
93	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	7,306.77	03/2014 -	07/2025	259.52	136
94	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	19,602.68	14,499.92	03/2011 -	12/2026	340.10	189
	North Eastern Railway								
95	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	457.68	406.56	06/2024 -	02/2025	144.95	8
96	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	954.00	958.58	01/2019 -	02/2025	223.39	73
97	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	1,730.87	12/2019 -	12/2024	50.89	60
	Northern Railway								
98	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	369.35	27
99	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	1,190.75	07/2012 -	11/2024	348.44	148

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
100	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	41,931.00	39,605.00	11/2002 -	08/2024	1,577.24	261
	Rail Vikas Nigam Ltd.								
101	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	2,018.23	1,779.61	03/2022 -	12/2024	113.89	33
102	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	05/2018	1,177.96 -	2,529.46	1,574.90	03/2024 -	02/2025	114.73	11
103	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	392.84	03/2014 -	12/2025	18.95	141
104	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,692.60	3,481.82	03/2023 -	12/2026	73.61	45
105	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	4,803.16	4,620.71	12/2024 -	12/2026	105.64	24
106	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	3,869.56	03/2016 -	12/2026	65.94	129
107	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	06/2016	3,677.76 -	5,190.26	4,969.16	12/2023 -	12/2024	41.13	12
108	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	6,238.67	5,614.60	12/2023 -	12/2024	92.18	12
109	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	6,817.20	03/2016 -	03/2026	126.83	120
110	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	18,267.00	12/2024 -	03/2025	52.07	3
	South Central Railway								
111	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	5.16	24
112	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28	216
113	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	41.01	46
114	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	159.72	180
115	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 -	05/2027	36.42	74
116	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	7.06	45
	South East Central Railway								
117	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	405.86	12/2021 -	12/2026	723.60	60
118	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	1,875.15	03/2021 -	10/2024	8.23	43
119	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	2,311.02	1,459.96	12/2021 -	12/2024	68.69	36

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
120	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	2,596.20	03/2023 -	12/2024	85.71	21
	South Eastern Railway								
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	139.09	06/2022 -	12/2024	16.52	30
122	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	10.23	48
123	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	2,022.68	03/2021 -	06/2026	75.68	63
	South Western Railway								
124	MARIKUPPAM - KUPPAM - [N22000308	04/2012	279.54 -	296.72	89.12	03/2016 -	06/2026	6.15	123
125	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556	09/2022	323.14 -	342.41	39.46	12/2025 -	12/2026	5.96	12
126	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 -	348.85	0.36	04/2028 -	12/2030	115.17	32
127	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	564.07	03/2017 -	12/2025	28.00	105
128	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	502.00	03/2016 -	12/2026	67.22	129
129	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	2,458.87	2,243.71	03/2019 -	06/2025	52.29	75
	Southern Railway								
130	Chinnasalem-Kallakurichi New Line (MM of cuddalore-Salem 191 KM) - [N22000567	01/2006	417.50 -	419.44	191.46	03/2025 -	12/2025	.46	9
131	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 -	788.05	165.00	03/2026 -	03/2027	16.38	12
132	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	334.97	03/2019 -	12/2027	1,601.23	105
133	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	1,917.34	02/2019 -	03/2027	330.30	97
	West Central Railway								
134	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	1,080.04	03/2022 -	09/2024	114.32	30
135	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	38.63	55
136	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55	27
137	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	5,125.16	2,596.43	03/2021 -	12/2025	1,107.06	57
138	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	3,230.57	202

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Western Railway								
139	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	04/2017	692.25 -	692.26	384.31	03/2020 -	12/2024	.00	57
140	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	748.79	03/2012 -	09/2026	381.26	174
141	CHOTTAUDEPUR-DHAR(NL) - [N22000138	04/2007	1,347.26 -	1,793.63	1,395.03	03/2022 -	12/2026	33.13	57
142	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,873.11	1,726.34	03/2022 -	02/2028	75.19	71
143	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	3,510.08	03/2022 -	03/2026	77.06	48
	Total		1,33,655.77 -	2,96,686.45	206,801.11				
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
144	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25	66
145	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	144.31	09/2023 -	06/2024	33.51	9
146	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 -	219.00	0.15	02/2024 -	08/2025	26.55	18
147	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	37.66	89
148	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	211.51	09/2021 -	07/2024	11.18	34
149	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	02/2016	178.85 -	278.54	232.61	05/2016 -	06/2024	55.74	97
150	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117	10/2022	246.60 -	291.00	29.33	02/2024 -	02/2026	18.00	24
151	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	175.00	11/2018 -	10/2024	7.39	71
152	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907	03/2018	293.10 -	315.00	306.60	08/2020 -	07/2024	7.47	47
153	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	13.30	26

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
154	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380	08/2020	302.62 -	345.62	324.68	02/2021 -	05/2024	14.21	39
155	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	97.48	114
156	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 -	503.28	430.14	11/2008 -	06/2024	57.43	187
157	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	501.42	09/2016 -	06/2024	14.18	93
158	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	351.76	08/2016 -	12/2024	15.19	100
159	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	02/2016	553.30 -	706.39	604.73	05/2016 -	06/2024	27.67	97
160	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	601.11	10/2016 -	06/2024	17.04	92
161	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	01/1991	675.00 -	780.77	616.26	02/2019 -	08/2024	15.67	66
162	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,687.62	10/2016 -	08/2024	51.77	94
	National Highways And Infrastructure Development Corporation Ltd.								
163	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	79.43	06/2022 -	07/2024	7.77	25
164	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	219.33	256.29	07/2022 -	06/2024	6.02	23
165	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336	08/2020	230.45 -	244.91	198.49	04/2023 -	03/2025	6.27	23
166	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	139.41	01/2022 -	07/2024	42.32	30
167	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	252.10	01/2022 -	07/2024	8.84	30
168	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	275.80	07/2022 -	06/2024	13.32	23
169	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284	03/2020	361.53 -	365.42	189.26	06/2022 -	06/2024	1.08	24

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
170	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752	02/2017	387.00 -	391.02	386.81	09/2020 -	06/2024	1.04	45
171	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	352.31	04/2023 -	08/2024	14.54	16
172	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	216.21	05/2023 -	01/2025	57.59	20
173	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322	09/2020	183.31 -	439.56	346.67	05/2022 -	03/2025	139.79	34
174	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	688.25	508.51	04/2023 -	12/2024	45.45	20
175	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	350.43	12/2022 -	12/2025	.00	36
176	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753	03/2018	500.09 -	698.81	365.22	11/2022 -	06/2024	39.74	19
177	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	746.39	565.65	09/2023 -	12/2024	74.35	15
178	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	750.32	567.59	04/2024 -	12/2024	85.59	8
179	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	785.65	640.68	04/2023 -	11/2024	51.35	19
180	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	789.05	729.36	04/2023 -	12/2024	46.71	20
181	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	906.76	762.60	06/2023 -	12/2024	74.87	18
182	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	04/2017	640.07 -	1,286.35	1,140.04	07/2023 -	07/2024	100.97	12
	National Highways Authority Of India								
183	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	08/2022	199.31 -	199.38	86.84	02/2024 -	06/2024	.04	4
184	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	210.81	12.92	08/2023 -	12/2024	13.03	16
185	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	214.36	198.01	06/2022 -	06/2024	1.90	24

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
186	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	244.92	11/2021 -	08/2024	.99	33
187	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	.92	1
188	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91	48
189	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	366.24	11/2021 -	12/2024	8.26	37
190	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	21.00	03/2024 -	12/2024	.08	9
191	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	327.05	06/2021 -	12/2024	20.87	42
192	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	398.06	09/2023 -	07/2024	.53	10
193	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	473.67	09/2022 -	01/2025	26.69	28
194	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	453.89	06/2023 -	05/2024	8.32	11
195	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	452.20	12/2021 -	08/2024	26.72	32
196	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	740.50	638.80	11/2020 -	12/2024	65.67	49
197	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	750.00	711.53	12/2020 -	12/2024	15.40	48
198	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	664.48	08/2021 -	08/2024	23.21	36
199	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	765.12	698.25	11/2020 -	12/2024	64.86	49
200	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	451.11	08/2023 -	06/2024	1.85	10
201	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	401.98	02/2021 -	12/2024	8.28	46
202	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	305.44	03/2024 -	07/2024	15.73	4

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
203	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	511.14	03/2023 -	06/2024	.97	15
204	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	800.29	03/2020 -	06/2024	7.16	51
205	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	440.55	09/2022 -	03/2025	31.50	30
206	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	304.68	03/2020 -	12/2024	23.39	57
207	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	812.00	11/2022 -	12/2024	27.86	25
208	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,248.00	12/2022 -	12/2024	305.58	24
209	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	09/2021	774.16 -	893.08	464.84	09/2023 -	06/2024	15.36	9
210	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 -	903.00	799.08	10/2023 -	12/2024	20.56	14
211	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414	12/2020	733.00 -	908.28	863.78	01/2024 -	07/2024	23.91	6
212	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2025	12.56	55
213	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 -	929.32	915.67	04/2020 -	06/2024	3.95	50
214	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	431.27	09/2023 -	06/2024	16.37	9
215	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	803.78	01/2023 -	12/2024	18.52	23
216	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	362.98	03/2020 -	07/2024	35.23	52
217	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	435.85	09/2020 -	12/2024	47.84	51
218	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 -	1,039.00	534.87	03/2024 -	12/2024	37.57	9

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
219	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	1,051.36	347.02	07/2024 -	11/2024	24.65	4
220	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	878.19	03/2017 -	10/2024	1.06	91
221	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	12/2024	6.77	45
222	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	09/2020	897.45 -	1,090.00	1,037.63	04/2023 -	12/2024	21.46	20
223	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	329.01	03/2024 -	12/2024	22.35	9
224	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	1,150.00	557.04	10/2019 -	06/2024	59.72	56
225	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2025	15.39	42
226	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	932.99	02/2022 -	10/2024	22.90	32
227	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	371.48	07/2021 -	09/2024	1.72	38
228	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	707.88	12/2019 -	05/2024	1.33	53
229	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796	03/2018	1,117.84 -	1,203.92	1,165.50	12/2021 -	06/2024	7.70	30
230	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	742.18	03/2019 -	05/2025	4.85	74
231	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	981.91	10/2023 -	08/2024	7.20	10
232	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,341.51	489.07	05/2024 -	10/2024	31.02	5
233	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	866.81	11/2021 -	12/2024	36.01	37
234	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,360.53	159.66	05/2024 -	11/2024	34.84	6
235	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -		682.44	12/2020 -	09/2024	8.78	45

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
236	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	418.51	10/2021 -	09/2024	20.89	35
237	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	151.25	03/2023 -	07/2024	35.63	16
238	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	424.27	08/2024 -	01/2025	26.22	5
239	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	09/2016	1,273.71 -	1,478.61	1,351.62	07/2020 -	08/2024	16.09	49
240	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,487.46	1,607.58	08/2019 -	06/2024	56.46	58
241	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	1,500.00	1,398.08	11/2023 -	05/2024	116.14	6
242	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	68.58	10/2021 -	07/2024	22.90	33
243	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	1,172.11	05/2021 -	12/2024	216.34	43
244	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,419.23	02/2021 -	09/2024	28.88	43
245	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	786.77	11/2021 -	12/2024	22.71	37
246	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,202.77	02/2022 -	12/2024	72.78	34
247	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536	07/2020	817.00 -	1,605.00	929.61	07/2022 -	05/2024	96.45	22
248	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,623.88	1,058.84	04/2019 -	06/2024	80.63	62
249	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,157.85	07/2020 -	06/2024	17.84	47
250	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,699.48	41.50	03/2024 -	10/2024	64.36	7
251	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	665.38	02/2023 -	12/2024	30.74	22

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
252	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	368.32	03/2024 -	06/2025	.77	15
253	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	1,882.46	987.25	07/2022 -	05/2024	109.39	22
254	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,903.98	1,557.50	07/2021 -	08/2024	29.37	37
255	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	51.71	12
256	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	12.67	10
257	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	09/2021	1,821.72 -	1,945.32	1,635.74	09/2024 -	12/2025	6.78	15
258	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	917.09	12/2023 -	06/2024	18.93	6
259	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	273.23	10/2023 -	03/2025	56.41	17
260	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	06/2024	4.47	32
261	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	4.93	8
262	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	983.00	11/2023 -	12/2024	23.61	13
263	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 -	2,238.00	1,051.65	01/2024 -	12/2024	20.12	11
264	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,245.43	07/2021 -	12/2024	4.77	41
265	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047	05/2020	1,328.07 2,346.00	2,346.00	1,014.69	08/2023 -	09/2024	76.65	13
266	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	12/2024	26.92	21
267	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,494.20	704.32	03/2023 -	06/2024	6.83	15

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
268	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,429.17	01/2022 -	12/2024	21.00	35
269	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	05/2014	1,655.01 -	2,639.00	1,822.06	08/2016 -	12/2024	59.46	100
270	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,644.00	2,362.99	12/2018 -	07/2024	23.73	67
271	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	1,066.80	10/2020 -	08/2025	47.17	58
272	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752	12/2018	2,375.87 -	2,843.79	2,360.81	02/2023 -	05/2024	19.69	15
273	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	20.89	21
274	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,241.56	3,901.66	03/2014 -	06/2024	13.82	123
275	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49 -	3,500.00	3,157.00	04/2019 -	08/2024	120.47	64
276	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	02/2021	2,948.31 -	3,516.83	659.75	07/2024 -	12/2024	19.28	5
277	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	2,067.11	04/2024 -	05/2025	15.33	13
278	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	72.37	6
279	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549	03/2016	1,396.74 -	4,300.00	3,983.38	10/2019 -	08/2024	207.86	58
280	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	4,860.41	4,878.10	09/2016 -	11/2024	191.92	98
	Total		1,26,703.61 -	1,68,745.29	103,326.32				
	STEEL								
	National Mineral Development Corporation (Nmdc)								
281	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	1,090.01	08/2024 -	01/2026	29.90	17
	Total		2,092.97 -	2,718.84	1,090.01				
	TELECOMMUNICATIONS								
	Bharat Sanchar Nigam Limited								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(May 2024)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
282	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 -	239.60	146.93	03/2024 -	07/2024	29.32	4
	Department Of Telecommunication								
283	NETWORK FOR SPECTRUM - [N26000101	03/2012	13,334.00 -	34,953.45	22,626.69	07/2015 -	08/2024	162.14	109
	Total		13,519.27 -	35,193.05	22,773.62				
	URBAN DEVELOPMENT								
	Ahmedabad Metro Rail								
284	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12,210.21	12/2018 -	06/2024	19.97	66
	Maharastra Metro Rail Corporation Ltd.								
285	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,138.13	11/2021 -	06/2024	19.58	31
	Patna Metro Rail Corporation								
286	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	2,188.95	06/2024 -	09/2024	4.19	3
	Total		35,558.77 -	40,506.27	26,537.29				
	WATER RESOURCES								
	Kolkata Metropolitan Development Authority								
287	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84	51
	Total		307.12 -	653.67	.00				
	Grand Total		6,20,652.97	10,23,965.56	696,970.53				

Details of Projects Without Date of Commissioning

Annexure - IX

Costing Rs. 150 Crore and above					(May 2024)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	ATOMIC ENERGY				
	Nuclear Power Corporation Of India Limited				
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	12/2015 -	03/2024
	Total		11,459.00 -		
	CIVIL AVIATION				
	Airport Authority Of India Limited				
2	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
4	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
5	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	10/2021 -	12/2023
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	04/2021 -	12/2023
7	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	12/2023
8	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	02/2020 12/2021	01/2024
9	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 374.98	04/2020 04/2024	04/2024
10	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	12/2020 -	04/2024
	Total		3,781.80 -		
	COAL				
	Bharat Coking Coal Limited				
11	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	05/2014 -	11/2023
	Singareni Colliers Company Limitted				
12	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	03/2018 -	03/2024
	Total		562.18 -		

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
	FINANCE				
	Cpwd For Finance				
13	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
14	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
	National Projects Construction Corporation Limited				
15	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	MINES				
	National Aluminum Company Limited (Nalco)				
16	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00 667.23	01/2020 11/2023	03/2024
	Total		534.00 -		
	POWER				
	National Hydro-Electric Power Corporation				
17	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 -	03/2022 03/2024	03/2024
	National Thermal Power Corporation				
18	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
19	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 -	03/2022 -	03/2022
20	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	07/2022 -	07/2022
21	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	07/2022 -	07/2022
22	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	09/2022 -	09/2022
23	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
24	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA	01/2016	10,598.98 -	11/2020 07/2022	02/2024
25	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL	12/2016	529.68 633.80	11/2018 03/2024	03/2024
26	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024
27	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH	06/2022	1,530.49 -	03/2024 -	03/2024
	Power Grid Corporation Of India Limited				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
28	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	07/2019 -	07/2019
29	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	09/2022 -	09/2022
30	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2022
31	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	04/2023
32	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 -	01/2021 -	05/2023
33	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
34	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
35	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
36	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	12/2023
37	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023
38	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	11/2021 -	03/2024
39	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	03/2024
40	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	03/2024
	Total		26,867.17 -		
	RAILWAYS				
	Ahmedabad Metro Rail				
41	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024
	Dedicated Freight Corridor Corporation Of India Ltd				
42	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	East Central Railways				
43	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	12/2023
	East Coast Railway				
44	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022
45	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	03/2020 -	03/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
46	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024
	Kolkata Metro Rail Corporation Limited				
47	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL,WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	Metropolitan Rapid Transport Projects				
48	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
49	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023
	North Central Railway				
50	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	03/2021 -	12/2023
	North East Frontier Railway				
51	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	03/2021
52	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
53	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
54	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023
	North Western Railway				
55	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	03/2024
56	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	03/2020 04/2024	04/2024
	Northern Railway				
57	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
58	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	02/2024
	South Central Railway				
59	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	West Central Railway				
60	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 -	03/2024 -	03/2024
	Western Railway				
61	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024
	Total		43,757.85 -		
	ROAD TRANSPORT AND HIGHWAYS				
	Ahmedabad Metro Rail				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
62	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	Ministry Of Road Transport And Highways (State Pwds)				
63	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 -	05/2016
64	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 -	05/2016 -	05/2016
65	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 -	08/2016 -	08/2016
66	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 -	09/2016 -	09/2016
67	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61 -	01/2017 -	01/2017
68	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	05/2017 -	05/2017
69	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25 -	08/2017 -	08/2017
70	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 -	09/2017
71	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 -	11/2017
72	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 273.49	12/2017 -	12/2017
73	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 -	01/2018 -	01/2018
74	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
75	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 -	08/2018
76	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 290.00	08/2018 -	08/2018
77	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
78	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	03/2019 -	03/2019
79	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	06/2019
80	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 -	06/2019 -	06/2019

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
81	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
82	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
83	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	09/2019 -	09/2019
84	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	10/2019 -	10/2019
85	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
86	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
87	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
88	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
89	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
90	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 253.43	12/2019 -	12/2019
91	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
92	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
93	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 404.00	05/2020 -	05/2020
94	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	05/2020 -	05/2020
95	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 -	08/2020 -	08/2020
96	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 301.00	08/2020 -	08/2020
97	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
98	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
99	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
100	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
101	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH	08/2020	222.61 -	03/2021 -	03/2021
102	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
103	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
104	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
105	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 -	05/2021
106	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
107	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 -	09/2021
108	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
109	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
110	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
111	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	02/2022
112	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 -	03/2022
113	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	04/2022
114	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 -	04/2022
115	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	06/2022
116	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
117	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 -	07/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated
1	2	3	4	5	6
118	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	11/2022
119	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
120	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 12/2022	12/2022
121	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
122	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
123	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
124	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
125	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 -	03/2023
126	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
127	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
128	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
129	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 -	05/2023
130	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	06/2023
131	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
132	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
133	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
134	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
135	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
136	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- 09/2023	09/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
137	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 -	09/2023
138	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	09/2023
139	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	09/2023
140	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	05/2019 -	10/2023
141	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	10/2023
142	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	10/2023
143	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023
144	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	12/2019 -	11/2023
145	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	11/2019 -	11/2023
146	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	07/2019 -	11/2023
147	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	12/2023
148	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023
149	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023
150	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023
151	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	07/2019 -	12/2023
152	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	06/2019 -	12/2023
153	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023
154	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	06/2019 -	12/2023
155	AMDI TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	06/2019 -	12/2023
156	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	09/2019 -	12/2023
157	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	08/2019 -	12/2023
158	PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	08/2019 -	12/2023
159	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	- -	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
160	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	07/2019 -	12/2023
161	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	12/2019 -	12/2023
162	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	05/2020 -	12/2023
163	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	12/2019 -	12/2023
164	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	12/2023
165	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	08/2020 -	12/2023
166	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023
167	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	06/2020 -	12/2023
168	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	12/2019 -	12/2023
169	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	12/2023
170	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	07/2019 -	12/2023
171	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	07/2019 -	12/2023
172	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	07/2019 -	12/2023
173	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	07/2019 -	12/2023
174	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	09/2018 -	12/2023
175	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	06/2019 -	12/2023
176	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	06/2019 -	12/2023
177	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	06/2019 -	12/2023
178	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	06/2021 -	12/2023
179	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	04/2020 -	12/2023
180	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 -	12/2023
181	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023
182	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
183	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023
184	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023
185	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	12/2023
186	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	01/2024
187	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	01/2024
188	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	03/2018 -	01/2024
189	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	02/2024
190	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	02/2024
191	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 309.99	07/2024 -	02/2024
192	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	12/2019 -	03/2024
193	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	12/2019 -	03/2024
194	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	12/2019 -	03/2024
195	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	12/2019 -	03/2024
196	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	09/2019 -	03/2024
197	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	12/2019 -	03/2024
198	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	06/2019 -	03/2024
199	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 -	03/2024
200	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 12/2024	03/2024
201	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH	04/2020	172.50 169.56	07/2024 -	03/2024
202	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54	11/2023 -	03/2024
203	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
204	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024
205	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024
206	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	11/2015 -	04/2024
207	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	03/2024 -	04/2024
208	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	09/2023 -	04/2024
209	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA	06/2021	298.00 -	06/2024 -	04/2024
210	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	02/2024 -	04/2024
211	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- -	12/2023
212	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	03/2024
213	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	National Highways And Infrastructure Development Corporation Ltd.				
214	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
215	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 -	12/2021 -	12/2021
216	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
217	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	04/2022 -	04/2022
218	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
219	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
220	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
221	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
222	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM	08/2020	311.00 -	04/2023 -	04/2023
223	TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
224	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
225	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
226	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
227	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
228	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
229	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	04/2022 10/2022	10/2023
230	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 -	04/2022 11/2023	11/2023
231	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	09/2019 11/2022	12/2023
232	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	12/2021 08/2022	12/2023
233	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	04/2022 05/2022	12/2023
234	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	03/2022 12/2023	12/2023
235	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	07/2019 -	12/2023
236	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	06/2022 -	01/2024
237	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	07/2022 01/2024	01/2024
238	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	06/2023 01/2024	01/2024
239	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	12/2019 03/2023	02/2024
240	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	04/2023 01/2025	02/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
241	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	05/2018 -	03/2024
242	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	11/2020 12/2022	03/2024
243	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	09/2020 11/2022	03/2024
244	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	09/2018 06/2023	03/2024
245	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 988.23	06/2023 03/2024	03/2024
246	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	05/2022 10/2022	03/2024
247	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	12/2022 -	03/2024
248	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL,MIZORAM	03/2021	374.39 374.39	12/2022 03/2024	03/2024
249	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	12/2023 -	03/2024
250	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	06/2020 12/2023	04/2024
251	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	12/2022 04/2024	04/2024
	National Highways Authority Of India				
252	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 04/2023	04/2023
253	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
254	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 06/2024	06/2023
255	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 07/2023	07/2023
256	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 05/2024	08/2023
257	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	01/2022 08/2023	08/2023
258	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 08/2023	08/2023
259	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
260	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023
261	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	10/2022 12/2023	12/2023
262	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	10/2022 01/2024	01/2024
263	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 01/2024	01/2024
264	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	10/2020 -	01/2024
265	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	08/2019 -	02/2024
266	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,567.73	05/2020 11/2023	02/2024
267	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 02/2024	02/2024
268	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 12/2024	03/2024
269	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 12/2024	03/2024
270	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420]NHAI,PUNJAB	02/2021	853.66 -	04/2024 -	04/2024
271	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	01/2024 04/2024	04/2024
272	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]NHAI,HARYANA	01/2021	864.27 864.00	01/2024 04/2024	04/2024
273	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI,BIHAR	04/2022	1,769.50 -	04/2024 -	04/2024
274	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI,UTTAR PRADESH	11/2021	923.15 -	04/2024 -	04/2024
275	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI,UTTAR PRADESH	03/2021	364.47 -	04/2024 -	04/2024
276	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI,MADHYA PRADESH	01/2021	1,001.69 -	04/2024 -	04/2024
	Total		88,337.13 -		
	URBAN DEVELOPMENT				
	Chennai Metro Rail Ltd				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
277	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
278	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 -	02/2021
	Delhi Metro Rail Corporation				
279	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
280	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	Kochi Metro Rail Corporation Ltd				
281	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	Mumbai Metro Rail Corporation Ltd				
282	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023
	Total		85,837.79 -		
	WATER RESOURCES				
	Brahmaputra Board				
283	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 03/2024	12/2023
	Bihar Urban Infrastructure Development Corporation Ltd				
284	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
285	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
286	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
287	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
288	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
289	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
290	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
291	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023
292	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023
293	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024
294	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024
295	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024
	Delhi Jal Board				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
296	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
297	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
298	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
299	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
300	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
	Kolkata Metropolitan Development Authority				
301	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 -	12/2019 -	12/2019
302	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
303	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
304	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
305	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	-	12/2021 02/2021	11/2023
306	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024
307	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024
	Polavaram Project Authority				
308	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 -	03/2020 -	03/2024
	Uttar Pradesh Jal Nigam				
309	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
310	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
311	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
312	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
313	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023
314	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024
315	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	03/2022 02/2021	04/2024

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
316	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	06/2022 -	04/2024
317	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	07/2021 05/2020	04/2024
	Uttarakhand Pey Jal Nigam				
318	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		22,092.36 -		
	SOCIAL JUSTICE				
	Central Public Works Department				
319	CENTRE FOR DISABILITY SPORTS - [N38000001]CPWD,MADHYA PRADESH	02/2019	170.99 -	03/2024 -	03/2024
	Total		170.99 -		
	DEPARTMENT OF HIGHER EDUCATION				
	Cpwd Of Higher Education				
320	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
321	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
322	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
323	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
324	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 496.00	06/2017 01/2024	01/2024
325	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	07/2020 11/2023	02/2024
326	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51 -	06/2022 09/2024	04/2024
	Total		3,598.88 -		
	HOME AFFAIRS				
	Cpwd For Mha				
327	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
	DONER				
	Hscl For Doner				
328	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	RENEWABLE ENERGY				
	Cpwd For Renewable Energy				
329	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	Grand Total		2,88,407.96		

Details of Projects Without Original Date of Commissioning

Annexure - X

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	RAILWAYS								
	East Central Railways								
1	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	2,350.00	2,383.17	- -	06/2024	-	0/0
2	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,087.36	2,087.36	2,134.42	- -	12/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 803.09	2,722.16	2,303.36	- -	12/2024	-	0/0
4	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,177.49	- -	01/2025	-	0/0
5	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,631.92	- -	03/2025	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	479.66	- -	03/2025	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	428.00	- -	12/2026	-	0/0
8	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	560.99	- -	03/2027	-	0/0
	North Central Railway								
9	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 746.83	746.83	53.74	- 12/2026	12/2026	0(R3)	0/0
	North Eastern Railway								
10	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	747.12	- -	07/2025	-	0/0
	South Western Railway								
11	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,495.59	2,495.59	1,359.89	- -	02/2027	-	2/2
12	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	270.45	- -	12/2027	-	0/0
	Southern Railway								
13	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	1,416.49	1.63	- -	03/2025	-	0/0
14	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 3,785.45	3,785.45	3,027.76	- 12/2026	12/2026	0(R3)	0/0
15	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,631.34	763.70	- 12/2026	03/2027	3(R3)	0/0
	Western Railway								
16	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	521.36	- 10/2025	10/2025	0(R3)	0/0

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Total		14,518.27 -	27,695.31	17,844.66				2/2
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
17	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	0/0
18	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	249.72	222.58	- 01/2023	08/2024	19(R3)	0/0
	Total		581.63 -	638.16	462.63				0/0
	URBAN DEVELOPMENT								
	National Building Construcion Corporation Ltd								
19	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	2,303.61	- -	06/2024	-	2/9
	Total		2,694.00 -	2,694.00	2,303.61				2/9
	Grand Total		17,793.90	31,027.47	20,610.90				4/11

Details of Projects Without Milestones w.r.t. Original Schedule

Annexure - XI

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	CIVIL AVIATION					
	Airport Authority Of India Limited					
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 374.98	04/2020 04/2024	04/2024	0/0
2	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104]AAI,RAJASTHAN	06/2023	887.00 -	03/2026 -	03/2026	0/0
	COAL					
	Bharat Coking Coal Limited					
3	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	04/2018 -	09/2024	0/0
4	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	03/2017 -	09/2024	0/0
	Central Coal Fields Limited					
5	SIRKA OCP - [N06000239]CCL,JHARKHAND	05/2020	222.82 -	03/2025 -	03/2025	0/0
6	EPR TAPIN SOUTH OCP - [N06000241]CCL,JHARKHAND	11/2020	230.41 -	03/2025 -	03/2025	0/0
7	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]CCL,JHARKHAND	07/2021	778.80 -	03/2026 -	03/2026	0/0
8	EXPANSION OF KARO OCP - [N06000246]CCL,JHARKHAND	01/2022	908.47 -	03/2026 -	03/2026	0/0
9	EPR PUNDI OCP - [N06000242]CCL,JHARKHAND	11/2020	713.35 -	03/2027 -	03/2027	0/0
10	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]CCL,JHARKHAND	08/2020	7,254.37 -	03/2028 -	03/2028	0/0
11	EXPANSION PROJECT AMRAPALI OCP - [N06000217]CCL,JHARKHAND	08/2020	5,136.15 -	03/2028 -	03/2028	0/0
12	EPR ROHINI KARKATA OCP - [N06000243]CCL,JHARKHAND	01/2021	1,020.42 -	03/2028 -	03/2028	0/0
13	EXPANSION OF ASHOK OCP - [N06000247]CCL,JHARKHAND	05/2021	2,898.28 -	03/2028 -	03/2028	0/0
14	JHARKHAND LAIYO OCP - [N06000240]CCL,JHARKHAND	08/2020	764.57 -	03/2031 -	03/2031	0/0
15	KOTRE BASANTPUR PACHMO OCP - [N06000237]CCL,JHARKHAND	08/2020	861.06 625.40	03/2032 -	03/2032	0/0
16	CHANDRAGUPT OCP - [N06000238]CCL,JHARKHAND	08/2020	973.50 -	03/2032 -	03/2032	0/0
17	EXPANSION OF KONAR OCP - [N06000245]CCL,JHARKHAND	01/2022	799.34 -	03/2032 -	03/2032	0/0
	Eastern Coal Fields Limited					
18	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL,WEST BENGAL	04/2020	483.65 -	03/2025 03/2026	03/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
19	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL,WEST BENGAL	11/2020	888.99 -	03/2025 03/2026	03/2026	0/0
20	BONJEMEHARI EXPANSION OCP - [N06000244]ECL,WEST BENGAL	08/2021	570.12 -	03/2025 03/2026	03/2026	0/0
21	SONEPUR BAZARI EXPANSION OC - [N06000220]ECL,WEST BENGAL	07/2021	5,365.88 5,366.00	03/2029 -	03/2029	0/0
22	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]ECL,WEST BENGAL	04/2020	1,210.12 -	03/2029 -	03/2029	0/0
	Mahanadi Coal Fields Limited					
23	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	03/2018 -	03/2026	0/0
24	GOPALJI-KANIHA OCP - [N06000229]MCL,ODISHA	04/2022	6,107.87 -	03/2028 -	03/2028	0/0
25	BALARAM EXPANSION OCP - [N06000230]MCL,ODISHA	08/2020	3,504.21 -	03/2029 -	03/2029	0/0
26	SUBHADRA OCP - [N06000249]MCL,ODISHA	05/2021	1,693.81 -	03/2029 03/2029	03/2029	0/0
27	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]MCL,ODISHA	12/2022	2,264.68 -	03/2029 -	03/2029	0/0
28	BHUBANESWARI EXPANSION OCP - [N06000227]MCL,ODISHA	03/2024	6,321.73 -	03/2031 -	03/2031	0/0
	Neyveli Lignite Corporation					
29	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270]NLC,ODISHA	01/2024	27,213.00 -	05/2029 -	05/2029	0/0
	South-Eastern Coal Fields Limited					
30	JAMPALI OCP RCE - [N06000198]SECL,CHHATTISGARH	05/2020	278.64 -	03/2024 03/2025	03/2025	0/0
31	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	03/2020 03/2005	03/2025	0/0
32	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	03/2028 -	03/2029	0/0
	MINES					
	National Aluminum Company Limited (Nalco)					
33	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	12/2024 03/2025	05/2025	0/0
	STEEL					
	Steel Authority Of India Limited (Sail)					
34	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]SAIL,JHARKHAND	09/2023	513.82 -	07/2025 -	07/2025	0/0
35	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134]SAIL,CHHATTISGARH	11/2023	884.10 -	10/2025 -	10/2025	0/0
36	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131]SAIL,CHHATTISGARH	10/2023	471.83 -	06/2026 -	06/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
37	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133]SAIL,JHARKHAND	11/2023	627.31 -	11/2026 -	11/2026	0/0
38	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132]SAIL,WEST BENGAL	11/2023	916.78 -	12/2026 -	12/2026	0/0
	PETROLEUM					
	Bharat Petroleum Corporation Limited					
39	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	03/2024 -	09/2024	0/0
40	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]BPCL,JAMMU AND KASHMIR	04/2021	676.89 -	03/2025 -	03/2025	0/0
41	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	06/2024 -	04/2025	0/0
42	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]BPCL,MAHARASHTRA	03/2023	405.00 -	07/2025 -	07/2025	0/0
43	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	02/2017 10/2025	10/2025	0/0
44	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	03/2025 -	10/2025	0/0
45	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]BPCL,KERALA	03/2023	621.87 -	03/2026 -	03/2026	0/0
46	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519]BPCL,MAHARASHTRA	05/2023	2,585.00 -	05/2026 -	05/2026	0/0
47	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518]BPCL,MADHYA PRADESH	05/2023	43,367.00 -	05/2028 -	05/2028	0/0
48	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521]BPCL,TAMIL NADU	12/2022	3,685.00 -	03/2030 -	03/2030	0/0
49	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522]BPCL,WEST BENGAL	12/2022	1,017.00 -	03/2030 -	03/2030	0/0
50	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524]BPCL,BIHAR	12/2022	3,638.00 -	03/2030 -	03/2030	0/0
51	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520]BPCL,RAJASTHAN	12/2022	3,207.00 -	06/2030 -	06/2030	0/0
52	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523]BPCL,BIHAR	12/2022	3,919.00 -	06/2030 -	06/2030	0/0
53	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525]BPCL,UTTAR PRADESH	12/2022	16,654.00 -	06/2030 -	06/2030	0/0
	Hindustan Petroleum Corporation Limited					
54	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]HPCL,ASSAM	03/2023	156.36 156.36	03/2026 03/2026	03/2026	0/0
	Indian Oil Corporation Limited					
55	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	10/2023 05/2024	05/2024	0/0
56	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	12/2023 08/2024	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
57	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	08/2023 05/2024	11/2024	0/0
58	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]IOCL,TAMIL NADU	03/2022	564.00 -	11/2024 -	11/2024	0/0
59	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	09/2023 12/2024	12/2024	0/0
60	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	10/2024 12/2024	12/2024	0/0
61	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]IOCL,TAMIL NADU	01/2023	346.70 -	01/2025 -	01/2025	0/0
62	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	04/2022 03/2025	03/2025	0/0
63	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]IOCL,HARYANA	03/2022	1,459.00 2,102.79	03/2025 -	03/2025	0/0
64	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]IOCL,BIHAR	01/2022	389.00 -	04/2025 -	04/2025	0/0
65	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]IOCL,MAHARASHTRA	06/2017	281.35 -	05/2025 -	05/2025	0/0
66	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	07/2024 12/2024	06/2025	0/0
67	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	09/2024 -	08/2025	0/0
68	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]IOCL,MAHARASHTRA	09/2022	165.00 -	08/2025 -	08/2025	0/0
69	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	08/2025 09/2025	09/2025	0/0
70	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	07/2025 12/2025	12/2025	0/0
71	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]IOCL,JHARKHAND	03/2023	202.07 -	02/2026 -	02/2026	0/0
72	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	10/2025 -	03/2026	0/0
73	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	07/2024 05/2026	05/2026	0/0
74	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	10/2024 08/2026	08/2026	0/0
75	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	07/2026 09/2026	09/2026	0/0
76	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	06/2026 -	11/2026	0/0
77	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	04/2025 12/2026	12/2026	0/0
78	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR - [N16000529]IOCL,NAGALAND	08/2023	227.62 -	11/2027 -	11/2027	0/0
79	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	12/2029 03/2030	03/2030	0/0
80	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	12/2029 03/2030	03/2030	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
81	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]IOCL,ANDHRA PRADESH	03/2022	1,420.00 -	03/2030 -	03/2030	0/0
82	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]IOCL,TAMIL NADU	03/2022	501.00 -	03/2030 -	03/2030	0/0
83	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]IOCL,MAHARASHTRA	03/2022	865.00 -	03/2030 -	03/2030	0/0
84	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]IOCL,PUNJAB	03/2022	151.00 -	03/2030 -	03/2030	0/0
85	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489]IOCL,RAJASTHAN	03/2022	575.00 -	03/2030 -	03/2030	0/0
86	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]IOCL,TAMIL NADU	03/2022	1,328.00 -	03/2030 -	03/2030	0/0
87	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]IOCL,WEST BENGAL	03/2022	609.00 -	03/2030 -	03/2030	0/0
88	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]IOCL,TAMIL NADU	03/2022	1,295.00 -	03/2030 -	03/2030	0/0
89	CGD PROJECT AT JAMMU DISTRICTS - [N16000527]IOCL,JAMMU AND KASHMIR	03/2022	538.00 -	03/2032 -	03/2032	0/0
	Numaligarh Refinery Limited					
90	DCU REVAMP PROJECT - [N16000511]NRL,ASSAM	08/2021	370.00 -	03/2025 -	03/2025	0/0
91	POWER RECOVERY TURBINE IN PFCCU - [N16000510]NRL,ASSAM	03/2023	293.50 -	07/2025 -	07/2025	0/0
	Oil & Natural Gas Corporation Limited					
92	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]ONGC,GUJARAT	07/2021	320.20 -	07/2024 -	07/2024	0/0
93	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	06/2024 -	11/2024	0/0
94	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515]ONGC,MAHARASHTRA	11/2022	1,219.48 -	05/2024 12/2024	12/2024	0/0
95	PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528]ONGC,ASSAM	01/2023	344.99 -	04/2026 -	04/2026	0/0
96	MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526]ONGC,MAHARASHTRA	02/2024	2,329.45 -	05/2026 -	05/2026	0/0
97	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514]ONGC,GUJARAT	11/2022	837.34 -	08/2026 -	08/2026	0/0
	Oil India Limited					
98	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]OIL,ASSAM	06/2021	860.00 -	12/2024 -	12/2024	0/0
99	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	07/2024 03/2024	12/2024	0/0
	POWER					
	Ahmedabad Metro Rail					
100	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI - [N18000389]MEGA,RAJASTHAN	02/2024	2,000.00 -	08/2025 -	08/2025	0/0
	Bharat Heavy Electricals Limited					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
101	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381]BHEL,CHHATTISGARH	08/2023	15,530.00 -	06/2028 -	06/2028	0/0
102	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382]BHEL,UTTAR PRADESH	03/2024	17,195.31 -	02/2030 -	02/2030	0/0
	Chenab Velley Power Projects [P] Limited					
103	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	04/2020 07/2025	09/2026	0/0
104	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	08/2024 -	09/2026	0/0
105	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	11/2026 -	12/2027	0/0
	National Hydro-Electric Power Corporation					
106	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 -	03/2022 03/2024	03/2024	0/0
107	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	11/2023 -	03/2025	0/0
108	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	05/2024 -	05/2025	0/0
109	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	09/2010 -	05/2026	0/0
110	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	02/2026 -	12/2026	0/0
111	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	03/2024 -	12/2027	0/0
112	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]NHPC,ARUNACHAL PRADESH	02/2023	31,876.39 -	02/2032 -	02/2032	0/0
	National Thermal Power Corporation					
113	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 -	03/2022 -	03/2022	0/0
114	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	07/2022 -	07/2022	0/0
115	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	07/2022 -	07/2022	0/0
116	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	09/2022 -	09/2022	0/0
117	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023	0/0
118	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024	0/0
119	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH	06/2022	1,530.49 -	03/2024 -	03/2024	0/0
120	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	05/2023 -	06/2024	0/0
121	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	03/2024 -	06/2024	0/0
122	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	09/2021 -	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
123	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	08/2023 -	09/2024	0/0
124	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	08/2023 -	09/2024	0/0
125	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	08/2023 -	09/2024	0/0
126	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]NTPC,GUJARAT	09/2022	7,179.54 -	09/2024 -	09/2024	0/0
127	BADAM COAL MINING PROJECT - [N18000367]NTPC,JHARKHAND	02/2019	501.79 -	10/2024 -	10/2024	0/0
128	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	03/2024 -	12/2024	0/0
129	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]NTPC,GUJARAT	06/2023	6,283.81 -	12/2024 -	12/2024	0/0
130	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC,GUJARAT	07/2022	1,316.02 -	03/2025 -	03/2025	0/0
131	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	01/2025 -	05/2025	0/0
	Power Grid Corporation Of India Limited					
132	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	07/2019 -	07/2019	0/0
133	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	09/2022 -	09/2022	0/0
134	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2022	0/0
135	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	04/2023	0/0
136	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 -	01/2021 -	05/2023	0/0
137	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023	0/0
138	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023	0/0
139	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023	0/0
140	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	12/2023	0/0
141	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023	0/0
142	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	11/2021 -	03/2024	0/0
143	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	03/2024	0/0
144	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	03/2024	0/0
145	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	12/2022 -	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
146	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	03/2018 -	06/2024	0/0
147	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	11/2023 -	07/2024	0/0
148	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	05/2024 -	07/2024	0/0
149	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	03/2023 -	08/2024	0/0
150	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	02/2020 -	09/2024	0/0
151	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	12/2022 -	09/2024	0/0
152	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	12/2022 -	09/2024	0/0
153	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	09/2023 -	09/2024	0/0
154	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	06/2023 -	09/2024	0/0
155	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	11/2023 -	09/2024	0/0
156	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]PGCIL,CHHATTISGARH	03/2023	271.69 -	09/2024 -	09/2024	0/0
157	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]PGCIL,RAJASTHAN	03/2023	1,433.28 -	09/2024 -	09/2024	0/0
158	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]PGCIL,MULTI STATE	03/2023	3,546.94 -	11/2024 -	11/2024	0/0
159	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	12/2018 -	12/2024	0/0
160	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]PGCIL,MULTI STATE	03/2022	288.71 -	12/2024 -	12/2024	0/0
161	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]PGCIL,GUJARAT	03/2023	922.30 -	12/2024 -	12/2024	0/0
162	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]PGCIL,GUJARAT	03/2023	966.79 -	12/2024 -	12/2024	0/0
163	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]PGCIL,RAJASTHAN	06/2023	202.39 -	01/2025 -	12/2024	0/0
164	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]PGCIL,RAJASTHAN	08/2023	688.74 -	02/2025 -	02/2025	0/0
165	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	12/2018 -	03/2025	0/0
166	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]PGCIL,MULTI STATE	07/2022	186.19 -	03/2025 -	03/2025	0/0
167	ER WR TRANSMISSION LIMITED - [N18000353]PGCIL,MULTI STATE	03/2023	281.16 -	03/2025 -	03/2025	0/0
168	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]PGCIL,CHHATTISGARH	03/2023	260.30 -	03/2025 -	03/2025	0/0
169	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]PGCIL,GUJARAT	03/2023	815.12 -	03/2025 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
170	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]PGCIL,GUJARAT	03/2023	1,167.55 -	03/2025 -	03/2025	0/0
171	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]PGCIL,GUJARAT	03/2023	2,820.99 -	03/2025 -	03/2025	0/0
172	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378]PGCIL,RAJASTHAN	12/2022	331.00 -	03/2025 -	03/2025	0/0
173	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]PGCIL,MULTI STATE	02/2022	318.12 -	04/2025 -	04/2025	0/0
174	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374]PGCIL,RAJASTHAN	10/2023	2,211.00 -	04/2025 -	04/2025	0/0
175	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375]PGCIL,RAJASTHAN	10/2023	1,796.00 -	04/2025 -	04/2025	0/0
176	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376]PGCIL,RAJASTHAN	09/2023	2,191.00 -	04/2025 -	04/2025	0/0
177	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379]PGCIL,RAJASTHAN	11/2023	428.00 -	06/2025 -	06/2025	0/0
178	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377]PGCIL,MAHARASHTRA	11/2023	224.00 -	07/2025 -	07/2025	0/0
179	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383]PGCIL,GUJARAT	07/2023	334.00 -	07/2025 -	07/2025	0/0
180	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00 -	03/2025 -	09/2025	0/0
181	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]PGCIL,MULTI STATE	10/2022	307.87 -	10/2025 -	10/2025	0/0
182	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]PGCIL,ODISHA	03/2023	524.04 -	11/2025 -	11/2025	0/0
183	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA - [N18000384]PGCIL,GUJARAT	12/2023	3,752.00 -	12/2025 -	12/2025	0/0
184	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385]PGCIL,KARNATAKA	12/2023	2,889.00 -	12/2025 -	12/2025	0/0
185	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386]PGCIL,RAJASTHAN	12/2023	2,998.00 -	12/2025 -	12/2025	0/0
186	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387]PGCIL,RAJASTHAN	12/2023	2,056.00 -	12/2025 -	12/2025	0/0
187	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388]PGCIL,KARNATAKA	02/2024	2,148.00 -	02/2026 -	02/2026	0/0
	Satluj Jal Vidyut Nigam Limited					
188	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	04/2024 -	06/2024	0/0
189	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	05/2024 -	03/2025	0/0
	HEALTH AND FAMILY WELFARE					
	Cpwd For Health					
190	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 1,642.00	09/2023 06/2024	06/2024	0/0
191	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 1,577.00	09/2025 01/2025	11/2025	

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
192	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	06/2021 08/2026	08/2026	0/0
	RAILWAYS					
	Ahmedabad Metro Rail					
193	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024	0/0
	Central Railways					
194	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	03/2024 -	06/2024	0/0
195	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	03/2023 -	12/2024	0/0
196	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	03/2022 -	12/2024	0/0
197	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	03/2022 -	03/2025	0/0
198	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	03/2022 -	03/2025	0/0
199	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	03/2023 -	03/2025	0/0
200	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	03/2021 -	12/2025	0/0
201	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	03/2021 -	12/2025	0/0
202	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]CR,MAHARASHTRA	02/2023	836.12 -	03/2027 -	03/2026	0/0
203	BARAMATI - LONAND - [N22000615]CR,MAHARASHTRA	02/1999	736.44 -	03/2027 -	03/2026	0/0
204	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	03/2023 -	12/2026	0/0
205	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	03/2026 -	12/2026	0/0
206	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	03/2023 -	03/2027	0/0
207	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]CR,MAHARASHTRA	08/2022	955.00 -	08/2027 -	03/2027	0/0
208	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]CR,MAHARASHTRA	01/2019	904.92 -	03/2028 -	03/2027	0/0
	Dedicated Freight Corridor Corporation Of India Ltd					
209	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020	0/0
	East Central Railways					
210	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	12/2023	0/0
211	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	- -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
212	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	03/2021 -	06/2024	0/0
213	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	03/2021 -	06/2024	0/0
214	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]ECR,BIHAR	06/2019	983.62 253.23	06/2025 -	06/2024	0/0
215	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	03/2024 -	07/2024	0/0
216	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	03/2019 -	08/2024	0/0
217	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	03/2020 -	09/2024	0/0
218	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,087.36	- -	12/2024	0/0
219	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 803.09	- -	12/2024	0/0
220	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	- -	01/2025	0/0
221	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	- -	03/2025	0/0
222	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	- -	03/2025	0/0
223	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]ECR,BIHAR	07/2022	486.00 -	07/2027 -	06/2025	0/0
224	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]ECR,BIHAR	10/2022	234.00 223.69	10/2027 -	06/2025	0/0
225	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]ECR,JHARKHAND	01/2018	487.73 -	12/2025 -	12/2025	0/0
226	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	03/2020 -	03/2026	0/0
227	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	- -	12/2026	0/0
228	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	- -	03/2027	0/0
229	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]ECR,BIHAR	02/2019	496.47 -	06/2028 -	03/2027	0/0
230	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]ECR,UTTAR PRADESH	10/2022	199.96 -	10/2027 -	10/2027	0/0
231	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]ECR,JHARKHAND	11/2022	202.00 349.22	11/2027 -	11/2027	0/0
232	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]ECR,JHARKHAND	03/2019	816.03 902.86	03/2030 -	03/2030	0/0
	East Coast Railway					
233	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022	0/0
234	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
235	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 -	10/2020 -	02/2025	0/0
236	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	12/2018 -	02/2025	0/0
237	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	11/2018 -	03/2025	0/0
238	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	06/2021 -	03/2026	0/0
239	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	03/2022 03/2026	03/2026	0/0
240	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	03/2009 12/2026	12/2026	0/0
241	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]ECOR,ODISHA	07/2018	278.96 495.00	12/2026 -	12/2026	0/0
242	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]ECOR,ODISHA	12/2009	48.44 297.00	12/2026 -	12/2026	0/0
243	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]ECOR,ODISHA	08/2022	190.90 -	08/2027 -	08/2027	0/0
244	BAGHUAPAL FLY OVER (20 KM) - [N22000522]ECOR,ODISHA	08/2019	183.00 -	08/2027 -	08/2027	0/0
245	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]ECOR,ODISHA	09/2022	189.93 -	09/2027 -	09/2027	0/0
246	JEYPORE NABARANGPUR NEWLINE - [N22000517]ECOR,ODISHA	07/2017	499.99 -	07/2028 -	07/2028	0/0
247	JEYPORE MALKANGIRI NEW LINE - [N22000516]ECOR,ODISHA	02/2018	642.69 -	07/2033 -	07/2033	0/0
	Eastern Railways					
248	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	03/2019 03/2025	03/2025	0/0
249	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER,WEST BENGAL	07/2015	283.54 -	03/2025 03/2026	03/2026	0/0
250	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	03/2026 03/2027	03/2027	0/0
251	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 03/2028	03/2028	0/0
	Indian Railway Construction Company Limited					
252	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	03/2020 -	12/2025	0/0
	Kolkata Metro Rail Corporation Limited					
253	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL,WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016	0/0
254	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL,WEST BENGAL	02/2009	4,874.58 8,575.00	09/2016 -	06/2024	0/0
	Metropolitan Rapid Transport Projects					
255	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014	0/0
256	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	Maharashtra Rail Infrastructure Development Corporation Limited					
257	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629]MRIDC,MAHARASHTRA	10/2019	1,400.00 -	06/2024 -	06/2024	0/0
	Mumbai Railway Vikas Corporation					
258	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	03/2025 -	12/2027	0/0
	National Capital Region Transport Corp					
259	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]NCRTC,KARNATAKA	04/2019	375.67 -	03/2026 -	03/2026	0/0
260	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]NCRTC,KARNATAKA	04/2019	169.65 -	03/2026 -	03/2026	0/0
	North Central Railway					
261	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]NCR,UTTAR PRADESH	03/2017	260.00 -	12/2024 -	12/2024	0/0
262	MATHURA - VRINDAVAN (11 KM) - [N22000612]NCR,UTTAR PRADESH	08/2022	402.88 -	06/2025 -	06/2025	0/0
263	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]NCR,UTTAR PRADESH	04/2019	451.99 -	12/2025 -	12/2025	0/0
264	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	03/2023 -	03/2026	0/0
265	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]NCR,UTTAR PRADESH	04/2019	494.11 -	03/2026 -	03/2026	0/0
266	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH	04/2019	187.21 250.17	12/2025 03/2026	03/2026	0/0
267	AGRA FORT-BANDIKUI - [N22000553]NCR,RAJASTHAN	06/2022	1,389.81 987.83	06/2027 05/2026	05/2026	0/0
268	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]NCR,UTTAR PRADESH	04/2020	1,456.89 -	06/2026 06/2026	06/2026	0/0
269	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 746.83	- 12/2026	12/2026	0/0
270	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]NCR,UTTAR PRADESH	08/2019	2,390.00 -	12/2026 -	12/2026	0/0
	North East Frontier Railway					
271	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	03/2021	0/0
272	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023	0/0
273	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023	0/0
274	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	03/2019 -	06/2024	0/0
275	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	03/2019 -	12/2024	0/0
276	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	03/2020 -	03/2025	0/0
277	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	03/2014 -	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
278	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	03/2015 -	03/2026	0/0
279	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	03/2022 -	03/2026	0/0
280	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	03/2011 12/2026	12/2026	0/0
281	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	03/2020 -	03/2027	0/0
282	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]NFR,BIHAR	08/2022	745.00 -	08/2027 -	08/2027	0/0
	North Eastern Railway					
283	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	12/2019 -	12/2024	0/0
284	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	01/2019 -	02/2025	0/0
285	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	06/2024 -	02/2025	0/0
286	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	12/2024 -	06/2025	0/0
287	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	- -	07/2025	0/0
288	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]NER,UTTAR PRADESH	10/2018	1,600.00 -	10/2030 -	03/2027	0/0
289	SAHJANWA - DOHRIGHAT - [N22000565]NER,UTTAR PRADESH	08/2019	371.77 -	03/2029 -	12/2027	0/0
	North Western Railway					
290	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	03/2024	0/0
291	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	03/2020 04/2024	04/2024	0/0
292	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]NWR,RAJASTHAN	11/2021	466.42 -	11/2026 -	12/2024	0/0
293	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR,RAJASTHAN	04/2019	528.48 -	03/2025 -	03/2025	0/0
294	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]NWR,HARYANA	02/2023	352.41 -	06/2027 -	06/2025	0/0
295	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]NWR,RAJASTHAN	12/2022	304.00 239.54	06/2026 -	12/2025	0/0
296	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]NWR,RAJASTHAN	02/2023	422.60 -	02/2028 -	01/2026	0/0
297	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]NWR,HARYANA	02/2023	471.06 -	02/2028 -	02/2026	0/0
298	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]NWR,GUJARAT	07/2022	1,695.82 -	07/2030 -	12/2026	0/0
299	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]NWR,RAJASTHAN	01/2023	968.92 -	06/2028 -	01/2027	0/0
	Northern Railway					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
300	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023	0/0
301	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	02/2024	0/0
302	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	11/2002 08/2024	08/2024	0/0
303	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 2,018.00	07/2012 11/2024	11/2024	0/0
304	BARABANKI AKBARPUR DOUBLING - [N22000578]NR,UTTAR PRADESH	09/2017	1,200.00 -	03/2025 -	03/2025	0/0
305	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]NR,UTTAR PRADESH	08/2017	515.50 -	03/2025 -	03/2025	0/0
306	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]NR,UTTAR PRADESH	11/2017	701.98 -	03/2025 -	03/2025	0/0
307	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]NR,ANDAMAN AND NICOBAR ISLANDS	03/2019	235.72 -	03/2025 -	03/2025	0/0
308	LUDHIANA MULLANPUR DOUBLING - [N22000589]NR,PUNJAB	09/2020	82.99 -	03/2025 -	03/2025	0/0
309	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]NR,UTTAR PRADESH	01/2019	323.85 -	03/2025 -	03/2025	0/0
310	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	03/2023 -	06/2025	0/0
311	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	08/2016 -	08/2025	0/0
312	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]NR,UTTAR PRADESH	03/2023	177.33 -	12/2026 -	12/2026	0/0
313	FEROZPUR - PATTI (25.72 KM) - [N22000614]NR,PUNJAB	04/2017	299.74 -	03/2027 -	03/2027	0/0
	Rail Vikas Nigam Ltd.					
314	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND	12/2015	1,116.00 -	03/2025 -	06/2024	0/0
315	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	12/2023 -	12/2024	0/0
316	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	03/2022 -	12/2024	0/0
317	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	12/2023 -	12/2024	0/0
318	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	03/2024 -	02/2025	0/0
319	BHANUPALI-BILASPUR BERI NL - [N22000273]RVNL,HIMACHAL PRADESH	04/2008	2,966.99 -	12/2026 -	03/2025	0/0
320	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	12/2024 -	03/2025	0/0
321	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]RVNL,UTTAR PRADESH	11/2018	357.48 -	03/2025 -	03/2025	0/0
322	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]RVNL,CHHATTISGARH	03/2008	631.78 -	06/2025 -	06/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
323	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	03/2014 -	12/2025	0/0
324	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	03/2016 -	03/2026	0/0
325	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]RVNL,JHARKHAND	11/2016	8,975.00 -	03/2026 -	03/2026	0/0
326	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	03/2016 -	12/2026	0/0
327	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	12/2024 -	12/2026	0/0
328	JUNAGARH -VISAVADAR (42.28) KM - [N22000600]RVNL,GUJARAT	06/2022	492.83 -	12/2026 -	12/2026	0/0
329	INDORE BUDNI (INDORE JABALPUR) - [N22000601]RVNL,MADHYA PRADESH	09/2018	4,340.00 -	09/2030 -	09/2030	0/0
	South Central Railway					
330	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022	0/0
331	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	03/2021 -	01/2025	0/0
332	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	03/2023 -	03/2025	0/0
333	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	03/2022 -	12/2025	0/0
334	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]SCR,ANDHRA PRADESH	04/2016	226.72 -	12/2025 -	12/2025	0/0
335	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]SCR,ANDHRA PRADESH	04/2016	302.00 -	12/2025 -	12/2025	0/0
336	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	03/2009 -	03/2027	0/0
337	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]SCR,ANDHRA PRADESH	03/2023	351.83 -	03/2027 -	03/2027	0/0
	South East Central Railway					
338	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572]SECR,CHHATTISGARH	07/2011	1,171.30 -	10/2024 -	10/2024	0/0
339	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 1,680.00	12/2021 12/2023	12/2024	0/0
340	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
341	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
342	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]SECR,CHHATTISGARH	09/2022	328.34 -	09/2026 -	09/2026	0/0
343	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579]SECR,CHHATTISGARH	09/2022	167.64 -	09/2026 -	09/2026	0/0
344	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]SECR,CHHATTISGARH	09/2022	170.49 -	12/2026 -	12/2026	0/0
345	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]SECR,CHHATTISGARH	12/2022	177.03 -	12/2026 -	12/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
346	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]SECR,CHHATTISGARH	06/2022	1,376.20 -	06/2030 -	06/2030	0/0
347	CHIRIMIRI-NAGPUR HALT - [N22000616]SECR,CHHATTISGARH	10/2018	241.00 -	06/2030 -	06/2030	0/0
	South Eastern Railway					
348	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	06/2022 -	12/2024	0/0
349	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	05/2023 -	12/2025	0/0
350	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]SER,ODISHA	09/2022	209.75 -	09/2026 -	03/2026	0/0
351	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	03/2021 -	06/2026	0/0
352	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	06/2022 -	06/2026	0/0
	South Western Railway					
353	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]SWR,ANDHRA PRADESH	04/2019	294.67 307.66	03/2026 -	02/2025	0/0
354	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	03/2019 -	06/2025	0/0
355	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	03/2025 -	06/2025	0/0
356	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	03/2017 -	12/2025	0/0
357	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 296.72	03/2016 -	06/2026	0/0
358	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 342.41	12/2025 -	12/2026	0/0
359	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	12/2018 -	03/2027	0/0
360	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	- -	12/2027	0/0
361	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	03/2026 -	12/2027	0/0
362	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]SWR,KARNATAKA	06/2019	663.03 748.85	04/2028 -	12/2027	0/0
363	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]SWR,KARNATAKA	09/2019	1,453.73 994.47	12/2027 -	12/2027	0/0
364	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	03/2016 -	12/2030	0/0
365	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	04/2028 -	12/2030	0/0
	Southern Railway					
366	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	03/2026 07/2024	12/2024	0/0
367	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	03/2026 08/2024	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
368	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	- -	03/2025	0/0
369	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	03/2025 08/2024	12/2025	0/0
370	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]SR,KERALA	12/2010	600.82 595.39	03/2028 07/2026	07/2026	0/0
371	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	08/2023 09/2026	09/2026	0/0
372	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 3,785.45	- 12/2026	12/2026	0/0
373	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	02/2019 -	03/2027	0/0
374	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	- 12/2026	03/2027	0/0
375	MORAPPUR-DHARMAPURI - [N22000618]SR,TAMIL NADU	02/2019	358.95 -	03/2028 03/2027	03/2027	0/0
376	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	03/2026 03/2027	03/2027	0/0
377	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	03/2019 12/2027	12/2027	0/0
	West Central Railway					
378	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 -	03/2024 -	03/2024	0/0
	Western Railway					
379	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024	0/0
380	MEHSANA-PALANPUR (65.1 KM) - [N22000534]WR,GUJARAT	09/2020	529.30 -	09/2026 08/2024	08/2024	0/0
381	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]WR,GUJARAT	06/2022	279.23 346.94	06/2027 08/2024	08/2024	0/0
382	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	03/2020 12/2024	12/2024	0/0
383	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	03/2024 -	12/2024	0/0
384	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]WR,GUJARAT	06/2022	354.99 482.43	02/2030 02/2025	02/2025	0/0
385	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]WR,GUJARAT	05/2022	309.81 415.38	03/2030 02/2025	02/2025	0/0
386	NIMACH-RATLAM (133 KM) - [N22000536]WR,MADHYA PRADESH	10/2021	910.00 1,095.88	10/2027 03/2025	03/2025	0/0
387	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]WR,GUJARAT	09/2012	261.68 261.68	03/2027 03/2025	03/2025	0/0
388	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]WR,GUJARAT	05/2022	216.72 349.93	03/2030 04/2025	04/2025	0/0
389	RAJKOT-KANALUS (111.20 KM) - [N22000535]WR,GUJARAT	10/2021	1,011.72 1,080.57	10/2026 06/2025	06/2025	0/0
390	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]WR,GUJARAT	06/2013	166.33 -	06/2025 -	06/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
391	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	- 10/2025	10/2025	0/0
392	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]WR,GUJARAT	02/2023	152.44 152.44	12/2025 10/2025	10/2025	0/0
393	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]WR,GUJARAT	02/2023	401.48 670.17	03/2030 -	10/2025	0/0
394	PETLAD-BHADRAN (22.5 KM) - [N22000538]WR,GUJARAT	05/2022	202.50 307.12	05/2030 -	12/2025	0/0
395	NADIAD-PETLAD (37.26 KM) - [N22000539]WR,GUJARAT	05/2022	335.34 461.91	06/2030 -	12/2025	0/0
396	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	03/2022 03/2026	03/2026	0/0
397	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	03/2022 -	03/2026	0/0
398	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	03/2012 09/2026	09/2026	0/0
399	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]WR,GUJARAT	02/2023	410.46 410.46	01/2028 09/2026	09/2026	0/0
400	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	03/2022 12/2026	12/2026	0/0
401	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]WR,GUJARAT	02/2023	961.67 961.67	03/2027 12/2026	12/2026	0/0
402	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]WR,GUJARAT	10/2022	437.21 -	10/2027 -	10/2027	0/0
403	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	03/2022 02/2028	02/2028	0/0
404	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]WR,GUJARAT	05/2022	296.54 -	05/2030 -	05/2030	0/0
	ROAD TRANSPORT AND HIGHWAYS					
	Ahmedabad Metro Rail					
405	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016	0/0
	Border Road Organisation					
406	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	06/2024	0/0
407	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]BRO,JAMMU AND KASHMIR	03/2021	642.24 -	07/2024 -	07/2024	0/0
408	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899]BRO,JAMMU AND KASHMIR	02/2021	395.25 -	07/2024 -	07/2024	0/0
409	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]BRO,JAMMU AND KASHMIR	03/2020	796.97 -	08/2024 -	08/2024	0/0
410	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898]BRO,JAMMU AND KASHMIR	07/2020	272.49 -	11/2024 -	11/2024	0/0
411	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999]BRO,LADAKH	11/2021	426.14 -	06/2025 -	06/2025	0/0
412	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998]BRO,JAMMU AND KASHMIR	06/2022	832.46 -	08/2025 -	08/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
413	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119]BRO,JAMMU AND KASHMIR	10/2022	562.45 -	01/2026 -	01/2026	0/0
414	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916]BRO,HIMACHAL PRADESH	03/2021	314.67 -	05/2026 -	05/2026	0/0
415	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915]BRO,HIMACHAL PRADESH	03/2021	230.54 -	06/2026 -	06/2026	0/0
	Ministry Of Road Transport And Highways (State Pwds)					
416	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 -	09/2017	0/0
417	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 273.49	12/2017 -	12/2017	0/0
418	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018	0/0
419	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	06/2019	0/0
420	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019	0/0
421	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2-LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019	0/0
422	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019	0/0
423	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019	0/0
424	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019	0/0
425	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019	0/0
426	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 253.43	12/2019 -	12/2019	0/0
427	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019	0/0
428	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019	0/0
429	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 -	08/2020 -	08/2020	0/0
430	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 301.00	08/2020 -	08/2020	0/0
431	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020	0/0
432	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021	0/0
433	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
434	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021	0/0
435	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021	0/0
436	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021	0/0
437	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 -	09/2021	0/0
438	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021	0/0
439	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	02/2022	0/0
440	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 -	03/2022	0/0
441	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	04/2022	0/0
442	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 -	04/2022	0/0
443	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	06/2022	0/0
444	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 -	07/2022	0/0
445	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	11/2022	0/0
446	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 12/2022	12/2022	0/0
447	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023	0/0
448	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023	0/0
449	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023	0/0
450	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023	0/0
451	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 -	03/2023	0/0
452	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023	0/0
453	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023	0/0
454	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 -	05/2023	0/0
455	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	06/2023	0/0
456	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
457	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023	0/0
458	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023	0/0
459	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- 09/2023	09/2023	0/0
460	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 -	09/2023	0/0
461	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	09/2023	0/0
462	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	09/2023	0/0
463	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023	0/0
464	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	12/2023	0/0
465	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023	0/0
466	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023	0/0
467	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023	0/0
468	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023	0/0
469	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023	0/0
470	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	12/2023	0/0
471	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 -	12/2023	0/0
472	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023	0/0
473	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023	0/0
474	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023	0/0
475	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023	0/0
476	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	12/2023	0/0
477	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	01/2024	0/0
478	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	01/2024	0/0
479	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	02/2024	0/0
480	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	02/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
481	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 309.99	07/2024 -	02/2024	0/0
482	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 -	03/2024	0/0
483	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 12/2024	03/2024	0/0
484	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH	04/2020	172.50 169.56	07/2024 -	03/2024	0/0
485	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	11/2023 -	03/2024	0/0
486	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024	0/0
487	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024	0/0
488	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024	0/0
489	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	11/2015 -	04/2024	0/0
490	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	03/2024 -	04/2024	0/0
491	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	09/2023 -	04/2024	0/0
492	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA	06/2021	298.00 -	06/2024 -	04/2024	0/0
493	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	02/2024 -	04/2024	0/0
494	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	01/2024 -	05/2024	0/0
495	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	09/2023 -	05/2024	0/0
496	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA - DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]MoRTH,UTTAR PRADESH	12/2021	257.97 -	05/2024 -	05/2024	0/0
497	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]MoRTH,RAJASTHAN	12/2021	411.40 -	05/2024 -	05/2024	0/0
498	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	04/2023 -	05/2024	0/0
499	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]MoRTH,MAHARASHTRA	12/2021	167.97 -	05/2024 -	05/2024	0/0
500	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]MoRTH,ANDHRA PRADESH	12/2021	439.82 -	05/2024 -	05/2024	0/0
501	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	03/2023 -	05/2024	0/0
502	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]MoRTH,KARNATAKA	01/2023	166.58 -	01/2026 -	05/2024	0/0
503	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	04/2022 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
504	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	11/2008 06/2024	06/2024	0/0
505	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	05/2016 06/2024	06/2024	0/0
506	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	05/2016 06/2024	06/2024	0/0
507	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	09/2020 01/2024	06/2024	0/0
508	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	10/2020 01/2024	06/2024	0/0
509	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	09/2023 03/2024	06/2024	0/0
510	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	- -	06/2024	0/0
511	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 397.32	06/2017 -	06/2024	0/0
512	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	09/2016 -	06/2024	0/0
513	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	10/2016 -	06/2024	0/0
514	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	01/2019 -	06/2024	0/0
515	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	05/2019 -	06/2024	0/0
516	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	10/2023 -	06/2024	0/0
517	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	10/2023 -	06/2024	0/0
518	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	06/2022 -	06/2024	0/0
519	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]MoRTH,MAHARASHTRA	08/2022	291.37 -	06/2024 -	06/2024	0/0
520	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]MoRTH,MAHARASHTRA	11/2021	157.72 -	06/2024 -	06/2024	0/0
521	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 06/2024	06/2024	0/0
522	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	06/2024	0/0
523	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	08/2023 06/2024	06/2024	0/0
524	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011]MoRTH,KARNATAKA	12/2021	516.96 -	06/2024 -	06/2024	0/0
525	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	09/2021 02/2024	07/2024	0/0
526	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	02/2017 07/2024	07/2024	0/0
527	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	08/2018 07/2024	07/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
528	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	02/2017 -	07/2024	0/0
529	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	07/2016 -	07/2024	0/0
530	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466]MoRTH,NAGALAND	03/2021	297.24 -	07/2024 07/2024	07/2024	0/0
531	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	02/2024 07/2024	07/2024	0/0
532	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]MoRTH,RAJASTHAN	03/2022	174.34 -	07/2024 -	07/2024	0/0
533	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	04/2024 -	07/2024	0/0
534	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]MoRTH,MAHARASHTRA	09/2022	195.38 -	07/2024 -	07/2024	0/0
535	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]MoRTH,MAHARASHTRA	09/2022	157.62 -	07/2024 -	07/2024	0/0
536	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]MoRTH,JHARKHAND	01/2022	315.21 -	07/2024 -	07/2024	0/0
537	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]MoRTH,ANDHRA PRADESH	03/2021	423.67 -	07/2024 -	07/2024	0/0
538	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	06/2024 -	07/2024	0/0
539	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]MoRTH,ANDHRA PRADESH	08/2020	349.29 -	07/2024 -	07/2024	0/0
540	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	02/2019 08/2024	08/2024	0/0
541	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	10/2016 08/2024	08/2024	0/0
542	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	08/2018 08/2024	08/2024	0/0
543	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	08/2024	0/0
544	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	08/2024	0/0
545	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2024	0/0
546	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	08/2024	0/0
547	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	08/2024	0/0
548	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	02/2024 -	08/2024	0/0
549	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	02/2022 08/2024	08/2024	0/0
550	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	02/2024 -	08/2024	0/0
551	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	08/2023 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
552	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	04/2024 -	08/2024	0/0
553	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]MoRTH,RAJASTHAN	12/2021	451.66 -	08/2024 -	08/2024	0/0
554	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]MoRTH,RAJASTHAN	03/2022	304.87 -	08/2024 -	08/2024	0/0
555	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]MoRTH,RAJASTHAN	03/2022	186.29 -	08/2024 -	08/2024	0/0
556	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]MoRTH,MAHARASHTRA	10/2022	304.68 -	08/2024 -	08/2024	0/0
557	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA	03/2021	317.19 -	07/2024 -	08/2024	0/0
558	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	04/2022 09/2024	09/2024	0/0
559	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]MoRTH,UTTAR PRADESH	12/2021	170.60 -	09/2024 -	09/2024	0/0
560	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]MoRTH,NAGALAND	06/2020	252.19 -	09/2024 09/2024	09/2024	0/0
561	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]MoRTH,RAJASTHAN	12/2021	150.11 -	09/2024 -	09/2024	0/0
562	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]MoRTH,UTTAR PRADESH	03/2020	262.37 343.77	09/2024 -	09/2024	0/0
563	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]MoRTH,MAHARASHTRA	12/2022	213.32 -	09/2024 -	09/2024	0/0
564	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]MoRTH,CHHATTISGARH	03/2021	218.57 -	09/2024 -	09/2024	0/0
565	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]MoRTH,ANDHRA PRADESH	03/2022	401.72 -	09/2024 -	09/2024	0/0
566	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953]MoRTH,ANDHRA PRADESH	12/2021	388.71 -	09/2024 -	09/2024	0/0
567	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	11/2018 12/2023	10/2024	0/0
568	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]MoRTH,MAHARASHTRA	03/2022	496.64 -	10/2024 -	10/2024	0/0
569	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]MoRTH,KARNATAKA	10/2022	355.72 -	10/2024 -	10/2024	0/0
570	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]MoRTH,ANDHRA PRADESH	08/2020	311.22 -	10/2024 -	10/2024	0/0
571	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963]MoRTH,MADHYA PRADESH	12/2021	305.12 -	10/2024 -	10/2024	0/0
572	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	02/2022 -	10/2024	0/0
573	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	05/2019 -	11/2024	0/0
574	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	12/2019 -	11/2024	0/0
			325.24 340.16	11/2024 -	11/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
576	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	03/2024 11/2024	11/2024	0/0
577	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]MoRTH,ODISHA	02/2022	157.49 -	11/2024 11/2024	11/2024	0/0
578	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	06/2024 11/2024	11/2024	0/0
579	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]MoRTH,MAHARASHTRA	06/2021	574.00 -	11/2024 -	11/2024	0/0
580	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	05/2024 -	11/2024	0/0
581	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	03/2024 -	11/2024	0/0
582	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]MoRTH,KARNATAKA	11/2022	218.93 -	11/2024 -	11/2024	0/0
583	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	08/2017 12/2023	12/2024	0/0
584	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	08/2016 -	12/2024	0/0
585	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	09/2023 -	12/2024	0/0
586	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]MoRTH,HIMACHAL PRADESH	08/2020	371.93 -	12/2024 -	12/2024	0/0
587	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	03/2024 -	12/2024	0/0
588	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	07/2024 -	12/2024	0/0
589	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	05/2024 -	12/2024	0/0
590	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 392.03	05/2024 -	12/2024	0/0
591	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]MoRTH,RAJASTHAN	01/2022	194.88 -	12/2024 -	12/2024	0/0
592	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	12/2023 12/2024	12/2024	0/0
593	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]MoRTH,MAHARASHTRA	02/2023	414.81 -	12/2024 -	12/2024	0/0
594	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]MoRTH,MAHARASHTRA	02/2023	261.82 -	12/2024 -	12/2024	0/0
595	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]MoRTH,MAHARASHTRA	02/2023	245.61 -	12/2024 -	12/2024	0/0
596	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]MoRTH,ANDHRA PRADESH	12/2021	480.10 -	12/2024 -	12/2024	0/0
597	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	09/2023 -	12/2024	0/0
598	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962]MoRTH,MADHYA PRADESH	03/2022	179.19 -	12/2024 -	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
599	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	04/2023 05/2023	12/2024	0/0
600	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002]MoRTH,TELANGANA	01/2022	423.48 -	12/2024 -	12/2024	0/0
601	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	12/2024	0/0
602	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008]MoRTH,TELANGANA	01/2022	578.85 -	12/2024 -	12/2024	0/0
603	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM	10/2021	385.15 -	05/2024 01/2025	01/2025	0/0
604	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]MoRTH,KARNATAKA	01/2023	350.69 -	01/2025 -	01/2025	0/0
605	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]MoRTH,ANDHRA PRADESH	01/2022	403.22 -	01/2025 -	01/2025	0/0
606	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]MoRTH,ANDHRA PRADESH	03/2022	568.12 -	01/2025 -	01/2025	0/0
607	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]MoRTH,ANDHRA PRADESH	03/2022	536.00 -	02/2025 -	02/2025	0/0
608	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	02/2024 -	02/2025	0/0
609	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]MoRTH,KARNATAKA	02/2023	177.94 -	02/2025 -	02/2025	0/0
610	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]MoRTH,ANDHRA PRADESH	03/2021	369.81 -	02/2025 -	02/2025	0/0
611	REHABILITATION AND UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965]MoRTH,MADHYA PRADESH	03/2022	386.49 -	02/2025 -	02/2025	0/0
612	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	11/2024 03/2025	03/2025	0/0
613	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR	03/2021	477.54 -	01/2025 03/2025	03/2025	0/0
614	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR	02/2022	427.29 -	12/2024 03/2025	03/2025	0/0
615	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA	01/2022	549.28 -	12/2024 -	03/2025	0/0
616	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012]MoRTH,KARNATAKA	03/2023	718.52 -	03/2025 -	03/2025	0/0
617	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018]MoRTH,MADHYA PRADESH	01/2022	239.72 232.00	03/2025 -	03/2025	0/0
618	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133]MoRTH,BIHAR	03/2021	178.63 -	03/2025 -	03/2025	0/0
619	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]MoRTH,HIMACHAL PRADESH	08/2020	314.32 -	04/2025 -	04/2025	0/0
620	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]MoRTH,ASSAM	03/2022	535.03 -	04/2025 -	04/2025	0/0
621	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]MoRTH,ODISHA	01/2022	300.33 -	04/2025 04/2025	04/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
622	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]MoRTH,MAHARASHTRA	08/2022	206.54 -	04/2025 -	04/2025	0/0
623	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]MoRTH,RAJASTHAN	03/2022	317.74 -	04/2025 -	04/2025	0/0
624	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	10/2023 -	04/2025	0/0
625	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	10/2023 -	04/2025	0/0
626	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]MoRTH,ODISHA	12/2021	324.09 -	05/2025 05/2025	05/2025	0/0
627	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]MoRTH,MAHARASHTRA	03/2023	428.80 -	05/2025 -	05/2025	0/0
628	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]MoRTH,ANDHRA PRADESH	03/2022	317.22 -	05/2025 -	05/2025	0/0
629	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964]MoRTH,MADHYA PRADESH	03/2022	365.21 -	05/2025 -	05/2025	0/0
630	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997]MoRTH,UTTAR PRADESH	10/2022	189.31 -	05/2025 -	05/2025	0/0
631	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855]MoRTH,NAGALAND	02/2021	192.93 -	06/2025 06/2025	06/2025	0/0
632	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]MoRTH,ODISHA	03/2022	499.79 -	06/2025 06/2025	06/2025	0/0
633	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]MoRTH,ODISHA	11/2021	154.49 -	06/2025 -	06/2025	0/0
634	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	03/2024 06/2025	06/2025	0/0
635	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA	01/2022	882.18 -	01/2025 -	06/2025	0/0
636	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA	03/2021	545.11 -	07/2024 -	06/2025	0/0
637	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA	03/2022	644.45 -	03/2025 -	06/2025	0/0
638	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015]MoRTH,UTTAR PRADESH	11/2021	403.36 328.49	06/2025 -	06/2025	0/0
639	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016]MoRTH,UTTAR PRADESH	10/2022	225.17 -	06/2025 -	06/2025	0/0
640	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]MoRTH,ASSAM	02/2021	925.47 -	07/2025 -	07/2025	0/0
641	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]MoRTH,BIHAR	03/2022	295.24 -	07/2025 -	07/2025	0/0
642	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]MoRTH,MAHARASHTRA	03/2022	778.18 -	07/2025 -	07/2025	0/0
643	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007]MoRTH,TELANGANA	03/2022	886.69 -	07/2025 -	07/2025	0/0
644	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA	01/2022	703.68 -	01/2025 -	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
645	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868]MoRTH,RAJASTHAN	03/2022	187.65 -	08/2025 -	08/2025	0/0
646	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]MoRTH,RAJASTHAN	12/2022	235.15 -	08/2025 -	08/2025	0/0
647	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924]MoRTH,JHARKHAND	03/2022	514.22 -	08/2025 -	08/2025	0/0
648	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]MoRTH,JHARKHAND	03/2022	423.18 -	08/2025 -	08/2025	0/0
649	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]MoRTH,ANDHRA PRADESH	03/2022	724.17 -	08/2025 -	08/2025	0/0
650	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952]MoRTH,ANDHRA PRADESH	03/2022	285.50 -	08/2025 -	08/2025	0/0
651	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115]MoRTH,UTTAR PRADESH	03/2023	438.24 362.39	08/2025 -	08/2025	0/0
652	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116]MoRTH,UTTAR PRADESH	01/2022	343.54 -	08/2025 -	08/2025	0/0
653	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118]MoRTH,GUJARAT	12/2022	173.06 -	02/2024 08/2025	08/2025	0/0
654	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]MoRTH,WEST BENGAL	03/2022	995.04 995.04	09/2025 09/2025	09/2025	0/0
655	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]MoRTH,RAJASTHAN	02/2022	838.43 -	09/2025 -	09/2025	0/0
656	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]MoRTH,ANDHRA PRADESH	03/2022	839.98 -	09/2025 -	09/2025	0/0
657	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019]MoRTH,MADHYA PRADESH	01/2022	329.14 319.09	09/2025 -	09/2025	0/0
658	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120]MoRTH,UTTAR PRADESH	02/2023	274.06 -	09/2025 -	09/2025	0/0
659	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121]MoRTH,UTTAR PRADESH	01/2022	509.65 -	09/2025 -	09/2025	0/0
660	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]MoRTH,UTTAR PRADESH	01/2022	697.66 -	10/2025 -	10/2025	0/0
661	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	03/2024 -	10/2025	0/0
662	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020]MoRTH,MADHYA PRADESH	03/2022	158.36 158.00	10/2025 -	10/2025	0/0
663	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA	02/2022	238.78 -	10/2025 11/2025	11/2025	0/0
664	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996]MoRTH,UTTAR PRADESH	03/2022	640.18 -	11/2025 -	11/2025	0/0
665	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	09/2024 12/2025	12/2025	0/0
666	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029]MoRTH,UTTAR PRADESH	03/2022	917.91 956.30	01/2026 -	01/2026	0/0
667	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032]MoRTH,UTTAR PRADESH	01/2022	1,156.72 -	01/2026 -	01/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
668	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	06/2024 02/2026	02/2026	0/0
669	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	07/2020 06/2024	02/2026	0/0
670	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031]MoRTH,UTTAR PRADESH	12/2021	840.93 773.58	02/2026 -	02/2026	0/0
671	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117]MoRTH,GUJARAT	10/2022	246.60 291.00	02/2024 02/2026	02/2026	0/0
672	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH,ARUNACHAL PRADESH	03/2019	421.48 -	03/2027 -	03/2027	0/0
673	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH	03/2019	543.05 -	03/2027 -	03/2027	0/0
674	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH,ARUNACHAL PRADESH	03/2019	486.70 -	03/2027 -	03/2027	0/0
675	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH,ARUNACHAL PRADESH	03/2019	450.65 -	03/2027 -	03/2027	0/0
676	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]MoRTH,ARUNACHAL PRADESH	06/2020	437.60 -	03/2027 -	03/2027	0/0
677	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]MoRTH,ARUNACHAL PRADESH	06/2020	496.47 -	03/2027 -	03/2027	0/0
678	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]MoRTH,ARUNACHAL PRADESH	03/2021	182.55 -	03/2027 -	03/2027	0/0
679	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877]MoRTH,BIHAR	07/2020	1,110.23 -	05/2027 -	05/2027	0/0
680	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- -	12/2023	0/0
681	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	03/2024	0/0
682	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-	0/0
	National Highways And Infrastructure Development Corporation Ltd.					
683	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019	0/0
684	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022	0/0
685	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023	0/0
	National Highways Authority Of India					
686	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 04/2023	04/2023	0/0
687	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 06/2024	06/2023	0/0
688	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 07/2023	07/2023	0/0
689	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 05/2024	08/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
690	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023	0/0
691	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023	0/0
692	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	10/2022 12/2023	12/2023	0/0
693	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	10/2022 01/2024	01/2024	0/0
694	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 01/2024	01/2024	0/0
695	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	10/2020 -	01/2024	0/0
696	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,567.73	05/2020 11/2023	02/2024	0/0
697	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 02/2024	02/2024	0/0
698	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 12/2024	03/2024	0/0
699	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	01/2024 04/2024	04/2024	0/0
700	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI,BIHAR	04/2022	1,769.50 -	04/2024 -	04/2024	0/0
701	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI,UTTAR PRADESH	11/2021	923.15 -	04/2024 -	04/2024	0/0
702	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI,UTTAR PRADESH	03/2021	364.47 -	04/2024 -	04/2024	0/0
703	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI,MADHYA PRADESH	01/2021	1,001.69 -	04/2024 -	04/2024	0/0
704	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	12/2019 -	05/2024	0/0
705	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	03/2020 05/2024	05/2024	0/0
706	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	12/2020 05/2024	05/2024	0/0
707	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]NHAI,MAHARASHTRA	11/2022	1,124.00 -	05/2024 -	05/2024	0/0
708	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	01/2024 05/2024	05/2024	0/0
709	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]NHAI,MAHARASHTRA	11/2022	990.00 -	10/2024 05/2024	05/2024	0/0
710	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 1,918.00	11/2023 01/2024	05/2024	0/0
711	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 1,882.46	07/2022 05/2024	05/2024	0/0
712	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 1,605.00	07/2022 -	05/2024	0/0
713	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 05/2024	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
714	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 05/2024	05/2024	0/0
715	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 05/2024	05/2024	0/0
716	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 05/2024	05/2024	0/0
717	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 05/2024	05/2024	0/0
718	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]NHAI,MAHARASHTRA	10/2022	332.00 -	05/2024 -	05/2024	0/0
719	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	05/2024	0/0
720	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	04/2024 -	05/2024	0/0
721	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,843.79	02/2023 08/2023	05/2024	0/0
722	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	06/2023 03/2024	05/2024	0/0
723	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]NHAI,HIMACHAL PRADESH	03/2021	1,002.11 1,361.79	05/2024 -	05/2024	0/0
724	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	03/2014 -	06/2024	0/0
725	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	08/2019 -	06/2024	0/0
726	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	08/2019 06/2024	06/2024	0/0
727	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 06/2024	06/2024	0/0
728	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	09/2020 06/2024	06/2024	0/0
729	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	08/2020 06/2024	06/2024	0/0
730	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 06/2024	06/2024	0/0
731	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	12/2021 12/2023	06/2024	0/0
732	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	11/2021 -	06/2024	0/0
733	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	12/2023 06/2024	06/2024	0/0
734	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	02/2022 06/2024	06/2024	0/0
735	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	09/2023 03/2024	06/2024	0/0
736	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	02/2024 06/2024	06/2024	0/0
737	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	09/2023 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
738	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	11/2023 -	06/2024	0/0
739	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	05/2024 -	06/2024	0/0
740	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 06/2024	06/2024	0/0
741	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 06/2024	06/2024	0/0
742	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND	03/2021	169.08 -	03/2024 06/2024	06/2024	0/0
743	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	12/2023 -	06/2024	0/0
744	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	12/2022 -	06/2024	0/0
745	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]NHAI,ASSAM	03/2022	457.72 -	06/2024 -	06/2024	0/0
746	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]NHAI,RAJASTHAN	09/2021	672.35 -	06/2024 -	06/2024	0/0
747	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 06/2024	06/2024	0/0
748	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 06/2024	06/2024	0/0
749	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	12/2023 06/2024	06/2024	0/0
750	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 06/2024	06/2024	0/0
751	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	07/2023 -	06/2024	0/0
752	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2024	0/0
753	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]NHAI,PUNJAB	12/2020	857.91 -	06/2024 -	06/2024	0/0
754	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	03/2022 -	06/2024	0/0
755	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	06/2022 02/2024	06/2024	0/0
756	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	01/2024 -	06/2024	0/0
757	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	09/2023 03/2024	06/2024	0/0
758	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	09/2023 03/2024	06/2024	0/0
759	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	01/2024 06/2024	06/2024	0/0
760	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.46	01/2024 06/2024	06/2024	0/0
761	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]NHAI,BIHAR	09/2020	2,156.22 -	06/2024 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
762	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,494.20	03/2023 06/2024	06/2024	0/0
763	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	02/2023 -	06/2024	0/0
764	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]NHAI,UTTAR PRADESH	02/2022	570.98 578.02	06/2024 06/2024	06/2024	0/0
765	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]NHAI,MADHYA PRADESH	01/2020	876.37 -	10/2024 -	06/2024	0/0
766	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]NHAI,MADHYA PRADESH	01/2020	823.05 -	10/2024 -	06/2024	0/0
767	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]NHAI,MADHYA PRADESH	01/2020	909.84 -	06/2024 -	06/2024	0/0
768	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	11/2023 -	06/2024	0/0
769	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	09/2021 -	06/2024	0/0
770	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	09/2021 -	06/2024	0/0
771	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	12/2023 -	06/2024	0/0
772	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	08/2023 -	06/2024	0/0
773	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	08/2023 12/2024	06/2024	0/0
774	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	09/2022 -	06/2024	0/0
775	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	09/2022 -	06/2024	0/0
776	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	03/2023 12/2024	06/2024	0/0
777	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	11/2023 -	06/2024	0/0
778	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	09/2022 06/2024	06/2024	0/0
779	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]NHAI,HIMACHAL PRADESH	02/2022	190.60 -	06/2024 -	06/2024	0/0
780	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]NHAI,HIMACHAL PRADESH	04/2021	583.93 653.67	06/2024 -	06/2024	0/0
781	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	03/2023 -	06/2024	0/0
782	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058]NHAI,RAJASTHAN	08/2022	409.64 -	06/2024 -	06/2024	0/0
783	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	10/2023 -	06/2024	0/0
784	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	03/2020 07/2022	07/2024	0/0
785	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	09/2023 03/2024	07/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
786	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 07/2024	07/2024	0/0
787	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]NHAI,TELANGANA	12/2021	521.53 -	07/2024 -	07/2024	0/0
788	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 07/2024	07/2024	0/0
789	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	03/2022 07/2024	07/2024	0/0
790	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 07/2024	07/2024	0/0
791	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	01/2024 07/2024	07/2024	0/0
792	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]NHAI,PUNJAB	11/2021	646.42 646.42	07/2024 07/2024	07/2024	0/0
793	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]NHAI,KERALA	01/2021	4,265.42 -	07/2024 -	07/2024	0/0
794	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]NHAI,KERALA	02/2021	3,375.31 -	07/2024 -	07/2024	0/0
795	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	03/2023 07/2024	07/2024	0/0
796	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	10/2021 07/2024	07/2024	0/0
797	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	11/2022 -	07/2024	0/0
798	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]NHAI,MADHYA PRADESH	08/2022	207.77 -	07/2024 -	07/2024	0/0
799	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]NHAI,MAHARASHTRA	10/2022	490.40 -	07/2024 -	07/2024	0/0
800	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	01/2024 -	07/2024	0/0
801	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	07/2023 -	07/2024	0/0
802	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	07/2020 -	08/2024	0/0
803	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	12/2021 12/2019	08/2024	0/0
804	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	11/2021 08/2024	08/2024	0/0
805	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	08/2021 -	08/2024	0/0
806	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]NHAI,ASSAM	12/2021	300.00 -	08/2024 08/2024	08/2024	0/0
807	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	09/2023 08/2024	08/2024	0/0
808	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	02/2024 -	08/2024	0/0
809	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]NHAI,RAJASTHAN	11/2021	736.75 -	08/2024 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
810	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH	03/2021	790.78 -	04/2024 05/2024	08/2024	0/0
811	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]NHAI,JAMMU AND KASHMIR	07/2021	614.48 -	08/2024 08/2024	08/2024	0/0
812	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]NHAI,PUNJAB	02/2021	1,474.77 -	08/2024 -	08/2024	0/0
813	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]NHAI,BIHAR	08/2022	1,198.02 -	08/2024 -	08/2024	0/0
814	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726]NHAI,UTTAR PRADESH	01/2023	391.26 -	08/2024 -	08/2024	0/0
815	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]NHAI,UTTAR PRADESH	03/2022	1,602.48 -	08/2024 -	08/2024	0/0
816	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]NHAI,UTTAR PRADESH	03/2022	1,335.45 -	08/2024 -	08/2024	0/0
817	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]NHAI,UTTAR PRADESH	03/2022	1,428.19 -	08/2024 -	08/2024	0/0
818	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736]NHAI,UTTAR PRADESH	01/2022	1,159.96 -	08/2024 -	08/2024	0/0
819	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	10/2023 -	08/2024	0/0
820	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	07/2019 03/2024	09/2024	0/0
821	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	10/2021 09/2024	09/2024	0/0
822	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	07/2021 -	09/2024	0/0
823	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	02/2021 08/2023	09/2024	0/0
824	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]NHAI,TELANGANA	02/2022	637.11 -	09/2024 -	09/2024	0/0
825	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]NHAI,CHHATTISGARH	11/2021	1,368.19 -	09/2024 -	09/2024	0/0
826	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	12/2022 09/2024	09/2024	0/0
827	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651]NHAI,KERALA	09/2021	2,878.97 -	09/2024 03/2026	09/2024	0/0
828	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]NHAI,TAMIL NADU	01/2022	467.99 -	09/2024 -	09/2024	0/0
829	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]NHAI,BIHAR	12/2021	184.90 185.00	09/2024 -	09/2024	0/0
830	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]NHAI,WEST BENGAL	03/2020	2,193.23 2,314.00	09/2024 -	09/2024	0/0
831	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]NHAI,WEST BENGAL	03/2021	2,200.93 -	09/2024 -	09/2024	0/0
832	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]NHAI,HIMACHAL PRADESH	07/2021	1,692.05 -	09/2024 -	09/2024	0/0
833	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 2,346.00	08/2023 -	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
834	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082]NHAI,TELANGANA	02/2022	541.58 -	09/2024 -	09/2024	0/0
835	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	03/2017 05/2021	10/2024	0/0
836	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	02/2022 08/2023	10/2024	0/0
837	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]NHAI,TELANGANA	08/2022	772.11 -	10/2024 -	10/2024	0/0
838	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489]NHAI,MAHARASHTRA	05/2022	519.93 -	05/2024 10/2024	10/2024	0/0
839	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI,MAHARASHTRA	03/2022	1,549.02 -	03/2024 10/2024	10/2024	0/0
840	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]NHAI,MAHARASHTRA	11/2022	1,450.00 -	10/2024 -	10/2024	0/0
841	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]NHAI,UTTARAKHAND	08/2021	1,377.79 1,384.11	10/2024 10/2024	10/2024	0/0
842	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	03/2024 -	10/2024	0/0
843	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	03/2022 -	10/2024	0/0
844	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610]NHAI,MAHARASHTRA	01/2022	1,833.73 -	05/2024 10/2024	10/2024	0/0
845	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]NHAI,PUNJAB	03/2021	1,525.31 -	10/2024 -	10/2024	0/0
846	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]NHAI,PUNJAB	03/2021	1,641.75 -	10/2024 -	10/2024	0/0
847	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	03/2024 -	10/2024	0/0
848	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	10/2024	0/0
849	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]NHAI,TAMIL NADU	09/2021	1,751.18 -	10/2024 -	10/2024	0/0
850	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,341.51	05/2024 -	10/2024	0/0
851	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]NHAI,UTTAR PRADESH	12/2021	540.97 -	10/2024 -	10/2024	0/0
852	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]NHAI,UTTAR PRADESH	01/2022	953.79 -	10/2024 -	10/2024	0/0
853	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]NHAI,MADHYA PRADESH	10/2020	1,352.56 -	10/2024 -	10/2024	0/0
854	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]NHAI,MADHYA PRADESH	01/2022	1,011.29 -	10/2024 -	10/2024	0/0
855	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]NHAI,MAHARASHTRA	03/2022	1,013.33 1,013.33	10/2024 10/2024	10/2024	0/0
856	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU	03/2023	200.30 -	07/2024 -	10/2024	0/0
857	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	09/2016 -	11/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
858	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	02/2022 11/2024	11/2024	0/0
859	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]NHAI,RAJASTHAN	03/2022	1,636.15 -	11/2024 -	11/2024	0/0
860	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]NHAI,MADHYA PRADESH	02/2022	524.84 -	11/2024 -	11/2024	0/0
861	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629]NHAI,MULTI STATE	04/2022	796.65 -	11/2024 -	11/2024	0/0
862	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]NHAI,PUNJAB	03/2021	1,229.38 -	11/2024 -	11/2024	0/0
863	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 1,051.36	07/2024 -	11/2024	0/0
864	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	05/2024 -	11/2024	0/0
865	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	08/2023 -	11/2024	0/0
866	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090]NHAI,UTTAR PRADESH	03/2021	646.27 -	11/2024 -	11/2024	0/0
867	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	04/2019 07/2022	12/2024	0/0
868	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	03/2020 12/2024	12/2024	0/0
869	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	03/2020 12/2024	12/2024	0/0
870	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	06/2020 12/2024	12/2024	0/0
871	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	07/2020 -	12/2024	0/0
872	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	09/2020 -	12/2024	0/0
873	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	06/2021 12/2024	12/2024	0/0
874	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	02/2023 12/2024	12/2024	0/0
875	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 708.30	09/2022 12/2022	12/2024	0/0
876	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	12/2020 12/2022	12/2024	0/0
877	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 12/2024	12/2024	0/0
878	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	05/2021 12/2024	12/2024	0/0
879	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	03/2021 12/2024	12/2024	0/0
880	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 12/2024	12/2024	0/0
881	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	12/2020 12/2024	12/2024	

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
882	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 598.48	11/2020 12/2024	12/2024	0/0
883	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 605.53	11/2020 12/2024	12/2024	0/0
884	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	11/2021 12/2024	12/2024	0/0
885	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	11/2021 12/2024	12/2024	0/0
886	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	01/2022 12/2024	12/2024	0/0
887	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	02/2024 12/2024	12/2024	0/0
888	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA	02/2022	2,747.00 -	02/2024 12/2024	12/2024	0/0
889	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	01/2024 12/2024	12/2024	0/0
890	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND	09/2020	755.26 -	03/2024 12/2024	12/2024	0/0
891	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 12/2024	12/2024	0/0
892	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	12/2020 12/2024	12/2024	0/0
893	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	05/2023 12/2024	12/2024	0/0
894	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	01/2023 12/2024	12/2024	0/0
895	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	12/2023 12/2024	12/2024	0/0
896	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 12/2024	12/2024	0/0
897	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	05/2024 11/2021	12/2024	0/0
898	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	04/2024 10/2021	12/2024	0/0
899	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	04/2024 10/2021	12/2024	0/0
900	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	03/2024 -	12/2024	0/0
901	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	03/2023 12/2024	12/2024	0/0
902	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	12/2023 12/2024	12/2024	0/0
903	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 12/2024	12/2024	0/0
904	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]NHAI,BIHAR	03/2022	312.58 -	12/2024 -	12/2024	0/0
905	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR	12/2021	552.55 553.00	03/2024 12/2024	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
906	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR	03/2021	1,020.84 -	03/2024 12/2024	12/2024	0/0
907	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR	03/2022	1,485.66 -	03/2024 12/2024	12/2024	0/0
908	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 12/2024	12/2024	0/0
909	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	03/2023 12/2024	12/2024	0/0
910	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	07/2023 12/2024	12/2024	0/0
911	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 210.81	08/2023 12/2024	12/2024	0/0
912	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	07/2024 -	12/2024	0/0
913	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	02/2021 -	12/2024	0/0
914	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 12/2024	12/2024	0/0
915	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH	10/2019	1,779.83 -	11/2023 12/2024	12/2024	0/0
916	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 12/2024	12/2024	0/0
917	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]NHAI,DELHI	06/2020	1,479.22 -	12/2024 -	12/2024	0/0
918	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH	08/2021	1,147.26 -	03/2024 12/2024	12/2024	0/0
919	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	01/2023 12/2024	12/2024	0/0
920	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]NHAI,HIMACHAL PRADESH	03/2021	1,322.95 1,442.47	12/2024 12/2024	12/2024	0/0
921	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH	05/2022	469.95 -	03/2024 12/2024	12/2024	0/0
922	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH	06/2020	2,002.79 -	11/2023 12/2024	12/2024	0/0
923	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]NHAI,ANDHRA PRADESH	06/2023	152.05 -	12/2024 -	12/2024	0/0
924	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	11/2023 12/2024	12/2024	0/0
925	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069]NHAI,MADHYA PRADESH	07/2022	209.29 -	12/2024 -	12/2024	0/0
926	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA	05/2022	1,260.00 -	05/2024 -	01/2025	0/0
927	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]NHAI,TELANGANA	03/2022	955.49 -	01/2025 -	01/2025	0/0
928	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]NHAI,CHHATTISGARH	12/2021	1,470.73 -	01/2025 -	01/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
929	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]NHAI,JHARKHAND	02/2022	534.73 -	01/2025 -	01/2025	0/0
930	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]NHAI,TELANGANA	01/2022	1,227.57 -	01/2025 -	01/2025	0/0
931	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626]NHAI,TELANGANA	02/2022	972.06 -	01/2025 -	01/2025	0/0
932	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]NHAI,PUNJAB	03/2021	1,754.84 -	01/2025 -	01/2025	0/0
933	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	08/2024 -	01/2025	0/0
934	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070]NHAI,MADHYA PRADESH	01/2022	1,162.80 -	01/2025 -	01/2025	0/0
935	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103]NHAI,ANDHRA PRADESH	09/2022	166.52 -	01/2025 -	01/2025	0/0
936	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]NHAI,UTTARAKHAND	03/2022	1,092.90 1,092.90	02/2025 02/2025	02/2025	0/0
937	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]NHAI,JAMMU AND KASHMIR	07/2021	1,912.17 -	02/2025 02/2025	02/2025	0/0
938	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628]NHAI,MULTI STATE	11/2021	2,155.95 -	02/2025 -	02/2025	0/0
939	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630]NHAI,PUNJAB	07/2021	1,501.02 -	02/2025 -	02/2025	0/0
940	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]NHAI,HARYANA	03/2022	1,269.50 -	02/2025 -	02/2025	0/0
941	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]NHAI,KERALA	12/2021	3,273.61 -	02/2025 02/2025	02/2025	0/0
942	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]NHAI,KERALA	06/2021	2,641.37 -	03/2025 02/2025	02/2025	0/0
943	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]NHAI,KERALA	06/2021	3,606.00 -	02/2025 -	02/2025	0/0
944	BANGALORE/TN BORDER TO HOSKOTE - [N24001674]NHAI,KARNATAKA	02/2023	1,240.60 -	02/2025 -	02/2025	0/0
945	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]NHAI,BIHAR	02/2023	1,358.00 -	02/2025 -	02/2025	0/0
946	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]NHAI,UTTAR PRADESH	03/2022	762.62 -	02/2025 -	02/2025	0/0
947	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084]NHAI,TAMIL NADU	03/2022	1,076.97 -	02/2025 -	02/2025	0/0
948	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	11/2021 03/2025	03/2025	0/0
949	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	09/2021 -	03/2025	0/0
950	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]NHAI,KERALA	06/2021	2,595.00 -	03/2025 -	03/2025	0/0
951	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	09/2024 -	03/2025	0/0
952	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	04/2024 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
953	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	03/2024 -	03/2025	0/0
954	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	06/2024 -	03/2025	0/0
955	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	10/2023 03/2025	03/2025	0/0
956	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	03/2024 -	03/2025	0/0
957	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034]NHAI,GUJARAT	12/2021	1,181.34 1,181.00	03/2025 -	03/2025	0/0
958	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065]NHAI,BIHAR	02/2022	1,390.92 -	03/2025 -	03/2025	0/0
959	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068]NHAI,MADHYA PRADESH	12/2022	652.33 -	03/2025 -	03/2025	0/0
960	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085]NHAI,UTTAR PRADESH	11/2023	1,470.93 -	03/2025 -	03/2025	0/0
961	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106]NHAI,UTTAR PRADESH	08/2023	993.77 -	03/2025 -	03/2025	0/0
962	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	10/2024 10/2024	04/2025	0/0
963	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653]NHAI,KERALA	11/2021	3,565.82 -	04/2025 -	04/2025	0/0
964	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]NHAI,ANDHRA PRADESH	10/2023	1,047.32 -	04/2025 -	04/2025	0/0
965	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052]NHAI,HIMACHAL PRADESH	02/2022	1,146.19 -	04/2025 -	04/2025	0/0
966	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	04/2024 05/2025	05/2025	0/0
967	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]NHAI,KARNATAKA	11/2022	1,732.73 -	05/2025 -	05/2025	0/0
968	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]NHAI,BIHAR	02/2022	786.81 787.00	05/2025 -	05/2025	0/0
969	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]NHAI,UTTAR PRADESH	12/2021	2,470.64 -	05/2025 05/2025	05/2025	0/0
970	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]NHAI,TAMIL NADU	04/2022	1,260.74 -	05/2025 -	05/2025	0/0
971	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]NHAI,KARNATAKA	03/2023	830.28 -	05/2025 -	05/2025	0/0
972	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]NHAI,UTTARAKHAND	06/2022	524.54 683.26	05/2025 05/2025	05/2025	0/0
973	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036]NHAI,UTTAR PRADESH	04/2022	1,843.59 -	05/2025 -	05/2025	0/0
974	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041]NHAI,HARYANA	04/2022	1,491.71 -	05/2025 -	05/2025	0/0
975	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057]NHAI,JHARKHAND	12/2022	1,443.77 -	05/2025 -	05/2025	0/0
976	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	03/2024 -	06/2025	

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
977	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR	07/2021	1,401.87 -	06/2024 06/2025	06/2025	0/0
978	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	12/2024 06/2025	06/2025	0/0
979	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	10/2024 -	06/2025	0/0
980	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	05/2024 -	06/2025	0/0
981	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]NHAI,GUJARAT	03/2022	1,373.06 1,085.00	06/2025 -	06/2025	0/0
982	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]NHAI,ANDHRA PRADESH	03/2021	1,942.94 2,171.00	06/2025 -	06/2025	0/0
983	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850 - [N24002043]NHAI,HARYANA	03/2022	927.22 -	06/2025 -	06/2025	0/0
984	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044]NHAI,HARYANA	06/2023	629.16 -	06/2025 -	06/2025	0/0
985	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048]NHAI,HARYANA	07/2022	2,414.67 2,898.00	06/2025 -	06/2025	0/0
986	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056]NHAI,JHARKHAND	06/2020	964.64 -	06/2025 -	06/2025	0/0
987	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061]NHAI,JAMMU AND KASHMIR	08/2022	2,474.47 -	06/2025 -	06/2025	0/0
988	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	01/2024 -	06/2025	0/0
989	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074]NHAI,KERALA	08/2022	1,231.74 -	06/2025 -	06/2025	0/0
990	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA	08/2022	153.61 -	01/2025 -	06/2025	0/0
991	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089]NHAI,UTTAR PRADESH	10/2022	617.87 -	06/2025 -	06/2025	0/0
992	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100]NHAI,PUNJAB	10/2021	1,003.38 -	06/2025 -	06/2025	0/0
993	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101]NHAI,PUNJAB	08/2021	809.51 -	06/2025 -	06/2025	0/0
994	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]NHAI,MAHARASHTRA	09/2021	2,208.68 -	07/2025 -	07/2025	0/0
995	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]NHAI,UTTAR PRADESH	12/2021	1,138.81 -	07/2025 -	07/2025	0/0
996	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]NHAI,UTTAR PRADESH	12/2021	1,972.10 -	07/2025 07/2025	07/2025	0/0
997	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]NHAI,ANDHRA PRADESH	10/2022	907.76 -	07/2025 -	07/2025	0/0
998	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066]NHAI,BIHAR	02/2022	1,494.31 -	07/2025 -	07/2025	0/0
999	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083]NHAI,TELANGANA	03/2022	2,146.86 2,413.00	07/2025 -	07/2025	0/0
1000	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086]NHAI,UTTAR PRADESH	10/2022	1,706.47 -	07/2025 -	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1001	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	10/2020 08/2025	08/2025	0/0
1002	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	01/2025 08/2025	08/2025	0/0
1003	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	02/2024 11/2021	08/2025	0/0
1004	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856]NHAI,ANDHRA PRADESH	05/2023	648.75 -	08/2025 -	08/2025	0/0
1005	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983]NHAI,ANDHRA PRADESH	10/2022	972.63 -	08/2025 -	08/2025	0/0
1006	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038]NHAI,HARYANA	11/2022	1,691.45 1,998.00	08/2025 -	08/2025	0/0
1007	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075]NHAI,PUNJAB	12/2020	757.13 757.00	08/2025 08/2025	08/2025	0/0
1008	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088]NHAI,UTTAR PRADESH	10/2022	1,493.50 -	08/2025 -	08/2025	0/0
1009	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	01/2024 09/2025	09/2025	0/0
1010	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	07/2025 -	09/2025	0/0
1011	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921]NHAI,MADHYA PRADESH	08/2021	581.65 592.03	09/2025 -	09/2025	0/0
1012	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]NHAI,ANDHRA PRADESH	08/2022	609.43 -	09/2025 -	09/2025	0/0
1013	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035]NHAI,GUJARAT	09/2023	2,070.44 -	09/2025 -	09/2025	0/0
1014	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050]NHAI,HIMACHAL PRADESH	02/2022	696.65 698.46	09/2025 -	09/2025	0/0
1015	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053]NHAI,JHARKHAND	04/2022	1,232.00 1,343.00	09/2025 -	09/2025	0/0
1016	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093]NHAI,UTTAR PRADESH	10/2022	1,841.92 -	09/2025 -	09/2025	0/0
1017	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097]NHAI,UTTAR PRADESH	02/2023	526.45 -	09/2025 -	09/2025	0/0
1018	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844]NHAI,ANDHRA PRADESH	12/2022	1,058.90 -	10/2025 -	10/2025	0/0
1019	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845]NHAI,ANDHRA PRADESH	02/2023	1,253.24 -	10/2025 -	10/2025	0/0
1020	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846]NHAI,ANDHRA PRADESH	02/2023	1,200.42 -	10/2025 -	10/2025	0/0
1021	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848]NHAI,ANDHRA PRADESH	02/2023	909.02 -	10/2025 -	10/2025	0/0
1022	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967]NHAI,MADHYA PRADESH	11/2018	521.21 -	10/2025 -	10/2025	0/0
1023	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]NHAI,ANDHRA PRADESH	07/2022	1,398.84 -	10/2025 -	10/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1024	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]NHAI,ANDHRA PRADESH	03/2023	827.39 -	10/2025 -	10/2025	0/0
1025	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]NHAI,ANDHRA PRADESH	03/2023	887.28 -	10/2025 -	10/2025	0/0
1026	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]NHAI,ANDHRA PRADESH	02/2021	591.99 703.00	10/2025 -	10/2025	0/0
1027	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993]NHAI,KARNATAKA	12/2022	1,589.00 -	10/2025 -	10/2025	0/0
1028	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017]NHAI,CHHATTISGARH	03/2022	1,307.16 -	10/2025 -	10/2025	0/0
1029	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039]NHAI,HARYANA	02/2023	1,088.64 1,178.00	10/2025 -	10/2025	0/0
1030	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051]NHAI,HIMACHAL PRADESH	07/2022	739.39 -	10/2025 -	10/2025	0/0
1031	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072]NHAI,MAHARASHTRA	07/2022	150.21 -	10/2025 -	10/2025	0/0
1032	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076]NHAI,PUNJAB	03/2021	2,029.17 2,029.00	10/2025 10/2025	10/2025	0/0
1033	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087]NHAI,UTTAR PRADESH	10/2022	1,493.14 -	10/2025 -	10/2025	0/0
1034	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092]NHAI,PUNJAB	03/2021	1,801.37 -	10/2025 -	10/2025	0/0
1035	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098]NHAI,PUNJAB	03/2022	1,641.66 -	10/2025 -	10/2025	0/0
1036	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842]NHAI,ANDHRA PRADESH	12/2022	750.81 -	11/2025 -	11/2025	0/0
1037	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843]NHAI,ANDHRA PRADESH	12/2022	992.89 -	11/2025 -	11/2025	0/0
1038	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847]NHAI,ANDHRA PRADESH	01/2023	956.14 -	11/2025 -	11/2025	0/0
1039	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054]NHAI,JHARKHAND	10/2022	1,390.77 1,391.00	11/2025 -	11/2025	0/0
1040	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060]NHAI,JAMMU AND KASHMIR	03/2023	1,107.00 -	11/2025 -	11/2025	0/0
1041	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094]NHAI,UTTAR PRADESH	09/2022	1,212.26 -	11/2025 -	11/2025	0/0
1042	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	10/2024 12/2025	12/2025	0/0
1043	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 2,032.15	08/2025 12/2025	12/2025	0/0
1044	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	05/2021 -	12/2025	0/0
1045	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033]NHAI,ANDHRA PRADESH	07/2022	909.47 -	12/2025 -	12/2025	0/0
1046	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037]NHAI,HARYANA	01/2023	609.32 609.00	12/2025 -	12/2025	0/0
1047	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042]NHAI,HARYANA	11/2022	1,322.13 -	12/2025 -	12/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1048	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055]NHAI,JHARKHAND	03/2023	1,444.94 -	12/2025 -	12/2025	0/0
1049	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064]NHAI,BIHAR	12/2022	381.80 -	12/2025 -	12/2025	0/0
1050	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077]NHAI,MADHYA PRADESH	09/2022	1,000.63 -	12/2025 -	12/2025	0/0
1051	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078]NHAI,ODISHA	12/2023	711.00 -	12/2025 -	12/2025	0/0
1052	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079]NHAI,ODISHA	12/2023	742.25 -	12/2025 -	12/2025	0/0
1053	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080]NHAI,ODISHA	12/2023	762.75 -	12/2025 -	12/2025	0/0
1054	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111]NHAI,TAMIL NADU	02/2019	825.94 1,116.13	12/2025 12/2025	12/2025	0/0
1055	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]NHAI,ASSAM	03/2022	1,909.98 -	01/2026 -	01/2026	0/0
1056	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]NHAI,KERALA	08/2022	2,429.52 -	01/2026 -	01/2026	0/0
1057	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096]NHAI,UTTAR PRADESH	02/2023	1,973.98 -	01/2026 -	01/2026	0/0
1058	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	09/2025 -	02/2026	0/0
1059	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122]NHAI,ANDHRA PRADESH	02/2024	813.66 -	02/2026 -	02/2026	0/0
1060	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123]NHAI,ANDHRA PRADESH	02/2024	1,292.65 -	02/2026 -	02/2026	0/0
1061	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124]NHAI,ANDHRA PRADESH	02/2024	747.29 -	02/2026 -	02/2026	0/0
1062	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125]NHAI,ANDHRA PRADESH	02/2024	976.40 -	02/2026 -	02/2026	0/0
1063	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126]NHAI,ANDHRA PRADESH	02/2024	1,103.89 -	02/2026 -	02/2026	0/0
1064	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049]NHAI,HIMACHAL PRADESH	03/2022	1,703.48 2,278.00	04/2026 -	04/2026	0/0
1065	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102]NHAI,PUNJAB	01/2020	2,165.23 -	04/2026 -	04/2026	0/0
1066	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107]NHAI,TAMIL NADU	03/2023	1,382.00 -	05/2026 -	05/2026	0/0
1067	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108]NHAI,TAMIL NADU	03/2023	1,618.96 -	05/2026 -	05/2026	0/0
1068	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109]NHAI,TAMIL NADU	03/2023	1,301.37 -	05/2026 -	05/2026	0/0
1069	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110]NHAI,TAMIL NADU	03/2023	1,207.40 -	05/2026 -	05/2026	0/0
1070	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071]NHAI,MAHARASHTRA	03/2023	998.27 -	06/2026 -	06/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1071	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104]NHAI,UTTAR PRADESH	01/2023	1,754.00 -	06/2026 -	06/2026	0/0
1072	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105]NHAI,UTTAR PRADESH	08/2023	1,378.36 -	06/2026 -	06/2026	0/0
1073	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062]NHAI,BIHAR	03/2023	3,012.27 -	09/2027 -	09/2027	0/0
1074	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSI (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	05/2025 -	05/2028	0/0
	TELECOMMUNICATIONS					
	Bharat Sanchar Nigam Limited					
1075	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	03/2024 07/2024	07/2024	0/0
1076	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]BSNL,MULTI STATE	05/2023	645.13 -	08/2024 -	08/2024	0/0
1077	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	06/2021 11/2021	10/2024	0/0
1078	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117]BSNL,MULTI STATE	06/2023	24,544.55 -	06/2025 -	06/2025	0/0
1079	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118]BSNL,MULTI STATE	02/2024	810.99 -	08/2025 -	08/2025	0/0
	Department Of Telecommunication					
1080	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 34,953.45	07/2015 09/2023	08/2024	0/0
	URBAN DEVELOPMENT					
	Central Public Works Department					
1081	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]CPWD,HIMACHAL PRADESH	04/2022	512.34 -	11/2024 -	11/2024	0/0
	Kochi Metro Rail Corporation Ltd					
1082	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020	0/0
	Lucknow Metro Rail Corporation Limited					
1083	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	03/2024 -	12/2025	0/0
1084	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	03/2024 -	06/2026	0/0
	Maharastra Metro Rail Corporation Ltd.					
1085	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	11/2021 06/2024	06/2024	0/0
1086	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157]MMRC,MAHARASHTRA	10/2023	910.18 -	01/2027 -	01/2027	0/0
	Mumbai Metro Rail Corporation Ltd					
1087	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	Madhya Pradesh Metro Rail Co Limited					
1088	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	02/2023 12/2026	12/2026	0/0
1089	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	02/2023 12/2026	12/2026	0/0
	Nagpur Metro Rail Corporation Ltd					
1090	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]NMRCL,MAHARASHTRA	12/2022	6,708.00 -	12/2027 -	12/2027	0/0
	National Building Construcion Corporation Ltd					
1091	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	03/2024 -	09/2024	0/0
	Patna Metro Rail Corporation					
1092	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	06/2024 -	09/2024	0/0
	WATER RESOURCES					
	Brahmaputra Board					
1093	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 03/2024	12/2023	0/0
	Bihar Urban Infrastructure Development Corporation Ltd					
1094	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020	0/0
1095	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020	0/0
1096	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021	0/0
1097	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021	0/0
1098	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021	0/0
1099	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023	0/0
1100	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023	0/0
1101	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023	0/0
1102	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023	0/0
1103	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024	0/0
1104	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024	0/0
1105	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024	0/0
	Delhi Jal Board					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1106	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020	0/0
1107	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022	0/0
1108	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023	0/0
1109	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023	0/0
1110	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023	0/0
	Kolkata Metropolitan Development Authority					
1111	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 -	12/2019 -	12/2019	0/0
1112	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020	0/0
1113	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023	0/0
1114	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023	0/0
1115	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023	0/0
1116	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024	0/0
1117	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024	0/0
1118	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	02/2022 09/2020	06/2024	0/0
1119	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	04/2022 02/2019	12/2024	0/0
1120	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	04/2022 -	12/2024	0/0
1121	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	04/2022 -	12/2024	0/0
1122	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	09/2022 01/2023	12/2026	0/0
	Uttar Pradesh Jal Nigam					
1123	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020	0/0
1124	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021	0/0
1125	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023	0/0
1126	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023	0/0
1127	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (May 2024)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1128	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024	0/0
1129	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	03/2022 02/2021	04/2024	0/0
1130	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	06/2022 -	04/2024	0/0
1131	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	07/2021 05/2020	04/2024	0/0
	Uttarakhand Pey Jal Nigam					
1132	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022	0/0
	DEPARTMENT OF HIGHER EDUCATION					
	Central Public Works Department					
1133	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	08/2022 11/2024	11/2024	0/0
	Cpwd Of Higher Education					
1134	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022	0/0
	Rites Of Higher Education					
1135	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	09/2014 07/2024	07/2024	0/0
	Sikkim University					
1136	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]Sikkim Universi,SIKKIM	08/2020	314.06 -	01/2025 -	12/2024	0/0
	DPIIT					
	Dmic For Dpiit					
1137	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]DMIC FOR DPIIT,MULTI STATE	09/2011	20,084.00 20,084.00	03/2027 03/2027	03/2027	0/0
	Iicc For Dpiit					
1138	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	06/2024	0/0
	RENEWABLE ENERGY					
	Cpwd For Renewable Energy					
1139	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022	0/0
	Total		14,56,241.92 -			0/0
	Grand Total		14,56,241.92			0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Annexure - XII

List of Projects Ahead of Schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	CIVIL AVIATION						
	Airport Authority Of India Limited						
1	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS - [N04000108	6/2023	320.47 -	320.47	4.10	02/2026 -	01/2026
	Total		320.47 -	320.47	4.10		
	COAL						
	Mahanadi Coal Fields Limited						
2	SIARMAL OCP (40.00MTY) - [N06000113	2/2021	5,194.96 -	3,756.36	3,385.29	03/2029 -	03/2026
	Total		5,194.96 -	3,756.36	3,385.29		
	DEPARTMENT OF HIGHER EDUCATION						
	Sikkim University						
3	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	121.42	01/2025 -	12/2024
	Total		314.06 -	303.55	121.42		
	POWER						
	Power Grid Corporation Of India Limited						
4	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372	6/2023	202.39 -	202.39	0.84	01/2025 -	12/2024
	Total		202.39 -	202.39	.84		
	RAILWAYS						
	Central Railways						
5	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00 -	955.39	56.34	08/2027 -	03/2027
6	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12 -	836.12	5.28	03/2027 -	03/2026
7	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92 -	904.92	954.11	03/2028 -	03/2027
8	BARAMATI - LONAND - [N22000615	2/1999	736.44 -	736.44	518.52	03/2027 -	03/2026
	East Central Railways						

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
9	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	6/2019	983.62 253.23	415.00	331.16	06/2025 -	06/2024
10	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526	2/2019	496.47 -	496.47	2.07	06/2028 -	03/2027
11	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524	7/2022	486.00 -	486.00	54.87	07/2027 -	06/2025
12	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528	10/2022	234.00 223.69	223.69	6.82	10/2027 -	06/2025
	North Eastern Railway						
13	SAHJANWA - DOHRIGHAT - [N22000565	8/2019	371.77 -	1,319.75	363.37	03/2029 -	12/2027
14	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	726.83	10/2030 -	03/2027
	North Western Railway						
15	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	7/2022	1,695.82 -	2,798.16	590.63	07/2030 -	12/2026
16	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605	2/2023	422.60 -	422.60	51.12	02/2028 -	01/2026
17	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594	11/2021	466.42 -	466.42	439.02	11/2026 -	12/2024
18	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604	2/2023	471.06 -	471.06	14.38	02/2028 -	02/2026
19	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606	2/2023	352.41 -	352.41	6.07	06/2027 -	06/2025
20	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608	1/2023	968.92 -	968.92	110.81	06/2028 -	01/2027
21	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607	12/2022	304.00 239.54	239.54	57.86	06/2026 -	12/2025
	Rail Vikas Nigam Ltd.						
22	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	5,190.99	12/2026 -	03/2025
23	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	3,270.07	2,875.04	03/2025 -	06/2024
	South Eastern Railway						
24	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	9/2022	209.75 -	244.99	18.18	09/2026 -	03/2026
	South Western Railway						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	4/2019	294.67 307.66	307.66	97.36	03/2026 -	02/2025
26	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	6/2019	663.03 748.85	748.85	0.34	04/2028 -	12/2027
	Western Railway						
27	PETLAD-BHADRAN (22.5 KM) - [N22000538	5/2022	202.50 307.12	307.12	31.30	05/2030 -	12/2025
28	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	2/2023	401.48 670.17	670.17	67.94	03/2030 -	10/2025

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
29	NADIAD-PETLAD (37.26 KM) - [N22000539	5/2022	335.34 461.91	461.91	31.79	06/2030 -	12/2025
	Total		18,475.33 -	29,796.86	12,602.20		
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
30	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940	1/2023	166.58 -	166.58	-	01/2026 -	05/2024
	National Highways And Infrastructure Development Corporation Ltd.						
31	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390	8/2020	228.71 -	228.71	95.36	04/2022 08/2024	07/2024
	National Highways Authority Of India						
32	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	46.57	09/2024 03/2026	09/2024
33	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	353.57	10/2024 -	06/2024
34	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	337.60	10/2024 -	06/2024
35	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	2/2020	752.30 -	766.20	451.11	08/2023 12/2024	06/2024
36	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	2/2020	778.15 -	785.67	511.14	03/2023 12/2024	06/2024
	Total		6,504.13 -	6,525.55	1,795.35		
	Grand Total		31,011.34	40,905.18	17,909.20		

List of Projects on schedule w.r.t. Latest Schedule

Annexure - XIII

Costing Rs. 150 Crore and above							(May 2024)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Nuclear Power Corporation Of India Limited						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	15,934.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	15,934.00		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	6/2018	1,383.00 -	3,291.81	2,092.82	09/2021 12/2024	12/2024
3	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	7/2018	480.33 -	640.00	339.00	09/2021 10/2024	10/2024
4	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082	5/2018	1,216.90 -	1,216.90	715.47	10/2022 12/2024	12/2024
5	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	3/2021	242.14 -	358.00	335.02	12/2022 06/2024	06/2024
6	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	1,143.95	162.39	12/2025 -	12/2025
7	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	76.60	11/2024 -	11/2024
8	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	27.93	08/2025 -	08/2025
9	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS - [N04000105	6/2023	322.45 -	322.45	17.82	02/2026 -	02/2026
10	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT - [N04000111	6/2023	323.98 -	323.98	-	09/2025 -	09/2025
11	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST - [N04000110	11/2023	323.26 -	323.26	6.01	06/2026 -	06/2026
12	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY - [N04000109	4/2023	328.30 -	328.30	22.35	10/2025 -	10/2025
13	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE - [N04000107	7/2022	861.37 -	861.37	17.44	06/2026 -	06/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
14	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA - [N04000106	3/2023	265.91 -	265.91	3.11	01/2026 -	01/2026
15	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING - [N04000104	6/2023	887.00 -	887.00	47.31	03/2026 -	03/2026
16	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	232.52	28.26	11/2024 -	11/2024
17	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100	11/2021	499.00 -	499.00	95.59	07/2024 03/2025	03/2025
18	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098	10/2021	446.12 -	446.12	422.59	08/2023 06/2024	06/2024
19	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	712.15	657.33	08/2022 08/2024	08/2024
20	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090	6/2019	380.87 -	452.93	271.73	03/2022 07/2024	07/2024
	Total		10,924.16 -	13,132.80	5,338.77		
	COAL						
	Central Coal Fields Limited						
21	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	1,100.19	03/2028 -	03/2028
22	KOTRE BASANTPUR PACHMO OCP - [N06000237	8/2020	861.06 -	625.40	362.06	03/2032 -	03/2032
23	EXPANSION OF ASHOK OCP - [N06000247	5/2021	2,898.28 -	2,898.28	175.01	03/2028 -	03/2028
24	EXPANSION OF KARO OCP - [N06000246	1/2022	908.47 -	908.47	145.14	03/2026 -	03/2026
25	EXPANSION OF KONAR OCP - [N06000245	1/2022	799.34 -	799.34	349.47	03/2032 -	03/2032
26	EPR ROHINI KARKATA OCP - [N06000243	1/2021	1,020.42 -	1,020.42	82.92	03/2028 -	03/2028
27	EPR PUNDI OCP - [N06000242	11/2020	713.35 -	713.35	236.57	03/2027 -	03/2027
28	EPR TAPIN SOUTH OCP - [N06000241	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
29	JHARKHAND LAIYO OCP - [N06000240	8/2020	764.57 -	764.57	145.80	03/2031 -	03/2031
30	SIRKA OCP - [N06000239	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
31	CHANDRAGUPT OCP - [N06000238	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
32	UCE OF EPR OF NORTH URIMARI OCP - [N06000218	7/2021	778.80 -	778.80	671.23	03/2026 -	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
33	EXPANSION PROJECT AMRAPALI OCP - [N06000217	8/2020	5,136.15 -	5,136.15	671.43	03/2028 -	03/2028
	Eastern Coal Fields Limited						
34	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	316.19	03/2022 03/2029	03/2029
35	SIDULI MINE (OC AND UG) - [N06000165	5/2018	535.18 -	535.17	3.91	03/2026 -	03/2026
36	NAKRAKONDA KUMARDIH B OCP - [N06000170	8/2018	502.68 -	502.67	56.46	03/2029 -	03/2029
37	TILABONI UG MINE - [N06000172	2/2019	916.62 -	749.07	11.69	03/2027 03/2029	03/2029
38	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185	7/2019	826.42 -	389.10	4.47	03/2027 03/2028	03/2028
39	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191	4/2020	483.65 -	483.65	26.51	03/2025 03/2026	03/2026
40	BONJEMEHARI EXPANSION OCP - [N06000244	8/2021	570.12 -	570.11	45.33	03/2025 03/2026	03/2026
41	MOHANPUR EXPANSION OC PHASE II - [N06000236	11/2020	888.99 -	888.99	88.32	03/2025 03/2026	03/2026
42	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223	4/2020	1,210.12 -	1,210.12	371.21	03/2029 -	03/2029
43	SONEPUR BAZARI EXPANSION OC - [N06000220	7/2021	5,365.88 5,366.00	5,365.88	470.08	03/2029 -	03/2029
44	CHITRA EAST (RCE) OCP - [N06000169	8/2018	513.98 -	513.98	179.76	03/2024 03/2026	03/2026
	Mahanadi Coal Fields Limited						
45	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167	5/2018	2,434.75 -	2,434.75	1,767.10	03/2027 -	03/2027
46	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171	11/2018	2,838.87 -	2,838.87	1,562.29	03/2029 -	03/2029
47	BHUBANESWARI EXPANSION OCP - [N06000227	3/2024	6,321.73 -	3,145.45	1,209.27	03/2031 -	03/2031
48	RPR OF HINGULA -II EXPANSION PH-III - [N06000261	12/2022	2,264.68 -	2,264.68	997.96	03/2029 -	03/2029
49	SUBHADRA OCP - [N06000249	5/2021	1,693.81 -	1,693.81	1,129.52	03/2029 03/2029	03/2029
50	BALARAM EXPANSION OCP - [N06000230	8/2020	3,504.21 -	3,504.21	894.77	03/2029 -	03/2029
51	GOPALJI-KANIHA OCP - [N06000229	4/2022	6,107.87 -	8,416.19	1,566.44	03/2028 -	03/2028
	Neyveli Lignite Corporation						
52	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	7/2016	17,237.00 -	19,406.12	17,105.55	11/2021 03/2025	03/2025
53	TALABIRA II AND III OCP - [N06000189	7/2017	2,401.07 -	2,401.07	1,258.77	01/2027 -	01/2027
54	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) - [N06000270	1/2024	27,213.00 -	27,213.00	954.95	05/2029 -	05/2029

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
55	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) - [N06000269	3/2023	1,813.00 -	1,813.00	298.62	09/2024 -	09/2024
56	PACHWARA SOUTH COAL BLOCK - [N06000193	7/2013	2,242.92 -	2,242.90	168.84	09/2028 -	09/2028
	Northern Coal Fields Limited						
57	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196	11/2020	1,729.68 -	1,729.68	596.10	03/2025 -	03/2025
	Singareni Colliers Company Limitted						
58	GOLETI OPENCAST MINE - [N06000258	7/2021	345.60 -	345.60	50.25	03/2026 -	03/2026
59	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259	12/2021	297.88 -	297.88	45.15	03/2025 -	03/2025
	South-Eastern Coal Fields Limited						
60	CHHAL OC SEAM -III (6.00 MTY) - [N06000104	12/2013	610.63 -	610.63	535.12	03/2022 03/2025	03/2025
61	AMERA OC RCE - [N06000123	2/2015	335.97 -	335.97	90.39	03/2018 03/2026	03/2026
62	RAMPUR BATURA OC (4.0 MTY) - [N06000233	7/2019	1,248.93 -	1,248.93	415.92	03/2026 -	03/2026
63	DIPKA OC EXPANSION 40 MTY - [N06000200	12/2020	5,241.40 -	5,241.40	2,607.21	03/2029 -	03/2029
64	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199	12/2020	2,310.12 -	2,310.12	71.99	03/2029 -	03/2029
65	JAMPALI OCP RCE - [N06000198	5/2020	278.64 -	278.64	204.23	03/2024 03/2025	03/2025
66	BAROUD OC EXPANSION (3-10 MTY) - [N06000197	8/2020	2,309.80 -	2,309.80	815.20	03/2029 -	03/2029
67	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124	12/2014	357.80 -	357.80	88.19	03/2021 03/2026	03/2026
68	JHIRIA WEST OPENCAST PROJECT - [N06000166	11/2018	389.97 -	366.94	25.38	03/2026 03/2029	03/2029
69	MAHAMAYA OPENCAST PROJECT - [N06000164	5/2018	410.26 -	410.26	178.39	03/2026 -	03/2026
70	VIJAY WEST OPENCAST PROJECT - [N06000158	5/2017	976.95 -	976.95	90.89	03/2026 -	03/2026
71	AMGAON OPENCAST PROJECT RCE - [N06000135	7/2015	316.10 -	316.10	191.16	03/2020 03/2026	03/2026
72	AMADAND OPENCAST EXPANSION PROJECT - [N06000148	3/2016	869.44 -	869.44	254.73	03/2021 03/2027	03/2027
73	KANCHAN OC EXPANSION - [N06000125	12/2014	371.04 -	371.04	126.82	03/2021 03/2026	03/2026
	Western Coal Fields Limited						
74	AMALGAMATED YEKONA-I YEKONA-II - [N06000132	8/2015	727.28 -	727.28	531.54	03/2025 -	03/2025
75	RPR GAURI PAUNI EXPANSION OC - [N06000268	3/2023	497.23 -	497.23	40.50	03/2031 -	03/2031

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
76	KOLGAON EXPANSION (DEEP) OC - [N06000267	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
77	SHARDA UG - [N06000266	7/2022	200.16 -	200.16	34.27	03/2028 -	03/2028
78	URDHAN OC - [N06000265	7/2022	228.42 -	228.42	23.96	03/2031 -	03/2031
79	GOKUL EXPANSION OC - [N06000264	4/2021	456.95 -	456.95	147.90	03/2026 -	03/2026
80	RPR PAUNI II EXPANSION OC - [N06000263	3/2023	464.45 -	464.45	178.76	03/2027 -	03/2027
81	SAONER UG MINE I EXPANSION - [N06000251	1/2022	253.51 -	253.51	103.50	03/2028 -	03/2028
82	TAWA III UG MINE - [N06000250	12/2021	324.25 -	324.25	12.31	03/2027 -	03/2027
83	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231	11/2020	826.80 -	826.80	462.32	03/2026 -	03/2026
84	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226	9/2018	313.34 -	313.34	203.13	03/2024 03/2025	03/2025
85	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222	2/2020	1,184.33 -	1,184.33	846.03	03/2027 -	03/2027
86	ADASA UG TO OC (1.50 MTY) - [N06000219	11/2018	333.43 -	333.43	222.75	03/2024 03/2025	03/2025
87	DHUPTALA OC(SASTI UG TO OC) - [N06000209	2/2019	720.87 -	720.87	179.54	03/2028 -	03/2028
88	SASTI EXPANSION OC - [N06000206	8/2020	371.59 -	371.59	104.34	03/2026 -	03/2026
89	GHONSA EXPANSION DEEP OC - [N06000205	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
90	VISHNUPURI UG TO OC - [N06000260	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
91	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257	9/2022	497.01 -	497.01	157.83	03/2027 -	03/2027
92	BHANEGAON OC (1.15MTY) - [N06000256	9/2022	494.60 -	494.60	98.36	03/2028 -	03/2028
93	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255	5/2019	496.38 -	496.38	143.72	03/2027 -	03/2027
94	BHATADI EXPANSION OC - [N06000254	2/2020	729.86 -	729.86	158.97	03/2028 -	03/2028
95	MAKARDHOKDA I EXPANSION OC - [N06000253	6/2022	497.06 -	497.06	144.20	03/2026 -	03/2026
96	SINGHORI DEEP OC - [N06000252	5/2022	421.84 -	421.84	115.89	03/2029 -	03/2029
97	GANDHIGRAM UG MINE - [N06000183	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026
98	BELLORA-NAIGAON DEEP OC - [N06000180	11/2018	252.71 -	252.71	122.64	03/2021 03/2025	03/2025
99	UKNI DEEP OC - [N06000179	11/2018	318.14 -	318.14	252.71	03/2021 03/2025	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
100	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157	2/2017	328.00 -	328.00	321.43	03/2021 03/2025	03/2025
101	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154	8/2016	319.76 -	319.76	281.38	03/2022 03/2025	03/2025
	Total		1,41,555.68 -	1,42,492.95	45,966.87		
	DEPARTMENT OF HIGHER EDUCATION						
	Central Public Works Department						
102	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011	3/2021	512.37 -	512.37	61.65	08/2022 11/2024	11/2024
	Cpwd Of Higher Education						
103	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	3/2019	424.93 -	500.91	464.38	07/2022 06/2024	06/2024
	Rites Of Higher Education						
104	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001	9/2013	484.32 -	429.70	269.05	09/2014 07/2024	07/2024
	Total		1,421.62 -	1,442.98	795.08		
	DPIIT						
	Dmic For Dpiit						
105	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,718.22	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,718.22		
	HEALTH AND FAMILY WELFARE						
	Cpwd For Health						
106	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	281.06	248.29	03/2020 07/2024	07/2024
107	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	46.24	06/2021 08/2026	08/2026
108	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029	3/2019	1,404.00 -	1,642.00	1,340.12	09/2023 06/2024	06/2024
	HII Infra Tech Services Limited						
109	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031	12/2018	1,110.55 -	1,110.55	550.42	07/2024 10/2024	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
110	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. - [N21000032	3/2019	1,294.34 -	1,294.34	97.69	03/2023 03/2026	03/2026
	Total		4,278.73 -	4,699.73	2,282.76		
	HOME AFFAIRS						
	Cpwd For Mha						
111	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147	1/2020	166.98 167.00	166.98	90.37	10/2023 10/2024	10/2024
	Total		166.98 -	166.98	90.37		
	MINES						
	National Aluminum Company Limited (Nalco)						
112	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,677.40	2,999.82	04/2021 09/2025	09/2025
113	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	108.93	11/2020 09/2025	09/2025
114	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013	11/2017	483.00 -	483.00	315.19	04/2021 05/2025	05/2025
115	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	9/2019	225.79 -	270.66	5.00	03/2023 05/2024	05/2024
	Total		5,166.79 -	7,012.06	3,428.94		
	PETROLEUM						
	Bharat Petroleum Corporation Limited						
116	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	532.01	02/2017 10/2025	10/2025
117	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507	3/2023	405.00 -	405.00	19.48	07/2025 -	07/2025
118	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI - [N16000519	5/2023	2,585.00 -	2,585.00	80.54	05/2026 -	05/2026
119	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS - [N16000521	12/2022	3,685.00 -	3,685.00	69.58	03/2030 -	03/2030
120	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS - [N16000523	12/2022	3,919.00 -	3,919.00	157.30	06/2030 -	06/2030
121	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, - [N16000525	12/2022	16,654.00 -	16,654.00	242.03	06/2030 -	06/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
122	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS - [N16000524	12/2022	3,638.00 -	3,638.00	185.19	03/2030 -	03/2030
123	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR - [N16000522	12/2022	1,017.00 -	1,017.00	59.58	03/2030 -	03/2030
124	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS - [N16000520	12/2022	3,207.00 -	3,207.00	153.42	06/2030 -	06/2030
125	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF - [N16000518	5/2023	43,367.00 -	43,367.00	21.67	05/2028 -	05/2028
126	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508	3/2023	621.87 -	621.87	35.50	03/2026 -	03/2026
127	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500	4/2021	676.89 -	676.89	438.97	03/2025 -	03/2025
	Chennai Petroleum Corporation Limited						
128	CBR 9 MMTPA PROJECT - [N16000434	1/2021	31,580.00 -	36,354.00	1,133.11	06/2025 -	06/2025
	Gas Authority Of India Limited						
129	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	6/2009	2,915.00 2,915.00	5,909.00	3,876.60	12/2012 11/2024	11/2024
130	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	5/2019	8,797.00 -	11,256.00	4,022.27	04/2025 10/2025	10/2025
131	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398	6/2020	7,844.25 -	7,844.25	5,486.10	05/2023 10/2024	10/2024
132	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388	9/2019	2,658.34 -	2,658.34	1,888.50	07/2022 09/2024	09/2024
	Hindustan Petroleum Corporation Limited						
133	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369	12/2018	854.00 -	854.00	560.46	12/2022 09/2024	09/2024
134	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392	3/2019	5,830.20 -	5,830.20	613.20	03/2031 03/2029	03/2029
135	HALDIA PANAGARH PIPELINE PROJECT - [N16000478	11/2022	1,010.00 -	1,010.00	218.11	11/2025 -	11/2025
136	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494	3/2023	384.04 -	384.04	28.40	12/2026 -	12/2026
137	CGD PROJECT IN BIHAR JHARKHAND - [N16000497	6/2022	1,377.00 -	1,377.00	154.63	06/2030 -	06/2030
138	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER - [N16000512	12/2023	461.05 -	461.05	2.21	12/2026 -	12/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
139	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498	6/2022	2,628.00 -	2,628.00	88.50	06/2030 -	06/2030
140	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496	3/2022	1,751.00 -	1,751.00	137.61	03/2030 -	03/2030
141	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484	3/2023	156.36 -	156.36	1.08	03/2026 03/2026	03/2026
142	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413	3/2021	456.00 -	456.00	300.15	03/2024 03/2025	03/2025
143	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402	5/2020	1,421.46 -	1,421.46	990.43	02/2023 07/2024	07/2024
	Hpcl Rajasthan Refinery Limited(Jv)						
144	RAJASTHAN REFINERY PROJECT - [N16000513	10/2017	43,129.00 -	72,937.00	46,029.00	10/2022 03/2025	03/2025
	Indian Oil Corporation Limited						
145	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343	4/2018	355.00 -	355.00	234.89	04/2022 03/2025	03/2025
146	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362	5/2019	3,361.00 -	3,361.00	2,653.07	08/2021 12/2024	12/2024
147	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368	6/2019	427.10 -	427.10	281.58	09/2022 12/2024	12/2024
148	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	445.45	09/2021 12/2024	12/2024
149	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR - [N16000529	8/2023	227.62 -	227.62	-	11/2027 -	11/2027
150	CGD PROJECT AT JAMMU DISTRICTS - [N16000527	3/2022	538.00 -	538.00	-	03/2032 -	03/2032
151	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489	3/2022	575.00 -	575.00	75.54	03/2030 -	03/2030
152	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488	3/2022	151.00 -	151.00	7.77	03/2030 -	03/2030
153	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487	3/2022	865.00 -	865.00	18.09	03/2030 -	03/2030
154	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486	3/2022	501.00 -	501.00	62.29	03/2030 -	03/2030
155	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485	3/2022	1,420.00 -	1,420.00	84.45	03/2030 -	03/2030
156	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480	3/2023	202.07 -	202.07	1.52	02/2026 -	02/2026
157	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479	1/2023	346.70 -	346.70	.72	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
158	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446	9/2021	378.00 -	378.00	120.07	10/2023 05/2024	05/2024
159	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441	3/2022	277.00 -	277.00	142.72	07/2026 09/2026	09/2026
160	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505	4/2022	260.12 -	260.12	.44	04/2025 12/2026	12/2026
161	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504	4/2022	341.43 -	341.43	173.65	10/2024 08/2026	08/2026
162	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503	6/2017	281.35 -	281.35	71.74	05/2025 -	05/2025
163	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495	6/2022	656.00 -	656.00	279.17	08/2025 09/2025	09/2025
164	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492	3/2022	1,295.00 -	1,295.00	86.59	03/2030 -	03/2030
165	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491	3/2022	609.00 -	609.00	23.49	03/2030 -	03/2030
166	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490	3/2022	1,328.00 -	1,328.00	79.13	03/2030 -	03/2030
167	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426	6/2019	169.00 -	169.00	65.17	12/2029 03/2030	03/2030
168	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423	6/2019	163.00 -	163.00	68.46	12/2029 03/2030	03/2030
169	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414	5/2021	412.00 -	509.84	330.54	10/2023 02/2025	02/2025
170	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	2/2021	34,627.00 -	38,231.00	11,152.75	09/2024 12/2025	12/2025
171	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	1,098.00	12/2023 08/2024	08/2024
172	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403	10/2020	921.00 -	921.00	649.04	09/2023 12/2024	12/2024
173	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396	7/2020	13,805.00 -	13,805.00	6,153.72	01/2024 04/2025	04/2025
174	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386	1/2020	14,810.00 -	14,810.00	8,704.61	04/2023 12/2024	12/2024
175	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	3/2022	1,459.00 -	2,102.79	222.33	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
176	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456	9/2022	165.00 -	165.00	35.11	08/2025 -	08/2025
177	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455	1/2022	829.00 -	829.00	170.20	07/2024 05/2026	05/2026
178	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453	1/2022	389.00 -	389.00	20.19	04/2025 -	04/2025
179	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	138.45	11/2024 -	11/2024
180	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437	1/2022	463.00 -	463.00	154.10	07/2025 12/2025	12/2025
181	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435	12/2021	9,028.00 -	9,028.00	5,174.44	10/2024 12/2024	12/2024
182	R and D CAMPUS II AT FARIDABAD - [N16000375	6/2019	2,281.94 -	3,219.94	1,459.77	12/2022 07/2025	07/2025
	Indradhanush Gas Grid Ltd						
183	NORTH EAST GAS GRID - [N16000439	11/2020	9,265.00 -	9,265.00	5,413.03	03/2024 03/2025	03/2025
	Mangalore Refinery And Petrochemicals Limited						
184	POWER SYSTEM UPGRADATION PROJECT - [N16000509	10/2023	385.00 -	385.00	44.67	02/2026 -	02/2026
	Numaligarh Refinery Limited						
185	POWER RECOVERY TURBINE IN PFCCU - [N16000510	3/2023	293.50 -	293.50	18.59	07/2025 -	07/2025
186	DCU REVAMP PROJECT - [N16000511	8/2021	370.00 -	370.00	115.28	03/2025 -	03/2025
	Oil & Natural Gas Corporation Limited						
187	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247	3/2016	34,012.00 -	34,012.00	29,543.73	06/2020 05/2024	05/2024
188	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	8/2021	885.63 -	1,286.67	353.50	02/2026 -	02/2026
189	REDEVELOPMENT OF SANTHAL FIELD - [N16000279	2/2017	1,162.56 -	1,162.56	1,093.53	03/2026 -	03/2026
190	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444	1/2022	621.40 -	621.40	85.84	11/2024 -	11/2024
191	PIPELINE NETWORK PROJECT RUDRASAGAR - [N16000528	1/2023	344.99 -	344.99	66.51	04/2026 -	04/2026
192	MHN TCPP PGC BGC PROJECT (MTPBP) - [N16000526	2/2024	2,329.45 -	2,329.45	-	05/2026 -	05/2026
193	PART REPLACEMENT PIPELINE PROJECT (PRPP) - [N16000515	11/2022	1,219.48 -	1,145.10	-	05/2024 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
194	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL - [N16000514	11/2022	837.34 -	837.34	14.82	08/2026 -	08/2026
195	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483	7/2021	173.03 -	169.84	105.72	07/2025 -	07/2025
196	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482	7/2021	320.20 -	187.61	111.52	07/2024 -	07/2024
197	KALOL REDEVELOPMENT PROJECT - [N16000481	8/2022	1,487.41 -	1,487.41	680.25	03/2027 -	03/2027
198	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477	5/2022	249.43 -	249.43	62.35	02/2025 -	02/2025
199	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	1/2022	3,183.58 -	3,645.23	2,705.68	05/2024 06/2024	06/2024
	Oil India Limited						
200	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449	6/2021	860.00 -	860.00	234.60	12/2024 -	12/2024
	Total		3,48,048.09 -	3,95,342.95	1,48,614.50		
	POWER						
	Ahmedabad Metro Rail						
201	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI - [N18000389	2/2024	2,000.00 -	2,000.00	-	08/2025 -	08/2025
	Bharat Heavy Electricals Limited						
202	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) - [N18000381	8/2023	15,530.00 -	15,530.00	709.38	06/2028 -	06/2028
203	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) - [N18000382	3/2024	17,195.31 -	17,195.31	531.00	02/2030 -	02/2030
	National Hydro-Electric Power Corporation						
204	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362	2/2023	31,876.39 -	31,876.39	2,397.93	02/2032 -	02/2032
	National Thermal Power Corporation						
205	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345	7/2022	1,316.02 -	1,316.02	190.59	03/2025 -	03/2025
206	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346	9/2022	7,179.54 -	7,179.54	854.13	09/2024 -	09/2024
207	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364	8/2022	11,844.00 -	11,844.00	1,405.09	05/2027 -	05/2027
208	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365	6/2023	6,283.81 -	6,283.81	244.77	12/2024 -	12/2024
209	BADAM COAL MINING PROJECT - [N18000367	2/2019	501.79 -	501.79	40.35	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
	Power Grid Corporation Of India Limited						
210	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328	2/2022	318.12 -	318.12	132.27	04/2025 -	04/2025
211	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330	3/2022	288.71 -	288.71	26.79	12/2024 -	12/2024
212	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351	3/2023	524.04 -	524.04	240.01	11/2025 -	11/2025
213	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 - [N18000379	11/2023	428.00 -	428.00	-	06/2025 -	06/2025
214	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J - [N18000378	12/2022	331.00 -	331.00	4.66	03/2025 -	03/2025
215	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 - [N18000377	11/2023	224.00 -	224.00	-	07/2025 -	07/2025
216	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 - [N18000376	9/2023	2,191.00 -	2,191.00	147.99	04/2025 -	04/2025
217	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 - [N18000375	10/2023	1,796.00 -	1,796.00	158.45	04/2025 -	04/2025
218	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H - [N18000374	10/2023	2,211.00 -	2,211.00	109.74	04/2025 -	04/2025
219	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
220	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	205.35	03/2025 -	03/2025
221	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359	3/2023	966.79 -	966.79	26.00	12/2024 -	12/2024
222	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358	3/2023	815.12 -	815.12	2.99	03/2025 -	03/2025
223	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	107.23	12/2024 -	12/2024
224	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	359.47	09/2024 -	09/2024
225	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355	3/2023	260.30 -	260.30	40.74	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
226	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354	3/2023	271.69 -	271.69	25.35	09/2024 -	09/2024
227	ER WR TRANSMISSION LIMITED - [N18000353	3/2023	281.16 -	281.16	.11	03/2025 -	03/2025
228	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352	3/2023	3,546.94 -	3,546.94	589.03	11/2024 -	11/2024
229	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] - [N18000388	2/2024	2,148.00 -	2,148.00	-	02/2026 -	02/2026
230	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B - [N18000387	12/2023	2,056.00 -	2,056.00	110.42	12/2025 -	12/2025
231	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N - [N18000386	12/2023	2,998.00 -	2,998.00	72.72	12/2025 -	12/2025
232	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK - [N18000385	12/2023	2,889.00 -	2,889.00	-	12/2025 -	12/2025
233	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA - [N18000384	12/2023	3,752.00 -	3,752.00	76.02	12/2025 -	12/2025
234	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 - [N18000383	7/2023	334.00 -	334.00	-	07/2025 -	07/2025
235	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361	3/2023	2,820.99 -	2,820.99	-	03/2025 -	03/2025
236	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343	10/2022	307.87 -	307.87	46.31	10/2025 -	10/2025
237	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338	7/2022	186.19 -	186.19	15.31	03/2025 -	03/2025
	Satluj Jal Vidyut Nigam Limited						
238	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279	11/2020	1,810.56 -	1,810.56	1,466.02	01/2026 -	01/2026
239	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	630.46	11/2025 -	11/2025
240	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	689.99	04/2028 -	04/2028
	Total		1,34,997.69 -	1,34,997.69	11,656.67		
	RAILWAYS						
	East Central Railways						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
241	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	55.09	10/2027 -	10/2027
242	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	3.08	03/2030 -	03/2030
243	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	245.45	12/2025 -	12/2025
244	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529	11/2022	202.00 -	349.22	-	11/2027 -	11/2027
	East Coast Railway						
245	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	4/1994	2,923.13 -	5,089.37	3,692.11	03/2009 12/2026	12/2026
246	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
247	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
248	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	150.72	07/2033 -	07/2033
249	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
250	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	10.00	08/2027 -	08/2027
251	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
252	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
253	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379	4/2015	2,361.74 -	2,361.74	1,401.69	03/2022 03/2026	03/2026
	Eastern Railways						
254	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	4/2000	1,188.91 -	1,619.51	1,044.76	03/2019 03/2025	03/2025
255	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624	7/2015	283.54 -	283.54	154.24	03/2025 03/2026	03/2026
256	CHITRA - BASUKINATH (38.30 KM) - [N22000531	1/2019	827.89 -	793.87	183.19	03/2026 03/2027	03/2027
257	PIRPAINTI-JASIDIH - [N22000219	4/2013	915.98 -	2,137.81	789.25	03/2022 03/2028	03/2028
	Maharashtra Rail Infrastructure Development Corporation Limited						
258	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT - [N22000629	10/2019	1,400.00 -	1,400.00	-	06/2024 -	06/2024
	National Capital Region Transport Corp						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
259	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
260	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543	4/2019	169.65 -	169.65	71.75	03/2026 -	03/2026
	North Central Railway						
261	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158	4/2010	2,030.50 -	746.83	53.74	- 12/2026	12/2026
262	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
263	MATHURA - VRINDAVAN (11 KM) - [N22000612	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
264	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	4/2019	187.21 -	250.17	1.62	12/2025 03/2026	03/2026
265	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
266	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
267	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
268	AGRA FORT-BANDIKUI - [N22000553	6/2022	1,389.81 -	987.83	.23	06/2027 05/2026	05/2026
269	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
	North East Frontier Railway						
270	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	4/2003	4,454.17 -	19,602.68	14,499.92	03/2011 12/2026	12/2026
271	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	North Western Railway						
272	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593	4/2019	528.48 -	528.48	307.66	03/2025 -	03/2025
	Northern Railway						
273	NANGALDAM-TALWARA(NL),NR - [220100188	3/1981	450.00 -	2,017.96	1,190.75	07/2012 11/2024	11/2024
274	BARABANKI AKBARPUR DOUBLING - [N22000578	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
275	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
276	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	3/1995	2,500.00 -	41,931.00	39,605.00	11/2002 08/2024	08/2024
277	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	8/2017	515.50 -	676.00	-	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
278	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
279	LUDHIANA MULLANPUR DOUBLING - [N22000589	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
280	FEROZPUR - PATTI (25.72 KM) - [N22000614	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
281	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
282	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
	Rail Vikas Nigam Ltd.						
283	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	312.07	03/2025 -	03/2025
284	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.56	1,323.64	06/2025 -	06/2025
285	INDORE BUDNI (INDORE JABALPUR) - [N22000601	9/2018	4,340.00 -	7,393.75	1,004.86	09/2030 -	09/2030
286	JUNAGARH -VISAVADAR (42.28) KM - [N22000600	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
287	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599	11/2016	8,975.00 -	7,906.38	4,630.47	03/2026 -	03/2026
	South Central Railway						
288	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
289	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586	4/2016	226.72 -	226.72	107.76	12/2025 -	12/2025
290	RENIGUNTA WADI GOOTY - BYPASS - [N22000587	4/2016	302.00 -	302.00	98.83	12/2025 -	12/2025
	South East Central Railway						
291	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km) - [N22000572	7/2011	1,171.30 -	1,171.30	209.98	10/2024 -	10/2024
292	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573	9/2022	170.49 -	170.49	.10	12/2026 -	12/2026
293	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	9/2022	169.06 -	177.34	.02	09/2026 -	09/2026
294	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574	12/2022	177.03 -	177.03	.21	12/2026 -	12/2026
295	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576	9/2022	169.06 -	169.06	.22	09/2026 -	09/2026
296	CHIRIMIRI-NAGPUR HALT - [N22000616	10/2018	241.00 -	241.00	-	06/2030 -	06/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
297	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580	6/2022	1,376.20 -	775.82	33.55	06/2030 -	06/2030
298	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI - [N22000579	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
299	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577	9/2022	328.34 -	328.34	.37	09/2026 -	09/2026
	South Western Railway						
300	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559	9/2019	1,453.73 -	994.47	53.80	12/2027 -	12/2027
	Southern Railway						
301	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	4/2011	120.70 -	2,053.39	334.97	03/2019 12/2027	12/2027
302	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619	12/2010	600.82 -	595.39	270.03	03/2028 07/2026	07/2026
303	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	7/2008	677.12 -	788.05	165.00	03/2026 03/2027	03/2027
304	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620	12/2011	812.85 -	802.80	258.21	08/2023 09/2026	09/2026
305	MORAPPUR-DHARMAPURI - [N22000618	2/2019	358.95 -	358.95	36.85	03/2028 03/2027	03/2027
306	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	2/2015	1,431.90 -	3,785.45	3,027.76	- 12/2026	12/2026
	West Central Railway						
307	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	4/2001	424.60 -	5,125.16	2,596.43	03/2021 12/2025	12/2025
308	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	8/2016	582.13 -	1,247.64	1,080.04	03/2022 09/2024	09/2024
309	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	-	03/2026 -	03/2026
310	KATNI-BINA 3RD LINE (263 KM) - [N22000415	6/2016	2,478.23 -	2,938.00	1,279.35	03/2022 06/2024	06/2024
	Western Railway						
311	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	4/2008	3,503.69 -	6,203.51	3,510.08	03/2022 03/2026	03/2026
312	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	32.28	06/2025 -	06/2025
313	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622	9/2012	261.68 -	261.68	110.16	03/2027 03/2025	03/2025
314	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
315	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550	2/2023	410.46 -	410.46	4.48	01/2028 09/2026	09/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
316	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	6/2022	279.23 -	346.94	135.00	06/2027 08/2024	08/2024
317	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
318	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	5/2022	309.81 -	415.38	121.72	03/2030 02/2025	02/2025
319	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	5/2022	216.72 -	349.93	47.99	03/2030 04/2025	04/2025
320	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	6/2022	354.99 -	482.43	126.96	02/2030 02/2025	02/2025
321	NIMACH-RATLAM (133 KM) - [N22000536	10/2021	910.00 -	1,095.88	578.94	10/2027 03/2025	03/2025
322	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 -	1,080.57	369.55	10/2026 06/2025	06/2025
323	MEHSANA-PALANPUR (65.1 KM) - [N22000534	9/2020	529.30 -	537.31	81.44	09/2026 08/2024	08/2024
324	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533	2/2023	152.44 -	152.44	1.18	12/2025 10/2025	10/2025
325	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)-SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532	2/2023	961.67 -	961.67	3.50	03/2027 12/2026	12/2026
326	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	4/2017	692.25 -	692.26	384.31	03/2020 12/2024	12/2024
327	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142	4/2011	844.10 -	844.10	521.36	- 10/2025	10/2025
328	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	4/2008	318.24 -	1,531.55	748.79	03/2012 09/2026	09/2026
329	CHOTTAUDEPUR-DHAR(NL) - [N22000138	4/2007	1,347.26 -	1,793.63	1,395.03	03/2022 12/2026	12/2026
330	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	4/2007	1,640.04 -	2,873.11	1,726.34	03/2022 02/2028	02/2028
	Total		79,196.76 -	1,58,141.14	90,183.88		
	ROAD TRANSPORT AND HIGHWAYS						
	Border Road Organisation						
331	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	370.71	07/2024 -	07/2024
332	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	353.94	08/2024 -	08/2024
333	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
334	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	27.99	06/2025 -	06/2025
335	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM - [N24002119	10/2022	562.45 -	562.45	8.68	01/2026 -	01/2026
336	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	252.09	08/2025 -	08/2025
337	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
338	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	165.41	07/2024 -	07/2024
339	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	146.77	11/2024 -	11/2024
	Ministry Of Road Transport And Highways (State Pwds)						
340	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	1/1991	675.00 -	780.77	616.26	02/2019 08/2024	08/2024
341	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	430.14	11/2008 06/2024	06/2024
342	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 - [N24000578	2/2016	553.30 -	706.39	604.73	05/2016 06/2024	06/2024
343	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	1/2014	1,408.85 -	2,138.16	1,687.62	10/2016 08/2024	08/2024
344	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241	3/2020	255.23 -	255.23	250.00	10/2022 12/2024	12/2024
345	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216	12/2016	196.00 -	196.00	163.97	09/2021 06/2024	06/2024
346	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201	2/2019	2,926.42 -	2,926.42	970.95	09/2024 12/2025	12/2025
347	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943	9/2018	1,478.40 -	1,478.40	780.29	06/2024 02/2026	02/2026
348	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925	10/2018	400.76 -	394.44	287.39	11/2020 09/2024	09/2024
349	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917	3/2018	199.16 -	199.16	155.10	08/2018 08/2024	08/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
350	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914	12/2016	223.50 -	223.50	220.50	08/2018 07/2024	07/2024
351	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912	8/2016	287.70 -	287.70	272.95	02/2017 07/2024	07/2024
352	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU - [N24001829	10/2022	172.15 -	172.15	43.59	11/2024 -	11/2024
353	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	114.24	11/2024 -	11/2024
354	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	193.78	09/2024 -	09/2024
355	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	289.31	08/2024 -	08/2024
356	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	56.33	09/2024 -	09/2024
357	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	401.78	08/2024 -	08/2024
358	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	104.69	12/2024 -	12/2024
359	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	143.61	05/2024 -	05/2024
360	MOPA AIRPORT - [N24001458	12/2021	1,183.16 -	1,183.16	1,106.30	04/2022 09/2024	09/2024
361	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	194.48	09/2025 09/2025	09/2025
362	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
363	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	30.75	12/2024 -	12/2024
364	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	163.03	05/2024 01/2025	01/2025
365	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441	8/2020	302.88 -	302.88	186.39	02/2022 08/2024	08/2024
366	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427	6/2020	166.21 -	166.21	98.65	04/2023 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
367	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	321.15	07/2025 -	07/2025
368	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	119.02	03/2027 -	03/2027
369	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	131.33	03/2027 -	03/2027
370	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	345.59	03/2027 -	03/2027
371	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	231.91	12/2023 12/2024	12/2024
372	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	41.69	06/2025 06/2025	06/2025
373	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	132.48	05/2024 -	05/2024
374	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	171.46	11/2024 -	11/2024
375	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	9.45	04/2025 -	04/2025
376	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467	3/2021	226.44 -	226.44	103.34	02/2024 07/2024	07/2024
377	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	99.24	07/2024 07/2024	07/2024
378	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
379	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	153.04	09/2024 -	09/2024
380	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	112.71	12/2024 03/2025	03/2025
381	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	95.02	05/2027 -	05/2027
382	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876	3/2021	566.15 -	566.15	122.68	03/2024 06/2025	06/2025
383	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	165.73	01/2025 03/2025	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
384	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	137.97	11/2024 03/2025	03/2025
385	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	92.29	08/2025 -	08/2025
386	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	66.57	08/2025 -	08/2025
387	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	104.08	07/2024 -	07/2024
388	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	142.69	08/2024 -	08/2024
389	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918	12/2020	222.86 -	222.86	168.63	08/2023 06/2024	06/2024
390	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	13.86	07/2024 -	07/2024
391	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
392	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	35.28	05/2024 -	05/2024
393	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	29.59	07/2024 -	07/2024
394	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	21.36	04/2025 -	04/2025
395	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	20.00	09/2024 -	09/2024
396	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	43.39	12/2024 -	12/2024
397	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	70.59	12/2024 -	12/2024
398	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM - [N24002133	3/2021	178.63 -	178.63	34.10	03/2025 -	03/2025
399	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 - [N24002121	1/2022	509.65 -	509.65	109.01	09/2025 -	09/2025
400	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (- [N24002120	2/2023	274.06 -	274.06	41.24	09/2025 -	09/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
401	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 -	219.00	.15	02/2024 08/2025	08/2025
402	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 - [N24002117	10/2022	246.60 -	291.00	29.33	02/2024 02/2026	02/2026
403	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T - [N24002116	1/2022	343.54 -	343.54	28.40	08/2025 -	08/2025
404	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115	3/2023	438.24 -	438.24	151.35	08/2025 -	08/2025
405	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID - [N24002032	1/2022	1,156.72 -	1,156.72	119.26	01/2026 -	01/2026
406	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031	12/2021	840.93 -	840.93	337.24	02/2026 -	02/2026
407	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE - [N24002029	3/2022	917.91 -	917.91	423.34	01/2026 -	01/2026
408	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020	3/2022	158.36 158.00	158.36	29.79	10/2025 -	10/2025
409	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) - [N24002019	1/2022	329.14 319.00	319.09	87.66	09/2025 -	09/2025
410	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	1/2022	239.72 232.00	232.22	110.11	03/2025 -	03/2025
411	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 - [N24002016	10/2022	225.17 -	225.17	66.47	06/2025 -	06/2025
412	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 -	403.36	37.50	06/2025 -	06/2025
413	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA - [N24002014	9/2022	237.28 -	237.28	.59	12/2023 12/2025	12/2025
414	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR - [N24002012	3/2023	718.52 -	718.52	-	03/2025 -	03/2025
415	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR - [N24002011	12/2021	516.96 -	516.96	-	06/2024 -	06/2024
416	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	90.46	07/2025 -	07/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
417	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	172.76	12/2024 -	12/2024
418	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	198.05	12/2024 -	12/2024
419	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	46.36	05/2025 -	05/2025
420	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	253.09	11/2025 -	11/2025
421	REHABILITATION AND UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN - [N24001965	3/2022	386.49 -	386.49	86.72	02/2025 -	02/2025
422	UPGRADATION and WIDENING OF JHARKHEDA-BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN - [N24001964	3/2022	365.21 -	365.21	136.44	05/2025 -	05/2025
423	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	73.56	10/2024 -	10/2024
424	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) - [N24001962	3/2022	179.19 -	179.19	75.37	12/2024 -	12/2024
425	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	173.32	09/2025 -	09/2025
426	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	100.84	10/2024 -	10/2024
427	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	138.22	07/2024 -	07/2024
428	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	67.67	05/2025 -	05/2025
429	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	255.54	01/2025 -	01/2025
430	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	108.69	09/2024 -	09/2024
431	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	85.84	08/2025 -	08/2025
432	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	262.08	01/2025 -	01/2025
433	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -		136.23	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
434	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
435	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
436	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	-	11/2024 -	11/2024
437	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	159.74	07/2024 -	07/2024
438	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	-	01/2025 -	01/2025
439	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	321.81	08/2025 -	08/2025
440	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	193.63	05/2024 -	05/2024
441	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	443.87	12/2024 -	12/2024
442	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	161.11	09/2024 -	09/2024
443	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	393.48	02/2025 -	02/2025
444	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	213.01	10/2025 -	10/2025
445	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	136.23	04/2025 -	04/2025
446	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	142.87	09/2025 -	09/2025
447	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	.11	08/2025 -	08/2025
448	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
449	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	59.59	07/2024 -	07/2024
450	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922	2/2020	153.01 -	153.01	83.60	08/2023 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
451	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	79.94	09/2024 -	09/2024
452	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919	12/2020	193.16 -	193.16	73.28	09/2023 06/2024	06/2024
453	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	102.94	06/2024 -	06/2024
454	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	97.09	08/2024 -	08/2024
455	REHABILITATION AND UP-GRADATION OF JINTUR-SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
456	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	54.11	05/2025 -	05/2025
457	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
458	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
459	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	135.78	07/2025 -	07/2025
460	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	10.89	07/2025 -	07/2025
461	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	66.70	05/2025 05/2025	05/2025
462	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	38.03	06/2025 -	06/2025
463	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	33.45	06/2024 11/2024	11/2024
464	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	9.89	10/2025 11/2025	11/2025
465	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	59.20	11/2024 11/2024	11/2024
466	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	159.82	04/2025 04/2025	04/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
467	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	60.97	03/2024 11/2024	11/2024
468	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	218.62	06/2025 06/2025	06/2025
469	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	361.48	03/2027 -	03/2027
470	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
471	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	567.92	03/2027 -	03/2027
472	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
473	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 06/2024	06/2024
	National Highways And Infrastructure Development Corporation Ltd.						
474	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688	3/2016	429.52 -	429.52	269.56	08/2022 09/2025	09/2025
475	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287	4/2020	330.80 -	330.80	84.93	12/2021 11/2025	11/2025
476	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	210.17	12/2023 10/2025	10/2025
477	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	31.67	02/2026 -	02/2026
478	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	7.11	02/2026 -	02/2026
479	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	42.85	03/2025 -	03/2025
480	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	110.19	05/2025 -	05/2025
481	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	342.08	01/2025 -	01/2025
482	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	37.06	01/2025 -	01/2025
483	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	90.15	01/2025 -	01/2025
484	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	35.66	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
485	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	172.28	12/2024 -	12/2024
486	PEREN-DIMAPUR SECTION PKG-2 - [N24001406	7/2021	258.52 -	258.52	59.40	03/2023 09/2024	09/2024
487	KHELLANI-KHANABAL PKG-5 - [N24001396	7/2021	497.09 -	497.09	111.87	02/2023 07/2024	07/2024
488	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	180.75	02/2024 04/2025	04/2025
489	KARGIL-ZANSKR PACKAGE-1 - [N24001343	3/2021	384.23 -	384.23	68.27	01/2023 12/2024	12/2024
490	KHELLANI-KHANABAL PKG-3 - [N24001341	3/2021	398.51 -	398.51	73.81	12/2022 07/2024	07/2024
491	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,924.72	09/2028 -	09/2028
492	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	23.38	02/2026 -	02/2026
493	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	33.31	01/2025 -	01/2025
494	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	117.62	02/2026 -	02/2026
495	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	129.87	04/2026 -	04/2026
496	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	284.37	08/2025 -	08/2025
497	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	235.45	08/2025 -	08/2025
498	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	252.66	08/2025 -	08/2025
499	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
500	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	199.02	7.98	06/2025 -	06/2025
501	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 - [N24002128	3/2023	1,716.21 -	1,716.21	-	08/2026 -	08/2026
502	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 - [N24002127	2/2023	1,256.90 -	1,256.90	-	07/2026 -	07/2026
503	LMPHAL TO JIRIBAM PKG-7 - [N24002028	1/2023	760.16 -	760.16	51.71	12/2025 -	12/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
504	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO - [N24002026	3/2023	643.42 -	643.42	64.03	12/2025 -	12/2025
505	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH - [N24002025	1/2023	356.65 -	356.65	103.86	12/2025 -	12/2025
506	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 - [N24002024	1/2023	516.88 -	516.88	99.57	11/2025 -	11/2025
507	BILASIPURA-GUWAHATI ROAD PKG-10 - [N24002023	3/2023	1,264.90 -	1,264.90	245.59	06/2026 -	06/2026
508	BILASIPURA-GUWAHATI ROAD PKG-9 - [N24002022	3/2023	1,000.27 -	1,000.27	192.38	06/2026 -	06/2026
509	BILASIPURA-GUWAHATI ROAD PKG-8 - [N24002021	3/2023	1,457.59 -	1,457.59	209.21	12/2026 -	12/2026
510	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 - [N24002132	3/2023	2,026.05 -	2,026.05	-	03/2027 -	03/2027
511	UKHRUL TOLOI TADUBI PKG-2 - [N24002131	3/2023	578.98 -	578.98	-	02/2026 -	02/2026
512	TAMENGLONG- MAHUR ROAD PKG-7 - [N24002130	12/2023	846.82 -	846.82	-	03/2026 -	03/2026
513	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 - [N24002129	2/2023	574.26 -	574.26	-	08/2026 -	08/2026
514	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	3,013.84	09/2026 -	09/2026
515	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244	8/2020	301.06 -	301.06	133.99	04/2022 02/2025	02/2025
	National Highways Authority Of India						
516	4-LANNING OF CHAPRA-HAJIPUR - [N24000187	1/2011	575.00 -	575.00	526.44	07/2013 06/2024	06/2024
517	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	3/2016	899.00 -	1,623.88	1,058.84	04/2019 06/2024	06/2024
518	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	8/2016	1,167.42 -	1,224.01	742.18	03/2019 05/2025	05/2025
519	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	1/2017	1,251.11 -	1,361.00	682.44	12/2020 09/2024	09/2024
520	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655	3/2017	247.02 -	157.49	83.16	03/2020 12/2024	12/2024
521	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	4/2017	894.00 -	929.32	915.67	04/2020 06/2024	06/2024
522	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418	12/2020	1,094.46 -	1,094.46	682.02	04/2024 07/2024	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
523	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417	12/2020	1,234.40 -	1,234.40	708.62	04/2024 07/2024	07/2024
524	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416	12/2020	989.66 -	989.66	284.28	01/2024 03/2025	03/2025
525	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415	12/2020	881.00 -	881.00	843.29	04/2024 07/2024	07/2024
526	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371	10/2019	1,101.99 -	1,101.99	754.34	08/2023 12/2024	12/2024
527	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,248.00	12/2022 12/2024	12/2024
528	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	812.00	11/2022 12/2024	12/2024
529	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,245.43	07/2021 12/2024	12/2024
530	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795	2/2018	741.86 -	649.00	672.53	04/2021 06/2024	06/2024
531	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	299.43	05/2024 -	05/2024
532	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506	2/2022	2,747.00 -	2,747.00	929.38	02/2024 12/2024	12/2024
533	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505	3/2022	1,549.02 -	1,549.02	526.31	03/2024 10/2024	10/2024
534	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	507.13	11/2024 -	11/2024
535	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	1,118.00	12/2024 -	12/2024
536	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	362.51	05/2024 10/2024	10/2024
537	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488	9/2021	618.45 -	618.45	565.93	09/2023 08/2024	08/2024
538	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486	2/2019	493.00 -	493.00	374.15	02/2022 11/2024	11/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
539	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485	2/2019	397.60 -	397.60	374.85	02/2022 06/2024	06/2024
540	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O - [N24002126	2/2024	1,103.89 -	1,103.89	54.54	02/2026 -	02/2026
541	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) - [N24002125	2/2024	976.40 -	976.40	55.64	02/2026 -	02/2026
542	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [- [N24002124	2/2024	747.29 -	747.29	42.83	02/2026 -	02/2026
543	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 - [N24002123	2/2024	1,292.65 -	1,292.65	27.33	02/2026 -	02/2026
544	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 - [N24002122	2/2024	813.66 -	813.66	11.72	02/2026 -	02/2026
545	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND - [N24002114	2/2022	1,097.59 -	1,097.59	314.95	04/2025 -	04/2025
546	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S - [N24002113	3/2023	1,141.78 -	1,141.78	60.29	08/2025 -	08/2025
547	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 - [N24002111	2/2019	825.94 -	1,116.13	51.76	12/2025 12/2025	12/2025
548	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002110	3/2023	1,207.40 -	1,207.40	-	05/2026 -	05/2026
549	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002109	3/2023	1,301.37 -	1,301.37	-	05/2026 -	05/2026
550	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS - [N24002108	3/2023	1,618.96 -	1,618.96	-	05/2026 -	05/2026
551	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI - [N24002107	3/2023	1,382.00 -	1,382.00	-	05/2026 -	05/2026
552	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA - [N24002106	8/2023	993.77 -	349.48	57.50	03/2025 -	03/2025
553	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI - [N24002105	8/2023	1,378.36 -	739.00	11.58	06/2026 -	06/2026
554	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU - [N24002104	1/2023	1,754.00 -	1,754.00	180.55	06/2026 -	06/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
555	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED - [N24002103	9/2022	166.52 -	166.52	43.74	01/2025 -	01/2025
556	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH - [N24002102	1/2020	2,165.23 -	2,165.23	94.12	04/2026 -	04/2026
557	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA - [N24002101	8/2021	809.51 -	809.51	114.83	06/2025 -	06/2025
558	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE - [N24002100	10/2021	1,003.38 -	1,003.38	199.03	06/2025 -	06/2025
559	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K - [N24002098	3/2022	1,641.66 -	1,641.66	35.00	10/2025 -	10/2025
560	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (- [N24002097	2/2023	526.45 -	526.45	78.65	09/2025 -	09/2025
561	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH - [N24002096	2/2023	1,973.98 -	1,973.98	416.98	01/2026 -	01/2026
562	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 - [N24002095	12/2021	2,555.50 -	2,555.50	653.92	03/2025 -	03/2025
563	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: "PACKAGE-I: MORA - [N24002093	10/2022	1,841.92 -	1,841.92	163.42	09/2025 -	09/2025
564	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA - [N24002094	9/2022	1,212.26 -	1,212.26	182.10	11/2025 -	11/2025
565	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70 - [N24002092	3/2021	1,801.37 -	1,801.37	653.74	10/2025 -	10/2025
566	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD - [N24002091	6/2021	906.51 -	906.51	134.05	09/2025 09/2025	09/2025
567	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY - [N24002090	3/2021	646.27 -	646.27	38.85	11/2024 -	11/2024
568	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N - [N24002089	10/2022	617.87 -	617.87	21.73	06/2025 -	06/2025
569	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002088	10/2022	1,493.50 -	1,493.50	408.73	08/2025 -	08/2025
570	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002087	10/2022	1,493.14 -	1,493.14	.76	10/2025 -	10/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
571	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF - [N24002086	10/2022	1,706.47 -	1,706.47	571.79	07/2025 -	07/2025
572	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO - [N24002085	11/2023	1,470.93 -	1,470.93	69.56	03/2025 -	03/2025
573	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 - [N24002084	3/2022	1,076.97 -	1,076.97	267.12	02/2025 -	02/2025
574	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K - [N24002083	3/2022	2,146.86 2,413.00	2,413.00	651.97	07/2025 -	07/2025
575	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW - [N24002082	2/2022	541.58 -	541.58	20.82	09/2024 -	09/2024
576	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002080	12/2023	762.75 -	762.75	38.10	12/2025 -	12/2025
577	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM - [N24002079	12/2023	742.25 -	742.25	37.10	12/2025 -	12/2025
578	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. - [N24002078	12/2023	711.00 -	711.00	35.60	12/2025 -	12/2025
579	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 - [N24002077	9/2022	1,000.63 -	1,000.63	94.24	12/2025 -	12/2025
580	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI - [N24002076	3/2021	2,029.17 2,029.00	2,029.00	84.23	10/2025 10/2025	10/2025
581	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. - [N24002075	12/2020	757.13 757.00	757.00	246.51	08/2025 08/2025	08/2025
582	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH - [N24002074	8/2022	1,231.74 -	1,231.74	65.04	06/2025 -	06/2025
583	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT - [N24002072	7/2022	150.21 -	150.21	7.11	10/2025 -	10/2025
584	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK - [N24002071	3/2023	998.27 -	998.27	58.53	06/2026 -	06/2026
585	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] - [N24002070	1/2022	1,162.80 -	1,162.80	420.31	01/2025 -	01/2025
586	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA - [N24002069	7/2022	209.29 -	209.29	86.10	12/2024 -	12/2024
587	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. - [N24002068	12/2022	652.33 -	652.33	183.64	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
588	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I - [N24002066	2/2022	1,494.31 -	1,494.31	38.28	07/2025 -	07/2025
589	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I) - [N24002065	2/2022	1,390.92 -	1,390.92	35.12	03/2025 -	03/2025
590	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - - [N24002064	12/2022	381.80 -	381.80	-	12/2025 -	12/2025
591	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- - [N24002062	3/2023	3,012.27 -	3,012.27	-	09/2027 -	09/2027
592	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	8/2022	2,474.47 -	2,675.93	578.62	06/2025 -	06/2025
593	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS - [N24002060	3/2023	1,107.00 -	1,107.00	32.24	11/2025 -	11/2025
594	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S - [N24002059	9/2022	1,183.60 -	1,183.60	71.42	06/2026 -	06/2026
595	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00 - [N24002058	8/2022	409.64 -	409.64	175.26	06/2024 -	06/2024
596	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J - [N24002057	12/2022	1,443.77 -	1,443.77	-	05/2025 -	05/2025
597	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN - [N24002056	6/2020	964.64 -	964.64	362.33	06/2025 -	06/2025
598	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I - [N24002055	3/2023	1,444.94 -	1,444.94	-	12/2025 -	12/2025
599	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00	1,600.00	130.88	11/2025 -	11/2025
600	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	4/2022	1,232.00 1,343.00	1,400.00	257.87	09/2025 -	09/2025
601	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA - [N24002052	2/2022	1,146.19 -	1,146.19	841.69	04/2025 -	04/2025
602	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 - [N24002051	7/2022	739.39 -	739.39	230.82	10/2025 -	10/2025
603	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 - [N24002050	2/2022	696.65 698.00	698.46	269.44	09/2025 -	09/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
604	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS - [N24002049	3/2022	1,703.48 2,278.00	2,278.00	651.98	04/2026 -	04/2026
605	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR - [N24002048	7/2022	2,414.67 2,898.00	2,898.00	933.49	06/2025 -	06/2025
606	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I - [N24002046	6/2022	1,958.94 1,959.00	1,958.94	585.16	05/2025 -	05/2025
607	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 - [N24002045	6/2022	1,828.00 -	1,828.00	318.96	07/2025 -	07/2025
608	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72 - [N24002044	6/2023	629.16 -	629.16	76.00	06/2025 -	06/2025
609	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850 - [N24002043	3/2022	927.22 -	927.22	341.13	06/2025 -	06/2025
610	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH - [N24002042	11/2022	1,322.13 -	1,322.13	38.50	12/2025 -	12/2025
611	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR - [N24002041	4/2022	1,491.71 -	1,491.71	527.84	05/2025 -	05/2025
612	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION - [N24002039	2/2023	1,088.64 1,178.00	1,178.00	257.03	10/2025 -	10/2025
613	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN - [N24002038	11/2022	1,691.45 1,998.00	1,998.00	590.37	08/2025 -	08/2025
614	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO - [N24002037	1/2023	609.32 609.00	609.00	18.53	12/2025 -	12/2025
615	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR - [N24002036	4/2022	1,843.59 -	1,843.59	716.12	05/2025 -	05/2025
616	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- - [N24002035	9/2023	2,070.44 -	2,070.44	74.79	09/2025 -	09/2025
617	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00	1,181.34	275.67	03/2025 -	03/2025
618	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 - [N24002033	7/2022	909.47 -	909.47	97.03	12/2025 -	12/2025
619	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS - [N24002017	3/2022	1,307.16 -	1,307.16	65.25	10/2025 -	10/2025
620	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995	5/2021	154.52 -	154.52	150.26	11/2023 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
621	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	319.50	10/2025 -	10/2025
622	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	8/2022	199.31 -	199.38	86.84	02/2024 06/2024	06/2024
623	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	121.75	09/2024 -	09/2024
624	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	683.26	74.74	05/2025 05/2025	05/2025
625	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	348.55	05/2025 -	05/2025
626	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	128.44	10/2025 -	10/2025
627	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	58.09	12/2024 -	12/2024
628	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	744.60	06/2025 -	06/2025
629	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	188.88	04/2025 -	04/2025
630	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	49.18	10/2025 -	10/2025
631	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 -	1,055.23	179.90	08/2025 -	08/2025
632	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	185.65	10/2025 -	10/2025
633	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	214.67	07/2025 -	07/2025
634	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
635	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
636	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	318.47	05/2025 -	05/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
637	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	52.23	10/2025 -	10/2025
638	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	177.75	06/2025 -	06/2025
639	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	96.30	09/2025 -	09/2025
640	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	75.00	08/2025 -	08/2025
641	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,324.95	565.44	06/2025 -	06/2025
642	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	530.57	09/2024 -	09/2024
643	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	571.82	02/2025 -	02/2025
644	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	702.75	03/2025 -	03/2025
645	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	59.96	10/2025 -	10/2025
646	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	19.12	11/2025 -	11/2025
647	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	57.34	10/2025 -	10/2025
648	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	70.44	10/2025 -	10/2025
649	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	55.89	10/2025 -	10/2025
650	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.78	11/2025 -	11/2025
651	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	31.56	11/2025 -	11/2025
652	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	345.76	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
653	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835	5/2023	986.00 -	986.00	320.65	05/2025 -	05/2025
654	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	305.41	05/2025 -	05/2025
655	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	1,989.85	11/2023 12/2024	12/2024
656	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	326.80	10/2024 10/2024	10/2024
657	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	191.13	07/2024 -	07/2024
658	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	379.94	06/2025 -	06/2025
659	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	2/2020	808.31 -	958.00	803.78	01/2023 12/2024	12/2024
660	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	888.96	07/2024 -	07/2024
661	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	80.14	03/2024 12/2024	12/2024
662	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	1,491.26	12/2024 -	12/2024
663	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	165.93	03/2024 12/2024	12/2024
664	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769	11/2018	831.00 -	831.00	840.30	08/2023 06/2024	06/2024
665	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	121.99	10/2024 -	10/2024
666	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	36.27	07/2024 -	07/2024
667	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	9/2021	814.04 -	947.29	431.27	09/2023 06/2024	06/2024
668	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	9/2021	774.16 -	893.08	464.84	09/2023 06/2024	06/2024
669	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762	10/2021	1,146.22 -	1,146.22	484.93	01/2024 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
670	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	309.38	02/2025 -	02/2025
671	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	383.81	06/2024 -	06/2024
672	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	736.40	10/2024 -	10/2024
673	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 12/2024	12/2024
674	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
675	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	278.19	06/2024 06/2024	06/2024
676	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,303.06	2,303.06	09/2024 -	09/2024
677	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,762.34	09/2024 -	09/2024
678	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	415.21	07/2025 07/2025	07/2025
679	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	983.00	11/2023 12/2024	12/2024
680	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738	9/2021	300.79 -	300.79	122.56	10/2023 12/2024	12/2024
681	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	493.94	08/2024 -	08/2024
682	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	368.73	08/2024 -	08/2024
683	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	306.00	08/2024 -	08/2024
684	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	300.41	08/2024 -	08/2024
685	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
686	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	407.81	05/2025 05/2025	05/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
687	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	604.81	01/2025 -	01/2025
688	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
689	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
690	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
691	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	7/2022	186.50 -	210.81	12.92	08/2023 12/2024	12/2024
692	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	770.73	07/2023 12/2024	12/2024
693	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711	9/2020	939.43 -	939.43	370.62	03/2023 12/2024	12/2024
694	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	9/2020	2,334.68 2,335.00	2,494.20	704.32	03/2023 06/2024	06/2024
695	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	9/2020	897.45 -	1,090.00	1,037.63	04/2023 12/2024	12/2024
696	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	2,134.67	06/2024 -	06/2024
697	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707	3/2021	1,143.46 1,143.00	1,143.46	224.93	01/2024 06/2024	06/2024
698	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706	3/2021	1,097.18 1,097.00	1,097.00	262.91	01/2024 06/2024	06/2024
699	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 12/2024	12/2024
700	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 12/2024	12/2024
701	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
702	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	146.04	09/2024 -	09/2024
703	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	21.00	03/2024 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
704	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	113.94	12/2024 -	12/2024
705	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
706	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	43.27	02/2025 -	02/2025
707	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696	2/2019	1,291.37 -	1,291.37	215.02	08/2023 12/2024	12/2024
708	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 12/2024	12/2024
709	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,757.27	49.69	10/2024 -	10/2024
710	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
711	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	68.58	10/2021 07/2024	07/2024
712	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	273.23	10/2023 03/2025	03/2025
713	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	3/2021	1,065.06 1,445.00	1,444.50	151.25	03/2023 07/2024	07/2024
714	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683	9/2021	912.37 -	424.16	326.36	04/2023 12/2024	12/2024
715	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	31.76	03/2024 01/2025	01/2025
716	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	148.97	08/2025 12/2025	12/2025
717	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	728.94	10/2024 03/2025	03/2025
718	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	47.44	04/2025 04/2025	04/2025
719	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	14.68	05/2024 05/2024	05/2024
720	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	159.70	06/2025 -	06/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
721	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	540.34	05/2025 -	05/2025
722	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	511.97	02/2025 -	02/2025
723	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673	3/2020	510.97 -	510.97	522.44	03/2023 12/2024	12/2024
724	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	2,067.11	04/2024 05/2025	05/2025
725	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	2,082.51	07/2024 -	07/2024
726	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	3,171.31	07/2024 -	07/2024
727	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	378.64	10/2024 12/2025	12/2025
728	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,916.74	03/2025 -	03/2025
729	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,202.77	02/2022 12/2024	12/2024
730	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	3/2020	1,863.09 -	2,238.00	1,051.65	01/2024 12/2024	12/2024
731	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	657.86	10/2024 -	10/2024
732	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	760.64	10/2024 -	10/2024
733	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	824.83	12/2024 -	12/2024
734	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	626.36	01/2025 -	01/2025
735	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	240.02	01/2025 -	01/2025
736	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817	2/2019	757.45 -	757.45	257.76	03/2023 12/2024	12/2024
737	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 -	1,699.00	64.39	11/2024 -	11/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
738	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	942.14	09/2024 -	09/2024
739	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,361.79	159.19	05/2024 -	05/2024
740	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	126.12	06/2024 -	06/2024
741	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	103.48	06/2024 -	06/2024
742	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	265.28	03/2024 12/2024	12/2024
743	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	656.54	12/2024 12/2024	12/2024
744	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804	12/2019	1,654.07 -	980.00	835.19	09/2022 06/2024	06/2024
745	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,951.34	02/2025 -	02/2025
746	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	344.26	03/2025 02/2025	02/2025
747	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,817.56	04/2025 -	04/2025
748	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	406.39	01/2026 -	01/2026
749	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650	12/2021	3,635.64 -	3,635.64	257.23	01/2025 08/2025	08/2025
750	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644	12/2020	524.88 -	524.88	142.81	09/2023 12/2024	12/2024
751	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	105.75	06/2024 -	06/2024
752	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	384.91	08/2024 -	08/2024
753	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	164.43	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
754	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	632.90	11/2024 -	11/2024
755	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	434.88	12/2024 06/2025	06/2025
756	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	481.67	07/2024 07/2024	07/2024
757	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	923.06	01/2025 -	01/2025
758	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	163.58	12/2024 12/2024	12/2024
759	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	151.00	02/2025 -	02/2025
760	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634	1/2021	1,306.95 -	1,306.95	886.92	12/2023 10/2024	10/2024
761	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633	12/2020	1,430.88 -	1,430.88	955.63	12/2023 06/2024	06/2024
762	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	245.00	10/2024 -	10/2024
763	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	247.00	02/2025 -	02/2025
764	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	189.18	11/2024 -	11/2024
765	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	1,026.00	02/2025 -	02/2025
766	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	32.75	02/2025 02/2025	02/2025
767	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
768	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
769	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623	1/2020	336.01 -	336.01	148.14	01/2024 07/2024	07/2024
770	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	355.70	06/2024 06/2025	06/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
771	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	121.18	08/2024 08/2024	08/2024
772	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620	9/2021	442.14 -	442.14	211.15	10/2023 07/2024	07/2024
773	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	208.92	67.57	06/2024 -	06/2024
774	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	2,123.91	11/2024 -	11/2024
775	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	730.84	01/2024 09/2025	09/2025
776	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	362.51	05/2024 10/2024	10/2024
777	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	102.79	12/2023 12/2024	12/2024
778	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	352.87	07/2025 -	07/2025
779	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	184.34	05/2024 -	05/2024
780	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606	12/2018	854.94 -	854.94	334.05	03/2022 07/2024	07/2024
781	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602	1/2019	1,409.38 -	1,409.38	605.70	12/2022 09/2024	09/2024
782	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601	1/2019	1,051.69 -	1,051.69	493.13	01/2023 12/2024	12/2024
783	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600	10/2020	434.12 -	434.12	258.89	05/2023 12/2024	12/2024
784	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599	3/2018	440.16 -	440.16	278.29	12/2022 06/2024	06/2024
785	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	37.42	04/2025 04/2025	04/2025
786	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597	1/2019	466.55 -	466.55	-	12/2020 12/2024	12/2024
787	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
788	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	734.62	09/2024 -	09/2024
789	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	9/2020	748.99 -	903.00	799.08	10/2023 12/2024	12/2024
790	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	534.87	03/2024 12/2024	12/2024
791	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	454.50	01/2025 -	01/2025
792	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573	11/2019	1,658.06 -	1,658.06	157.41	12/2022 06/2024	06/2024
793	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	1,067.22	12/2023 06/2024	06/2024
794	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	340.49	02/2025 02/2025	02/2025
795	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569	11/2019	1,425.02 -	1,425.02	1,364.99	03/2023 06/2024	06/2024
796	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568	11/2019	1,119.35 -	1,119.35	1,409.00	05/2023 06/2024	06/2024
797	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567	11/2019	1,272.97 -	1,272.97	559.27	10/2022 07/2024	07/2024
798	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564	10/2019	662.08 -	662.08	83.76	07/2023 05/2024	05/2024
799	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563	10/2019	846.59 -	846.59	116.07	08/2023 05/2024	05/2024
800	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	882.77	10/2023 05/2024	05/2024
801	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561	10/2019	839.63 -	839.63	192.06	10/2023 05/2024	05/2024
802	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	897.48	10/2023 05/2024	05/2024
803	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	345.31	06/2024 -	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
804	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	181.91	08/2024 -	08/2024
805	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	562.13	11/2024 -	11/2024
806	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	193.05	07/2024 -	07/2024
807	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	138.71	01/2025 -	01/2025
808	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	460.72	02/2025 02/2025	02/2025
809	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	3,198.57	2,484.16	09/2024 -	09/2024
810	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,299.14	2,360.26	09/2024 -	09/2024
811	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549	7/2017	442.23 -	442.23	265.19	04/2020 07/2024	07/2024
812	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	216.55	06/2024 -	06/2024
813	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	380.63	01/2026 -	01/2026
814	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	619.09	01/2025 -	01/2025
815	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	7/2020	899.00 -	1,882.46	987.25	07/2022 05/2024	05/2024
816	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	679.10	10/2024 10/2024	10/2024
817	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	92.56	03/2024 06/2024	06/2024
818	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	997.39	10/2023 06/2024	06/2024
819	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523	3/2021	836.24 -	836.24	772.73	10/2023 06/2024	06/2024
820	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	507.50	01/2024 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
821	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521	11/2022	990.00 -	990.00	243.48	10/2024 05/2024	05/2024
822	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516	9/2020	1,185.69 -	1,185.69	785.75	02/2024 06/2024	06/2024
823	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514	1/2021	1,060.29 -	1,060.29	975.55	01/2024 05/2024	05/2024
824	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	518.58	10/2024 -	10/2024
825	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	378.32	02/2024 12/2024	12/2024
826	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	309.27	09/2024 -	09/2024
827	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	424.49	10/2024 -	10/2024
828	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472	9/2021	811.19 -	811.19	723.48	12/2023 06/2024	06/2024
829	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446	5/2020	894.00 -	894.00	779.37	12/2023 08/2024	08/2024
830	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445	5/2020	691.52 -	691.52	635.31	07/2023 08/2024	08/2024
831	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444	5/2020	882.00 -	882.00	662.93	01/2024 08/2024	08/2024
832	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	662.26	03/2024 08/2024	08/2024
833	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	294.62	08/2024 08/2024	08/2024
834	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	3/2018	1,872.68 -	2,756.09	1,066.80	10/2020 08/2025	08/2025
835	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	3/2018	2,120.40 -	2,565.63	1,429.17	01/2022 12/2024	12/2024
836	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	3/2018	1,294.47 -	1,588.40	786.77	11/2021 12/2024	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
837	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	3/2018	998.70 -	1,358.32	866.81	11/2021 12/2024	12/2024
838	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426	3/2021	317.90 -	317.90	303.86	10/2021 06/2024	06/2024
839	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425	3/2021	1,100.88 -	1,100.88	864.39	11/2021 03/2025	03/2025
840	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419	2/2021	1,269.96 -	1,269.96	547.92	04/2024 11/2024	11/2024
841	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	2/2018	1,424.77 -	1,862.77	665.38	02/2023 12/2024	12/2024
842	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	1/2018	503.88 -	609.03	327.05	06/2021 12/2024	12/2024
843	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726	1/2018	1,155.16 -	950.49	615.72	11/2021 03/2025	03/2025
844	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	1/2018	273.46 -	276.17	244.92	11/2021 08/2024	08/2024
845	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711	12/2017	1,308.73 -	1,308.73	656.10	12/2020 05/2024	05/2024
846	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708	9/2017	1,227.87 -	1,227.87	1,261.43	08/2020 06/2024	06/2024
847	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,254.79	09/2020 06/2024	06/2024
848	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692	6/2017	2,485.93 -	2,485.93	1,503.69	06/2020 12/2024	12/2024
849	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	765.12	698.25	11/2020 12/2024	12/2024
850	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	740.50	638.80	11/2020 12/2024	12/2024
851	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 -	750.00	711.53	12/2020 12/2024	12/2024
852	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	3/2018	1,005.08 -	1,073.10	699.05	03/2021 12/2024	12/2024
853	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	3/2018	478.74 -	1,514.46	1,172.11	05/2021 12/2024	12/2024
854	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	3/2018	1,161.39 -	1,404.00	418.51	10/2021 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
855	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	3/2018	496.20 -	537.17	366.24	11/2021 12/2024	12/2024
856	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	3/2017	672.89 -	830.31	304.68	03/2020 12/2024	12/2024
857	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	3/2017	754.54 -	808.60	800.29	03/2020 06/2024	06/2024
858	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652	3/2017	848.45 -	848.45	303.04	03/2020 05/2024	05/2024
859	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,487.46	1,607.58	08/2019 06/2024	06/2024
860	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	3/2016	1,408.00 -	1,659.12	1,157.85	07/2020 06/2024	06/2024
861	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	3/2016	720.00 -	1,150.00	557.04	10/2019 06/2024	06/2024
862	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	5/2014	1,655.01 -	2,639.00	1,822.06	08/2016 12/2024	12/2024
	Total		5,03,462.33 -	5,25,173.15	1,97,435.73		
	SHIPPING AND PORTS						
	Inland Waterways Authority Of India						
863	JAL MARG VIKAS PROJECT - [N25000072	1/2018	5,369.18 -	5,061.15	2,961.61	03/2023 12/2025	12/2025
	Total		5,369.18 -	5,061.15	2,961.61		
	STEEL						
	Steel Authority Of India Limited (Sail)						
864	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	331.15	05/2025 -	05/2025
865	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS - [N12000131	10/2023	471.83 -	471.83	35.04	06/2026 -	06/2026
866	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT - [N12000133	11/2023	627.31 -	627.31	45.51	11/2026 -	11/2026
867	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT - [N12000134	11/2023	884.10 -	884.10	204.88	10/2025 -	10/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
868	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT - [N12000132	11/2023	916.78 -	916.78	35.00	12/2026 -	12/2026
869	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	46.03	07/2025 -	07/2025
870	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	179.72	06/2024 -	06/2024
	Total		4,591.76 -	4,591.76	877.33		
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
871	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	3/2023	185.27 -	239.60	146.93	03/2024 07/2024	07/2024
872	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,556.35	1,897.24	06/2025 -	06/2025
873	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL - [N26000118	2/2024	810.99 -	810.99	-	08/2025 -	08/2025
874	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	76.00	08/2024 -	08/2024
	Total		26,185.94 -	26,252.07	2,120.17		
	URBAN DEVELOPMENT						
	Bangalore Metro Rail Corporation Limited						
875	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	Central Public Works Department						
876	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149	5/2019	299.97 -	299.97	223.06	09/2020 10/2024	10/2024
877	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
878	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153	1/2022	646.52 -	646.52	168.79	11/2024 05/2025	05/2025
	Maharastra Metro Rail Corporation Ltd.						
879	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	12,138.13	11/2021 06/2024	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (May 2024)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning Original /Revised	Date of Commissioning Antici Pated
1	2	3	4	5	6	7	8
880	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 - [N28000157	10/2023	910.18 -	910.18	-	01/2027 -	01/2027
	Madhya Pradesh Metro Rail Co Limited						
881	BHOPAL METRO RAIL - [N28000124	11/2018	6,941.40 -	6,941.40	2,106.59	02/2023 12/2026	12/2026
882	INDORE METRO RAIL - [N28000125	11/2018	7,500.80 -	7,500.80	2,830.31	02/2023 12/2026	12/2026
	Nagpur Metro Rail Corporation Ltd						
883	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	151.78	12/2027 -	12/2027
	National Capital Region Transport Corp						
884	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	21,387.42	06/2025 -	06/2025
	Total		80,001.31 -	82,237.53	41,430.12		
	Grand Total		14,15,072.02	15,70,449.94	5,78,835.02		

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Annexure - XIV

Costing Rs. 150 Crore and above							(May 2024)
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Bhavini Limited						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 - 3,492.00	7,670.00	09/2010 -	12/2024	119.64
	Total		3,492.00 .00 3,492.00	7,670.00			
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	08/2018	951.28 - 951.28	1,112.49	10/2021 -	12/2023	16.95
3	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 - 1,938.00	3,291.81	09/2021 -	12/2024	138.02
4	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 - 480.33	640.00	09/2021 -	10/2024	33.24
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079	03/2017	475.39 - 475.39	520.00	04/2021 -	12/2023	9.38
6	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	01/2019	389.71 - 389.71	392.00	11/2021 -	05/2023	.59
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 - 1,142.00	2,333.00	03/2021 -	03/2025	104.29
8	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	07/2018	456.86 - 456.86	500.00	09/2020 -	07/2024	9.44
9	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	02/2019	645.63 - 645.63	712.15	08/2022 -	08/2024	10.30
10	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 - 328.00	358.00	12/2022 -	06/2024	47.85
11	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096	06/2017	255.68 - 255.68	265.00	12/2020 -	04/2024	3.65
	Total		6,422.02 .00 7,062.88	10,124.45			

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	COAL						
	Bharat Coking Coal Limited						
12	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 - 289.45	302.00	05/2014 -	11/2023	4.34
13	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 - 243.00	334.27	04/2018 -	09/2024	37.56
	Eastern Coal Fields Limited						
14	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 - 2,661.73	5,146.48	08/2019 -	08/2024	93.35
	Mahanadi Coal Fields Limited						
15	GOPALJI-KANIHA OCP - [N06000229	04/2022	6,107.87 - 6,107.87	8,416.19	03/2028 -	03/2028	37.79
	Singareni Colliers Company Limitted						
16	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 - 349.28	424.81	03/2021 -	03/2025	21.62
	Total		9,651.33 .00 9,651.33	14,623.75			
	DEPARTMENT OF HIGHER EDUCATION						
	Cpwd Of Higher Education						
17	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 - 392.51	446.43	06/2022 -	04/2024	13.74
	Total		392.51 .00 392.51	446.43			
	DPIIT						
	Iicc For Dpiit						
18	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 - 4,773.00	5,401.00	12/2019 -	06/2024	13.16
	Total		4,773.00 .00 4,773.00	5,401.00			
	FINANCE						
	Cpwd For Finance						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
19	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 - 209.00	262.00	10/2019 -	10/2022	25.36
	Total		209.00 .00 209.00	262.00			
	HEALTH AND FAMILY WELFARE						
	Cpwd For Health						
20	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 - 252.65	281.06	03/2020 -	07/2024	33.94
21	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112	09/2017	150.29 - 150.29	162.00	03/2020 -	05/2024	7.79
	Total		360.13 .00 402.94	443.06			
	HOME AFFAIRS						
	Cpwd For Mha						
22	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 - 277.35	290.33	07/2022 -	05/2025	4.68
	Total		277.35 .00 277.35	290.33			
	MINES						
	National Aluminum Company Limited (Nalco)						
23	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 - 667.23	1,021.97	01/2020 -	03/2024	91.38
24	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017	09/2019	225.79 - 44.87	270.66	03/2023 -	05/2024	19.87
	Total		759.79 .00 712.10	1,292.63			
	PETROLEUM						
	Chennai Petroleum Corporation Limited						
25	CBR 9 MMTPA PROJECT - [N16000434	01/2021	31,580.00 -	36,354.00	06/2025 -	06/2025	15.12
	Numaligarh Refinery Limited						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
26	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 - 12,366.00	18,968.00	10/2024 -	12/2025	53.39
	Oil & Natural Gas Corporation Limited						
27	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 - 3,183.58	3,645.23	05/2024 -	06/2024	14.50
	Oil India Limited						
28	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 - 543.91	670.90	02/2020 -	12/2024	23.35
	Total		47,673.49 .00 47,673.49	59,638.13			
	POWER						
	National Hydro-Electric Power Corporation						
29	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 - 3,919.59	12,160.00	09/2009 -	12/2024	210.24
30	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 - 6,285.33	21,247.54	09/2010 -	05/2026	238.05
31	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 - 314.64	350.46	03/2022 -	03/2024	11.38
32	RANGIT IV HE PROJECT - [N18000326	03/2021	938.29 - 938.29	1,871.23	05/2024 -	05/2025	99.43
	National Thermal Power Corporation						
33	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 - 2,978.48	7,103.00	03/2013 -	04/2029	138.48
34	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	16,242.90 - 16,242.90	17,007.00	06/2019 -	12/2024	4.70
35	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 - 1,381.84	1,803.00	09/2019 -	03/2029	30.48
36	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 - 10,598.98	10,998.00	11/2020 -	02/2024	3.76
37	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 - 633.80	679.00	11/2018 -	03/2024	28.19
38	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 - 1,553.00	2,804.00	11/2019 -	04/2023	80.55

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Power Grid Corporation Of India Limited						
39	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 - 235.53	243.74	06/2019 -	08/2023	3.49
40	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 - 4,754.42	9,129.32	12/2018 -	03/2025	92.02
41	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 - 5,111.33	6,700.00	12/2018 -	12/2024	31.08
42	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 - 186.17	219.66	07/2019 -	07/2019	17.99
43	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 - 1,931.39	2,635.55	02/2020 -	09/2024	36.46
44	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 - 1,326.00	1,520.00	03/2023 -	12/2023	14.63
	Satluj Jal Vidyut Nigam Limited						
45	BIKANER SOLAR POWER PROJECT - [N18000335	04/2022	5,491.89 532.00 532.00	5,491.89	05/2024 -	03/2025	932.31
	Thdc India Limited						
46	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 - 1,657.00	4,825.60	02/2016 -	10/2024	191.23
	Total		65,436.46 532.00 60,580.69	1,06,788.99			
	RAILWAYS						
	Central Railways						
47	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 - 3,168.29	3,445.48	03/2023 -	12/2026	8.75
48	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 - 2,271.50	4,805.17	03/2021 -	12/2025	111.54
49	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 - 1,272.19	1,384.72	03/2022 -	03/2025	8.85
50	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00 3,627.00	6,463.49	03/2024 -	06/2024	78.20
51	DAUND - MANMAD (236 KM)		1,876.00 - 1,876.00	2,081.27	03/2023 -	12/2024	10.94

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
52	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 - 955.00	955.39	08/2027 -	03/2027	.04
	East Central Railways						
53	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	04/1997	324.73 - 967.29	1,250.00	03/2012 -	12/2023	284.94
54	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 - 1,470.50	2,350.00	- -	06/2024	531.48
55	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 - 548.00	783.83	03/2020 -	03/2026	43.03
56	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 - 1,200.20	1,771.07	03/2020 -	05/2024	47.56
57	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 - 1,185.73	1,250.00	03/2021 -	06/2024	70.85
58	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 - 803.09	2,722.16	- -	12/2024	726.42
59	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	06/2019	983.62 - 253.23	415.00	06/2025 -	06/2024	-57.81
	East Coast Railway						
60	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 - 810.78	1,928.07	06/2021 -	03/2026	137.80
61	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 - 3,791.66	5,089.37	03/2009 -	12/2026	74.11
62	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 - 1,160.00	1,440.00	03/2020 -	03/2024	24.14
63	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 - 701.61	810.02	11/2018 -	03/2025	15.45
64	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 - 499.99	747.91	07/2028 -	07/2028	49.59
	Eastern Railways						
65	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 - 1,188.91	1,619.51	03/2019 12/2009	03/2025	36.22
66	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 - 915.98	2,137.81	03/2022 -	03/2028	133.39

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Kolkata Metro Rail Corporation Limited						
67	EAST WEST METRO CORRIDOR KOLKATA - [N22000628	02/2009	4,874.58 8,575.00 8,575.00	10,442.41	09/2016 -	06/2024	21.78
	Metropolitan Rapid Transport Projects						
68	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 - 495.74	734.01	06/2013 -	09/2024	48.06
69	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 - 8,574.98	10,442.41	03/2016 -	12/2023	114.22
	North Central Railway						
70	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 - 2,912.96	3,845.60	03/2022 -	12/2024	32.02
	North East Frontier Railway						
71	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 - 5,021.45	8,605.00	03/2014 -	07/2025	259.52
72	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 - 12,274.06	19,602.68	03/2011 -	12/2026	340.10
73	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 - 2,132.03	4,359.32	03/2019 -	12/2024	718.08
74	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 - 1,339.48	7,876.92	12/2015 -	12/2023	488.06
75	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 - 1,798.00	2,832.35	03/2019 -	06/2024	57.53
76	AGARTALA-AKHAURA NL - [N22000195	04/2012	569.63 - 569.63	708.73	03/2020 -	09/2022	24.42
77	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 - 1,202.33	8,324.28	03/2021 -	03/2021	818.33
78	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 - 242.22	1,208.73	03/2020 -	03/2027	399.02
79	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	04/2010	241.52 - 241.52	401.65	- -	03/2023	66.30
80	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 - 414.84	1,220.25	03/2020 -	03/2025	194.15

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
81	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 - 2,232.32	4,155.65	03/2022 -	03/2026	86.16
	North Eastern Railway						
82	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 - 602.50	714.96	- -	07/2025	18.67
83	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 - 1,177.96	1,777.39	12/2019 -	12/2024	50.89
84	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 - 371.77	1,319.75	03/2029 -	12/2027	254.99
85	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 - 1,600.00	4,939.78	10/2030 -	03/2027	208.74
86	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 - 186.85	457.68	06/2024 -	02/2025	144.95
	North Western Railway						
87	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 - 410.08	1,020.00	02/2019 -	03/2024	148.73
88	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 - 600.00	701.81	03/2020 -	04/2024	16.97
89	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	07/2022	1,695.82 - 1,695.82	2,798.16	07/2030 -	12/2026	65.00
	Northern Railway						
90	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 - 336.91	791.39	- -	02/2024	134.90
91	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 - 295.68	419.00	- -	09/2023	41.71
92	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 - 37,012.26	41,931.00	11/2002 -	08/2024	1,577.24
93	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 - 328.14	1,540.14	03/2023 -	06/2025	369.35
94	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 - 1,200.00	1,700.00	03/2025 -	03/2025	41.67
95	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 - 515.50	676.00	03/2025 -	03/2025	31.13

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
96	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 - 701.98	1,100.00	03/2025 -	03/2025	56.70
97	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77 82.99	235.00	03/2025 -	03/2025	.10
	Rail Vikas Nigam Ltd.						
98	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 - 2,913.51	4,834.54	03/2016 -	12/2026	65.94
99	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 - 2,966.99	6,753.42	12/2026 -	03/2025	127.62
100	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 - 2,127.00	3,692.60	03/2023 -	12/2026	73.61
101	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 - 3,951.98	8,964.35	03/2016 -	03/2026	126.83
102	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 - 2,298.42	2,733.86	03/2014 -	12/2025	18.95
103	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 - 3,246.26	6,238.67	12/2023 -	12/2024	92.18
104	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 - 943.60	2,018.23	03/2022 -	12/2024	113.89
105	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 - 16,216.00	24,659.00	12/2024 -	03/2025	52.07
106	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 - 2,335.67	4,803.16	12/2024 -	12/2026	105.64
107	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	06/2016	3,677.76 - 3,677.76	5,190.26	12/2023 -	12/2024	41.13
108	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 - 1,116.00	3,270.07	03/2025 -	06/2024	193.02
109	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 - 357.48	409.38	03/2025 -	03/2025	14.52
110	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	05/2018	1,177.96 - 1,177.96	2,529.46	03/2024 -	02/2025	114.73
111	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 - 4,340.00	7,393.75	09/2030 -	09/2030	70.36

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
112	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 - 631.78	1,627.56	06/2025 -	06/2025	157.62
	South Central Railway						
113	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 - 1,045.20	2,500.98	03/2009 -	03/2027	139.28
114	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 - 1,160.48	3,014.00	03/2010 -	03/2025	159.72
115	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 - 1,856.95	1,952.68	03/2023 -	03/2025	5.16
116	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 - 2,288.70	3,122.35	03/2021 -	05/2027	36.42
117	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 - 3,631.00	3,887.48	03/2022 -	12/2025	7.06
118	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 - 2,063.03	2,909.00	03/2021 -	01/2025	41.01
119	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00 185.00	242.28	03/2022 -	03/2022	30.96
	South East Central Railway						
120	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 - 2,753.05	3,544.25	03/2023 -	12/2024	85.71
121	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 - 229.00	1,886.05	12/2021 -	12/2026	723.60
122	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 - 1,680.00	2,311.02	12/2021 -	12/2024	68.69
123	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	09/2022	169.06 - 169.06	177.34	09/2026 -	09/2026	4.90
	South Eastern Railway						
124	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 - 428.65	472.50	06/2022 -	06/2026	10.23
125	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 - 338.00	393.83	06/2022 -	12/2024	16.52
126	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	09/2022	209.75 - 209.75	244.99	09/2026 -	03/2026	16.80

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	South Western Railway						
127	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 - 1,378.00	1,649.31	03/2016 -	12/2026	67.22
128	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 - 1,877.81	2,458.87	03/2019 -	06/2025	52.29
	Southern Railway						
129	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 - 724.69	3,118.34	02/2019 -	03/2027	330.30
130	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 - 582.83	3,631.34	- -	03/2027	523.05
131	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 - 120.70	2,053.39	03/2019 -	12/2027	1,601.23
132	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 - 1,000.00	1,416.49	- -	03/2025	41.65
133	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567	01/2006	417.50 - 417.50	419.44	03/2025 -	12/2025	.46
134	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	01/2019	304.22 - 304.22	373.42	03/2026 -	12/2024	22.75
135	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 - 677.12	788.05	03/2026 -	03/2027	16.38
	West Central Railway						
136	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 - 3,032.46	5,125.16	03/2021 -	12/2025	1,107.06
137	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 - 247.66	8,248.50	05/2008 -	03/2025	3,230.57
138	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 - 1,763.93	2,445.30	03/2020 -	10/2024	38.63
139	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 - 2,478.23	2,938.00	03/2022 -	06/2024	18.55
140	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 - 582.13	1,247.64	03/2022 -	09/2024	114.32
	Western Railway						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
141	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 - 5,677.80	6,203.51	03/2022 -	03/2026	77.06
142	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 - 1,873.10	2,873.11	03/2022 -	02/2028	75.19
143	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 - 265.88	311.36	- -	03/2024	17.11
144	MEHSANA-PALANPUR (65.1 KM) - [N22000534	09/2020	529.30 - 529.30	537.31	09/2026 -	08/2024	1.51
	Total		1,49,731.47 12,621.77 2,13,683.59	3,47,947.92			
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
145	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 - 195.45	385.97	11/2014 -	05/2024	97.48
146	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 - 282.41	319.96	04/2022 -	06/2024	13.30
147	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 - 404.10	503.28	11/2008 -	06/2024	57.43
148	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K - [N24000576	02/2016	178.85 - 225.06	278.54	05/2016 -	06/2024	55.74
149	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 - 460.73	461.00	- -	-	.06
150	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 - 237.80	238.00	11/2019 -	11/2019	.08
151	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 - 333.21	353.43	12/2015 -	01/2021	6.07
152	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	03/2018	504.19 504.00 504.00	504.19	11/2018 -	11/2018	.04
153	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940	03/2016	995.09 995.00 995.00	995.09	05/2016 -	05/2016	.01
154	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 - 350.61	411.18	01/2017 -	01/2017	17.28

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
155	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 - 444.84	459.37	09/2016 -	09/2016	3.27
156	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 - 348.95	355.69	08/2016 -	08/2016	1.93
157	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 - 376.25	414.44	08/2017 -	08/2017	10.15
158	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 - 576.48	686.13	01/2018 -	01/2018	19.02
159	DIGRAS DARWAH KARANJA - [N24001013	01/2017	391.06 391.00 391.00	391.06	06/2019 -	12/2023	.02
160	KARAD PATAN CHIPLUN GUHAGAR - [N24001057	02/2017	407.19 407.00 407.00	407.19	06/2019 -	10/2023	.05
161	PALPHATA TO PHULAMBARI - [N24001060	03/2018	227.19 227.00 227.00	227.19	12/2019 -	12/2023	.08
162	CHIKALI TO DHAD - [N24001061	03/2018	189.46 189.00 189.00	189.46	12/2019 -	03/2024	.24
163	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062	03/2018	336.21 336.00 336.00	336.21	12/2019 -	03/2024	.06
164	PARBHANI TO GANGKHED - [N24001065	03/2018	238.19 238.00 238.00	238.19	12/2019 -	10/2023	.08
165	KOTHARI TO DHANORA - [N24001073	09/2018	301.38 301.00 301.00	301.38	08/2020 -	08/2020	.13
166	OSMANNAGAR TO KUNDRAL - [N24001075	09/2017	344.25 344.00 344.00	344.25	08/2020 -	12/2023	.07
167	ARDHAPUR TO HIMAYATNAGAR - [N24001079	12/2017	426.06 426.00 426.00	426.06	06/2020 -	12/2023	.01
168	SELDOH TO PANVAR - [N24001097	07/2018	404.33 404.00 404.00	404.33	05/2020 -	05/2020	.08
169	PANCHARAL TO MANDANGHAR - [N24001107	07/2018	381.08 302.00 302.00	381.08	05/2020 -	05/2020	26.19
170	BHOGAN KHURD TO KASHEDI - [N24001132	09/2017	743.21 743.00 743.00	743.21	06/2021 -	12/2023	.03

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
171	KANTE TO WAKED - [N24001134	03/2016	1,230.02 1,230.00 1,230.00	1,230.02	11/2019 -	12/2024	.00
172	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 - 166.67	264.34	09/2017 -	05/2023	58.60
173	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 - 175.50	241.60	02/2017 -	07/2024	37.66
174	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 - 159.97	242.61	06/2019 -	03/2023	51.66
175	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 - 297.30	318.28	01/2019 -	04/2022	7.06
176	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 - 325.86	386.41	10/2018 -	11/2022	18.58
177	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	04/2020	172.50 - 169.56	172.50	07/2024 -	03/2024	.00
178	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	03/2021	395.62 - 392.03	395.62	05/2024 -	12/2024	.00
179	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO - [N24002015	11/2021	403.36 - 328.49	403.36	06/2025 -	06/2025	.00
180	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B - [N24002018	01/2022	239.72 232.00 232.00	232.22	03/2025 -	03/2025	.09
181	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L - [N24002020	03/2022	158.36 158.00 158.00	158.36	10/2025 -	10/2025	.23
182	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T - [N24002031	12/2021	840.93 - 773.58	840.93	02/2026 -	02/2026	.00
183	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) - [N24002115	03/2023	438.24 - 362.39	438.24	08/2025 -	08/2025	.00
184	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA - [N24002118	12/2022	173.06 - 173.06	219.00	02/2024 -	08/2025	26.55
	National Highways And Infrastructure Development Corporation Ltd.						
185	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 - 252.00	330.30	12/2021 -	12/2021	31.07

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
186	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	04/2017	640.07 - 990.88	1,286.35	07/2023 -	07/2024	100.97
187	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	03/2020	242.97 - 242.97	244.45	06/2022 -	01/2024	.61
188	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339	10/2020	157.86 - 146.92	157.86	04/2022 -	12/2024	.00
	National Highways Authority Of India						
189	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 - 2,848.00	3,241.56	03/2014 -	06/2024	13.82
190	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 - 567.00	639.58	04/2019 -	12/2024	-38.57
191	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 - 1,167.45	1,182.94	12/2019 -	05/2024	1.33
192	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 - 1,665.00	4,860.41	09/2016 -	11/2024	191.92
193	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549	03/2016	1,396.74 - 4,172.67	4,300.00	10/2019 -	08/2024	207.86
194	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49 - 3,473.59	3,500.00	04/2019 -	08/2024	120.47
195	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 - 591.86	701.40	03/2019 -	03/2025	.00
196	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 - 1,167.42	1,224.01	03/2019 -	05/2025	4.85
197	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613	09/2016	1,273.71 - 1,273.71	1,478.61	07/2020 -	08/2024	16.09
198	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 - 950.69	1,487.46	08/2019 -	06/2024	56.46
199	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 - 1,251.11	1,361.00	12/2020 -	09/2024	8.78
200	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 - 744.64	1,007.00	03/2020 -	07/2024	35.23
201	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 - 736.01	830.31	03/2020 -	12/2024	

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
202	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 - 894.00	929.32	04/2020 -	06/2024	3.95
203	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 - 1,161.00	1,168.33	02/2022 -	10/2024	22.90
204	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 - 565.00	686.65	07/2020 -	12/2024	.00
205	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 - 1,471.75	1,903.98	07/2021 -	08/2024	29.37
206	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 - 644.50	726.99	12/2021 -	08/2024	26.72
207	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 - 273.46	276.17	11/2021 -	08/2024	.99
208	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 - 492.83	633.68	08/2022 -	03/2025	.00
209	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 - 503.30	757.12	08/2021 -	08/2024	23.21
210	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 - 504.09	1,015.16	09/2020 -	12/2024	47.84
211	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796	03/2018	1,117.84 - 1,117.84	1,203.92	12/2021 -	06/2024	7.70
212	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 - 314.43	348.72	12/2020 -	12/2024	10.91
213	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 - 496.38	537.17	11/2021 -	12/2024	8.26
214	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 - 505.35	837.69	10/2022 -	01/2024	65.76
215	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 - 628.71	756.13	11/2020 -	04/2023	20.27
216	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 - 1,484.30	2,182.41	12/2020 -	03/2024	47.03
217	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 - 478.74	1,514.46	05/2021 -	12/2024	216.34

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
218	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 - 656.98	840.00	11/2022 -	12/2024	27.86
219	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 - 217.96	884.00	12/2022 -	12/2024	305.58
220	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 - 1,569.68	1,581.24	02/2021 -	09/2024	28.88
221	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303	10/2013	649.90 - 649.90	750.00	12/2020 -	12/2024	15.40
222	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 - 598.48	740.50	11/2020 -	12/2024	65.67
223	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 - 605.53	765.12	11/2020 -	12/2024	64.86
224	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 - 594.75	613.75	01/2022 -	08/2023	3.19
225	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 - 2,661.51	2,756.09	10/2020 -	08/2025	47.17
226	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 - 517.05	655.06	09/2022 -	01/2025	26.69
227	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 - 622.00	817.91	09/2022 -	03/2025	31.50
228	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 - 1,690.23	2,010.17	12/2023 -	06/2024	18.93
229	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	09/2021	1,821.72 - 1,917.32	1,945.32	09/2024 -	12/2025	6.78
230	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 - 3,044.02	3,299.14	09/2024 -	09/2024	8.38
231	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 - 2,714.95	3,198.57	09/2024 -	09/2024	17.81
232	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 - 755.26	1,039.00	03/2024 -	12/2024	37.57
233	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 - 748.99	903.00	10/2023 -	12/2024	20.56

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning Original/ Revised	Date of Commissioning Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
234	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603	01/2019	1,518.53 - 1,518.53	1,607.54	10/2022 -	12/2023	5.86
235	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	08/2022	200.05 200.00 200.05	208.92	06/2024 -	06/2024	4.46
236	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 - 3,606.00	3,923.82	02/2025 -	02/2025	8.81
237	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 - 2,595.00	3,994.60	03/2025 -	03/2025	53.93
238	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 - 4,265.42	4,708.42	07/2024 -	07/2024	10.39
239	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 - 3,375.31	3,790.17	07/2024 -	07/2024	12.29
240	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	01/2021	864.27 864.00 864.00	864.27	01/2024 -	04/2024	.03
241	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684	09/2020	688.00 - 602.09	688.00	01/2023 -	03/2025	.00
242	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00 1,157.00	1,167.52	01/2023 -	10/2024	-29.58
243	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 - 467.99	468.00	09/2024 -	09/2024	.00
244	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 - 1,751.18	1,757.27	10/2024 -	10/2024	.35
245	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	09/2020	897.45 - 897.45	1,090.00	04/2023 -	12/2024	21.46
246	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	819.89 - 819.89	922.85	05/2021 -	12/2025	12.56
247	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 - 326.79	329.79	04/2024 -	05/2024	.92
248	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 - 1,779.83	2,200.00	11/2023 -	12/2024	23.61
249	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	03/2021	2,200.93 - 2,200.93	2,303.06	09/2024 -	09/2024	4.64

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
250	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 - 1,936.68	2,458.03	03/2023 -	12/2024	26.92
251	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763	09/2021	774.16 - 774.16	893.08	09/2023 -	06/2024	15.36
252	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 - 814.04	947.29	09/2023 -	06/2024	16.37
253	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 - 1,467.44	1,942.89	07/2024 -	07/2024	32.40
254	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 - 808.31	958.00	01/2023 -	12/2024	18.52
255	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 - 2,507.00	3,030.73	09/2022 -	06/2024	20.89
256	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 - 2,067.67	2,160.00	10/2021 -	06/2024	4.47
257	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 - 1,085.00	1,373.06	06/2025 -	06/2025	.00
258	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 - 1,259.00	1,910.00	03/2024 -	03/2025	51.71
259	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 - 2,271.86	3,916.00	12/2023 -	06/2024	72.37
260	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 - 1,710.30	1,927.00	08/2023 -	06/2024	12.67
261	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 - 752.30	766.20	08/2023 -	06/2024	1.85
262	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 - 606.51	657.00	06/2023 -	05/2024	8.32
263	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 - 778.15	785.67	03/2023 -	06/2024	.97
264	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 - 1,013.33	1,111.33	10/2024 -	10/2024	9.67
265	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 - 1,166.96	1,251.00	10/2023 -	08/2024	7.20

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
266	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 - 1,078.00	1,699.00	11/2024 -	11/2024	.00
267	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	02/2021	818.73 - 818.73	1,105.00	01/2025 -	01/2025	34.97
268	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 - 1,102.63	1,303.00	01/2025 -	01/2025	18.17
269	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	02/2021	1,484.83 - 1,484.83	1,768.00	12/2024 -	12/2024	19.07
270	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 - 1,137.74	1,289.00	10/2024 -	10/2024	13.29
271	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 - 1,075.27	1,307.00	10/2024 -	10/2024	21.55
272	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 - 1,863.09	2,238.00	01/2024 -	12/2024	20.12
273	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 - 927.77	1,603.00	02/2022 -	12/2024	72.78
274	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	02/2021	824.29 - 824.29	924.00	10/2024 -	10/2024	12.10
275	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 - 663.60	768.00	03/2024 -	07/2024	15.73
276	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 - 922.50	1,128.68	03/2024 -	12/2024	22.35
277	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 - 972.63	1,055.23	08/2025 -	08/2025	8.49
278	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 - [N24002034	12/2021	1,181.34 1,181.00 1,181.00	1,181.34	03/2025 -	03/2025	.03
279	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM - [N24002053	04/2022	1,232.00 1,343.00 1,343.00	1,400.00	09/2025 -	09/2025	4.24
280	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III - [N24002054	10/2022	1,390.77 1,391.00 1,391.00	1,600.00	11/2025 -	11/2025	15.03
281	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO - [N24002061	08/2022	2,474.47 - 2,474.47	2,675.93	06/2025 -	06/2025	8.14

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Total		1,30,388.40 14,064.00 1,35,036.23	1,61,566.07			
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
282	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 - 185.27	239.60	03/2024 -	07/2024	29.32
283	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	06/2023	24,544.55 - 24,544.55	24,556.35	06/2025 -	06/2025	.05
	Total		24,729.82 .00 24,729.82	24,795.95			
	URBAN DEVELOPMENT						
	Ahmedabad Metro Rail						
284	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 - 10,773.00	12,924.55	12/2018 -	06/2024	19.97
	Chennai Metro Rail Ltd						
285	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 - 14,600.00	18,380.00	12/2015 -	12/2015	25.89
	Delhi Metro Rail Corporation						
286	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 - 38,585.00	40,180.91	03/2016 -	08/2021	4.14
	Kochi Metro Rail Corporation Ltd						
287	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 - 5,181.79	6,218.14	07/2017 -	09/2020	20.00
	Mumbai Metro Rail Corporation Ltd						
288	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 - 23,136.00	37,276.00	03/2020 -	12/2023	61.12
	Patna Metro Rail Corporation						
289	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 - 13,365.77	13,925.50	06/2024 -	09/2024	4.19
	Total		1,05,641.56 .00 1,05,641.56	1,28,905.10			
	WATER RESOURCES						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (May 2024)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Bihar Urban Infrastructure Development Corporation Ltd						
290	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 - 225.77	398.90	03/2020 -	06/2020	76.68
291	SAIDPUR SEWER NETWORK PATNA - [N30000039	04/2015	268.63 - 268.63	431.21	01/2021 -	01/2021	60.52
292	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044	03/2017	277.42 - 253.98	277.42	05/2021 -	05/2021	.00
293	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050	08/2017	578.89 - 453.83	578.89	06/2022 -	03/2024	.00
294	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051	08/2017	824.00 - 734.09	824.00	06/2022 -	03/2024	.00
	Kolkata Metropolitan Development Authority						
295	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 - 307.12	653.67	09/2022 -	12/2026	112.84
	Polavaram Project Authority						
296	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 - 10,151.04	55,548.87	03/2020 -	03/2024	447.22
	Uttar Pradesh Jal Nigam						
297	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010	03/2018	967.23 - 708.70	967.23	09/2021 -	09/2023	.00
298	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 - 681.78	690.71	06/2022 -	04/2024	1.31
	Total		14,281.88 .00 13,784.94	60,370.90			
	Grand Total		5,64,220.21 27,217.77 6,28,103.43	9,30,566.71			

Details of Delayed Projects w.r.t. Revised Schedule

Annexure-XV

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	ATOMIC ENERGY								
	Bhavini Limited								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 -	7,670.00	6,517.22	09/2010 -	12/2024	171	-
	Nuclear Power Corporation Of India Limited								
2	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 68,893.00	68,893.00	43,536.00	11/2020 -	11/2026	72	-
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 22,924.00	22,924.00	18,385.00	12/2016 -	12/2026	120	-
	Total		55,661.00 -	99,487.00	68,438.22				
	CIVIL AVIATION								
	Airport Authority Of India Limited								
4	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	398.95	06/2021 -	06/2024	36	-
5	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,229.60	08/2022 05/2024	06/2024	22	1
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	500.00	484.85	09/2020 -	07/2024	46	-
7	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	325.13	02/2021 -	10/2024	44	-
8	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	280.52	03/2023 -	12/2024	21	-
9	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	60.75	09/2021 -	12/2024	39	-
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	2,333.00	1,091.52	03/2021 -	03/2025	48	-
11	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,477.64	02/2022 -	12/2025	46	-
	Total		7,103.84 -	8,337.98	5,348.96				
	COAL								
	Bharat Coking Coal Limited								
12	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	111.51	04/2018 -	09/2024	77	-
13	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	281.17	03/2017 -	09/2024	90	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
14	MURAIDIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.19	04/2014 -	01/2026	141	-
15	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	588.09	03/2019 -	02/2026	83	-
	Central Coal Fields Limited								
16	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.35	03/2011 -	08/2024	161	-
17	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	95.92	03/2014 -	08/2024	125	-
18	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	488.31	03/2016 -	03/2025	108	-
19	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	44.35	03/2023 -	03/2025	24	-
	Eastern Coal Fields Limited								
20	RANIGANJ MASTER PLAN - [N06000163]ECL,WEST BENGAL	08/2009	2,661.73 -	5,146.48	741.28	08/2019 -	08/2024	60	-
	Mahanadi Coal Fields Limited								
21	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	816.64	03/2021 -	03/2026	60	-
22	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	194.16	03/2018 -	03/2026	96	-
23	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	264.66	03/2019 -	03/2027	96	-
	Northern Coal Fields Limited								
24	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,219.77	03/2022 -	07/2024	28	-
25	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	339.07	03/2023 -	03/2025	24	-
26	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	611.73	03/2024 -	03/2025	12	-
27	KHADIA EXPANSION OCP - [N06000208]NCL,UTTAR PRADESH	06/2021	491.67 -	491.67	21.32	03/2025 -	03/2026	12	-
	Singareni Colliers Company Limitted								
28	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	377.38	03/2022 -	03/2025	36	-
29	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	144.22	03/2023 -	03/2025	24	-
30	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	400.35	03/2023 -	03/2025	24	-
31	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2025	48	-
32	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	206.24	03/2020 -	03/2025	60	-
33	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.89	03/2020 -	03/2025	60	-
34	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	491.33	03/2024 -	03/2026	24	-
35	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	135.52	03/2023 -	03/2026	36	-
	South-Eastern Coal Fields Limited								
36	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,068.83	03/2023 -	03/2025	24	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
37	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,417.81	03/2023 -	03/2025	24	-
38	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.75	03/2022 -	03/2025	36	-
39	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	249.31	03/2020 03/2005	03/2025	60	240
40	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.02	03/2014 -	03/2026	144	-
41	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	3.40	03/2023 -	03/2027	48	-
42	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	496.28	-	03/2028 -	03/2029	12	-
43	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	50.68	03/2023 -	03/2030	84	-
44	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2030	72	-
45	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	13.66	03/2023 -	03/2031	96	-
	Total		40,833.89 -	43,522.53	19,182.15				
	MINES								
	Central Public Works Department								
46	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	48.83	04/2022 -	08/2026	52	-
	National Aluminum Company Limited (Nalco)								
47	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 03/2024	12/2024	66	9
48	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	639.16	12/2024 03/2025	05/2025	5	2
	Total		1,858.99 -	1,799.54	823.62				
	STEEL								
	National Mineral Development Corporation (Nmdc)								
49	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,979.42	06/2023 07/2024	11/2025	29	16
50	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	1,090.01	08/2024 -	01/2026	17	-
51	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC,CHHATTISGARH	07/2021	282.44 -	282.44	78.11	11/2024 -	01/2026	14	-
	Steel Authority Of India Limited (Sail)								
52	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	369.62	05/2023 -	08/2024	15	-
53	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	869.86	10/2017 12/2021	06/2026	104	54

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	Total		6,693.60 -	7,319.47	4,387.02				
	PETROLEUM								
	Bharat Petroleum Corporation Limited								
54	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	181.25	03/2024 -	09/2024	6	-
55	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	578.24	06/2024 -	04/2025	10	-
56	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	1,437.19	03/2025 -	10/2025	7	-
	Gas Authority Of India Limited								
57	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,885.80	12/2020 06/2024	03/2025	51	9
58	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	751.60	11/2022 06/2024	03/2025	28	9
59	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	700.40	04/2024 04/2024	03/2025	11	11
	Hindustan Petroleum Corporation Limited								
60	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,798.72	07/2020 07/2022	06/2024	47	23
61	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	147.53	07/2020 -	11/2024	52	-
62	BHATINDA SANGRUR PIPELINE - [N16000440]HPCL,PUNJAB	11/2021	367.00 -	367.00	255.29	05/2024 -	02/2025	9	-
63	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]HPCL,ANDHRA PRADESH	09/2021	160.00 -	160.00	10.07	06/2024 -	06/2025	12	-
	Indian Oil Corporation Limited								
64	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,987.09	05/2023 03/2024	09/2024	16	6
65	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	920.70	08/2023 05/2024	11/2024	15	6
66	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,502.92	12/2018 03/2024	12/2024	72	9
67	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	430.28	07/2024 12/2024	06/2025	11	6
68	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	328.00	15.53	09/2024 -	08/2025	11	-
69	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]IOCL,GUJARAT	09/2020	18,936.00 -	18,936.00	7,771.87	08/2024 -	12/2025	16	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
70	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	768.00	57.13	10/2025 -	03/2026	5	-
71	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	79.85	06/2026 -	11/2026	5	-
	Mangalore Refinery And Petrochemicals Limited								
72	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	245.26	06/2023 03/2024	07/2024	13	4
	Numaligarh Refinery Limited								
73	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	7,420.15	10/2024 -	09/2025	11	-
74	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	10,740.74	10/2024 -	12/2025	14	-
	Oil & Natural Gas Corporation Limited								
75	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	108.34	02/2023 06/2024	07/2024	17	1
76	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	325.53	253.65	06/2024 -	11/2024	5	-
77	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	140.06	01/2024 03/2024	12/2024	11	9
78	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,897.30	03/2022 06/2024	02/2025	35	8
79	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	1,028.58	03/2023 03/2024	03/2025	24	12
80	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	242.83	03/2025 -	07/2025	4	-
81	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 5,726.03	5,726.03	1.21	10/2025 -	02/2026	4	-
82	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.86	04/2018 12/2023	05/2026	97	29
	Oil India Limited								
83	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	670.90	491.56	02/2020 12/2023	12/2024	58	12
84	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	430.76	218.90	07/2024 03/2024	12/2024	5	9
	Total		98,815.78 -	1,16,125.61	78,261.90				
	POWER								
	Chenab Velley Power Projects [P] Limited								
85	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	4,329.66	04/2020 07/2025	09/2026	77	14
86	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,521.91	08/2024 -	09/2026	25	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
87	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	4,526.12	633.99	11/2026 -	12/2027	13	-
	National Hydro-Electric Power Corporation								
88	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 -	12,160.00	11,278.29	09/2009 -	12/2024	183	-
89	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	679.60	11/2023 -	03/2025	16	-
90	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 -	1,871.23	1,075.33	05/2024 -	05/2025	12	-
91	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 -	21,247.54	21,272.82	09/2010 -	05/2026	188	-
92	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 -	5,281.94	708.63	02/2026 -	12/2026	10	-
93	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	3,542.56	03/2024 -	12/2027	45	-
	National Thermal Power Corporation								
94	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	689.82	05/2023 -	06/2024	13	-
95	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 -	06/2024	3	-
96	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,279.42	09/2021 -	09/2024	36	-
97	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	1,352.71	359.51	08/2023 -	09/2024	13	-
98	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	632.99	08/2023 -	09/2024	13	-
99	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	362.86	08/2023 -	09/2024	13	-
100	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	22,311.28	10/2011 07/2023	11/2024	157	16
101	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	16,242.90 -	17,007.00	15,361.62	06/2019 10/2022	12/2024	66	26
102	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	2,598.92	453.43	03/2024 -	12/2024	9	-
103	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	1,095.01	75.46	01/2025 -	05/2025	4	-
104	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	17,112.00 -	17,112.00	13,151.45	03/2023 -	11/2025	32	-
105	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,803.00	1,042.24	09/2019 -	03/2029	114	-
106	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 -	7,103.00	6,298.38	03/2013 -	04/2029	193	-
	Power Grid Corporation Of India Limited								
107	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	583.51	12/2022 -	05/2024	17	-
108	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	161.89	03/2018 -	06/2024	75	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
109	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	1,119.62	11/2023 -	07/2024	8	-
110	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	200.58	131.24	05/2024 -	07/2024	2	-
111	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	415.39	03/2023 -	08/2024	17	-
112	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,973.12	02/2020 -	09/2024	55	-
113	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	1,039.75	12/2022 -	09/2024	21	-
114	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	847.05	12/2022 -	09/2024	21	-
115	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	121.17	09/2023 -	09/2024	12	-
116	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,804.25	06/2023 -	09/2024	15	-
117	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	36.71	11/2023 -	09/2024	10	-
118	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,876.43	12/2018 -	12/2024	72	-
119	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,453.40	12/2018 -	03/2025	75	-
120	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) - [N18000380]PGCIL,ANDHRA PRADESH	09/2023	1,249.00 -	1,249.00	56.94	03/2025 -	09/2025	6	-
	Satluj Jal Vidyut Nigam Limited								
121	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	646.17	576.82	04/2024 -	06/2024	2	-
122	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	330.05	10/2022 -	09/2024	23	-
123	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,933.89	01/2024 -	12/2024	11	-
124	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,653.11	05/2024 -	03/2025	10	-
	Thdc India Limited								
125	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	6,484.41	02/2016 06/2022	10/2024	104	28
126	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	10,211.36	09/2023 -	10/2024	13	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
127	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,730.12	06/2013 -	06/2026	156	-
	Total		1,55,644.26 -	2,08,913.84	1,60,682.08				
	HEALTH AND FAMILY WELFARE								
	Cpwd For Health								
128	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	162.00	88.39	03/2020 03/2024	05/2024	50	2
129	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 1,577.00	1,577.00	995.63	09/2025 01/2025	11/2025	2	10
	HII Infra Tech Services Limited								
130	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 873.92	860.00	734.50	05/2021 04/2023	08/2024	39	16
	Total		2,853.29 -	2,599.00	1,818.52				
	RAILWAYS								
	Central Railways								
131	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,737.52	03/2024 -	06/2024	3	-
132	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	2,056.27	03/2023 -	12/2024	21	-
133	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	1,219.08	03/2022 -	12/2024	33	-
134	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	547.33	03/2022 -	03/2025	36	-
135	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	1,021.24	03/2022 -	03/2025	36	-
136	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	717.11	03/2023 -	03/2025	24	-
137	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	4,072.18	03/2021 -	12/2025	57	-
138	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	700.54	03/2021 -	12/2025	57	-
139	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	2,394.71	03/2023 -	12/2026	45	-
140	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	149.60	03/2026 -	12/2026	9	-
141	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	1,254.93	03/2023 -	03/2027	48	-
	East Central Railways								
142	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	1,771.07	1,615.77	03/2020 -	05/2024	50	-
143	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,254.17	03/2021 -	06/2024	39	-
144	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,250.00	1,265.86	03/2021 -	06/2024	39	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
145	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	262.71	176.48	03/2024 -	07/2024	4	-
146	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 762.97	762.97	698.20	03/2019 -	08/2024	65	-
147	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 2,880.40	2,880.40	2,782.71	03/2020 -	09/2024	54	-
148	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 1,491.47	1,491.47	1,547.72	03/2020 -	03/2025	60	-
149	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2026	72	-
	East Coast Railway								
150	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 -	843.04	994.19	10/2020 -	02/2025	52	-
151	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,463.52	12/2018 -	02/2025	74	-
152	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
153	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	1,409.30	06/2021 -	03/2026	57	-
	Indian Railway Construction Company Limited								
154	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 3,438.39	3,438.39	2,807.27	09/2018 -	12/2024	75	-
155	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
	Kolkata Metro Rail Corporation Limited								
156	EAST WEST METRO CORRIDOR KOLKATA - [N22000628]KOMRCL,WEST BENGAL	02/2009	4,874.58 8,575.00	10,442.41	-	09/2016 -	06/2024	93	-
	Metropolitan Rapid Transport Projects								
157	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	625.57	06/2013 07/2024	09/2024	135	2
	Mumbai Railway Vikas Corporation								
158	MUMBAI URBAN TRANSPORT PROJECT IIIA - [N22000627]MRVC,MAHARASHTRA	04/2019	33,690.00 -	33,690.00	846.83	03/2025 -	12/2027	33	-
	North Central Railway								
159	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
160	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
	North East Frontier Railway								
161	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,832.35	2,760.40	03/2019 -	06/2024	63	-
162	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	4,359.32	2,522.93	03/2019 -	12/2024	69	-
163	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,220.25	506.04	03/2020 -	03/2025	60	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
164	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	7,306.77	03/2014 -	07/2025	136	-
165	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 6,663.00	6,663.00	3,390.46	03/2015 -	03/2026	132	-
166	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,155.65	3,342.93	03/2022 -	03/2026	48	-
167	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	1,208.73	386.56	03/2020 -	03/2027	84	-
	North Eastern Railway								
168	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,730.87	12/2019 -	12/2024	60	-
169	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 954.00	954.00	958.58	01/2019 -	02/2025	73	-
170	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	457.68	406.56	06/2024 -	02/2025	8	-
171	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	341.66	8.51	12/2024 -	06/2025	6	-
	Northern Railway								
172	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	482.67	03/2023 -	06/2025	27	-
173	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
	National High Speed Rail Corporation Limited								
174	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	61,272.82	12/2023 -	08/2027	44	-
	Rail Vikas Nigam Ltd.								
175	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	6,238.67	5,614.60	12/2023 -	12/2024	12	-
176	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	2,018.23	1,779.61	03/2022 -	12/2024	33	-
177	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	5,190.26	4,969.16	12/2023 -	12/2024	12	-
178	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	2,529.46	1,574.90	03/2024 -	02/2025	11	-
179	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	18,267.00	12/2024 -	03/2025	3	-
180	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	392.84	03/2014 -	12/2025	141	-
181	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,817.20	03/2016 -	03/2026	120	-
182	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,869.56	03/2016 -	12/2026	129	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
183	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,692.60	3,481.82	03/2023 -	12/2026	45	-
184	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	4,803.16	4,620.71	12/2024 -	12/2026	24	-
	South Central Railway								
185	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,461.70	03/2021 -	01/2025	46	-
186	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,190.58	03/2010 -	03/2025	180	-
187	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,144.19	03/2023 -	03/2025	24	-
188	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,926.55	03/2022 -	12/2025	45	-
189	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	-
190	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	3,122.35	1,579.60	03/2021 03/2027	05/2027	74	2
	South East Central Railway								
191	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,875.15	03/2021 12/2023	10/2024	43	10
192	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,596.20	03/2023 12/2023	12/2024	21	12
193	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 1,680.00	2,311.02	1,459.96	12/2021 12/2023	12/2024	36	12
194	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	405.86	12/2021 -	12/2026	60	-
	South Eastern Railway								
195	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	139.09	06/2022 -	12/2024	30	-
196	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,490.93	05/2023 -	12/2025	31	-
197	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	2,022.68	03/2021 -	06/2026	63	-
198	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	265.82	06/2022 -	06/2026	48	-
	South Western Railway								
199	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	2,458.87	2,243.71	03/2019 -	06/2025	75	-
200	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	492.87	54.03	03/2025 -	06/2025	3	-
201	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	564.07	03/2017 -	12/2025	105	-
202	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 296.72	296.72	89.12	03/2016 -	06/2026	123	-
203	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	502.00	03/2016 -	12/2026	129	-
204	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 342.41	342.41	39.46	12/2025 -	12/2026	12	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
205	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	1,041.27	12/2018 -	03/2027	99	-
206	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 927.42	927.42	.22	03/2026 -	12/2027	21	-
207	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2030	177	-
208	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 348.85	348.85	.36	04/2028 -	12/2030	32	-
	Southern Railway								
209	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	274.20	179.26	03/2026 07/2024	12/2024	-15	5
210	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	373.42	225.18	03/2026 08/2024	12/2024	-15	4
211	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	419.44	191.46	03/2025 08/2024	12/2025	9	16
212	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,917.34	02/2019 -	03/2027	97	-
213	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,631.34	763.70	- 12/2026	03/2027	-	3
	West Central Railway								
214	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 -	2,445.30	2,830.45	03/2020 -	10/2024	55	-
215	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 -	8,248.50	2,500.34	05/2008 -	03/2025	202	-
	Western Railway								
216	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	564.48	03/2024 -	12/2024	9	-
217	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 -	495.18	122.92	03/2022 -	03/2026	48	-
	Total		2,81,447.90 -	3,72,748.03	2,08,349.32				
	ROAD TRANSPORT AND HIGHWAYS								
	Border Road Organisation								
218	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	95.46	09/2023 -	06/2024	9	-
	Ministry Of Road Transport And Highways (State Pwds)								
219	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 -	385.97	294.95	11/2014 -	05/2024	114	-
220	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8 - [N24001380]MoRTH,TAMIL NADU	08/2020	302.62 345.62	345.62	324.68	02/2021 -	05/2024	39	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
221	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	240.99	233.39	01/2024 -	05/2024	4	-
222	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 269.81	185.09	239.02	09/2023 -	05/2024	8	-
223	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	63.01	04/2023 -	05/2024	13	-
224	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	05/2024	14	-
225	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	269.08	04/2022 -	06/2024	26	-
226	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	359.28	09/2020 01/2024	06/2024	45	5
227	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	197.33	10/2020 01/2024	06/2024	44	5
228	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	144.31	09/2023 03/2024	06/2024	9	3
229	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	150.00	104.98	11/2020 -	06/2024	43	-
230	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 397.32	335.32	345.35	06/2017 -	06/2024	84	-
231	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 610.18	543.73	501.42	09/2016 -	06/2024	93	-
232	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	601.11	10/2016 -	06/2024	92	-
233	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	314.18	01/2019 -	06/2024	65	-
234	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	136.81	05/2019 -	06/2024	61	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
235	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	227.12	10/2023 -	06/2024	8	-
236	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	207.23	10/2023 -	06/2024	8	-
237	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	-
238	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	211.51	09/2021 02/2024	07/2024	34	5
239	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	315.00	306.60	08/2020 -	07/2024	47	-
240	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	178.73	02/2017 -	07/2024	89	-
241	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	275.36	07/2016 -	07/2024	96	-
242	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	232.59	97.70	04/2024 -	07/2024	3	-
243	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	255.88	60.99	06/2024 -	07/2024	1	-
244	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	298.32	178.47	02/2019 06/2022	08/2024	66	26
245	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	248.83	173.82	03/2019 04/2023	08/2024	65	16
246	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	283.15	278.69	05/2020 12/2022	08/2024	51	20
247	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	192.67	176.37	07/2019 06/2022	08/2024	61	26
248	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	249.72	222.58	- 01/2023	08/2024	-	19
249	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	08/2024	64	
250	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	889.53	02/2024 -	08/2024	6	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
251	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 212.96	199.39	139.08	02/2024 -	08/2024	6	-
252	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	97.42	08/2023 -	08/2024	12	-
253	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	227.06	89.25	04/2024 -	08/2024	4	-
254	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA	03/2021	317.19 -	317.19	162.21	07/2024 -	08/2024	1	-
255	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	133.67	03/2024 -	09/2024	6	-
256	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	175.00	11/2018 12/2023	10/2024	71	10
257	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	118.15	08/2022 -	10/2024	26	-
258	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE - [N24002013]MoRTH,KARNATAKA	03/2021	766.64 -	766.64	-	02/2022 -	10/2024	32	-
259	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	-
260	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	268.97	12/2019 -	11/2024	59	-
261	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	278.97	147.87	05/2024 -	11/2024	6	-
262	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	172.98	-	03/2024 -	11/2024	8	-
263	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	485.18	08/2017 12/2023	12/2024	88	12
264	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	-
265	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	351.76	08/2016 -	12/2024	100	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
266	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	112.76	09/2023 -	12/2024	15	-
267	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	236.47	117.56	03/2024 -	12/2024	9	-
268	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	211.09	92.79	07/2024 -	12/2024	5	-
269	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	307.11	142.30	05/2024 -	12/2024	7	-
270	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 392.03	395.62	183.61	05/2024 -	12/2024	7	-
271	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	93.50	09/2023 -	12/2024	15	-
272	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	160.96	04/2023 05/2023	12/2024	20	19
273	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	186.71	155.30	06/2023 -	12/2024	18	-
274	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	-	02/2024 -	02/2025	12	-
275	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	295.47	224.42	02/2017 12/2022	03/2025	97	27
276	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA	01/2022	549.28 -	549.28	103.51	12/2024 -	03/2025	3	-
277	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	220.00	30.00	10/2023 -	04/2025	18	-
278	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	33.45	10/2023 -	04/2025	18	-
279	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA	01/2022	882.18 -	882.18	220.87	01/2025 -	06/2025	5	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
280	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA	03/2021	545.11 -	545.11	228.41	07/2024 -	06/2025	11	-
281	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA	03/2022	644.45 -	644.45	192.96	03/2025 -	06/2025	3	-
282	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA	01/2022	703.68 -	703.68	205.84	01/2025 -	07/2025	6	-
283	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	631.49	42.69	03/2024 -	10/2025	19	-
284	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	273.60	07/2020 06/2024	02/2026	67	20
	National Highways And Infrastructure Development Corporation Ltd.								
285	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	174.28	09/2022 01/2023	05/2024	20	16
286	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	146.35	01/2023 -	05/2024	16	-
287	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	337.72	11/2020 12/2022	06/2024	43	18
288	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	344.20	11/2020 12/2022	06/2024	43	18
289	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 391.02	391.02	386.81	09/2020 02/2023	06/2024	45	16
290	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 698.81	698.81	365.22	11/2022 06/2023	06/2024	19	12
291	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	06/2024	44	10
292	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	242.00	04/2023 08/2023	06/2024	14	10

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
293	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]NHIDCL,JAMMU AND KASHMIR	12/2019	2,680.42 -	2,680.42	-	12/2023 -	06/2024	6	-
294	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 247.25	247.25	244.63	10/2022 04/2024	06/2024	20	2
295	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	219.33	256.29	07/2022 01/2024	06/2024	23	5
296	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	275.80	07/2022 03/2024	06/2024	23	3
297	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 365.42	365.42	189.26	06/2022 06/2023	06/2024	24	12
298	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	260.40	191.88	12/2022 -	06/2024	18	-
299	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	144.94	12/2022 -	06/2024	18	-
300	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	85.76	03/2023 10/2023	06/2024	15	8
301	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM	06/2015	463.49 -	463.49	319.48	03/2024 -	07/2024	4	-
302	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 990.88	1,286.35	1,140.04	07/2023 05/2024	07/2024	12	2
303	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	07/2024	55	16
304	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	164.53	04/2022 -	07/2024	27	-
305	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	252.10	01/2022 02/2024	07/2024	30	5
306	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	79.43	06/2022 10/2023	07/2024	25	9
307	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	139.41	01/2022 06/2023	07/2024	30	13
308	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	88.90	03/2023 09/2023	07/2024	16	10
309	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	232.43	05/2023 -	07/2024	14	
310	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	213.54	12/2022 -	08/2024	20	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
311	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	352.31	04/2023 10/2023	08/2024	16	10
312	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	294.04	139.96	04/2022 02/2024	08/2024	28	6
313	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451]NHIDCL,ASSAM	03/2022	215.27 -	215.27	111.59	07/2024 -	08/2024	1	-
314	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452]NHIDCL,ASSAM	04/2022	170.95 -	170.95	93.45	07/2024 -	08/2024	1	-
315	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC - [N24002030]NHIDCL,ASSAM	02/2020	592.06 -	592.06	256.64	03/2022 -	08/2024	29	-
316	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	156.81	10/2022 04/2024	09/2024	23	5
317	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	109.70	03/2023 06/2024	09/2024	18	3
318	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	115.47	09/2022 08/2023	09/2024	24	13
319	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	111.68	12/2022 -	09/2024	21	-
320	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	163.69	01/2023 -	09/2024	20	-
321	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	297.98	06/2019 06/2019	10/2024	64	64
322	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	230.45	12/2018 07/2021	10/2024	70	39
323	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	149.77	11/2023 03/2024	10/2024	11	7
324	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	176.87	07/2021 08/2023	10/2024	39	14
325	DABOKA KATHKATI PACKAGE-7 - [N24001537]NHIDCL,ASSAM	11/2021	204.10 -	204.10	109.21	07/2024 -	10/2024	3	-
326	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 785.65	785.65	640.68	04/2023 03/2024	11/2024	19	8
327	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	57.08	04/2022 11/2023	11/2024	31	12
328	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	381.01	144.91	01/2023 06/2024	11/2024	22	5
329	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	398.37	133.01	01/2023 08/2024	11/2024	22	3

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
330	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	191.82	12/2022 06/2024	11/2024	23	5
331	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	184.88	94.25	04/2022 02/2024	11/2024	31	9
332	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	253.17	03/2023 03/2024	11/2024	20	8
333	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	267.81	08/2023 -	12/2024	16	-
334	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	292.40	01/2016 -	12/2024	107	-
335	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	329.10	09/2021 07/2023	12/2024	39	17
336	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 688.25	688.25	508.51	04/2023 11/2023	12/2024	20	13
337	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 789.05	789.05	729.36	04/2023 10/2023	12/2024	20	14
338	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 906.76	906.76	762.60	06/2023 02/2024	12/2024	18	10
339	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 750.32	750.32	567.59	04/2024 07/2024	12/2024	8	5
340	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 746.39	746.39	565.65	09/2023 05/2024	12/2024	15	7
341	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR	07/2020	228.39 -	228.39	61.78	04/2022 03/2024	12/2024	32	9
342	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	12/2024	33	12
343	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	12/2024	30	12
344	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	12/2024	28	-
345	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	12/2024	30	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
346	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	12/2024	28	-
347	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 -	12/2024	27	-
348	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	141.15	04/2022 06/2024	12/2024	32	6
349	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	139.45	12/2022 -	12/2024	24	-
350	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	177.69	03/2023 02/2024	12/2024	21	10
351	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	278.89	03/2023 05/2024	12/2024	21	7
352	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	227.05	05/2023 12/2023	12/2024	19	12
353	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	342.39	05/2023 06/2024	12/2024	19	6
354	DABOKA KATHKATI PACKAGE-6 - [N24001450]NHIDCL,ASSAM	09/2021	625.64 -	625.64	406.01	07/2024 -	12/2024	5	-
355	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474]NHIDCL,MEGHALAYA	09/2021	359.86 -	359.86	215.06	05/2024 -	12/2024	7	-
356	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541]NHIDCL,MEGHALAYA	11/2021	283.50 -	283.50	179.70	06/2024 -	12/2024	6	-
357	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	216.21	05/2023 -	01/2025	20	-
358	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	01/2025	25	19
359	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	127.68	08/2023 07/2024	01/2025	17	6
360	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	22.00	01/2023 -	01/2025	24	-
361	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	339.37	10/2023 02/2024	01/2025	15	11
362	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	171.57	05/2023 10/2023	01/2025	20	15
363	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	69.55	04/2022 04/2023	02/2025	34	22
364	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	84.09	04/2022 05/2024	02/2025	34	9
365	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	106.29	01/2023 11/2023	02/2025	25	15
366	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	81.54	12/2022 -	02/2025	26	-
367	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	54.67	12/2022 11/2023	02/2025	26	15

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
368	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	111.01	12/2023 -	02/2025	14	-
369	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	582.21	07/2022 07/2022	03/2025	32	32
370	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	346.67	05/2022 -	03/2025	34	-
371	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	171.33	05/2022 05/2023	03/2025	34	22
372	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	198.49	04/2023 09/2023	03/2025	23	18
373	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]NHIDCL,MANIPUR	09/2021	310.76 -	310.76	110.92	02/2024 -	03/2025	13	-
374	IMPHAL - KHONGSANG PKG-5 - [N24001538]NHIDCL,MANIPUR	12/2021	410.68 -	410.68	98.70	05/2024 -	03/2025	10	-
375	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	53.85	06/2022 -	04/2025	34	-
376	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	58.73	06/2022 05/2024	04/2025	34	11
377	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	260.67	11/2023 01/2025	06/2025	19	5
378	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	662.35	03/2022 12/2023	07/2025	40	19
379	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	31
380	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	08/2025	40	-
381	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	62.19	02/2023 -	08/2025	30	-
382	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368]NHIDCL,ASSAM	03/2021	286.72 -	286.72	73.07	01/2024 -	10/2025	21	-
383	IMPHAL - KHONGSANG PKG-6 - [N24001539]NHIDCL,MANIPUR	12/2021	504.76 -	504.76	71.07	02/2025 -	11/2025	9	-
384	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	268.98	22.08	04/2022 -	12/2025	44	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
385	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	228.97	-	04/2022 -	12/2025	44	-
386	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	265.27	12/2023 09/2024	12/2025	24	15
387	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	350.43	12/2022 12/2024	12/2025	36	12
388	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	250.57	01/2023 12/2024	12/2025	35	12
389	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	142.70	09/2023 01/2025	12/2025	27	11
390	SRIRAMPUR - DHUBRI PKG-1 - [N24001831]NHIDCL,ASSAM	03/2022	613.89 -	613.89	16.96	02/2025 -	12/2025	10	-
391	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 -	01/2026	43	-
392	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975]NHIDCL,MIZORAM	09/2021	523.78 -	523.78	199.81	02/2025 -	02/2026	12	-
393	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	445.51	191.35	12/2023 -	04/2026	28	-
394	KEIFANG - TUVAI PKG-3 - [N24002027]NHIDCL,MIZORAM	12/2021	500.88 -	500.88	91.04	02/2025 -	05/2026	15	-
395	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	525.68	358.99	12/2023 -	08/2026	32	-
396	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	284.21	45.46	12/2023 -	11/2026	35	-
397	JOGIGHOPA BRIDGE - [N24001434]NHIDCL,ASSAM	08/2021	746.76 -	746.76	267.48	11/2024 -	12/2026	25	-
	National Highways Authority Of India								
398	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	707.88	12/2019 -	05/2024	53	-
399	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60		03/2023 -	05/2024	14	-
400	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 1,918.00	1,500.00	1,398.08	11/2023 01/2024	05/2024	6	4
401	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 1,605.00	1,605.00	929.61	07/2022 -	05/2024	22	-
402	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	328.77	207.21	10/2023 -	05/2024	7	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
403	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	329.79	87.78	04/2024 -	05/2024	1	-
404	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,843.79	2,843.79	2,360.81	02/2023 08/2023	05/2024	15	9
405	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.89	06/2023 03/2024	05/2024	11	2
406	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,241.56	3,901.66	03/2014 -	06/2024	123	-
407	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	526.26	07/2019 07/2023	06/2024	59	11
408	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	559.33	09/2019 05/2024	06/2024	57	1
409	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	1,104.98	08/2019 -	06/2024	58	-
410	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	786.43	616.54	02/2020 -	06/2024	52	-
411	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,203.92	1,165.50	12/2021 12/2023	06/2024	30	6
412	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	2,048.57	11/2021 -	06/2024	31	-
413	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	471.34	09/2023 03/2024	06/2024	9	3
414	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	890.00	09/2023 -	06/2024	9	-
415	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	757.29	11/2023 -	06/2024	7	-
416	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	1,604.06	1,211.61	05/2024 -	06/2024	1	-
417	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	917.09	12/2023 -	06/2024	6	-
418	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	169.56	12/2022 -	06/2024	18	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
419	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	767.81	07/2023 -	06/2024	11	-
420	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	194.40	131.60	09/2022 -	06/2024	21	-
421	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	133.21	10/2020 04/2023	06/2024	44	14
422	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	06/2024	27	-
423	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 214.36	214.36	198.01	06/2022 02/2024	06/2024	24	4
424	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	1,067.89	812.64	01/2024 -	06/2024	5	-
425	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	2,867.98	1,142.41	09/2023 03/2024	06/2024	9	3
426	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,595.20	1,237.77	09/2023 03/2024	06/2024	9	3
427	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	329.70	02/2023 -	06/2024	16	-
428	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	1,059.40	11/2023 -	06/2024	7	-
429	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	801.46	382.03	10/2023 -	06/2024	8	-
430	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	06/2024	21	-
431	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	06/2024	32	-
432	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	06/2024	33	-
433	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	06/2024	33	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
434	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	518.25	12/2023 -	06/2024	6	-
435	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	362.81	08/2023 -	06/2024	10	-
436	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	434.87	09/2022 -	06/2024	21	-
437	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	363.53	09/2022 -	06/2024	21	-
438	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	406.67	11/2023 -	06/2024	7	-
439	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	1,894.96	741.88	10/2023 -	06/2024	8	-
440	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	125.79	03/2023 -	06/2024	15	-
441	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119 - [N24002073]NHAI,UTTAR PRADESH	10/2019	2,068.99 2,171.00	2,171.00	209.60	10/2023 -	06/2024	8	-
442	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,644.00	2,644.00	2,362.99	12/2018 05/2024	07/2024	67	2
443	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	485.99	08/2019 -	07/2024	59	-
444	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	421.44	07/2020 -	07/2024	48	-
445	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	362.98	03/2020 07/2022	07/2024	52	24
446	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	729.14	01/2024 -	07/2024	6	-
447	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 908.28	908.28	863.78	01/2024 05/2024	07/2024	6	2
448	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	398.06	09/2023 03/2024	07/2024	10	4

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
449	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	13.27	11/2022 -	07/2024	20	-
450	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	571.98	01/2024 -	07/2024	6	-
451	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	305.44	03/2024 -	07/2024	4	-
452	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. - [N24002067]NHAI,MADHYA PRADESH	01/2021	178.18 -	178.18	160.64	07/2023 -	07/2024	12	-
453	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,830.13	02/2013 06/2024	08/2024	138	2
454	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	563.30	03/2019 11/2023	08/2024	65	9
455	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,172.67	4,300.00	3,983.38	10/2019 08/2023	08/2024	58	12
456	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,473.59	3,500.00	3,157.00	04/2019 03/2024	08/2024	64	5
457	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,478.61	1,351.62	07/2020 -	08/2024	49	-
458	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,903.98	1,557.50	07/2021 06/2024	08/2024	37	2
459	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	452.20	12/2021 12/2019	08/2024	32	56
460	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	664.48	08/2021 -	08/2024	36	-
461	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	679.25	02/2024 -	08/2024	6	-
462	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH	03/2021	790.78 -	790.78	1,269.17	04/2024 05/2024	08/2024	4	3
463	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	981.91	10/2023 -	08/2024	10	-
464	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	540.38	07/2019 03/2024	09/2024	62	6

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
465	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	371.48	07/2021 -	09/2024	38	-
466	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,419.23	02/2021 08/2023	09/2024	43	13
467	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	2,171.80	958.13	10/2023 -	09/2024	11	-
468	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD - [N24002047]NHAI,HARYANA	05/2020	1,328.07 2,346.00	2,346.00	1,014.69	08/2023 -	09/2024	13	-
469	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	878.19	03/2017 05/2021	10/2024	91	41
470	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	932.99	02/2022 08/2023	10/2024	32	14
471	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 1,699.48	1,699.48	41.50	03/2024 -	10/2024	7	-
472	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	461.32	03/2022 -	10/2024	31	-
473	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632]NHAI,PUNJAB	01/2021	1,741.86 -	1,741.86	1,000.08	05/2024 -	10/2024	5	-
474	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	925.00	378.82	03/2024 -	10/2024	7	-
475	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	1,167.52	1,112.16	01/2023 12/2023	10/2024	21	10
476	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,341.51	1,341.51	489.07	05/2024 -	10/2024	5	-
477	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE - [N24002112]NHAI,TAMIL NADU	03/2023	200.30 -	200.30	32.76	07/2024 -	10/2024	3	-
478	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	4,860.41	4,878.10	09/2016 -	11/2024	98	-
479	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 1,051.36	1,051.36	347.02	07/2024 -	11/2024	4	-
480	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 1,360.53	1,360.53	159.66	05/2024 -	11/2024	6	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
481	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	457.45	08/2023 -	11/2024	15	-
482	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	553.73	04/2019 07/2022	12/2024	68	29
483	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	559.26	07/2020 -	12/2024	53	-
484	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	435.85	09/2020 -	12/2024	51	-
485	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 708.30	708.30	3,908.59	09/2022 12/2022	12/2024	27	24
486	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
487	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,467.68	1,981.07	1,620.44	05/2024 11/2021	12/2024	7	37
488	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	2,232.40	04/2024 10/2021	12/2024	8	38
489	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	1,219.04	04/2024 10/2021	12/2024	8	38
490	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	593.00	220.90	03/2024 -	12/2024	9	-
491	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	3,516.83	659.75	07/2024 -	12/2024	5	-
492	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	401.98	02/2021 -	12/2024	46	-
493	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	425.36	12/2021 -	12/2024	36	-
494	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	329.01	03/2024 -	12/2024	9	-
495	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	473.67	09/2022 09/2024	01/2025	28	4
496	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA	05/2022	1,260.00 -	1,260.00	463.45	05/2024 -	01/2025	8	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
497	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	1,458.45	424.27	08/2024 -	01/2025	5	-
498	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]NHAI,ANDHRA PRADESH	01/2022	1,852.12 -	1,787.00	471.80	01/2025 01/2023	01/2025	0	24
499	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	382.24	03/2019 12/2023	03/2025	72	15
500	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2025	31	-
501	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2025	42	-
502	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	440.55	09/2022 09/2024	03/2025	30	6
503	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	714.00	331.65	09/2024 -	03/2025	6	-
504	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	1,249.00	344.40	04/2024 -	03/2025	11	-
505	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	586.00	159.30	03/2024 -	03/2025	12	-
506	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	1,460.00	716.24	06/2024 -	03/2025	9	-
507	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 602.09	688.00	462.23	01/2023 09/2020	03/2025	26	54
508	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	137.93	03/2024 -	03/2025	12	-
509	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	1,962.50	1,223.05	10/2024 10/2024	04/2025	6	6
510	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	2,023.29	02/2024 08/2024	06/2025	16	10
511	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	1,869.85	368.32	03/2024 -	06/2025	15	-

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
512	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	1,592.00	672.97	10/2024 -	06/2025	8	-
513	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	1,734.00	892.16	05/2024 -	06/2025	13	-
514	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) - [N24002063]NHAI,BIHAR	12/2021	210.05 -	210.05	89.41	01/2024 -	06/2025	17	-
515	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 - [N24002081]NHAI,ODISHA	08/2022	153.61 -	153.61	-	01/2025 -	06/2025	5	-
516	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,853.96	02/2024 11/2021	08/2025	18	45
517	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	1,063.72	275.23	07/2025 -	09/2025	2	-
518	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	204.44	03/2023 -	09/2025	30	-
519	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]NHAI,JAMMU AND KASHMIR	09/2021	1,821.72 1,917.32	1,945.32	1,635.74	09/2024 -	12/2025	15	-
520	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	819.89 -	922.85	361.98	05/2021 -	12/2025	55	-
521	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	912.94	60.48	09/2025 -	02/2026	5	-
522	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSI (SAHARANPUR DISTRICT) TO ADHOYA - [N24002040]NHAI,HARYANA	04/2022	1,554.21 -	1,554.21	356.46	05/2025 -	05/2028	36	-
	Total		2,18,057.77 -	2,41,608.22	1,40,142.01				
	TELECOMMUNICATIONS								
	Bharat Sanchar Nigam Limited								
523	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	159.98	06/2021 11/2021	10/2024	40	35
	Cpwd For Telecom								
524	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	212.81	03/2018 -	06/2024	75	-
	Department Of Telecommunication								

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
525	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 34,953.45	34,953.45	22,626.69	07/2015 09/2023	08/2024	109	11
	Total		14,043.62 -	35,663.07	22,999.48				
	URBAN DEVELOPMENT								
	Ahmedabad Metro Rail								
526	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	12,210.21	12/2018 -	06/2024	66	-
527	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,991.47	03/2024 -	12/2024	9	-
528	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	4,769.09	03/2024 -	06/2025	15	-
	Bangalore Metro Rail Corporation Limited								
529	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	-
	Central Public Works Department								
530	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80		07/2021 -	06/2024	35	-
531	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	419.44	03/2022 -	06/2024	27	-
	Delhi Metro Rail Corporation								
532	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	11,597.34	03/2025 -	03/2026	12	-
	Lucknow Metro Rail Corporation Limited								
533	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,647.85	03/2024 -	12/2025	21	-
534	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	7,005.28	03/2024 -	06/2026	27	-
	National Building Construcion Corporation Ltd								
535	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	1,536.72	111.15	03/2024 -	09/2024	6	-
	Patna Metro Rail Corporation								
536	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	2,188.95	06/2024 -	09/2024	3	-
	Total		1,16,197.87 -	1,18,829.95	65,913.76				
	WATER RESOURCES								
	Kolkata Metropolitan Development Authority								
537	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	82.36	02/2022 09/2020	06/2024	28	45
538	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
539	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
540	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
541	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	47
	Total		1,373.92 -	1,715.20	82.36				
	DEPARTMENT OF HIGHER EDUCATION								
	Central Public Works Department								
542	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010]CPWD,KARNATAKA	08/2021	316.25 -	316.25	310.46	02/2024 -	08/2024	6	-
	Cpwd Of Higher Education								
543	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	185.70	06/2020 -	05/2024	47	-
544	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	324.87	09/2020 -	05/2024	44	-
545	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	631.07	09/2022 -	06/2024	21	-
546	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	620.36	03/2022 -	07/2024	28	-
547	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,148.68	1,144.68	54.75	04/2023 06/2024	09/2024	17	3
548	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 390.40	390.40	360.00	08/2021 06/2024	09/2024	37	3
549	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	246.29	05/2022 -	12/2024	31	-
550	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	412.37	03/2021 03/2023	11/2025	56	32
	Total		4,346.36 -	4,901.54	3,145.87				
	HOME AFFAIRS								
	Cpwd For Mha								

Costing Rs. 150 Crore and above									(May 2024)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
551	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,852.88	10/2019 -	06/2024	56	-
552	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	183.31	04/2018 -	12/2024	80	-
553	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	85.11	07/2022 -	05/2025	34	-
	Total		1,659.44 -	2,592.69	2,121.30				
	DPIIT								
	Iicc For Dpiit								
554	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	5,401.00	4,709.75	12/2019 -	06/2024	54	-
	Total		4,773.00 -	5,401.00	4,709.75				
	Grand Total		10,11,364.53	12,71,564.67	7,86,406.32				

Details of Ongoing Projects Under -Public Private Partnership Mode

Annexure-XVI

Costing Rs. 150 Crore and above								(May 2024)
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	POWER							
	Power Grid Corporation Of India Limited							
1	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - PPP (BOT) - [N18000329]	03/2022	176.22 -	176.22	03/2023 -	03/2024	.00	12
2	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - PPP (BOT) - [N18000330]	03/2022	288.71 -	288.71	12/2024 -	12/2024	.00	0
3	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - PPP (BOT) - [N18000328]	02/2022	318.12 -	318.12	04/2025 -	04/2025	.00	0
4	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - PPP (BOT) - [N18000331]	02/2022	359.47 -	359.47	09/2023 -	09/2024	.00	12
5	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - PPP (BOT) - [N18000314]	01/2020	562.86 -	545.88	01/2021 -	05/2023	-3.02	28
6	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - PPP (BOT) - [N18000327]	03/2019	1,326.00 -	1,520.00	03/2023 -	12/2023	14.63	9
	Total		3,031.38 -	3,208.40				
	RAILWAYS							
	Western Railway							
7	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - PPP BOT (Annuity) - [N22000550]	02/2023	410.46 -	410.46	01/2028 -	09/2026	.00	-16
	Total		410.46 -	410.46				
	ROAD TRANSPORT AND HIGHWAYS							
	Ahmedabad Metro Rail							
8	4-LANING OF KASHIPUR-SITARGANJ SECTION - PPP (BOT) - [N24000465]	11/2012	605.84 -	605.84	08/2016 -	08/2016	.00	0
	National Highways Authority Of India							
9	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - PPP (BOT) - [N24001732]	12/2021	540.97 -	540.97	10/2024 -	10/2024	.00	0
10	4-LANNING OF CHAPRA-HAJIPUR - PPP (ANNUITY) - [N24000187]	01/2011	575.00 -	575.00	07/2013 -	06/2024	.00	131

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (May 2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
11	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - PPP BOT (Hybrid Annuity) - [N24001483]	02/2022	637.11 -	637.11	09/2024 -	09/2024	.00	0
12	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - PPP BOT (Hybrid Annuity) - [N24001476]	09/2021	517.05 -	655.06	09/2022 -	01/2025	26.69	28
13	PATNA-MUZZAFFARPUR - PPP (ANNUITY) - [N24000165]	08/2010	671.30 -	671.30	02/2013 -	08/2024	.00	138
14	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - PPP BOT (Hybrid Annuity) - [N24001817]	02/2019	757.45 -	757.45	03/2023 -	12/2024	.00	21
15	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - PPP BOT (Hybrid Annuity) - [N24001837]	02/2021	663.60 -	768.00	03/2024 -	07/2024	15.73	4
16	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - PPP BOT (Hybrid Annuity) - [N24001482]	08/2022	772.11 -	772.11	10/2024 -	10/2024	.00	0
17	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - PPP BOT (Hybrid Annuity) - [N24001484]	09/2022	804.69 -	804.69	02/2024 -	12/2024	.00	10
18	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - PPP BOT (Hybrid Annuity) - [N24001477]	09/2021	622.00 -	817.91	09/2022 -	03/2025	31.50	30
19	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - PPP BOT (Hybrid Annuity) - [N24001758]	01/2020	823.05 -	823.05	10/2024 -	06/2024	.00	-4
20	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - PPP BOT (Hybrid Annuity) - [N24001643]	12/2020	857.91 -	857.91	06/2024 -	06/2024	.00	0
21	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - PPP BOT (Hybrid Annuity) - [N24001672]	01/2021	864.27 864.00	864.27	01/2024 -	04/2024	.00	3
22	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - PPP BOT (Hybrid Annuity) - [N24001757]	01/2020	876.37 -	876.37	10/2024 -	06/2024	.00	-4
23	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - PPP BOT (Hybrid Annuity) - [N24001763]	09/2021	774.16 -	893.08	09/2023 -	06/2024	15.36	9
24	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - PPP BOT (Hybrid Annuity) - [N24001590]	09/2020	748.99 -	903.00	10/2023 -	12/2024	20.56	14
25	6L KANTAKAPALLE –		824.29 -	924.00	10/2024 -	10/2024	12.10	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (May 2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
26	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- PPP BOT (Hybrid Annuity) - [N24001495]	11/2022	930.00 -	930.00	11/2024 -	11/2024	.00	0
27	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - PPP BOT (Hybrid Annuity) - [N24001764]	09/2021	814.04 -	947.29	09/2023 -	06/2024	16.37	9
28	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - PPP BOT (Hybrid Annuity) - [N24001521]	11/2022	990.00 -	990.00	10/2024 -	05/2024	.00	-5
29	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - PPP BOT (Hybrid Annuity) - [N24001589]	09/2020	755.26 -	1,039.00	03/2024 -	12/2024	37.57	9
30	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - PPP BOT (Hybrid Annuity) - [N24001601]	01/2019	1,051.69 -	1,051.69	01/2023 -	12/2024	.00	23
31	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - PPP BOT (Hybrid Annuity) - [N24001514]	01/2021	1,060.29 -	1,060.29	01/2024 -	05/2024	.00	4
32	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - PPP BOT (Hybrid Annuity) - [N24001553]	03/2022	1,092.90 -	1,092.90	02/2025 -	02/2025	.00	0
33	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - PPP BOT (Hybrid Annuity) - [N24001706]	03/2021	1,097.18 1,097.00	1,097.00	01/2024 -	06/2024	-.02	5
34	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - PPP BOT (Hybrid Annuity) - [N24001507]	11/2022	1,124.00 -	1,124.00	05/2024 -	05/2024	.00	0
35	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - PPP BOT (Hybrid Annuity) - [N24001838]	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35	9
36	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - PPP BOT (Hybrid Annuity) - [N24001707]	03/2021	1,143.46 1,143.00	1,143.46	01/2024 -	06/2024	.00	5
37	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - PPP BOT (Hybrid Annuity) - [N24001640]	03/2021	1,229.38 -	1,229.38	11/2024 -	11/2024	.00	0
38	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - PPP BOT (Hybrid Annuity) - [N24001694]	02/2019	1,243.57 -	1,243.57	12/2023 -	12/2024	.00	12
39	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - PPP BOT (Hybrid Annuity) - [N24001504]	05/2022	1,260.00 -	1,260.00	05/2024 -	01/2025	.00	8
40	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - PPP BOT (Hybrid Annuity) - [N24001696]	02/2019	1,291.37 -	1,291.37	08/2023 -	12/2024	.00	16

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (May 2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
41	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - PPP BOT (Hybrid Annuity) - [N24001634]	01/2021	1,306.95 -	1,306.95	12/2023 -	10/2024	.00	10
42	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - PPP BOT (Hybrid Annuity) - [N24001522]	01/2021	1,307.95 -	1,307.95	01/2024 -	12/2024	.00	11
43	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - PPP BOT (Hybrid Annuity) - [N24001534]	12/2020	1,334.04 -	1,334.00	01/2024 -	04/2024	-.00	3
44	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - PPP BOT (Hybrid Annuity) - [N24001756]	10/2020	1,352.56 -	1,352.56	10/2024 -	10/2024	.00	0
45	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - PPP BOT (Hybrid Annuity) - [N24001721]	02/2019	1,008.99 -	1,360.53	05/2024 -	11/2024	34.84	6
46	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - PPP BOT (Hybrid Annuity) - [N24001593]	11/2021	1,368.19 -	1,368.19	09/2024 -	09/2024	.00	0
47	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - PPP BOT (Hybrid Annuity) - [N24001636]	05/2021	1,368.91 -	1,368.91	12/2024 -	12/2024	.00	0
48	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - PPP BOT (Annuity) - [N24001526]	08/2021	1,377.79 -	1,377.79	10/2024 -	10/2024	.00	0
49	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001602]	01/2019	1,409.38 -	1,409.38	12/2022 -	09/2024	.00	21
50	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - PPP BOT (Hybrid Annuity) - [N24001680]	03/2021	1,409.68 -	1,409.68	10/2024 -	03/2025	.00	5
51	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - PPP BOT (Hybrid Annuity) - [N24001633]	12/2020	1,430.88 -	1,430.88	12/2023 -	06/2024	.00	6
52	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - PPP BOT (Hybrid Annuity) - [N24001808]	03/2021	1,322.95 -	1,442.47	12/2024 -	12/2024	9.03	0
53	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - PPP BOT (Hybrid Annuity) - [N24001508]	11/2022	1,450.00 -	1,450.00	10/2024 -	10/2024	.00	0
54	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - PPP BOT (Hybrid Annuity) - [N24001588]	12/2021	1,470.73 -	1,470.73	01/2025 -	01/2025	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (May 2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
55	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - PPP BOT (Hybrid Annuity) - [N24001630]	07/2021	1,501.02 -	1,501.02	02/2025 -	02/2025	.00	0
56	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - PPP BOT (Hybrid Annuity) - [N24001505]	03/2022	1,549.02 -	1,549.02	03/2024 -	10/2024	.00	7
57	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - PPP (BOT) - [N24001300]	11/2019	1,226.88 -	1,581.24	02/2021 -	09/2024	28.88	43
58	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - PPP BOT (Hybrid Annuity) - [N24001301]	11/2019	1,601.10 -	1,601.10	01/2024 -	07/2024	.00	6
59	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - PPP BOT (Hybrid Annuity) - [N24001536]	07/2020	817.00 -	1,605.00	07/2022 -	05/2024	96.45	22
60	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001603]	01/2019	1,518.53 -	1,607.54	10/2022 -	12/2023	5.86	14
61	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - PPP BOT (Hybrid Annuity) - [N24001557]	03/2022	1,636.15 -	1,636.15	11/2024 -	11/2024	.00	0
62	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - PPP BOT (Hybrid Annuity) - [N24001675]	11/2022	1,732.73 -	1,732.73	05/2025 -	05/2025	.00	0
63	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - PPP BOT (Hybrid Annuity) - [N24001632]	01/2021	1,741.86 -	1,741.86	05/2024 -	10/2024	.00	5
64	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - PPP (BOT) - [N24001493]	12/2022	1,749.86 -	1,749.86	12/2024 -	12/2024	.00	0
65	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - PPP BOT (Hybrid Annuity) - [N24001637]	03/2021	1,754.84 -	1,754.84	01/2025 -	01/2025	.00	0
66	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - PPP BOT (Hybrid Annuity) - [N24001693]	09/2021	1,751.18 -	1,757.27	10/2024 -	10/2024	.35	0
67	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - PPP BOT (Hybrid Annuity) - [N24001535]	07/2020	899.00 -	1,882.46	07/2022 -	05/2024	109.39	22
68	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - PPP BOT (Hybrid Annuity) - [N24001547]	03/2022	1,909.98 -	1,909.98	01/2026 -	01/2026	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (May 2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
69	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - PPP BOT (Hybrid Annuity) - [N24001773]	05/2020	1,467.44 -	1,942.89	07/2024 -	07/2024	32.40	0
70	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - PPP BOT (Hybrid Annuity) - [N24001550]	09/2021	1,821.72 -	1,945.32	09/2024 -	12/2025	6.78	15
71	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - PPP BOT (Hybrid Annuity) - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	06/2024	18.93	6
72	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - PPP BOT (Hybrid Annuity) - [N24001628]	11/2021	2,155.95 -	2,155.95	02/2025 -	02/2025	.00	0
73	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - PPP BOT (Hybrid Annuity) - [N24001185]	11/2017	2,159.00 -	2,262.00	07/2021 -	12/2024	4.77	41
74	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - PPP (BOT) - [N24001748]	03/2021	2,200.93 -	2,303.06	09/2024 -	09/2024	4.64	0
75	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - PPP (BOT) - [N24001747]	03/2020	2,193.23 -	2,314.00	09/2024 -	09/2024	5.51	0
76	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - PPP BOT (Hybrid Annuity) - [N24001710]	09/2020	2,334.68 2,335.00	2,494.20	03/2023 -	06/2024	6.83	15
77	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - PPP (BOT) - [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	12/2024	59.46	100
78	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - PPP BOT (Hybrid Annuity) - [N24001676]	12/2022	2,718.46 -	2,718.46	06/2025 -	06/2025	.00	0
79	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - PPP BOT (Hybrid Annuity) - [N24001506]	02/2022	2,747.00 -	2,747.00	02/2024 -	12/2024	.00	10
80	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - PPP BOT (Hybrid Annuity) - [N24001552]	10/2021	2,714.95 -	3,198.57	09/2024 -	09/2024	17.81	0
81	VARANASI-AURANGABAD KM.786 TO KM.978.40 - PPP (BOT) - [N24000182]	09/2011	2,848.00 -	3,241.56	03/2014 -	06/2024	13.82	123
82	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - PPP BOT (Hybrid Annuity) - [N24001551]	10/2021	3,044.02 -	3,299.14	09/2024 -	09/2024	8.38	0
83	SIX-LANING OF BARWA ADDA-PANAGARH - PPP (BOT) - [N24000515]	04/2014	1,665.00 -	4,860.41	09/2016 -	11/2024	191.92	98
	Total		1,02,665.57 -	1,13,507.57				

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above								(May 2024)
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Grand Total		1,06,107.41	1,17,126.43				

Annexure-XVII

Details of North East Projects Costing Rs.150 crore and above

Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	ARUNACHAL PRADESH				
	Civil Aviation				
1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (8/2024) [8/2024]	645.63 (-) [712.15]	657.33 (66.52) [24]
	Power				
2	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,397.93 (0.00) [0]
3	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (-) [5/2026]	6,285.33 (-) [21,247.54]	21,272.82 (14,962.21) [188]
	Road Transport And Highways				
4	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	131.33 (0.00) [0]
5	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	345.59 (0.00) [0]
6	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (12/2024) [3/2024]	588.09 (-) [588.09]	415.62 (0.00) [0]
7	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	567.92 (0.00) [0]
8	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	361.48 (0.00) [0]
9	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]
10	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
11	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	161.25 (0.00) [0]
12	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [7/2024]	568.92 (568.92) [568.92]	508.65 (0.00) [55]
13	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [7/2025]	1,718.59 (1,718.59) [1,718.59]	662.35 (0.00) [40]
14	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68.	8/2020	4/2022 (2/2025) [2/2025]	301.06 (-) [301.06]	133.99 (0.00) [34]

15	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [0]
16	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	2/2017	4/2022 (11/2023) [11/2023]	167.28 (-) [167.28]	144.91 (0.00) [0]
17	DOGINALA - GAU	12/2020	9/2022 (-) [12/2024]	242.30 (-) [242.30]	21.47 (0.00) [27]
18	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (8/2024) [7/2024]	228.71 (-) [228.71]	95.36 (0.00) [27]
19	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (2/2024) [8/2024]	294.04 (-) [294.04]	139.96 (0.00) [28]
20	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]
21	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (2/2024) [11/2024]	184.88 (-) [184.88]	94.25 (0.00) [31]
22	LADDA - BASAI	2/2021	4/2023 (1/2025) [2/2024]	445.96 (-) [445.96]	105.65 (0.00) [0]
23	TADADEGE - HENKAR	2/2021	3/2023 (6/2024) [9/2024]	550.45 (-) [550.45]	109.70 (0.00) [18]
24	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	2/2017	11/2023 (3/2024) [10/2024]	180.57 (244.10) [180.57]	149.77 (0.00) [11]
25	TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
26	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	119.02 (0.00) [0]
	ASSAM				
	Civil Aviation				
27	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [2,333.00]	1,091.52 (1,191.00) [48]
	Health And Family Welfare				
28	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (4/2023) [8/2024]	875.00 (873.92) [860.00]	734.50 (-15.00) [39]
	Petroleum				
29	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [3/2026]	768.00 (-) [768.00]	57.13 (0.00) [5]
30	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	1.08 (0.00) [0]
31	DCU REVAMP PROJECT	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	115.28 (0.00) [0]
32	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [12/2024]	543.91 (-) [670.90]	491.56 (126.99) [58]
33	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (2/2025) [2/2025]	412.00 (509.84) [509.84]	330.54 (97.84) [16]

34	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (6/2024) [7/2024]	218.38 (-) [218.38]	108.34 (0.00) [17]
35	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	1/2019	10/2024 (-) [12/2025]	12,366.00 (-) [18,968.00]	10,740.74 (6,602.00) [14]
36	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [9/2025]	10,228.00 (-) [9,058.00]	7,420.15 (-1,170.00) [11]
37	PIPELINE NETWORK PROJECT RUDRASAGAR	1/2023	4/2026 (-) [4/2026]	344.99 (-) [344.99]	66.51 (0.00) [0]
38	POWER RECOVERY TURBINE IN PFCCU	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	18.59 (0.00) [0]
39	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [12/2024]	430.76 (-) [430.76]	218.90 (0.00) [5]
40	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (9/2026) [9/2026]	277.00 (-) [277.00]	142.72 (0.00) [2]
41	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	28.40 (0.00) [0]
42	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	234.60 (0.00) [0]
	Power				
43	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,464.74 (194.00) [0]
	Railways				
44	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,155.65]	3,342.93 (1,923.33) [48]
	Road Transport And Highways				
45	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH	1/2023	12/2025 (-) [12/2025]	356.65 (-) [356.65]	103.86 (0.00) [0]
46	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO	3/2023	12/2025 (-) [12/2025]	643.42 (-) [643.42]	64.03 (0.00) [0]
47	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [4/2025]	261.13 (-) [261.13]	53.85 (0.00) [34]
48	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [4/2025]	217.50 (-) [217.50]	58.73 (0.00) [34]
49	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)	3/2020	3/2022 (12/2023) [12/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [33]
50	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [10/2024]	520.01 (-) [520.01]	297.98 (0.00) [64]
51	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [10/2024]	289.99 (-) [289.99]	230.45 (0.00) [70]
52	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (-) [12/2021]	252.00 (-) [330.30]	146.28 (78.30) [0]
53	4 LANING OF JORHAT TO JHANJI SECTION FROM KM.	6/2015	8/2023	437.39	267.81

	453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)		(-) [12/2024]	(-) [437.39]	(0.00) [16]
54	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O	1/2016	1/2016 (-) [12/2024]	294.17 (-) [294.17]	292.40 (0.00) [107]
55	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,924.72 (0.00) [0]
56	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-) [8/2024]	220.20 (-) [220.20]	213.54 (0.00) [20]
57	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (8/2024) [8/2024]	300.00 (-) [300.00]	294.62 (0.00) [0]
58	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	216.55 (0.00) [0]
59	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	169.56 (0.00) [18]
60	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	380.63 (0.00) [0]
61	BILASIPURA-GUWAHATI ROAD PKG-10	3/2023	6/2026 (-) [6/2026]	1,264.90 (-) [1,264.90]	245.59 (0.00) [0]
62	BILASIPURA-GUWAHATI ROAD PKG-8	3/2023	12/2026 (-) [12/2026]	1,457.59 (-) [1,457.59]	209.21 (0.00) [0]
63	BILASIPURA-GUWAHATI ROAD PKG-9	3/2023	6/2026 (-) [6/2026]	1,000.27 (-) [1,000.27]	192.38 (0.00) [0]
64	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	321.15 (0.00) [0]
65	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
66	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1	1/2023	11/2025 (-) [11/2025]	516.88 (-) [516.88]	99.57 (0.00) [0]
67	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [9/2024]	288.85 (-) [288.85]	163.69 (0.00) [20]
68	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [12/2024]	625.64 (-) [625.64]	406.01 (0.00) [5]
69	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [10/2024]	204.10 (-) [204.10]	109.21 (0.00) [3]
70	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC	2/2020	3/2022 (-) [8/2024]	592.06 (-) [592.06]	256.64 (0.00) [29]
71	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [8/2024]	215.27 (-) [215.27]	111.59 (0.00) [1]
72	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [8/2024]	170.95 (-) [170.95]	93.45 (0.00) [1]
73	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-)	458.59 (-)	110.19 (0.00)

			[5/2025]	[458.59]	[0]
74	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (12/2023) [4/2024]	818.00 (887.68) [887.68]	871.51 (69.68) [0]
75	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [7/2024]	463.49 (-) [463.49]	319.48 (0.00) [4]
76	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [3/2024]	454.89 (814.56) [814.56]	569.94 (359.67) [0]
77	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	342.08 (0.00) [0]
78	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6	2/2023	8/2026 (-) [8/2026]	574.26 (-) [574.26]	0.00 (0.00) [0]
79	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [12/2026]	746.76 (-) [746.76]	267.48 (0.00) [25]
80	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (7/2024) [7/2024]	442.23 (-) [442.23]	265.19 (0.00) [51]
81	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1	2/2023	7/2026 (-) [7/2026]	1,256.90 (-) [1,256.90]	0.00 (0.00) [0]
82	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2	3/2023	8/2026 (-) [8/2026]	1,716.21 (-) [1,716.21]	0.00 (0.00) [0]
83	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [12/2025]	613.89 (-) [613.89]	16.96 (0.00) [10]
84	TAMENGLONG- MAHUR ROAD PKG-7	12/2023	3/2026 (-) [3/2026]	846.82 (-) [846.82]	0.00 (0.00) [0]
85	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [10/2025]	286.72 (-) [286.72]	73.07 (0.00) [21]
86	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]
87	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	252.66 (0.00) [0]
88	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	235.45 (0.00) [0]
89	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	284.37 (0.00) [0]
90	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	129.87 (0.00) [0]
91	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [7/2024]	208.84 (-) [208.84]	164.53 (0.00) [27]
92	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG	3/2023	2/2026 (-) [2/2026]	562.05 (-) [562.05]	117.62 (0.00) [0]
	MANIPUR				
	Civil Aviation				
93	CONSTRUCTION OF NEW INTEGRATED TERMINAL	11/2021	7/2024	499.00	95.59

	BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX		(3/2025) [3/2025]	(-) [499.00]	(0.00) [8]
	Railways				
94	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (12/2026) [12/2026]	4,454.17 (12,274.06) [19,602.68]	14,499.92 (15,148.51) [189]
	Road Transport And Highways				
95	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)	3/2020	6/2022 (12/2023) [12/2024]	292.24 (-) [292.24]	127.86 (0.00) [30]
96	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)	6/2020	8/2022 (-) [12/2024]	365.53 (-) [365.53]	142.51 (0.00) [28]
97	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)	3/2020	6/2022 (-) [12/2024]	167.95 (204.12) [167.95]	77.72 (0.00) [30]
98	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)	7/2020	8/2022 (-) [12/2024]	177.76 (-) [177.76]	70.23 (0.00) [28]
99	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	35.66 (0.00) [0]
100	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [1/2025]	673.27 (-) [673.27]	339.37 (0.00) [15]
101	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	2/2024 (-) [3/2025]	310.76 (-) [310.76]	110.92 (0.00) [13]
102	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	33.31 (0.00) [0]
103	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [2/2025]	195.14 (-) [195.14]	54.67 (0.00) [26]
104	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [12/2024]	467.00 (-) [467.00]	177.69 (0.00) [21]
105	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [2/2025]	579.63 (-) [579.63]	111.01 (0.00) [14]
106	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [3/2025]	410.68 (-) [410.68]	98.70 (0.00) [10]
107	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-) [11/2025]	504.76 (-) [504.76]	71.07 (0.00) [9]
108	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [5/2024]	277.99 (-) [277.99]	146.35 (0.00) [16]
109	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [6/2024]	259.31 (-) [259.31]	144.94 (0.00) [18]
110	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [12/2025]	268.98 (-) [268.98]	22.08 (0.00) [44]
111	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [12/2025]	228.97 (-) [228.97]	0.00 (0.00) [44]
112	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [8/2025]	379.39 (-) [379.39]	189.78 (0.00) [40]

113	LMPHAL TO JIRIBAM PKG-7	1/2023	12/2025 (-) [12/2025]	760.16 (-) [760.16]	51.71 (0.00) [0]
114	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [7/2024]	467.41 (-) [467.41]	232.43 (0.00) [14]
115	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [9/2024]	188.36 (-) [188.36]	111.68 (0.00) [21]
116	MARIAM - PEREN (PKG 2A)	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]
117	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-) [2/2025]	226.32 (-) [226.32]	81.54 (0.00) [26]
118	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [3/2024]	232.26 (-) [232.26]	156.93 (0.00) [0]
119	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [1/2025]	211.70 (-) [211.70]	22.00 (0.00) [24]
120	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [6/2024]	185.80 (-) [185.80]	85.76 (0.00) [15]
121	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [12/2024]	483.87 (-) [483.87]	278.89 (0.00) [21]
122	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [12/2024]	234.08 (-) [234.08]	139.45 (0.00) [24]
123	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [7/2024]	198.77 (-) [198.77]	88.90 (0.00) [16]
124	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [12/2024]	477.86 (-) [477.86]	227.05 (0.00) [19]
125	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [1/2025]	311.18 (-) [311.18]	171.57 (0.00) [20]
126	UKHRUL TOLOI TADUBI PKG-2	3/2023	2/2026 (-) [2/2026]	578.98 (-) [578.98]	0.00 (0.00) [0]
	MEGHALAYA				
	Department Of Higher Education				
127	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (7/2024) [7/2024]	484.32 (429.70) [429.70]	269.05 (-54.62) [118]
	Doner				
128	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	Railways				
129	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021 (-) [3/2021]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]
	Road Transport And Highways				
130	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [10/2025]	351.12 (-) [351.12]	210.17 (0.00) [22]
131	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING	3/2019	3/2022 (12/2023)	306.28 (-)	233.31 (0.00)

	CHAINAGE FROM		[12/2023]	[306.28]	[0]
132	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [11/2026]	284.21 (-) [284.21]	45.46 (0.00) [35]
133	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [8/2026]	525.68 (-) [525.68]	358.99 (0.00) [32]
134	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [4/2026]	445.51 (-) [445.51]	191.35 (0.00) [28]
135	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2	11/2021	6/2024 (-) [12/2024]	283.50 (-) [283.50]	179.70 (0.00) [6]
136	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3	3/2021	12/2022 (6/2024) [11/2024]	260.21 (-) [260.21]	191.82 (0.00) [23]
137	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (6/2024) [12/2024]	157.86 (146.92) [157.86]	141.15 (0.00) [32]
138	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (8/2024) [8/2024]	302.88 (-) [302.88]	186.39 (0.00) [30]
139	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (-) [12/2024]	359.86 (-) [359.86]	215.06 (0.00) [7]
140	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T	4/2017	9/2021 (7/2023) [12/2024]	553.51 (610.09) [553.51]	329.10 (0.00) [39]
	MIZORAM				
	Railways				
141	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [7/2025]	2,393.47 (5,021.45) [8,605.00]	7,306.77 (6,211.53) [136]
	Road Transport And Highways				
142	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (4/2024) [6/2024]	275.02 (247.25) [247.25]	244.63 (-27.77) [20]
143	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (1/2024) [6/2024]	206.88 (219.33) [219.33]	256.29 (12.45) [23]
144	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (3/2024) [6/2024]	292.24 (331.17) [331.17]	275.80 (38.93) [23]
145	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (1/2024) [1/2024]	281.78 (253.41) [253.41]	234.80 (-28.37) [0]
146	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (3/2024) [3/2024]	374.39 (374.39) [374.39]	291.91 (0.00) [0]
147	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (4/2024) [4/2024]	233.25 (233.25) [233.25]	175.26 (0.00) [0]
148	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	591.08 (0.00) [0]
149	KEIFANG - TUVAI PKG-1	9/2021	5/2023 (6/2024) [12/2024]	492.94 (492.94) [492.94]	342.39 (0.00) [19]
150	KEIFANG - TUVAI PKG-3	12/2021	2/2025 (-) [5/2026]	500.88 (-) [500.88]	91.04 (0.00) [15]

151	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (12/2024) [12/2025]	698.44 (698.45) [698.45]	350.43 (0.01) [36]
152	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (12/2024) [12/2025]	740.58 (740.58) [740.58]	250.57 (0.00) [35]
153	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA	9/2021	2/2025 (-) [2/2026]	523.78 (-) [523.78]	199.81 (0.00) [12]
154	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (3/2024) [11/2024]	519.09 (785.65) [785.65]	640.68 (266.56) [19]
155	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [12/2024]	537.82 (789.05) [789.05]	729.36 (251.23) [20]
156	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [12/2024]	404.29 (750.32) [750.32]	567.59 (346.03) [8]
157	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	9/2023 (5/2024) [12/2024]	428.11 (746.39) [746.39]	565.65 (318.28) [15]
158	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (2/2024) [12/2024]	518.53 (906.76) [906.76]	762.60 (388.23) [18]
159	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [12/2024]	473.18 (688.25) [688.25]	508.51 (215.07) [20]
160	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (5/2024) [7/2024]	640.07 (990.88) [1,286.35]	1,140.04 (646.28) [12]
161	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (3/2024) [3/2024]	642.96 (988.23) [988.23]	697.56 (345.27) [0]
	NAGALAND				
	Petroleum				
162	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR	8/2023	11/2027 (-) [11/2027]	227.62 (-) [227.62]	0.00 (0.00) [0]
	Railways				
163	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (6,663.00) [6,663.00]	3,390.46 (4,336.48) [132]
	Road Transport And Highways				
164	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	3/2018	9/2022 (1/2023) [5/2024]	285.68 (-) [285.68]	174.28 (0.00) [20]
165	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.	2/2017	9/2020 (2/2023) [6/2024]	387.00 (391.02) [391.02]	386.81 (4.02) [45]
166	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [6/2024]	500.09 (698.81) [698.81]	365.22 (198.72) [19]
167	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	182.21 (0.00) [0]
168	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (-) [1/2026]	355.79 (-) [355.79]	109.24 (0.00) [43]
169	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [6/2024]	361.53 (365.42) [365.42]	189.26 (3.89) [24]

170	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (11/2025) [11/2025]	330.80 (-) [330.80]	84.93 (0.00) [47]
171	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	166.29 (0.00) [0]
172	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	108.87 (0.00) [0]
173	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5-LEGGED J	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	172.28 (0.00) [0]
174	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]
175	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES	8/2020	4/2022 (4/2023) [2/2025]	202.36 (-) [202.36]	69.55 (0.00) [34]
176	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	156.81 (0.00) [23]
177	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	100.83 (0.00) [0]
178	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	73.04 (0.00) [0]
179	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (11/2022) [12/2023]	373.07 (489.01) [387.00]	382.50 (13.93) [0]
180	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (9/2025) [9/2025]	429.52 (562.98) [429.52]	269.56 (0.00) [37]
181	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	39.34 (0.00) [0]
182	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
183	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (199.02) [199.02]	7.98 (21.25) [0]
184	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (9/2024) [9/2024]	258.52 (-) [258.52]	59.40 (0.00) [18]
185	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (5/2024) [2/2025]	315.63 (-) [315.63]	84.09 (0.00) [34]
186	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
187	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (6/2025) [6/2025]	192.93 (-) [192.93]	41.69 (0.00) [0]
188	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	201.20 (0.00) [0]
189	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	23.38 (0.00) [0]
190	WIDENING TO 2 LANE WITH HARD SHOULDER OF	12/2022	2/2026	442.54	7.11

	AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C		(-) [2/2026]	(-) [442.54]	(0.00) [0]
191	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN	12/2022	2/2026 (-) [2/2026]	497.18 (-) [497.18]	31.67 (0.00) [0]
192	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	99.24 (0.00) [0]
193	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO	3/2021	2/2024 (7/2024) [7/2024]	226.44 (-) [226.44]	103.34 (0.00) [5]
	SIKKIM				
	Civil Aviation				
194	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST	11/2023	6/2026 (-) [6/2026]	323.26 (-) [323.26]	6.01 (0.00) [0]
	Department Of Higher Education				
195	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	121.42 (-10.51) [-1]
	Power				
196	RANGIT IV HE PROJECT	3/2021	5/2024 (-) [5/2025]	938.29 (-) [1,871.23]	1,075.33 (932.94) [12]
197	TEESTA VI HE PROJECT	3/2019	3/2024 (-) [12/2027]	5,748.04 (-) [5,748.04]	3,542.56 (0.00) [45]
	Railways				
198	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [0]
	Road Transport And Highways				
199	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [3/2025]	230.45 (244.91) [244.91]	198.49 (14.46) [23]
200	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [6/2025]	493.42 (478.79) [478.79]	260.67 (-14.63) [19]
201	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	8/2020	4/2023 (-) [4/2023]	311.00 (-) [273.78]	237.41 (-37.22) [0]
202	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	7/2020	4/2023 (10/2023) [8/2024]	345.38 (395.59) [395.59]	352.31 (50.21) [16]
203	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [3/2025]	183.31 (439.56) [439.56]	346.67 (256.25) [34]
204	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	(-) [1/2025]	262.84 (414.20) [414.20]	216.21 (151.36) [20]
205	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (1/2025) [1/2025]	385.15 (-) [385.15]	163.03 (0.00) [8]
206	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	287.51 (0.00) [0]
207	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [6/2024]	290.05 (-) [290.05]	218.36 (0.00) [44]
208	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI	10/2020	12/2023 (9/2024)	816.79 (786.60)	265.27 (-30.19)

	AT KM 52.0		[12/2025]	[786.60]	[24]
209	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (-) [4/2022]	402.94 (-) [402.94]	224.40 (0.00) [0]
210	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [6/2024]	295.97 (-) [295.97]	242.00 (0.00) [14]
211	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (-) [1/2024]	242.97 (-) [244.45]	246.91 (1.48) [0]
212	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (5/2023) [3/2025]	292.80 (-) [292.80]	171.33 (0.00) [34]
213	RISHI BORDER- ROLEP- MENLA PKG- 2A	1/2021	9/2023 (1/2025) [12/2025]	332.20 (-) [332.20]	142.70 (0.00) [27]
214	RISHI BORDER- ROLEP- MENLA PKG- 3B	12/2020	2/2024 (4/2025) [4/2025]	410.60 (379.30) [379.30]	180.75 (-31.30) [14]
215	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]
	TRIPURA				
	Petroleum				
216	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT	6/2022	8/2025 (9/2025) [9/2025]	656.00 (-) [656.00]	279.17 (0.00) [1]
	Railways				
217	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	Road Transport And Highways				
218	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	90.15 (0.00) [0]
219	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [7/2024]	201.99 (287.47) [287.47]	139.41 (85.48) [30]
220	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	92.53 (0.00) [0]
221	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8	3/2023	3/2027 (-) [3/2027]	2,026.05 (-) [2,026.05]	0.00 (0.00) [0]
222	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
223	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (10/2023) [7/2024]	159.13 (171.50) [171.50]	79.43 (12.37) [25]
224	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [1/2025]	354.79 (-) [354.79]	34.08 (0.00) [25]
225	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	6/2020	1/2022 (2/2024) [7/2024]	277.50 (302.02) [302.02]	252.10 (24.52) [30]
	Total				1,25,613.09 (68,642.03)

Annexure XVIII

Details of Ongoing Projects

Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	ANDAMAN AND NICOBAR ISLANDS				
	Civil Aviation				
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	697.52 (290.50) [0]
	Railways				
2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]
	Road Transport And Highways				
3	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N	3/2017	12/2019 (3/2023) [2/2024]	409.85 (-) [409.85]	214.23 (0.00) [0]
4	AJANTHA TO BULDHANA	2/2017	7/2019 (-) [12/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [0]
5	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (	3/2015	1/2022 (-) [1/2022]	262.97 (-) [262.97]	92.73 (0.00) [0]
6	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]
7	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM	2/2018	9/2020 (1/2023) [8/2025]	391.00 (-) [391.00]	170.37 (0.00) [59]
8	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O	3/2018	9/2020 (11/2022) [3/2024]	234.27 (-) [234.27]	126.50 (0.00) [0]
9	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	222.13 (0.20) [0]
	ANDHRA PRADESH				
	Civil Aviation				
10	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT	4/2020	3/2023 (-) [12/2024]	611.80 (-) [611.80]	280.52 (0.00) [21]
11	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	8/2017	2/2020 (12/2021) [1/2024]	177.10 (-) [177.10]	143.08 (0.00) [0]
12	KADAPPA AIRPORT-CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS	3/2023	1/2026 (-) [1/2026]	265.91 (-) [265.91]	3.11 (0.00) [0]

	INCLUDING MA				
13	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD	12/2022	8/2025 (-) [8/2025]	347.15 (-) [347.15]	27.93 (0.00) [0]
	Department Of Higher Education				
14	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC	9/2019	9/2022 (-) [6/2024]	588.72 (-) [588.72]	631.07 (0.00) [21]
15	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	366.21 (0.00) [0]
	Petroleum				
16	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	84.45 (0.00) [0]
17	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY	9/2021	6/2024 (-) [6/2025]	160.00 (-) [160.00]	10.07 (0.00) [12]
18	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	29,543.73 (0.00) [47]
19	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER	9/2019	3/2025 (-) [10/2025]	1,932.00 (-) [1,932.00]	1,437.19 (0.00) [7]
20	REVAMPING OF FACILITIES AT VIZAG TERMINAL	4/2018	4/2022 (3/2025) [3/2025]	355.00 (-) [355.00]	234.89 (0.00) [35]
21	SWRO II WITH LLPH FACILITIES	9/2019	7/2020 (-) [11/2024]	196.26 (196.26) [196.26]	147.53 (0.00) [52]
22	VISAKH REFINERY MODERNISATION PROJECT	7/2016	7/2020 (7/2022) [6/2024]	20,928.00 (26,264.00) [26,264.00]	25,798.72 (5,336.00) [47]
	Power				
23	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW)	9/2023	3/2025 (-) [9/2025]	1,249.00 (-) [1,249.00]	56.94 (0.00) [6]
	Railways				
24	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]
25	GUNTUR-GUNTAKAL	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,926.55 (256.48) [45]
26	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]
27	KOTTAVALSA - KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2022]	2,499.71 (-) [2,499.71]	1,564.79 (0.00) [0]
28	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23)	9/2022	12/2025 (-) [12/2026]	323.14 (342.41) [342.41]	39.46 (19.27) [12]
29	NADIKUDE-SRI KALAHASTI	4/2011	3/2021 (3/2027)	2,288.70 (-)	1,579.60 (833.65)

			[5/2027]	[3,122.35]	[74]
30	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	4/2019	3/2026 (-) [2/2025]	294.67 (307.66) [307.66]	97.36 (12.99) [-13]
31	RENIGUNTA WADI GOOTY - BYPASS	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	98.83 (0.00) [0]
32	VIJAYAWADA KAZIPET BYEPASS LINE	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	107.76 (0.00) [0]
33	VIJAYAWADA-GUDUR	4/2015	12/2023 (-) [12/2024]	3,246.26 (-) [6,238.67]	5,614.60 (2,992.41) [12]
	Road Transport And Highways				
34	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	161.11 (0.00) [0]
35	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E	8/2020	9/2023 (-) [9/2023]	296.66 (-) [296.66]	216.41 (0.00) [0]
36	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	159.74 (0.00) [0]
37	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	100.84 (0.00) [0]
38	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	138.22 (0.00) [0]
39	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	173.32 (0.00) [0]
40	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	321.81 (0.00) [0]
41	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA –	10/2022	8/2025 (-) [8/2025]	972.63 (-) [1,055.23]	179.90 (82.60) [0]
42	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	393.48 (0.00) [0]
43	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG	10/2022	7/2025 (-) [7/2025]	907.76 (-) [907.76]	214.67 (0.00) [0]
44	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT	8/2022	9/2025 (-) [9/2025]	609.43 (-) [609.43]	25.24 (0.00) [0]
45	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	471.80 (-65.12) [0]
46	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717	10/2023	4/2025 (-) [4/2025]	1,047.32 (-) [1,047.32]	188.88 (0.00) [0]
47	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN	3/2023	10/2025 (-)	827.39 (-)	185.65 (0.00)

	KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI		[10/2025]	[827.39]	[0]
48	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6	3/2023	10/2025 (-) [10/2025]	887.28 (-) [887.28]	49.18 (0.00) [0]
49	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67	5/2022	7/2025 (-) [9/2025]	1,063.72 (-) [1,063.72]	275.23 (0.00) [2]
50	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	11/2019	2/2021 (8/2023) [9/2024]	1,226.88 (1,569.68) [1,581.24]	1,419.23 (354.36) [43]
51	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	729.14 (0.00) [6]
52	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA	1/2023	11/2025 (-) [11/2025]	956.14 (-) [956.14]	19.12 (0.00) [0]
53	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260	2/2024	2/2026 (-) [2/2026]	1,292.65 (-) [1,292.65]	27.33 (0.00) [0]
54	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA	12/2022	9/2025 (-) [2/2026]	912.94 (-) [912.94]	60.48 (0.00) [5]
55	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	59.96 (0.00) [0]
56	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600)	2/2024	2/2026 (-) [2/2026]	976.40 (-) [976.40]	55.64 (0.00) [0]
57	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000	2/2023	10/2025 (-) [10/2025]	1,253.24 (-) [1,253.24]	70.44 (0.00) [0]
58	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22	2/2024	2/2026 (-) [2/2026]	813.66 (-) [813.66]	11.72 (0.00) [0]
59	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	55.89 (0.00) [0]
60	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [	2/2024	2/2026 (-) [2/2026]	747.29 (-) [747.29]	42.83 (0.00) [0]
61	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O	2/2024	2/2026 (-) [2/2026]	1,103.89 (-) [1,103.89]	54.54 (0.00) [0]
62	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	31.56 (0.00) [0]

	5				
63	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.78 (0.00) [0]
64	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM.	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	57.34 (0.00) [0]
65	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	2/2021	3/2024 (-) [12/2024]	922.50 (-) [1,128.68]	329.01 (206.18) [9]
66	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	2/2021	3/2024 (-) [7/2024]	663.60 (-) [768.00]	305.44 (104.40) [4]
67	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	2/2021	10/2024 (-) [10/2024]	824.29 (-) [924.00]	345.76 (99.71) [0]
68	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16	2/2019	3/2023 (12/2024) [12/2024]	757.45 (-) [757.45]	257.76 (0.00) [21]
69	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O	2/2021	10/2025 (-) [10/2025]	591.99 (703.00) [703.00]	128.44 (111.01) [0]
70	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	240.02 (286.27) [0]
71	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	824.83 (283.17) [0]
72	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	626.36 (200.37) [0]
73	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	657.86 (231.73) [0]
74	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR	3/2021	6/2025 (-) [6/2025]	1,942.94 (2,171.00) [2,171.00]	744.60 (228.06) [0]
75	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	11/2020	10/2024 (-) [10/2024]	1,137.74 (-) [1,289.00]	760.64 (151.26) [0]
76	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED	9/2022	1/2025 (-) [1/2025]	166.52 (-) [166.52]	43.74 (0.00) [0]
77	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE	6/2023	12/2024 (-) [12/2024]	152.05 (-) [152.05]	58.09 (0.00) [0]
78	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	232.21 (0.00) [0]
79	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000	7/2022	12/2025 (-) [12/2025]	909.47 (-) [909.47]	97.03 (0.00) [0]

80	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	9/2021	9/2022 (9/2024) [1/2025]	517.05 (-) [655.06]	473.67 (138.01) [28]
81	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	9/2021	9/2022 (9/2024) [3/2025]	622.00 (-) [817.91]	440.55 (195.91) [30]
82	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	2/2017	11/2017 (-) [11/2017]	429.43 (-) [373.05]	385.40 (-56.38) [0]
83	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	75.00 (0.00) [0]
84	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]
85	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927	7/2022	10/2025 (-) [10/2025]	1,398.84 (-) [1,398.84]	58.68 (0.00) [0]
86	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	8/2016	1/2017 (-) [1/2017]	350.61 (-) [411.18]	407.92 (60.57) [0]
87	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42	6/2020	9/2023 (-) [9/2023]	220.66 (-) [220.66]	41.43 (0.00) [0]
88	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	342.71 (20.22) [0]
89	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	67.67 (0.00) [0]
90	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	443.87 (0.00) [0]
91	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	85.84 (0.00) [0]
92	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	108.69 (0.00) [0]
93	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	93.50 (0.00) [15]
94	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	262.08 (0.00) [0]
95	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	125.09 (0.00) [0]
96	NH167B FROM KM.143.320 MALAKONDA TO 189.050	3/2021	2/2025 (-)	369.81 (-)	136.23 (0.00)

	SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS		[2/2025]	[369.81]	[0]
97	NH440 RAYACHOTY TOVEMPALLI 2LPS	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	193.63 (0.00) [0]
98	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	1/2017	1/2018 (-) [1/2018]	576.48 (-) [686.13]	685.20 (109.65) [0]
99	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	1/2016	8/2016 (-) [8/2016]	348.95 (-) [355.69]	317.36 (6.74) [0]
100	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION	3/2020	3/2021 (11/2022) [11/2022]	207.79 (-) [207.79]	160.61 (0.00) [0]
101	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21	1/2016	5/2016 (-) [5/2016]	386.09 (-) [288.76]	266.29 (-97.33) [0]
102	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	11/2016	5/2017 (-) [5/2017]	290.15 (-) [236.16]	205.02 (-53.99) [0]
103	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	1/2014	11/2014 (-) [5/2024]	195.45 (-) [385.97]	294.95 (190.52) [114]
104	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	3/2016	5/2016 (-) [5/2016]	995.09 (995.00) [995.09]	643.54 (0.00) [0]
105	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	3/2016	9/2016 (-) [9/2016]	444.84 (-) [459.37]	423.36 (14.53) [0]
106	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	11/2016	8/2017 (-) [8/2017]	376.25 (-) [414.44]	405.97 (38.19) [0]
107	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	3/2018	8/2018 (-) [8/2018]	289.67 (290.00) [285.29]	254.19 (-4.38) [0]
108	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	516.39 (0.00) [0]
109	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	3/2015	10/2015 (5/2021) [5/2021]	271.45 (-) [271.45]	238.23 (0.00) [0]
110	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	241.94 (0.00) [0]
111	REHABILITATION AND	3/2015	9/2015	309.01	0.00

	UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600		(8/2017) [5/2018]	(-) [309.01]	(0.00) [0]
112	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	274.76 (-63.31) [0]
113	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	3/2018	8/2018 (-) [8/2018]	228.32 (-) [202.83]	176.26 (-25.49) [0]
114	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P	1/2018	8/2018 (12/2021) [12/2021]	418.03 (386.99) [386.99]	365.55 (-31.04) [0]
115	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT	8/2020	3/2021 (-) [3/2021]	222.61 (-) [222.61]	143.53 (0.00) [0]
116	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	3/2020	1/2024 (12/2024) [12/2024]	1,863.09 (-) [2,238.00]	1,051.65 (374.91) [11]
117	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR	6/2020	5/2021 (-) [5/2021]	221.40 (-) [221.40]	176.26 (0.00) [0]
118	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	255.54 (0.00) [0]
	Water Resources				
119	POLAVARAM IRRIGATION PROJECT	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	21,095.31 (45,397.83) [0]
	ARUNACHAL PRADESH				
	Civil Aviation				
120	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (8/2024) [8/2024]	645.63 (-) [712.15]	657.33 (66.52) [24]
	Power				
121	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,397.93 (0.00) [0]
122	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (-) [5/2026]	6,285.33 (-) [21,247.54]	21,272.82 (14,962.21) [188]
	Road Transport And Highways				
123	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	131.33 (0.00) [0]
124	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	345.59 (0.00) [0]
125	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (12/2024) [3/2024]	588.09 (-) [588.09]	415.62 (0.00) [0]
126	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF	3/2019	3/2027 (-)	543.05 (-)	567.92 (0.00)

	NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE		[3/2027]	[543.05]	[0]
127	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	361.48 (0.00) [0]
128	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]
129	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
130	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	161.25 (0.00) [0]
131	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [7/2024]	568.92 (568.92) [568.92]	508.65 (0.00) [55]
132	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [7/2025]	1,718.59 (1,718.59) [1,718.59]	662.35 (0.00) [40]
133	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68.	8/2020	4/2022 (2/2025) [2/2025]	301.06 (-) [301.06]	133.99 (0.00) [34]
134	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [0]
135	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	2/2017	4/2022 (11/2023) [11/2023]	167.28 (-) [167.28]	144.91 (0.00) [0]
136	DOGINALA - GAU	12/2020	9/2022 (-) [12/2024]	242.30 (-) [242.30]	21.47 (0.00) [27]
137	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (8/2024) [7/2024]	228.71 (-) [228.71]	95.36 (0.00) [27]
138	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (2/2024) [8/2024]	294.04 (-) [294.04]	139.96 (0.00) [28]
139	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]
140	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (2/2024) [11/2024]	184.88 (-) [184.88]	94.25 (0.00) [31]
141	LADDA - BASAI	2/2021	4/2023 (1/2025) [2/2024]	445.96 (-) [445.96]	105.65 (0.00) [0]
142	TADADEGE - HENKAR	2/2021	3/2023 (6/2024) [9/2024]	550.45 (-) [550.45]	109.70 (0.00) [18]
143	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM	2/2017	11/2023 (3/2024)	180.57 (244.10)	149.77 (0.00)

	DESIGN KM. 138+000 TO KM. 154+036 [EX		[10/2024]	[180.57]	[11]
144	TWO-LANING OF HAYULIANG–HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
145	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	119.02 (0.00) [0]
	ASSAM				
	Civil Aviation				
146	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [2,333.00]	1,091.52 (1,191.00) [48]
	Health And Family Welfare				
147	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (4/2023) [8/2024]	875.00 (873.92) [860.00]	734.50 (-15.00) [39]
	Petroleum				
148	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [3/2026]	768.00 (-) [768.00]	57.13 (0.00) [5]
149	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	1.08 (0.00) [0]
150	DCU REVAMP PROJECT	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	115.28 (0.00) [0]
151	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [12/2024]	543.91 (-) [670.90]	491.56 (126.99) [58]
152	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (2/2025) [2/2025]	412.00 (509.84) [509.84]	330.54 (97.84) [16]
153	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (6/2024) [7/2024]	218.38 (-) [218.38]	108.34 (0.00) [17]
154	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	1/2019	10/2024 (-) [12/2025]	12,366.00 (-) [18,968.00]	10,740.74 (6,602.00) [14]
155	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [9/2025]	10,228.00 (-) [9,058.00]	7,420.15 (-1,170.00) [11]
156	PIPELINE NETWORK PROJECT RUDRASAGAR	1/2023	4/2026 (-) [4/2026]	344.99 (-) [344.99]	66.51 (0.00) [0]
157	POWER RECOVERY TURBINE IN PFCCU	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	18.59 (0.00) [0]
158	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [12/2024]	430.76 (-) [430.76]	218.90 (0.00) [5]
159	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (9/2026) [9/2026]	277.00 (-) [277.00]	142.72 (0.00) [2]
160	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-)	384.04 (-)	28.40 (0.00)

			[12/2026]	[384.04]	[0]
161	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	234.60 (0.00) [0]
	Power				
162	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,464.74 (194.00) [0]
	Railways				
163	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,155.65]	3,342.93 (1,923.33) [48]
	Road Transport And Highways				
164	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH	1/2023	12/2025 (-) [12/2025]	356.65 (-) [356.65]	103.86 (0.00) [0]
165	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO	3/2023	12/2025 (-) [12/2025]	643.42 (-) [643.42]	64.03 (0.00) [0]
166	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [4/2025]	261.13 (-) [261.13]	53.85 (0.00) [34]
167	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [4/2025]	217.50 (-) [217.50]	58.73 (0.00) [34]
168	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB)	3/2020	3/2022 (12/2023) [12/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [33]
169	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [10/2024]	520.01 (-) [520.01]	297.98 (0.00) [64]
170	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [10/2024]	289.99 (-) [289.99]	230.45 (0.00) [70]
171	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (-) [12/2021]	252.00 (-) [330.30]	146.28 (78.30) [0]
172	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	6/2015	8/2023 (-) [12/2024]	437.39 (-) [437.39]	267.81 (0.00) [16]
173	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O	1/2016	1/2016 (-) [12/2024]	294.17 (-) [294.17]	292.40 (0.00) [107]
174	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,924.72 (0.00) [0]
		3/2020	12/2022 (-) [8/2024]	220.20 (-) [220.20]	213.54 (0.00) [20]
176	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (8/2024) [8/2024]	300.00 (-) [300.00]	294.62 (0.00) [0]
177	6L STANDALONE FLYOVERS AT	3/2022	6/2024	457.72	216.55

	BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI		(-) [6/2024]	(-) [457.72]	(0.00) [0]
178	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	169.56 (0.00) [18]
179	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	380.63 (0.00) [0]
180	BILASIPURA-GUWAHATI ROAD PKG-10	3/2023	6/2026 (-) [6/2026]	1,264.90 (-) [1,264.90]	245.59 (0.00) [0]
181	BILASIPURA-GUWAHATI ROAD PKG-8	3/2023	12/2026 (-) [12/2026]	1,457.59 (-) [1,457.59]	209.21 (0.00) [0]
182	BILASIPURA-GUWAHATI ROAD PKG-9	3/2023	6/2026 (-) [6/2026]	1,000.27 (-) [1,000.27]	192.38 (0.00) [0]
183	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	321.15 (0.00) [0]
184	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
185	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1	1/2023	11/2025 (-) [11/2025]	516.88 (-) [516.88]	99.57 (0.00) [0]
186	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [9/2024]	288.85 (-) [288.85]	163.69 (0.00) [20]
187	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [12/2024]	625.64 (-) [625.64]	406.01 (0.00) [5]
188	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [10/2024]	204.10 (-) [204.10]	109.21 (0.00) [3]
189	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC	2/2020	3/2022 (-) [8/2024]	592.06 (-) [592.06]	256.64 (0.00) [29]
190	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [8/2024]	215.27 (-) [215.27]	111.59 (0.00) [1]
191	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [8/2024]	170.95 (-) [170.95]	93.45 (0.00) [1]
192	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	110.19 (0.00) [0]
193	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (12/2023) [4/2024]	818.00 (887.68) [887.68]	871.51 (69.68) [0]
194	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [7/2024]	463.49 (-) [463.49]	319.48 (0.00) [4]

195	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [3/2024]	454.89 (814.56) [814.56]	569.94 (359.67) [0]
196	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	342.08 (0.00) [0]
197	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6	2/2023	8/2026 (-) [8/2026]	574.26 (-) [574.26]	0.00 (0.00) [0]
198	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [12/2026]	746.76 (-) [746.76]	267.48 (0.00) [25]
199	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (7/2024) [7/2024]	442.23 (-) [442.23]	265.19 (0.00) [51]
200	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1	2/2023	7/2026 (-) [7/2026]	1,256.90 (-) [1,256.90]	0.00 (0.00) [0]
201	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2	3/2023	8/2026 (-) [8/2026]	1,716.21 (-) [1,716.21]	0.00 (0.00) [0]
202	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [12/2025]	613.89 (-) [613.89]	16.96 (0.00) [10]
203	TAMENGLONG- MAHUR ROAD PKG-7	12/2023	3/2026 (-) [3/2026]	846.82 (-) [846.82]	0.00 (0.00) [0]
204	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [10/2025]	286.72 (-) [286.72]	73.07 (0.00) [21]
205	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]
206	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	252.66 (0.00) [0]
207	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	235.45 (0.00) [0]
208	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	284.37 (0.00) [0]
209	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	129.87 (0.00) [0]
210	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [7/2024]	208.84 (-) [208.84]	164.53 (0.00) [27]
211	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI)	3/2023	2/2026 (-) [2/2026]	562.05 (-) [562.05]	117.62 (0.00) [0]

	TO KM 55+000 (NAG				
	BIHAR				
	Civil Aviation				
212	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II	5/2018	10/2022 (12/2024) [12/2024]	1,216.90 (-) [1,216.90]	715.47 (0.00) [26]
	Department Of Higher Education				
213	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	2/2016	6/2017 (1/2024) [1/2024]	496.18 (496.00) [460.00]	390.15 (-36.18) [0]
214	PERMANENT CAMPUS FOR IIM BODH GAYA	9/2018	9/2020 (-) [5/2024]	375.00 (-) [375.00]	324.87 (0.00) [44]
	Petroleum				
215	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	8,704.61 (0.00) [20]
216	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	68.46 (0.00) [3]
217	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS	12/2022	3/2030 (-) [3/2030]	3,638.00 (-) [3,638.00]	185.19 (0.00) [0]
218	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS	12/2022	6/2030 (-) [6/2030]	3,919.00 (-) [3,919.00]	157.30 (0.00) [0]
219	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI	1/2022	4/2025 (-) [4/2025]	389.00 (-) [389.00]	20.19 (0.00) [0]
	Power				
220	BARH STPP(3X660MW) NTPC	2/2005	10/2011 (7/2023) [11/2024]	8,692.97 (21,312.11) [21,312.11]	22,311.28 (12,619.14) [157]
221	BUXAR THERMAL POWER PLANT (1320 MW)	3/2019	1/2024 (-) [12/2024]	10,439.09 (-) [10,439.09]	9,933.89 (0.00) [11]
222	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION	5/2021	4/2023 (-) [4/2023]	179.29 (-) [179.29]	116.97 (0.00) [0]
	Railways				
223	ARARIA-SUPAUL (NL)	4/2008	/ (-) [1/2025]	1,605.17 (1,605.17) [1,605.17]	1,177.49 (0.00) [-]
224	BARAUNI- BACHWARA 3RD AND 4TH LINE	7/2022	7/2027 (-) [6/2025]	486.00 (-) [486.00]	54.87 (0.00) [-25]
225	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)	6/2019	6/2025 (-) [6/2024]	983.62 (253.23) [415.00]	331.16 (-568.62) [-12]
226	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	4/1991	/ (-) [12/2024]	329.39 (803.09) [2,722.16]	2,303.36 (2,392.77) [-]
227	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	4/2003	/ (-)	528.65 (2,087.36)	2,134.42 (1,558.71)

			[12/2024]	[2,087.36]	[-]
228	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	4/1997	3/2012 (-) [12/2023]	324.73 (967.29) [1,250.00]	1,213.40 (925.27) [0]
229	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	4/2009	3/2020 (-) [3/2026]	548.00 (548.00) [783.83]	543.54 (235.83) [72]
230	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)	2/2019	6/2028 (-) [3/2027]	496.47 (-) [496.47]	2.07 (0.00) [-15]
231	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR)	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]
232	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	4/1997	/ (-) [12/2026]	162.87 (614.45) [614.45]	428.00 (451.58) [-]
233	KIUL - GAYA DOUBLING PROJECT	12/2015	3/2020 (-) [5/2024]	1,200.20 (1,200.20) [1,771.07]	1,615.77 (570.87) [50]
234	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM	4/2016	3/2021 (-) [6/2024]	731.64 (1,185.73) [1,250.00]	1,265.86 (518.36) [39]
235	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	9/2006	3/2019 (-) [12/2024]	532.87 (2,132.03) [4,359.32]	2,522.93 (3,826.45) [69]
236	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE	12/2015	3/2020 (-) [3/2025]	1,491.47 (1,491.47) [1,491.47]	1,547.72 (0.00) [60]
237	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM	4/2016	3/2021 (-) [6/2024]	744.04 (1,215.54) [1,215.54]	1,254.17 (471.50) [39]
238	SAKRI-HASANPUR ROAD (NL)	4/1999	/ (-) [3/2027]	325.00 (735.20) [735.20]	560.99 (410.20) [-]
239	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)	4/2004	/ (-) [6/2024]	372.14 (1,470.50) [2,350.00]	2,383.17 (1,977.86) [-]
240	SAMASTIPUR-DARBANGHA	5/2015	/ (-) [3/2025]	380.00 (519.33) [519.33]	479.66 (139.33) [-]
241	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR	10/2022	10/2027 (-) [6/2025]	234.00 (223.69) [223.69]	6.82 (-10.31) [-28]
	Road Transport And Highways				
242	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH	2/2022	11/2024 (3/2025) [3/2025]	624.43 (-) [624.43]	137.97 (0.00) [4]
243	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER	2/2022	12/2024 (3/2025) [3/2025]	427.29 (-) [427.29]	112.71 (0.00) [3]
244	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S	9/2020	3/2023 (6/2024) [6/2024]	2,334.68 (2,494.20) [2,494.20]	704.32 (159.52) [15]
245	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E	3/2021	1/2024 (6/2024) [6/2024]	1,143.46 (1,143.46) [1,143.46]	224.93 (0.00) [5]
246	4 LANING OF GALGALIA -	3/2021	1/2024	1,097.18	262.91

	BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E.		(6/2024) [6/2024]	(1,097.00) [1,097.00]	(-0.18) [5]
247	4-LANNING OF CHAPRA-HAJIPUR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	526.44 (0.00) [131]
248	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	43.27 (0.00) [0]
249	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG-I)	2/2022	3/2025 (-) [3/2025]	1,390.92 (-) [1,390.92]	35.12 (0.00) [0]
250	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I	2/2022	7/2025 (-) [7/2025]	1,494.31 (-) [1,494.31]	38.28 (0.00) [0]
251	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]
252	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G	9/2020	3/2023 (12/2024) [12/2024]	939.43 (-) [939.43]	370.62 (0.00) [21]
253	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	9/2020	4/2023 (12/2024) [12/2024]	897.45 (-) [1,090.00]	1,037.63 (192.55) [20]
254	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	2,134.67 (0.00) [0]
255	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA)	12/2021	1/2024 (-) [6/2025]	210.05 (-) [210.05]	89.41 (0.00) [17]
256	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	10/2013	11/2020 (12/2024) [12/2024]	464.09 (605.53) [765.12]	698.25 (301.03) [49]
257	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT	10/2013	12/2020 (12/2024) [12/2024]	649.90 (-) [750.00]	711.53 (100.10) [48]
258	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	10/2013	11/2020 (12/2024) [12/2024]	446.97 (598.48) [740.50]	638.80 (293.53) [49]
259	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO	12/2018	10/2020 (-) [1/2024]	333.60 (466.59) [461.41]	368.23 (127.81) [0]
260	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	754.34 (0.00) [16]
261	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH:	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	146.04 (0.10) [0]
262	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	113.94 (0.00) [0]

	BEGUSARAI TOWN SECTION OF NH-3				
263	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH-	3/2023	9/2027 (-) [9/2027]	3,012.27 (-) [3,012.27]	0.00 (0.00) [0]
264	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00	2/2019	9/2024 (12/2025) [12/2025]	2,926.42 (-) [2,926.42]	970.95 (0.00) [15]
265	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND	9/2018	6/2024 (2/2026) [2/2026]	1,478.40 (-) [1,478.40]	780.29 (0.00) [20]
266	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	95.02 (0.00) [0]
267	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15	12/2017	10/2024 (10/2024) [4/2025]	2,598.00 (-) [1,962.50]	1,223.05 (-635.50) [6]
268	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	10.89 (0.00) [0]
269	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K	2/2016	5/2016 (6/2024) [6/2024]	178.85 (225.06) [278.54]	232.61 (99.69) [97]
270	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	3/2018	11/2021 (12/2024) [12/2024]	496.20 (496.38) [537.17]	366.24 (40.97) [37]
271	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	12/2015	12/2019 (-) [5/2024]	1,167.45 (-) [1,182.94]	707.88 (15.49) [53]
272	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	1/2014	10/2016 (8/2024) [8/2024]	1,408.85 (2,138.16) [2,138.16]	1,687.62 (729.31) [94]
273	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI	3/2021	3/2024 (12/2024) [12/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [9]
274	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C	3/2022	3/2024 (12/2024) [12/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [9]
275	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]
276	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]
277	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	8/2020	7/2023 (12/2024) [12/2024]	690.00 (-) [690.00]	770.73 (0.00) [17]

278	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31	12/2015	4/2019 (7/2022) [12/2024]	1,041.10 (567.00) [639.58]	553.73 (-401.52) [68]
279	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR -DUM	3/2021	3/2025 (-) [3/2025]	178.63 (-) [178.63]	34.10 (0.00) [0]
280	PATNA-MUZZAFFARPUR	8/2010	2/2013 (6/2024) [8/2024]	671.30 (-) [671.30]	1,830.13 (0.00) [138]
281	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR -	12/2022	12/2025 (-) [12/2025]	381.80 (-) [381.80]	0.00 (0.00) [0]
282	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5	2/2016	5/2016 (6/2024) [6/2024]	553.30 (706.39) [706.39]	604.73 (153.09) [97]
283	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	1/2018	12/2021 (12/2019) [8/2024]	573.70 (644.50) [726.99]	452.20 (153.29) [32]
284	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	1/1991	11/2008 (6/2024) [6/2024]	319.68 (404.10) [503.28]	430.14 (183.60) [187]
285	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	1/1991	2/2019 (8/2024) [8/2024]	675.00 (780.77) [780.77]	616.26 (105.77) [66]
286	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	932.99 (217.69) [32]
287	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO	12/2021	3/2024 (12/2024) [12/2024]	552.55 (553.00) [553.00]	21.00 (0.45) [9]
288	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN	3/2017	3/2020 (12/2024) [12/2024]	672.89 (736.01) [830.31]	304.68 (157.42) [57]
289	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80	3/2021	1/2025 (3/2025) [3/2025]	477.54 (-) [477.54]	165.73 (0.00) [2]
290	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80	3/2021	3/2024 (6/2025) [6/2025]	566.15 (-) [566.15]	122.68 (0.00) [15]
	Urban Development				
291	PATNA METRO RAIL CORPORATION LIMITED	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	2,188.95 (559.73) [3]
	Water Resources				
292	I AND D AND STP AT CHAPPRA	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	135.95 (0.00) [0]
293	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	90.30 (159.16) [0]
294	SAIDPUR SEWER NETWORK PATNA	4/2015	1/2021	268.63	479.26

			(-) [1/2021]	(-) [431.21]	(162.58) [0]
295	SEWER NETWORK SPS AND STP BEGUSARAI	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	219.59 (0.00) [0]
296	SEWER NETWORKS SPS AND STP HAJIPUR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	307.30 (0.00) [0]
297	SEWER NETWORKS, SPS AND STP, MUNGER	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	328.50 (0.00) [0]
298	SEWERAGE SCHEME AT PAHARI ZONE V PATNA	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	302.28 (0.00) [0]
299	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	354.66 (0.00) [0]
300	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	134.46 (0.00) [0]
301	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	363.19 (173.13) [0]
302	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	345.95 (0.00) [0]
303	SEWERAGE TREATMENT PLANT AT PAHARI PATNA	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	118.50 (0.00) [0]
	CHHATTISGARH				
	Coal				
304	AMERA OC RCE	2/2015	3/2018 (3/2026) [3/2026]	335.97 (-) [335.97]	90.39 (0.00) [96]
305	AMGAON OPENCAST PROJECT RCE	7/2015	3/2020 (3/2026) [3/2026]	316.10 (-) [316.10]	191.16 (0.00) [72]
306	BAROUD OC EXPANSION (3-10 MTY)	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	815.20 (0.00) [0]
307	CHHAL OC SEAM -III (6.00 MTY)	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	535.12 (0.00) [36]
308	DIPKA OC EXPANSION 40 MTY	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,607.21 (0.00) [0]
309	DURGAPUR OPENCAST PROJECT	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	50.68 (0.00) [84]
310	GEVRA EXPANSION OCP (SECL) (35-70) MTY	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	6,068.83 (0.00) [24]
311	JAGANNATHPUR OC RCE (3.0 MTY)	7/2016	3/2020 (3/2005) [3/2025]	459.49 (-) [459.49]	249.31 (0.00) [60]
312	JAMPALI OCP RCE	5/2020	3/2024 (3/2025) [3/2025]	278.64 (-) [278.64]	204.23 (0.00) [12]
313	JHIRIA WEST OPENCAST PROJECT	11/2018	3/2026 (3/2029) [3/2029]	389.97 (-) [366.94]	25.38 (-23.03) [36]

314	KARTALI (EAST) OCP (2.50 MTY)	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.02 (0.00) [144]
315	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,417.81 (0.00) [24]
316	MADANNAGAR OPENCAST PROJECT	10/2015	3/2024 (-) [3/2030]	1,875.32 (-) [1,875.32]	0.00 (0.00) [72]
317	MAHAMAYA OPENCAST PROJECT	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	178.39 (0.00) [0]
318	PELMA OCP(15.00MTY)	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	13.66 (0.00) [96]
319	PORDA CHIMTAPANI OCP (10 MTY)	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	71.99 (0.00) [0]
320	VIJAY WEST OPENCAST PROJECT	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	90.89 (0.00) [0]
	Department Of Higher Education				
321	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]
	Petroleum				
322	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	300.15 (0.00) [12]
	Power				
323	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW)	8/2023	6/2028 (-) [6/2028]	15,530.00 (-) [15,530.00]	709.38 (0.00) [0]
324	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII	3/2023	9/2024 (-) [9/2024]	271.69 (-) [271.69]	25.35 (0.00) [0]
325	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	40.74 (0.00) [0]
326	WESTERN REGION EXPANSION SCHEME XXV	2/2023	11/2023 (-) [9/2024]	385.84 (-) [385.84]	36.71 (0.00) [10]
	Railways				
327	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]
328	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.21 (0.00) [0]
329	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.02 (8.28) [0]
330	4TH LINE - DADHAPARA	9/2022	9/2026 (-) [9/2026]	169.06 (-) [169.06]	0.22 (0.00) [0]
331	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.37 (0.00) [0]
332	CHIRIMIRI-NAGPUR HALT	10/2018	6/2030 (-)	241.00 (-)	0.00 (0.00)

			[6/2030]	[241.00]	[0]
333	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.56]	1,323.64 (995.78) [0]
334	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR)	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	33.55 (-600.38) [0]
335	Gauge conversion of Raipur(Kendri)-Dhamtari and Abhanpur-Rajim branch (67.20 km)	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	209.98 (0.00) [0]
336	JHARSUGUDA-BILASPUR 4TH LINE	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,875.15 (162.34) [43]
337	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	4/2013	9/2018 (-) [12/2024]	3,055.00 (3,438.39) [3,438.39]	2,807.27 (383.39) [75]
338	KIRANDUL - JAGDALPUR DOUBLING	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,373.16 (280.00) [0]
339	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.10 (0.00) [0]
	Road Transport And Highways				
340	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	4/2020	3/2024 (-) [6/2025]	1,855.59 (1,869.85) [1,869.85]	368.32 (14.26) [15]
341	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299.	3/2018	1/2019 (-) [6/2024]	349.03 (-) [349.03]	314.18 (0.00) [65]
342	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50	6/2022	7/2025 (-) [7/2025]	1,828.00 (-) [1,828.00]	318.96 (0.00) [0]
343	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I	6/2022	5/2025 (-) [5/2025]	1,958.94 (1,959.00) [1,958.94]	585.16 (0.00) [0]
344	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS	3/2022	10/2025 (-) [10/2025]	1,307.16 (-) [1,307.16]	65.25 (0.00) [0]
345	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	734.62 (0.00) [0]
346	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	454.50 (0.00) [0]
347	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	11/2015	6/2017 (-) [6/2024]	335.32 (397.32) [335.32]	345.35 (0.00) [84]
348	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	1/2016	9/2016 (-) [6/2024]	476.20 (610.18) [543.73]	501.42 (67.53) [93]
349	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	351.76 (75.52) [100]

350	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	1/2016	10/2016 (-) [6/2024]	624.98 (731.50) [731.50]	601.11 (106.52) [92]
351	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	3/2016	7/2016 (-) [7/2024]	452.94 (-) [435.61]	275.36 (-17.33) [96]
352	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU	12/2020	9/2023 (6/2024) [6/2024]	193.16 (-) [193.16]	73.28 (0.00) [9]
353	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER	3/2020	5/2024 (-) [11/2024]	278.97 (-) [278.97]	147.87 (0.00) [6]
354	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	11/2017	5/2019 (-) [6/2024]	188.80 (-) [188.80]	136.81 (0.00) [61]
355	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	79.94 (0.00) [0]
356	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED	12/2020	8/2023 (6/2024) [6/2024]	222.86 (-) [222.86]	168.63 (0.00) [10]
	Steel				
357	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX	7/2021	11/2024 (-) [1/2026]	282.44 (-) [282.44]	78.11 (0.00) [14]
358	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	6/2023 (7/2024) [11/2025]	2,907.00 (-) [2,907.00]	1,979.42 (0.00) [29]
359	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT	11/2023	10/2025 (-) [10/2025]	884.10 (-) [884.10]	204.88 (0.00) [0]
360	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS	10/2023	6/2026 (-) [6/2026]	471.83 (-) [471.83]	35.04 (0.00) [0]
361	SCREENING PLANT-III AT KIRANDUL	3/2021	8/2024 (-) [1/2026]	2,092.97 (2,718.84) [2,718.84]	1,090.01 (625.87) [17]
	Urban Development				
362	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI	5/2019	9/2020 (10/2024) [10/2024]	299.97 (299.97) [299.97]	223.06 (0.00) [49]
	DELHI				
	Civil Aviation				
363	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	4/2020 (4/2024) [4/2024]	303.80 (374.98) [374.98]	326.90 (71.18) [0]
	Dpiit				
364	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	12/2019 (-) [6/2024]	4,773.00 (-) [5,401.00]	4,709.75 (628.00) [54]
	Finance				

365	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]
	Home Affairs				
366	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	6/2019	7/2022 (-) [5/2025]	277.35 (-) [290.33]	85.11 (12.98) [34]
367	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019 (-) [6/2024]	1,219.21 (2,091.53) [2,091.53]	1,852.88 (872.32) [56]
	Railways				
368	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]
	Renewable Energy				
369	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]
	Road Transport And Highways				
370	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	888.96 (475.45) [0]
371	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	1/2018	10/2021 (-) [6/2024]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [32]
372	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30	7/2020	10/2023 (-) [6/2024]	801.46 (-) [801.46]	382.03 (0.00) [8]
373	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM	7/2020	10/2023 (-) [6/2024]	1,894.96 (-) [1,894.96]	741.88 (0.00) [8]
374	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70	7/2020	10/2023 (-) [9/2024]	2,171.80 (-) [2,171.80]	958.13 (0.00) [11]
375	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)	3/2018	9/2022 (-) [6/2024]	2,507.00 (-) [3,030.73]	1,155.70 (523.73) [21]
376	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR	6/2020	12/2024 (-) [12/2024]	1,479.22 (-) [1,479.22]	1,491.26 (0.00) [0]
	Telecommunications				
377	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	3/2018 (-) [6/2024]	248.20 (-) [248.20]	212.81 (0.00) [75]
	Urban Development				
378	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	168.79 (0.00) [6]
379	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS	7/2019	3/2025 (-)	24,948.65 (-)	11,597.34 (0.00)

			[3/2026]	[24,948.65]	[12]
380	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	521.45 (0.00) [0]
381	DELHI MRTS PHASE-III	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,465.12 (1,595.91) [0]
382	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I	10/2016	7/2021 (-) [6/2024]	1,180.00 (-) [1,100.80]	36.69 (-79.20) [35]
383	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	419.44 (0.00) [27]
384	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2	10/2016	3/2024 (-) [9/2024]	1,536.72 (-) [1,536.72]	111.15 (0.00) [6]
385	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR	7/2016	/ (-) [6/2024]	2,694.00 (-) [2,694.00]	2,303.61 (0.00) [-]
	Water Resources				
386	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]
387	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]
388	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	782.51 (0.00) [0]
389	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	208.71 (0.00) [0]
390	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	5/2016	2/2022 (9/2023) [9/2023]	239.11 (314.71) [239.11]	268.13 (0.00) [0]
	GOA				
	Civil Aviation				
391	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT.	11/2017	9/2021 (-) [12/2024]	255.69 (-) [255.69]	60.75 (0.00) [39]
	Department Of Higher Education				
392	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	5/2019	8/2021 (6/2024) [9/2024]	303.90 (390.40) [390.40]	360.00 (86.50) [37]
	Petroleum				
393	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA	3/2023	6/2024 (-) [11/2024]	325.53 (-) [325.53]	253.65 (0.00) [5]
	Road Transport And Highways				
394	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE	10/2015	/ (9/2023) [9/2023]	936.40 (-) [936.40]	770.90
395	MOPA AIRPORT	12/2021	4/2022 (9/2024) [9/2024]	1,183.16 (-) [1,183.16]	1,106.30 (0.00) [29]

396	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	504.65 (0.00) [0]
	GUJARAT				
	Atomic Energy				
397	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	21,479.00 (11,058.00) [0]
	Civil Aviation				
398	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.	6/2022	12/2025 (-) [12/2025]	1,305.00 (1,143.95) [1,143.95]	162.39 (-161.05) [0]
399	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT	1/2018	8/2022 (5/2024) [6/2024]	1,405.00 (-) [1,405.00]	1,229.60 (0.00) [22]
400	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.	8/2018	2/2021 (-) [10/2024]	353.25 (-) [353.25]	325.13 (0.00) [44]
	Petroleum				
401	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY	11/2019	5/2023 (3/2024) [9/2024]	5,251.00 (5,894.00) [5,894.00]	3,987.09 (643.00) [16]
402	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM	10/2020	8/2023 (5/2024) [11/2024]	1,614.00 (-) [1,614.00]	920.70 (0.00) [15]
403	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	85.84 (0.00) [0]
404	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF	7/2021	7/2024 (-) [7/2024]	320.20 (-) [187.61]	111.52 (-132.59) [0]
405	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT	1/2022	9/2024 (-) [8/2025]	328.00 (-) [328.00]	15.53 (0.00) [11]
406	KALOL REDEVELOPMENT PROJECT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	680.25 (0.00) [0]
407	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A	7/2021	7/2025 (-) [7/2025]	173.03 (-) [169.84]	105.72 (-3.19) [0]
408	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY	9/2020	8/2024 (-) [12/2025]	18,936.00 (-) [18,936.00]	7,771.87 (0.00) [16]
409	REDEVELOPMENT OF LINCH FIELD	4/2021	3/2025 (-) [7/2025]	631.03 (860.04) [860.04]	242.83 (229.01) [4]
410	REDEVELOPMENT OF SANTHAL FIELD	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,093.53 (0.00) [0]
411	REDEVELOPMENT OF SOBHASAN COMPLEX	8/2021	2/2026 (-) [2/2026]	885.63 (1,286.67) [1,286.67]	353.50 (401.04) [0]
412	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	62.35 (0.00) [0]
413	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL	11/2022	8/2026 (-) [8/2026]	837.34 (-) [837.34]	14.82 (0.00) [0]

	Power				
414	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)	5/2021	9/2022 (-) [9/2022]	674.92 (-) [674.92]	405.90 (0.00) [0]
415	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)	11/2022	3/2024 (-) [6/2024]	1,442.60 (-) [1,442.60]	80.60 (0.00) [3]
416	Bagodara Solar Power Project	5/2021	10/2022 (-) [9/2024]	339.35 (-) [339.35]	330.05 (0.00) [23]
417	DAYAPAR WIND ENERGY PROJECT 150MW	11/2021	5/2023 (-) [6/2024]	937.80 (-) [937.80]	689.82 (0.00) [13]
418	DAYAPAR WIND ENERGY PROJECT 200MW	7/2022	3/2025 (-) [3/2025]	1,316.02 (-) [1,316.02]	190.59 (0.00) [0]
419	DAYAPAR WIND- III (HYBRID TRANCHE-V)	5/2023	1/2025 (-) [5/2025]	1,095.01 (-) [1,095.01]	75.46 (0.00) [4]
420	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	107.23 (0.00) [0]
421	GUJARAT 200 MW (GUVNL TENDER)	1/2021	7/2022 (-) [7/2022]	842.27 (-) [842.27]	494.72 (0.00) [0]
422	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	244.77 (0.00) [0]
423	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	205.35 (0.00) [0]
424	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	0.00 (0.00) [0]
425	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	26.00 (0.00) [0]
426	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)	9/2022	9/2024 (-) [9/2024]	7,179.54 (-) [7,179.54]	854.13 (0.00) [0]
427	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	2.99 (0.00) [0]
428	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA	12/2023	12/2025 (-) [12/2025]	3,752.00 (-) [3,752.00]	76.02 (0.00) [0]
429	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3	7/2023	7/2025 (-) [7/2025]	334.00 (-) [334.00]	0.00 (0.00) [0]
	Railways				
430	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS).	2/2023	3/2027 (12/2026) [12/2026]	961.67 (961.67) [961.67]	3.50 (0.00) [-3]
431	ADRAJ MOTI-VIAJAPUR (39.75 KM)	5/2022	5/2030	296.54	0.00

			(-) [5/2030]	(-) [296.54]	(0.00) [0]
432	ANAND GODHRA DOUBLING PROJECT 79 KMS	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	384.31 (0.01) [57]
433	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	4/2008	3/2012 (9/2026) [9/2026]	318.24 (1,531.55) [1,531.55]	748.79 (1,213.31) [174]
434	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	6/2022	2/2030 (2/2025) [2/2025]	354.99 (482.43) [482.43]	126.96 (127.44) [-60]
435	JUNAGARH -VISAVADAR (42.28) KM	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]
436	KALOL-KADI-KATOSAN ROAD (37.23 KM)	6/2022	6/2027 (8/2024) [8/2024]	279.23 (346.94) [346.94]	135.00 (67.71) [-34]
437	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS	4/2018	3/2024 (-) [12/2024]	537.31 (537.31) [537.31]	564.48 (0.00) [9]
438	MEHSANA-PALANPUR (65.1 KM)	9/2020	9/2026 (8/2024) [8/2024]	529.30 (-) [537.31]	81.44 (8.01) [-25]
439	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC)	4/2011	/ (10/2025) [10/2025]	844.10 (844.10) [844.10]	521.36 (0.00) [-]
440	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM))	9/2012	3/2027 (3/2025) [3/2025]	261.68 (261.68) [261.68]	110.16 (0.00) [-24]
441	NADIAD-PETLAD (37.26 KM)	5/2022	6/2030 (-) [12/2025]	335.34 (461.91) [461.91]	31.79 (126.57) [-54]
442	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR)	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	32.28 (0.00) [0]
443	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT	2/2023	1/2028 (9/2026) [9/2026]	410.46 (410.46) [410.46]	4.48 (0.00) [-16]
444	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]
445	PETLAD-BHADRAN (22.5 KM)	5/2022	5/2030 (-) [12/2025]	202.50 (307.12) [307.12]	31.30 (104.62) [-53]
446	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR	2/2023	12/2025 (10/2025) [10/2025]	152.44 (152.44) [152.44]	1.18 (0.00) [-2]
447	RAJKOT-KANALUS (111.20 KM)	10/2021	10/2026 (6/2025) [6/2025]	1,011.72 (1,080.57) [1,080.57]	369.55 (68.85) [-16]
448	SAMLAYA-TIMBA ROAD (53.53 KM)	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	67.94 (268.69) [-53]
449	SAMNI-JAMBUSAR (24.08 KM)	5/2022	3/2030 (4/2025) [4/2025]	216.72 (349.93) [349.93]	47.99 (133.21) [-59]
450	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [2,798.16]	590.63 (1,102.34) [-43]

451	VIJAPUR-AMBLIYASAN (41.53 KM)	5/2022	3/2030 (2/2025) [2/2025]	309.81 (415.38) [415.38]	121.72 (105.57) [-61]
	Road Transport And Highways				
452	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000	7/2016	7/2020 (-) [7/2024]	829.97 (-) [829.97]	421.44 (0.00) [48]
453	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE	3/2022	3/2023 (-) [6/2024]	162.73 (-) [162.73]	125.79 (0.00) [15]
454	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III)	3/2021	9/2022 (-) [6/2024]	485.75 (-) [485.75]	363.53 (0.00) [21]
455	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II)	3/2021	9/2022 (-) [6/2024]	536.03 (-) [536.03]	434.87 (0.00) [21]
456	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	3/2021	3/2024 (-) [3/2025]	1,259.00 (-) [1,910.00]	137.93 (651.00) [12]
457	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	7/2020	12/2023 (-) [6/2024]	2,271.86 (-) [3,916.00]	518.25 (1,644.14) [6]
458	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	362.81 (216.70) [10]
459	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	3/2018	10/2021 (9/2024) [9/2024]	1,161.39 (1,404.00) [1,404.00]	418.51 (242.61) [35]
460	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG	5/2020	12/2023 (8/2024) [8/2024]	894.00 (-) [894.00]	779.37 (0.00) [8]
461	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0	5/2020	3/2024 (8/2024) [8/2024]	690.30 (-) [690.30]	662.26 (0.00) [5]
462	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION	5/2020	1/2024 (8/2024) [8/2024]	882.00 (-) [882.00]	662.93 (0.00) [7]
463	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB	5/2020	7/2023 (8/2024) [8/2024]	691.52 (-) [691.52]	635.31 (0.00) [13]
464	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA	10/2018	11/2020 (9/2024) [9/2024]	400.76 (394.44) [394.44]	287.39 (-6.32) [46]
465	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT	6/2020	4/2023 (9/2024) [9/2024]	166.21 (-) [166.21]	98.65 (0.00) [17]
466	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	679.25 (0.00) [6]

467	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27	9/2020	2/2024 (6/2024) [6/2024]	1,185.69 (-) [1,185.69]	785.75 (0.00) [4]
468	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28	9/2020	11/2023 (-) [6/2024]	1,198.55 (-) [1,198.55]	757.29 (0.00) [7]
469	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30	11/2019	9/2023 (-) [6/2024]	1,669.56 (-) [1,669.56]	890.00 (0.00) [9]
470	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31	11/2019	5/2024 (-) [6/2024]	1,604.06 (-) [1,604.06]	1,211.61 (0.00) [1]
471	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6.	5/2016	8/2019 (-) [2/2024]	998.18 (-) [998.18]	802.04 (0.00) [0]
472	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST	5/2016	9/2019 (5/2024) [6/2024]	723.64 (-) [723.64]	559.33 (0.00) [57]
473	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU	5/2016	8/2019 (-) [7/2024]	763.08 (-) [763.08]	485.99 (0.00) [59]
474	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	2/2020	6/2023 (3/2024) [5/2024]	606.51 (-) [657.00]	453.89 (50.49) [11]
475	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	2/2020	8/2023 (12/2024) [6/2024]	752.30 (-) [766.20]	451.11 (13.90) [10]
476	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	2/2020	3/2023 (12/2024) [6/2024]	778.15 (-) [785.67]	511.14 (7.52) [15]
477	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1/2017	12/2020 (9/2024) [9/2024]	1,251.11 (-) [1,361.00]	682.44 (109.89) [45]
478	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	379.94 (0.00) [0]
479	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA	9/2022	12/2023 (12/2025) [12/2025]	237.28 (-) [237.28]	0.59 (0.00) [24]
480	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11	10/2022	2/2024 (2/2026) [2/2026]	246.60 (291.00) [291.00]	29.33 (44.40) [24]
481	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1	12/2021	3/2025 (-) [3/2025]	1,181.34 (1,181.00) [1,181.34]	275.67 (0.00) [0]
482	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGUARATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA	12/2022	2/2024 (8/2025) [8/2025]	173.06 (-) [219.00]	0.15 (45.94) [18]
483	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH-	9/2023	9/2025 (-) [9/2025]	2,070.44 (-) [2,070.44]	74.79 (0.00) [0]

	Urban Development				
484	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018 (-) [6/2024]	10,773.00 (-) [12,924.55]	12,210.21 (2,151.55) [66]
485	AHMEDABAD METRO RAIL PROJECT PHASE II	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	2,991.47 (0.00) [9]
486	SURAT METRO RAIL PROJECT	3/2019	3/2024 (-) [6/2025]	12,020.32 (-) [12,020.32]	4,769.09 (0.00) [15]
	HARYANA				
	Health And Family Welfare				
487	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA.	3/2019	3/2023 (3/2026) [3/2026]	1,294.34 (1,294.34) [1,294.34]	97.69 (0.00) [36]
	Home Affairs				
488	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	1/2020	10/2023 (10/2024) [10/2024]	166.98 (167.00) [166.98]	90.37 (0.00) [12]
	Petroleum				
489	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	2/2021	9/2024 (12/2025) [12/2025]	34,627.00 (38,231.00) [38,231.00]	11,152.75 (3,604.00) [15]
490	POLY BUTADIENE RUBBER PLANT AT PANIPAT	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [2,102.79]	222.33 (643.79) [0]
491	R and D CAMPUS II AT FARIDABAD	6/2019	12/2022 (7/2025) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,459.77 (938.00) [31]
	Power				
492	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA	1/2019	3/2022 (-) [12/2023]	267.33 (-) [267.33]	116.29 (0.00) [0]
	Railways				
493	DOUBLING BETWEEN BHIWANI-DOBH BAHALI	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	14.38 (0.00) [-24]
494	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM)	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	6.07 (0.00) [-24]
	Road Transport And Highways				
495	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	151.00 (0.00) [0]
496	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K	3/2020	3/2023 (12/2024) [12/2024]	510.97 (-) [510.97]	522.44 (0.00) [21]
497	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	7/2020	7/2022 (5/2024) [5/2024]	899.00 (1,882.46) [1,882.46]	987.25 (983.46) [22]
498	4L AMBALA - KALAAMB FROM KM. -0.800 TO KM. 33.015 OF OLD NH-72	6/2023	6/2025 (-) [6/2025]	629.16 (-) [629.16]	76.00 (0.00) [0]
499	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAITPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD	5/2020	8/2023 (-) [9/2024]	1,328.07 (2,346.00) [2,346.00]	1,014.69 (1,017.93) [13]
500	CONSTRUCTION OF 4-LANE GREEN	11/2020	12/2023	1,690.23	917.09

	FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP		(-) [6/2024]	(-) [2,010.17]	(319.94) [6]
501	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH – 152G FROM KM 0+000 TO KM 22+850	3/2022	6/2025 (-) [6/2025]	927.22 (-) [927.22]	341.13 (0.00) [0]
502	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA	11/2021	11/2023 (1/2024) [5/2024]	694.00 (1,918.00) [1,500.00]	1,398.08 (806.00) [6]
503	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH	11/2022	12/2025 (-) [12/2025]	1,322.13 (-) [1,322.13]	38.50 (0.00) [0]
504	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION	2/2023	10/2025 (-) [10/2025]	1,088.64 (1,178.00) [1,178.00]	257.03 (89.36) [0]
505	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN	11/2022	8/2025 (-) [8/2025]	1,691.45 (1,998.00) [1,998.00]	590.37 (306.55) [0]
506	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	3/2018	12/2020 (12/2024) [3/2024]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]
507	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN	11/2018	9/2021 (-) [6/2024]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [33]
508	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA	11/2018	9/2021 (-) [6/2024]	1,935.61 (-) [1,935.61]	856.41 (0.00) [33]
509	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F	12/2020	12/2023 (6/2024) [6/2024]	1,430.88 (-) [1,430.88]	955.63 (0.00) [6]
510	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO	1/2021	12/2023 (10/2024) [10/2024]	1,306.95 (-) [1,306.95]	886.92 (0.00) [10]
511	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP	12/2020	1/2024 (4/2024) [4/2024]	1,334.04 (-) [1,334.00]	624.03 (-0.04) [0]
512	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR	7/2022	6/2025 (-) [6/2025]	2,414.67 (2,898.00) [2,898.00]	933.49 (483.33) [0]
513	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	1,059.40 (0.00) [7]
514	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	2/2020	1/2023 (12/2024) [12/2024]	808.31 (-) [958.00]	803.78 (149.69) [23]
515	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY	4/2022	5/2025 (-)	1,491.71 (-)	527.84 (0.00)

	FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR		[5/2025]	[1,491.71]	[0]
516	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSI (SAHARANPUR DISTRICT) TO ADHOYA	4/2022	5/2025 (-) [5/2028]	1,554.21 (-) [1,554.21]	356.46 (0.00) [36]
517	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)	1/2018	11/2020 (12/2024) [3/2024]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]
518	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	7/2020	7/2022 (-) [5/2024]	817.00 (1,605.00) [1,605.00]	929.61 (788.00) [22]
519	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW	1/2021	1/2024 (4/2024) [4/2024]	864.27 (864.00) [864.27]	482.35 (0.00) [0]
520	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO	1/2023	12/2025 (-) [12/2025]	609.32 (609.00) [609.00]	18.53 (-0.32) [0]
	HIMACHAL PRADESH				
	Department Of Higher Education				
521	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	61.65 (0.00) [27]
522	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	9/2018	6/2022 (9/2024) [4/2024]	392.51 (-) [446.43]	285.47 (53.92) [0]
	Health And Family Welfare				
523	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	6/2021 (8/2026) [8/2026]	260.00 (371.78) [371.78]	46.24 (111.78) [62]
	Power				
524	DHAULASIDH HYDROELECTRIC PROJECT (66 MW)	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	630.46 (0.00) [0]
525	LUHRI HYDROELECTRIC PROJECT (STAGE1)	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,466.02 (0.00) [0]
526	PARBATI HEP (4X200 MW) (NHPC) II	9/2002	9/2009 (-) [12/2024]	3,919.59 (-) [12,160.00]	11,278.29 (8,240.41) [183]
527	SUNNI DAM HYDRO ELECTRIC PROJECT	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	689.99 (0.00) [0]
	Railways				
528	BHANUPALI-BILASPUR BERI NL	4/2008	12/2026 (-) [3/2025]	2,966.99 (-) [6,753.42]	5,190.99 (3,786.43) [-21]
	Road Transport And Highways				
529	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P	6/2017	6/2020 (12/2024) [12/2024]	2,485.93 (-) [2,485.93]	1,503.69 (0.00) [54]
530	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	942.14 (0.00) [0]

531	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,361.79) [1,361.79]	159.19 (359.68) [0]
532	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	4/2021	6/2024 (-) [6/2024]	583.93 (653.67) [653.67]	126.12 (69.74) [0]
533	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	103.48 (-27.60) [0]
534	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103	7/2022	10/2025 (-) [10/2025]	739.39 (-) [739.39]	230.82 (0.00) [0]
535	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU	5/2022	3/2024 (12/2024) [12/2024]	469.95 (-) [280.00]	265.28 (-189.95) [9]
536	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	3/2018	5/2021 (12/2024) [12/2024]	478.74 (-) [1,514.46]	1,172.11 (1,035.72) [43]
537	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH	9/2016	7/2020 (-) [8/2024]	1,273.71 (-) [1,478.61]	1,351.62 (204.90) [49]
538	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]
539	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	6/2026 (-) [6/2026]	230.54 (-) [230.54]	0.00 (0.00) [0]
540	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS	3/2022	4/2026 (-) [4/2026]	1,703.48 (2,278.00) [2,278.00]	651.98 (574.52) [0]
541	REHABILITATION AND UP-GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA	2/2022	4/2025 (-) [4/2025]	1,146.19 (-) [1,146.19]	841.69 (0.00) [0]
542	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	147.63 (0.00) [0]
543	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	30.75 (0.00) [0]
544	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50.	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	81.08 (0.00) [0]
545	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	9.45 (0.00) [0]

546	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	132.82 (0.00) [0]
547	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0	2/2022	9/2025 (-) [9/2025]	696.65 (698.46) [698.46]	269.44 (1.81) [0]
548	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	239.34 (0.00) [0]
549	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	656.54 (119.52) [0]
	Urban Development				
550	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]
	JAMMU AND KASHMIR				
	Civil Aviation				
551	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE	7/2022	6/2026 (-) [6/2026]	861.37 (-) [861.37]	17.44 (0.00) [0]
	Department Of Higher Education				
552	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	1/2018	4/2023 (6/2024) [9/2024]	676.00 (1,148.68) [1,144.68]	54.75 (468.68) [17]
553	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)	3/2019	7/2022 (6/2024) [6/2024]	424.93 (500.91) [500.91]	464.38 (75.98) [23]
	Health And Family Welfare				
554	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	3/2019	9/2025 (1/2025) [11/2025]	1,828.00 (1,577.00) [1,577.00]	995.63 (-251.00) [2]
555	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	3/2019	9/2023 (6/2024) [6/2024]	1,404.00 (1,642.00) [1,642.00]	1,340.12 (238.00) [9]
	Petroleum				
556	CGD PROJECT AT JAMMU DISTRICTS	3/2022	3/2032 (-) [3/2032]	538.00 (-) [538.00]	0.00 (0.00) [0]
557	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	438.97 (0.00) [0]
	Power				
558	KIRU HYDRO ELECTRIC PROJECT	3/2019	8/2024 (-) [9/2026]	4,287.59 (-) [4,287.59]	1,521.91 (0.00) [25]
559	KWAR HE PROJECT	5/2022	11/2026 (-) [12/2027]	4,526.12 (-) [4,526.12]	633.99 (0.00) [13]
560	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	4,329.66 (0.00) [77]
561	RATLE HE PROJECT	2/2021	2/2026 (-)	5,281.94 (-)	708.63 (0.00)

			[12/2026]	[5,281.94]	[10]
	Railways				
562	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	3/1995	11/2002 (8/2024) [8/2024]	2,500.00 (37,012.26) [41,931.00]	39,605.00 (39,431.00) [261]
	Road Transport And Highways				
563	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S	9/2022	6/2026 (-) [6/2026]	1,183.60 (-) [1,183.60]	71.42 (0.00) [0]
564	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO	8/2022	6/2025 (-) [6/2025]	2,474.47 (-) [2,675.93]	578.62 (201.46) [0]
565	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL.	7/2021	8/2024 (8/2024) [8/2024]	614.48 (-) [614.48]	121.18 (0.00) [0]
566	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	32.75 (0.00) [0]
567	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX	7/2021	6/2024 (6/2025) [6/2025]	1,401.87 (-) [1,401.87]	355.70 (0.00) [12]
568	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA	9/2021	12/2023 (6/2024) [6/2024]	811.19 (-) [811.19]	723.48 (0.00) [6]
569	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350	1/2020	1/2024 (7/2024) [7/2024]	336.01 (-) [336.01]	148.14 (0.00) [6]
570	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	3,013.84 (0.00) [0]
571	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO	6/2022	8/2025 (-) [8/2025]	832.46 (-) [823.46]	252.09 (-9.00) [0]
572	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI	7/2019	10/2020 (4/2023) [6/2024]	157.05 (-) [157.05]	133.21 (0.00) [44]
573	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY	3/2021	2/2024 (8/2024) [6/2025]	2,919.96 (-) [2,919.96]	2,023.29 (0.00) [16]
574	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	12/2017	7/2021 (6/2024) [8/2024]	1,471.75 (1,471.75) [1,903.98]	1,557.50 (432.23) [37]
575	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM.	9/2021	10/2023 (7/2024) [7/2024]	442.14 (-) [442.14]	211.15 (0.00) [9]
576	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	177.75 (0.00) [0]
577	CONSTRUCTION, OPERATION AND	12/2019	12/2023	2,680.42	0.00

	MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA		(-) [6/2024]	(-) [2,680.42]	(0.00) [6]
578	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH-	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [208.92]	67.57 (8.87) [0]
579	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS	3/2023	11/2025 (-) [11/2025]	1,107.00 (-) [1,107.00]	32.24 (0.00) [0]
580	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,299.14]	2,360.26 (255.12) [0]
581	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [3,198.57]	2,484.16 (483.62) [0]
582	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	9/2021	9/2024 (-) [12/2025]	1,821.72 (1,917.32) [1,945.32]	1,635.74 (123.60) [15]
583	DONIPAWA TO ASHAJIPORA BYPASS PKG-7	3/2021	12/2022 (-) [6/2024]	260.40 (-) [260.40]	191.88 (0.00) [18]
584	FOUR LANING OF JAMMU-AKHNOOR PKG-1	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	37.06 (0.00) [0]
585	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	12/2015	12/2018 (5/2024) [7/2024]	2,136.97 (2,644.00) [2,644.00]	2,362.99 (507.03) [67]
586	GOHA-KHELLANI PKG-3	2/2021	3/2023 (3/2024) [11/2024]	431.28 (-) [431.28]	253.17 (0.00) [20]
587	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	42.85 (0.00) [0]
588	KHELLANI-KHANABAL PKG-1	3/2021	9/2022 (8/2023) [9/2024]	486.45 (-) [486.45]	115.47 (0.00) [24]
589	KHELLANI-KHANABAL PKG-2	7/2021	2/2023 (-) [8/2025]	512.43 (-) [512.43]	62.19 (0.00) [30]
590	KHELLANI-KHANABAL PKG-3	3/2021	12/2022 (7/2024) [7/2024]	398.51 (-) [398.51]	73.81 (0.00) [19]
591	KHELLANI-KHANABAL PKG-4	7/2021	8/2023 (7/2024) [1/2025]	859.67 (-) [859.67]	127.68 (0.00) [17]
592	KHELLANI-KHANABAL PKG-5	7/2021	2/2023 (7/2024) [7/2024]	497.09 (-) [497.09]	111.87 (0.00) [17]
593	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM	10/2022	1/2026 (-) [1/2026]	562.45 (-) [562.45]	8.68 (0.00) [0]
594	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	370.71 (0.00) [0]

	CHAINAGE KM 102 TO KM 13				
595	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	165.41 (0.00) [0]
596	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K	7/2020	11/2024 (-) [11/2024]	272.49 (-) [272.49]	146.77 (0.00) [0]
597	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K	3/2020	9/2023 (-) [6/2024]	152.93 (-) [152.93]	95.46 (0.00) [9]
598	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	353.94 (0.00) [0]
599	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL	7/2020	4/2022 (3/2024) [12/2024]	228.39 (-) [228.39]	61.78 (0.00) [32]
600	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K	7/2020	4/2022 (11/2023) [11/2024]	210.79 (-) [210.79]	57.08 (0.00) [31]
601	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA	3/2018	7/2021 (8/2023) [10/2024]	253.44 (-) [253.44]	176.87 (0.00) [39]
	JHARKHAND				
	Coal				
602	CHANDRAGUPT OCP	8/2020	3/2032 (-) [3/2032]	973.50 (-) [973.50]	7.95 (0.00) [0]
603	CHITRA EAST (RCE) OCP	8/2018	3/2024 (3/2026) [3/2026]	513.98 (-) [513.98]	179.76 (0.00) [24]
604	CHURI BENTI UG (0.81 MTY)	8/2007	3/2011 (-) [8/2024]	163.51 (-) [163.51]	133.35 (0.00) [161]
605	EPR PUNDI OCP	11/2020	3/2027 (-) [3/2027]	713.35 (-) [713.35]	236.57 (0.00) [0]
606	EPR ROHINI KARKATA OCP	1/2021	3/2028 (-) [3/2028]	1,020.42 (-) [1,020.42]	82.92 (0.00) [0]
607	EPR TAPIN SOUTH OCP	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]
608	EXPANSION OF ASHOK OCP	5/2021	3/2028 (-) [3/2028]	2,898.28 (-) [2,898.28]	175.01 (0.00) [0]
609	EXPANSION OF KARO OCP	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	145.14 (0.00) [0]
610	EXPANSION OF KONAR OCP	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	349.47 (0.00) [0]
611	EXPANSION PROJECT AMRAPALI OCP	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	671.43 (0.00) [0]

612	HURA - C OC (3 MTY)	10/2015	3/2022 (3/2029) [3/2029]	359.69 (859.41) [859.41]	316.19 (499.72) [84]
613	JHARKHAND LAIYO OCP	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.80 (0.00) [0]
614	KARMA OCP (1.0MTY)	6/2009	3/2014 (-) [8/2024]	162.46 (-) [162.46]	95.92 (0.00) [125]
615	KOTRE BASANTPUR PACHMO OCP	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [625.40]	362.06 (-235.66) [0]
616	MADHUBAND NLW WASHERY	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	299.38 (12.55) [0]
617	MOONIDIH XV SEAM UG	8/2011	3/2019 (-) [2/2026]	1,230.27 (-) [1,230.27]	588.09 (0.00) [83]
618	MURAIDIH UG TURN-KEY PROJECT	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.19 (0.00) [141]
619	PACHWARA SOUTH COAL BLOCK	7/2013	9/2028 (-) [9/2028]	2,242.92 (2,242.90) [2,242.90]	168.84 (-0.02) [0]
620	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	111.51 (91.27) [77]
621	RAJRAPPA RCE OCP (3.0 MTY)	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	488.31 (0.00) [108]
622	REVISED PROJECT REPORT MAGADH EXPANSION OCP	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	1,100.19 (0.00) [0]
623	SIRKA OCP	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]
624	TETARIAKHAR EXPANSION OCP	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	44.35 (0.00) [24]
625	UCE OF EPR OF NORTH URIMARI OCP	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	671.23 (0.00) [0]
	Department Of Higher Education				
626	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	174.49 (0.00) [0]
	Petroleum				
627	CGD PROJECT IN BIHAR JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	154.63 (0.00) [0]
628	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)	11/2019	1/2024 (3/2024) [12/2024]	431.00 (-) [431.00]	140.06 (0.00) [11]
629	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	12/2015	3/2023 (3/2024) [3/2025]	823.27 (1,137.79) [1,137.79]	1,028.58 (314.52) [24]
630	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	1.52 (0.00) [0]
	Power				
631	BADAM COAL MINING PROJECT	2/2019	10/2024	501.79	40.35

			(-) [10/2024]	(-) [501.79]	(0.00) [0]
632	KERANDARI COAL MINING PROJECT	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]
633	NORTH KARANPURA STPP (3X660 MW)	2/2014	6/2019 (10/2022) [12/2024]	16,242.90 (-) [17,007.00]	15,361.62 (764.10) [66]
634	PATRATU STPP-I (3X800MW)	11/2017	3/2023 (-) [11/2025]	17,112.00 (-) [17,112.00]	13,151.45 (0.00) [32]
	Railways				
635	3RD LINE BETWEEN DHANBAD SONNAGAR	11/2016	3/2026 (-) [3/2026]	8,975.00 (-) [7,906.38]	4,630.47 (-1,068.62) [0]
636	BONDAMUNDA RANCHI DOUBLING	3/2016	3/2021 (-) [6/2026]	1,724.20 (3,029.04) [3,029.04]	2,022.68 (1,304.84) [63]
637	CHITRA - BASUKINATH (38.30 KM)	1/2019	3/2026 (3/2027) [3/2027]	827.89 (-) [793.87]	183.19 (-34.02) [12]
638	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH	11/2022	11/2027 (-) [11/2027]	202.00 (349.22) [349.22]	0.00 (147.22) [0]
639	GARHWA ROAD - RAIL OVER RAIL	3/2017	3/2024 (-) [7/2024]	262.71 (-) [262.71]	176.48 (0.00) [4]
640	GOMOH - FLYOVER FOR DOWN TRAINS	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	245.45 (0.00) [0]
641	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	12/2015	3/2025 (-) [6/2024]	1,116.00 (-) [3,270.07]	2,875.04 (2,154.07) [-9]
642	KODERMA-TILAIYA (NL), ECR	4/2002	/ (-) [3/2025]	459.91 (1,625.87) [1,625.87]	1,631.92 (1,165.96) [-]
643	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	4/2018	6/2022 (-) [6/2026]	428.65 (-) [472.50]	265.82 (43.85) [48]
644	PARASNATH-MADHUBAN-GIRIDIH	3/2019	3/2030 (-) [3/2030]	816.03 (902.86) [902.86]	3.08 (86.83) [0]
	Road Transport And Highways				
645	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	3/2018	3/2021 (12/2024) [12/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [45]
646	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	9/2020	10/2023 (12/2024) [12/2024]	748.99 (-) [903.00]	799.08 (154.01) [14]
647	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF	11/2021	7/2023 (-) [6/2024]	1,302.72 (-) [1,302.72]	767.81 (0.00) [11]
648	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	8/2020	3/2024 (-) [10/2024]	1,034.00 (1,699.48) [1,699.48]	41.50 (665.48) [7]
649	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000	1/2019	12/2020 (12/2024) [12/2024]	466.55 (518.00) [466.55]	0.00 (0.00) [48]

	(RAMPUR) (PKG-				
650	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN	6/2020	6/2025 (-) [6/2025]	964.64 (-) [964.64]	362.33 (0.00) [0]
651	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]
652	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31	1/2018	11/2021 (8/2024) [8/2024]	273.46 (-) [276.17]	244.92 (2.71) [33]
653	FOUR LANING OF BASUKINATH-DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I	3/2023	12/2025 (-) [12/2025]	1,444.94 (-) [1,444.94]	0.00 (0.00) [0]
654	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III	10/2022	11/2025 (-) [11/2025]	1,390.77 (1,391.00) [1,600.00]	130.88 (209.23) [0]
655	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM	4/2022	9/2025 (-) [9/2025]	1,232.00 (1,343.00) [1,400.00]	257.87 (168.00) [0]
656	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J	12/2022	5/2025 (-) [5/2025]	1,443.77 (-) [1,443.77]	0.00 (0.00) [0]
657	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON	6/2023	6/2025 (-) [6/2025]	1,214.93 (1,324.95) [1,324.95]	565.44 (110.02) [0]
658	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	9/2020	3/2024 (12/2024) [12/2024]	755.26 (-) [1,039.00]	534.87 (283.74) [9]
659	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION	1/2018	11/2021 (3/2025) [3/2025]	1,155.16 (-) [950.49]	615.72 (-204.67) [40]
660	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	59.59 (0.00) [0]
661	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]
662	WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.11 (0.00) [0]
663	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I	12/2016	9/2021 (6/2024) [6/2024]	196.00 (-) [196.00]	163.97 (0.00) [33]
664	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU	2/2020	8/2023 (6/2024) [6/2024]	153.01 (-) [153.01]	83.60 (0.00) [10]
	Steel				
665	NEW SINTER PLANT AT BOKARO STEEL PLANT	3/2015	10/2017 (12/2021)	1,034.01 (-)	869.86 (0.00)

			[6/2026]	[1,034.01]	[104]
666	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT	11/2023	11/2026 (-) [11/2026]	627.31 (-) [627.31]	45.51 (0.00) [0]
667	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	46.03 (0.00) [0]
668	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	179.72 (0.00) [0]
	KARNATAKA				
	Civil Aviation				
669	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS	6/2023	2/2026 (-) [2/2026]	322.45 (-) [322.45]	17.82 (0.00) [0]
670	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS	6/2023	2/2026 (-) [1/2026]	320.47 (-) [320.47]	4.10 (0.00) [-1]
	Department Of Higher Education				
671	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL	8/2021	2/2024 (-) [8/2024]	316.25 (-) [316.25]	310.46 (0.00) [6]
672	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	885.26 (0.00) [0]
	Petroleum				
673	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE	12/2018	12/2022 (9/2024) [9/2024]	854.00 (854.00) [854.00]	560.46 (0.00) [21]
674	DEVANGONTHI MARKETING TERMINAL	6/2020	6/2023 (3/2024) [7/2024]	200.00 (304.00) [304.00]	245.26 (104.00) [13]
675	POWER SYSTEM UPGRADATION PROJECT	10/2023	2/2026 (-) [2/2026]	385.00 (-) [385.00]	44.67 (0.00) [0]
676	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE	1/2022	7/2025 (12/2025) [12/2025]	463.00 (-) [463.00]	154.10 (0.00) [5]
	Power				
677	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A&B) AND GADAG II (PHASE A) IN KARNATAK	12/2023	12/2025 (-) [12/2025]	2,889.00 (-) [2,889.00]	0.00 (0.00) [0]
678	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD]	2/2024	2/2026 (-) [2/2026]	2,148.00 (-) [2,148.00]	0.00 (0.00) [0]
	Railways				
679	BAGALKOT-KUDACHI NL	4/2010	3/2016 (-) [12/2026]	986.30 (1,378.00) [1,649.31]	502.00 (663.01) [129]
680	BAIYYAPPANAHALLI-HOSUR (48 KM)	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]
681	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING	3/2018	3/2025 (-) [6/2025]	492.87 (-) [492.87]	54.03 (0.00) [3]
682	BELGAUM-DHARWAD VIA KITTUR	9/2020	3/2026	1,590.80	0.22

	(73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR)		(-) [12/2027]	(927.42) [927.42]	(-663.38) [21]
683	GADAG-WADI NL	4/2013	12/2018 (-) [3/2027]	2,841.84 (-) [2,841.84]	1,041.27 (0.00) [99]
684	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	6/2019	4/2028 (-) [12/2027]	663.03 (748.85) [748.85]	0.34 (85.82) [-4]
685	HOSPET-HUBLI-LONDA-VASCODAGAMA DL	4/2010	3/2023 (-) [12/2026]	2,127.00 (-) [3,692.60]	3,481.82 (1,565.60) [45]
686	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	3/1996	3/2017 (-) [12/2025]	644.78 (825.31) [825.31]	564.07 (180.53) [105]
687	MARIKUPPAM - KUPPAM	4/2012	3/2016 (-) [6/2026]	279.54 (296.72) [296.72]	89.12 (17.18) [123]
688	SHIMOGA-HARIHAR NL	4/2011	3/2016 (-) [12/2030]	832.47 (-) [832.47]	0.94 (0.00) [177]
689	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR)	9/2019	12/2027 (-) [12/2027]	1,453.73 (994.47) [994.47]	53.80 (-459.26) [0]
690	TUMKUR-CHITRADURGA-DAVENGERE NL	4/2011	/ (-) [12/2027]	1,801.01 (-) [1,801.01]	270.45 (0.00) [-]
691	WHITEFIELD-KOLAR (52.9 KM)	2/2011	4/2028 (-) [12/2030]	162.13 (348.85) [348.85]	0.36 (186.72) [32]
692	YESHVANTHPUR-CHANNASANDRA (21.7 KM)	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	71.75 (0.00) [0]
	Road Transport And Highways				
693	HOSPET-BELLARY-KARNATAKA AP BORDER	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	742.18 (56.59) [74]
694	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	5/2014	8/2016 (12/2024) [12/2024]	1,655.01 (2,639.00) [2,639.00]	1,822.06 (983.99) [100]
695	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	382.24 (0.00) [72]
696	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20	5/2022	3/2023 (-) [9/2025]	1,135.39 (-) [1,135.39]	204.44 (0.00) [30]
697	4L OF ADDAHOLE TO BANTWAL CROSS SECTION	3/2021	10/2021 (6/2024) [6/2024]	317.90 (317.90) [317.90]	303.86 (0.00) [32]
698	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN	3/2021	11/2021 (3/2025) [3/2025]	1,100.88 (1,100.88) [1,100.88]	864.39 (0.00) [40]
699	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION	9/2020	1/2023 (9/2020) [3/2025]	688.00 (602.09) [688.00]	462.23 (0.00) [26]
700	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE	3/2021	10/2024 (3/2025) [3/2025]	1,409.68 (-) [1,409.68]	728.94 (0.00) [5]
701	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM	10/2022	4/2025 (4/2025)	1,479.30 (1,479.30)	47.44 (0.00)

	515.000 TO KM 555.017 OF NH 48		[4/2025]	[1,479.30]	[0]
702	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II)	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	37.42 (0.00) [0]
703	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	540.34 (0.00) [0]
704	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	159.70 (0.00) [0]
705	AURAD - BIDAR KM 0.00 TO KM 45.878	9/2021	4/2023 (12/2024) [12/2024]	912.37 (-) [424.16]	326.36 (-488.21) [20]
706	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12	11/2022	5/2024 (5/2024) [5/2024]	226.76 (226.76) [226.76]	14.68 (0.00) [0]
707	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR	12/2021	6/2024 (-) [6/2024]	516.96 (-) [516.96]	0.00 (0.00) [0]
708	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI	3/2021	3/2023 (-) [5/2024]	344.79 (-) [344.79]	0.00 (0.00) [14]
709	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST	2/2023	2/2024 (-) [2/2025]	398.48 (-) [398.48]	0.00 (0.00) [12]
710	BANGALORE/TN BORDER TO HOSKOTE	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	511.97 (0.00) [0]
711	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4.	3/2018	12/2022 (6/2024) [6/2024]	440.16 (-) [440.16]	278.29 (0.00) [18]
712	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A	1/2021	1/2023 (12/2023) [10/2024]	1,167.52 (1,157.00) [1,167.52]	1,112.16 (0.00) [21]
713	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M	12/2020	9/2023 (3/2024) [6/2024]	1,745.00 (-) [1,595.20]	1,237.77 (-149.80) [9]
714	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA	1/2021	1/2024 (-) [6/2024]	1,069.00 (-) [1,067.89]	812.64 (-1.11) [5]
715	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700	10/2020	9/2023 (3/2024) [6/2024]	3,184.00 (-) [2,867.98]	1,142.41 (-316.02) [9]
716	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON	6/2021	6/2024 (-) [4/2024]	298.00 (-) [298.00]	0.00 (0.00) [0]
717	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI	3/2019	12/2019 (-)	423.15 (-)	268.97 (0.00)

	BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA		[11/2024]	[423.15]	[59]
718	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]
719	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA-SANKESWAR SE	3/2021	2/2022 (-) [10/2024]	766.64 (-) [766.64]	0.00 (0.00) [32]
720	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S	12/2022	10/2025 (-) [10/2025]	1,589.00 (-) [1,589.00]	319.50 (0.00) [0]
721	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT	5/2018	5/2018 (-) [12/2023]	171.60 (-) [171.60]	129.72 (0.00) [0]
722	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	3/2021	3/2023 (7/2024) [7/2024]	1,065.06 (1,444.50) [1,444.50]	151.25 (379.44) [16]
723	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0	10/2021	10/2023 (3/2025) [3/2025]	1,331.77 (2,082.98) [2,082.98]	273.23 (751.21) [17]
724	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	10/2019	10/2021 (7/2024) [7/2024]	1,225.24 (1,505.85) [1,505.85]	68.58 (280.61) [33]
725	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450	3/2023	5/2025 (-) [5/2025]	830.28 (-) [830.28]	348.55 (0.00) [0]
726	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN	3/2018	10/2018 (-) [11/2022]	325.86 (-) [386.41]	356.76 (60.55) [0]
727	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	8/2016	2/2017 (-) [7/2024]	175.50 (-) [241.60]	178.73 (66.10) [89]
728	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	3/2018	6/2019 (-) [3/2023]	159.97 (-) [242.61]	113.15 (82.64) [0]
729	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	3/2015	11/2015 (-) [4/2024]	165.67 (-) [165.67]	126.47 (0.00) [0]
730	TUMKUR - NELAMANGALA(6L)	8/2022	8/2025 (12/2025) [12/2025]	2,032.15 (2,032.15) [2,032.15]	148.97 (0.00) [4]
731	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	9/2016	8/2019 (6/2024) [6/2024]	950.69 (-) [1,487.46]	1,607.58 (536.77) [58]
732	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH	3/2022	3/2024 (1/2025) [1/2025]	294.62 (-) [294.62]	31.76 (0.00) [10]

	69 YEKAMBI KUMTA				
733	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11	1/2023	1/2026 (-) [5/2024]	166.58 (-) [166.58]	0.00 (0.00) [-20]
734	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN	10/2016	3/2017 (-) [7/2022]	396.96 (-) [396.96]	329.58 (0.00) [0]
735	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL	8/2022	2/2024 (-) [4/2024]	170.34 (-) [170.34]	0.00 (0.00) [0]
736	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT	11/2016	3/2017 (-) [9/2021]	314.90 (-) [314.90]	233.95 (0.00) [0]
737	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20	11/2022	11/2024 (-) [11/2024]	218.93 (-) [218.93]	0.00 (0.00) [0]
738	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT	1/2017	9/2017 (-) [9/2017]	264.34 (-) [264.34]	201.07 (0.00) [0]
739	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]
740	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.00 (0.00) [0]
741	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	0.00 (0.00) [0]
742	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO	1/2023	6/2024 (-) [7/2024]	255.88 (-) [255.88]	60.99 (0.00) [1]
743	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR	9/2017	10/2018 (-) [4/2022]	191.60 (-) [191.60]	112.01 (0.00) [0]
744	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U	1/2017	8/2017 (-) [6/2022]	291.49 (-) [291.49]	238.77 (0.00) [0]
745	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	1/2017	9/2017 (-) [5/2023]	166.67 (-) [264.34]	192.08 (97.67) [0]
746	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	12/2017	1/2019 (-) [4/2022]	297.30 (-) [318.28]	277.27 (20.98) [0]
747	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION	1/2018	7/2018 (-) [3/2022]	159.70 (-) [159.70]	142.88 (0.00) [0]

748	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR	3/2023	3/2025 (-) [3/2025]	718.52 (-) [718.52]	0.00 (0.00) [0]
749	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX	9/2022	3/2024 (-) [11/2024]	172.98 (-) [172.98]	0.00 (0.00) [8]
750	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)	3/2015	1/2016 (-) [3/2024]	159.12 (-) [159.12]	127.72 (0.00) [0]
	Urban Development				
751	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]
752	BANGALORE METRO RAIL PROJECT PHASE-2	2/2014	2/2021 (-) [3/2025]	26,405.14 (-) [26,405.14]	20,936.29 (0.00) [49]
	KERALA				
	Civil Aviation				
753	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT	6/2023	9/2025 (-) [9/2025]	323.98 (-) [323.98]	0.00 (0.00) [0]
	Department Of Higher Education				
754	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA	7/2019	3/2021 (3/2023) [11/2025]	753.63 (-) [753.63]	412.37 (0.00) [56]
	Health And Family Welfare				
755	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	9/2017	3/2020 (3/2024) [5/2024]	150.29 (-) [162.00]	88.39 (11.71) [50]
	Petroleum				
756	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY	3/2023	3/2026 (-) [3/2026]	621.87 (-) [621.87]	35.50 (0.00) [0]
	Railways				
757	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)	12/2010	3/2028 (7/2026) [7/2026]	600.82 (595.39) [595.39]	270.03 (-5.43) [-20]
758	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)	12/2011	8/2023 (9/2026) [9/2026]	812.85 (802.80) [802.80]	258.21 (-10.05) [37]
759	TRIVANDRUM-KANYAKUMARI DOUBLING	2/2015	/ (12/2026) [12/2026]	1,431.90 (3,785.45) [3,785.45]	3,027.76 (2,353.55) [-]
760	TURAVUR-AMBALAPUZHA DOUBLING	2/2015	/ (-) [3/2025]	1,000.00 (-) [1,416.49]	1.63 (416.49) [-]
	Road Transport And Highways				
761	4-LANNING OF THALSERRY -MAHE BYPASS	9/2017	5/2020 (11/2023) [2/2024]	1,124.11 (1,567.73) [1,567.73]	1,520.21 (443.62) [0]
762	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	2/2018	2/2023 (12/2024) [12/2024]	1,424.77 (1,862.77) [1,862.77]	665.38 (438.00) [22]
763	6L MINOR BRIDGE (PALOLI PALAM)	3/2020	6/2022	210.37	198.01

	AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR		(2/2024) [6/2024]	(214.36) [214.36]	(3.99) [24]
764	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	2,067.11 (493.67) [13]
765	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	406.39 (0.00) [0]
766	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX	6/2021	2/2025 (-) [2/2025]	3,606.00 (-) [3,923.82]	2,951.34 (317.82) [0]
767	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,817.56 (-501.71) [0]
768	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	2,082.51 (414.86) [0]
769	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,916.74 (1,399.60) [0]
770	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+	6/2020	4/2024 (10/2021) [12/2024]	1,746.45 (2,377.88) [1,746.45]	1,219.04 (0.00) [8]
771	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54	12/2021	1/2025 (8/2025) [8/2025]	3,635.64 (-) [3,635.64]	257.23 (0.00) [7]
772	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC	6/2021	10/2024 (12/2025) [12/2025]	2,842.14 (-) [2,842.14]	378.64 (0.00) [14]
773	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH	5/2020	5/2024 (11/2021) [12/2024]	1,981.07 (2,467.68) [1,981.07]	1,620.44 (0.00) [7]
774	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+	6/2020	4/2024 (10/2021) [12/2024]	3,041.65 (3,799.76) [3,041.65]	2,232.40 (0.00) [8]
775	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	340.49 (0.00) [0]
776	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	3,171.31 (443.00) [0]
777	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66	6/2021	3/2025 (2/2025) [2/2025]	2,641.37 (-) [2,641.37]	344.26 (0.00) [-1]
778	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM	8/2020	2/2024 (11/2021)	2,714.60 (3,319.41)	1,853.96 (0.00)

	KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH		[8/2025]	[2,714.60]	[18]
779	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O	9/2021	9/2024 (3/2026) [9/2024]	2,878.97 (-) [2,878.97]	46.57 (0.00) [0]
780	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	285.30 (2.25) [0]
781	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49)	2/2017	9/2017 (1/2023) [6/2023]	380.76 (372.87) [372.87]	331.98 (-7.89) [0]
782	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH	8/2022	6/2025 (-) [6/2025]	1,231.74 (-) [1,231.74]	65.04 (0.00) [0]
	Urban Development				
783	KOCHI METRO RAIL PROJECT	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]
	LADAKH				
	Civil Aviation				
784	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	7/2018	9/2021 (10/2024) [10/2024]	480.33 (-) [640.00]	339.00 (159.67) [37]
	Road Transport And Highways				
785	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL	11/2021	6/2025 (-) [6/2025]	426.14 (-) [426.14]	27.99 (0.00) [0]
786	KARGIL-ZANSKR PACKAGE-1	3/2021	1/2023 (12/2024) [12/2024]	384.23 (-) [384.23]	68.27 (0.00) [23]
787	KARGIL-ZANSKR PACKAGE-2	3/2021	1/2023 (11/2023) [2/2025]	404.89 (-) [404.89]	106.29 (0.00) [25]
788	KARGIL-ZANSKR PACKAGE-3	8/2020	1/2023 (6/2024) [11/2024]	381.01 (-) [381.01]	144.91 (0.00) [22]
789	KARGIL-ZANSKR PACKAGE-8	3/2021	1/2023 (8/2024) [11/2024]	398.37 (-) [398.37]	133.01 (0.00) [22]
	MADHYA PRADESH				
	Civil Aviation				
790	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01	10/2021	8/2023 (6/2024) [6/2024]	446.12 (-) [446.12]	422.59 (0.00) [10]
791	UPGRADATION OF JABALPUR AIRPORT	6/2016	6/2021 (-) [6/2024]	412.24 (-) [412.24]	398.95 (0.00) [36]
	Coal				
792	AMADAND OPENCAST EXPANSION PROJECT	3/2016	3/2021 (3/2027) [3/2027]	869.44 (-) [869.44]	254.73 (0.00) [72]
793	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	157.83 (0.00) [0]
794	AMRITDHARA OC PROJECT	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	3.40 (0.00) [48]

795	BATURA HIGHWALL PROJECT	7/2015	3/2022 (-) [3/2025]	231.92 (-) [231.92]	2.75 (0.00) [36]
796	BATURA WEST OC PROJECT (0.80 MTY)	3/2021	3/2028 (-) [3/2029]	496.28 (-) [496.28]	0.00 (0.00) [12]
797	BLOCK-B EXPANSION OPENCAST PROJECT	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	339.07 (0.00) [24]
798	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)	11/2017	3/2022 (-) [7/2024]	1,255.17 (-) [1,255.17]	1,219.77 (0.00) [28]
799	GANDHIGRAM UG MINE	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.98 (0.00) [0]
800	KANCHAN OC EXPANSION	12/2014	3/2021 (3/2026) [3/2026]	371.04 (-) [371.04]	126.82 (0.00) [60]
801	NIGAHI EXPANSION OCP (15 TO 25 MTPA)	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	596.10 (0.00) [0]
802	RAJNAGAR OCP RPR (1.70 MTY)	12/2014	3/2021 (3/2026) [3/2026]	357.80 (-) [357.80]	88.19 (0.00) [60]
803	RAMPUR BATURA OC (4.0 MTY)	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	415.92 (0.00) [0]
804	SHARDA UG	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	34.27 (0.00) [0]
805	TAWA III UG MINE	12/2021	3/2027 (-) [3/2027]	324.25 (-) [324.25]	12.31 (0.00) [0]
806	URDHAN OC	7/2022	3/2031 (-) [3/2031]	228.42 (-) [228.42]	23.96 (0.00) [0]
807	VISHNUPURI UG TO OC	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]
	Petroleum				
808	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF	5/2023	5/2028 (-) [5/2028]	43,367.00 (-) [43,367.00]	21.67 (0.00) [0]
	Power				
809	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)	11/2022	4/2024 (-) [6/2024]	646.17 (-) [646.17]	576.82 (0.00) [2]
810	SHAJAPUR 325MW SOLAR PV PROJECT	6/2022	3/2024 (-) [3/2024]	1,530.49 (-) [1,530.49]	588.26 (0.00) [0]
	Railways				
811	ANUPPUR-KATNI	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (1,680.00) [2,311.02]	1,459.96 (941.02) [36]
812	INDORE BUDNI (INDORE JABALPUR)	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,393.75]	1,004.86 (3,053.75) [0]
813	KATNI - SINGRAULI DOUBLING PROJECT	12/2015	3/2020 (-) [10/2024]	1,763.93 (-) [2,445.30]	2,830.45 (681.37) [55]

814	KATNI GRADE SEPARATOR/BYE PASS	8/2016	3/2022 (9/2024) [9/2024]	582.13 (-) [1,247.64]	1,080.04 (665.51) [30]
815	KATNI-BINA 3RD LINE (263 KM)	6/2016	3/2022 (6/2024) [6/2024]	2,478.23 (-) [2,938.00]	1,279.35 (459.77) [27]
816	NIMACH BADI SADRI NEW LINE PROJECT	4/2017	3/2022 (-) [3/2026]	495.18 (-) [495.18]	122.92 (0.00) [48]
817	NIMACH-RATLAM (133 KM)	10/2021	10/2027 (3/2025) [3/2025]	910.00 (1,095.88) [1,095.88]	578.94 (185.88) [-31]
818	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)	12/2016	3/2024 (-) [3/2024]	199.63 (-) [199.63]	0.00 (0.00) [0]
819	RAMGANJMUNDI-BHOPAL (NL),WCR	4/2001	3/2021 (12/2025) [12/2025]	424.60 (3,032.46) [5,125.16]	2,596.43 (4,700.56) [57]
820	RATLAM-MHOW-KHANDWA-AKOLA (GC)	4/2008	3/2022 (3/2026) [3/2026]	3,503.69 (5,677.80) [6,203.51]	3,510.08 (2,699.82) [48]
821	SATNA - REWA (50 KM)	11/2015	3/2026 (-) [3/2026]	500.00 (-) [500.00]	0.00 (0.00) [0]
	Road Transport And Highways				
822	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5	8/2021	9/2025 (-) [9/2025]	581.65 (592.03) [581.65]	96.30 (0.00) [0]
823	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125	1/2021	10/2023 (-) [5/2024]	428.04 (-) [328.77]	207.21 (-99.27) [7]
824	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	11/2017	7/2018 (-) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]
825	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP	11/2018	10/2025 (-) [10/2025]	521.21 (-) [521.21]	52.23 (0.00) [0]
826	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	383.81 (0.00) [0]
827	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]	9/2021	9/2023 (6/2024) [6/2024]	774.16 (-) [893.08]	464.84 (118.92) [9]
828	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	309.38 (0.00) [0]
829	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	9/2021	9/2023 (6/2024) [6/2024]	814.04 (-) [947.29]	431.27 (133.25) [9]
830	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	421.33 (0.00) [0]
831	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)	1/2020	10/2024 (-) [6/2024]	876.37 (-) [876.37]	353.57 (0.00) [-4]
832	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM.	2/2022	3/2024 (12/2024)	417.51 (-)	165.93 (0.00)

	20.700 IN RATANPANI WILDLIFE AREA OF NH - 69		[12/2024]	[417.51]	[9]
833	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)	3/2021	4/2024 (5/2024) [8/2024]	790.78 (-) [790.78]	1,269.17 (0.00) [4]
834	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	337.60 (0.00) [-4]
835	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	736.40 (0.00) [0]
836	4LBERKHEDI TO GODPEHRA NH-44	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	2,123.91 (0.00) [0]
837	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	36.27 (0.00) [0]
838	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN	12/2017	2/2020 (-) [6/2024]	950.27 (-) [786.43]	616.54 (-163.84) [52]
839	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC	12/2020	4/2023 (5/2023) [12/2024]	529.44 (-) [529.44]	160.96 (0.00) [20]
840	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	48.20 (0.00) [0]
841	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE-SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM.	1/2021	7/2023 (-) [7/2024]	178.18 (-) [178.18]	160.64 (0.00) [12]
842	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27	9/2022	12/2025 (-) [12/2025]	1,000.63 (-) [1,000.63]	94.24 (0.00) [0]
843	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH.	12/2022	3/2025 (-) [3/2025]	652.33 (-) [652.33]	183.64 (0.00) [0]
844	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA	7/2022	12/2024 (-) [12/2024]	209.29 (-) [209.29]	86.10 (0.00) [0]
845	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	12/2017	11/2022 (12/2024) [12/2024]	656.98 (-) [840.00]	812.00 (183.02) [25]
846	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	12/2022 (12/2024) [12/2024]	217.96 (-) [884.00]	2,248.00 (666.04) [24]
847	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L	3/2022	10/2025 (-) [10/2025]	158.36 (158.00) [158.36]	29.79 (0.00) [0]
848	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS	3/2022	12/2024 (-) [12/2024]	179.19 (-) [179.19]	75.37 (0.00) [0]

	(TOTAL LENGTH 20.60 KM)				
849	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV]	11/2018	8/2023 (6/2024) [6/2024]	831.00 (-) [831.00]	840.30 (0.00) [10]
850	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA]	1/2022	1/2025 (-) [1/2025]	1,162.80 (-) [1,162.80]	420.31 (0.00) [0]
851	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903]	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	121.99 (0.00) [0]
852	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445]	10/2021	1/2024 (12/2024) [12/2024]	1,146.22 (-) [1,146.22]	484.93 (0.00) [11]
853	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	531.11 (0.00) [0]
854	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50	9/2019	9/2022 (-) [6/2024]	194.40 (-) [194.40]	131.60 (0.00) [21]
855	REHABILITATION AND UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN	3/2022	2/2025 (-) [2/2025]	386.49 (-) [386.49]	86.72 (0.00) [0]
856	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR-SUSNER-MP-RJ B	1/2022	3/2025 (-) [3/2025]	239.72 (232.00) [232.22]	110.11 (-7.50) [0]
857	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	3/2015	8/2017 (12/2023) [12/2024]	511.83 (-) [511.83]	485.18 (0.00) [88]
858	UPGRADATION OF DINDORI-SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN)	1/2022	9/2025 (-) [9/2025]	329.14 (319.09) [319.09]	87.66 (-10.05) [0]
859	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM	12/2021	10/2024 (-) [10/2024]	305.12 (-) [305.12]	73.56 (0.00) [0]
860	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS	3/2018	3/2018 (12/2022) [12/2022]	162.56 (-) [162.56]	141.26 (0.00) [0]
861	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN	3/2022	5/2025 (-) [5/2025]	365.21 (-) [365.21]	136.44 (0.00) [0]
	Social Justice				
862	CENTRE FOR DISABILITY SPORTS	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]
	Urban Development				
863	BHOPAL METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	2,106.59 (0.00) [46]
864	INDORE METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,830.31 (0.00) [46]
	MAHARASHTRA				
	Civil Aviation				
865	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING,	3/2017	4/2021 (-)	475.39 (-)	504.33 (44.61)

	RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT		[12/2023]	[520.00]	[0]
866	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM	6/2017	12/2020 (-) [4/2024]	255.68 (-) [265.00]	262.47 (9.32) [0]
	Coal				
867	DINESH (MAKARDHOKDA-III) OC (8.0 MTY)	2/2020	3/2027 (-) [3/2027]	1,184.33 (-) [1,184.33]	846.03 (0.00) [0]
868	ADASA UG TO OC (1.50 MTY)	11/2018	3/2024 (3/2025) [3/2025]	333.43 (-) [333.43]	222.75 (0.00) [12]
869	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)	9/2018	3/2024 (3/2025) [3/2025]	313.34 (-) [313.34]	203.13 (0.00) [12]
870	AMALGAMATED YEKONA-I YEKONA-II	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	531.54 (0.00) [0]
871	BELLORA-NAIGAON DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	252.71 (-) [252.71]	122.64 (0.00) [48]
872	BHANEGAON OC (1.15MTY)	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	98.36 (0.00) [0]
873	BHATADI EXPANSION OC	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.97 (0.00) [0]
874	DHUPTALA OC(SASTI UG TO OC)	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	179.54 (0.00) [0]
875	GHONSA EXPANSION DEEP OC	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]
876	GOKUL EXPANSION OC	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.90 (0.00) [0]
877	KOLGAON EXPANSION (DEEP) OC	1/2023	3/2027 (-) [3/2027]	206.19 (-) [206.19]	7.75 (0.00) [0]
878	MAKARDHOKDA I EXPANSION OC	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	144.20 (0.00) [0]
879	MUNGOLI NIRGUDA EXTENSION (DEEP) OC	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	462.32 (0.00) [0]
880	NEW MAJARI UG TO OC (3.0 MTY)	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	143.72 (0.00) [0]
881	RPR GAURI PAUNI EXPANSION OC	3/2023	3/2031 (-) [3/2031]	497.23 (-) [497.23]	40.50 (0.00) [0]
882	RPR PAUNI II EXPANSION OC	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.76 (0.00) [0]
883	SAONER UG MINE I EXPANSION	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	103.50 (0.00) [0]
884	SASTI EXPANSION OC	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	104.34 (0.00) [0]

885	SINGHORI DEEP OC	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	115.89 (0.00) [0]
886	UKNI DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	252.71 (0.00) [48]
	Department Of Higher Education				
887	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	1/2018	7/2020 (11/2023) [2/2024]	223.37 (275.00) [230.00]	141.16 (6.63) [0]
	Petroleum				
888	ANDHERI RESIDENTIAL TOWERS MUMBAI	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	71.74 (0.00) [0]
889	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA)	9/2022	8/2025 (-) [8/2025]	165.00 (-) [165.00]	35.11 (0.00) [0]
890	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	18.09 (0.00) [0]
891	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL	4/2022	10/2024 (8/2026) [8/2026]	341.43 (-) [341.43]	173.65 (0.00) [22]
892	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	181.25 (0.00) [6]
893	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK	6/2022	10/2025 (-) [2/2026]	4,144.41 (5,726.03) [5,726.03]	1.21 (1,581.62) [4]
894	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	4/2021	6/2024 (-) [4/2025]	1,164.69 (-) [1,164.69]	578.24 (0.00) [10]
895	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY	9/2021	10/2023 (5/2024) [5/2024]	378.00 (-) [378.00]	120.07 (0.00) [7]
896	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY	3/2023	7/2025 (-) [7/2025]	405.00 (-) [405.00]	19.48 (0.00) [0]
897	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,961.86 (185.21) [97]
898	MHN TCPP PGC BGC PROJECT (MTPBP)	2/2024	5/2026 (-) [5/2026]	2,329.45 (-) [2,329.45]	0.00 (0.00) [0]
899	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	4/2019	3/2022 (6/2024) [2/2025]	3,228.80 (3,976.67) [3,976.67]	3,897.30 (747.87) [35]
900	PART REPLACEMENT PIPELINE PROJECT (PRPP)	11/2022	5/2024 (12/2024) [12/2024]	1,219.48 (-) [1,145.10]	0.00 (-74.38) [7]
901	PIPELINE REPLACEMENT PROJECT - VII	1/2022	5/2024 (6/2024) [6/2024]	3,183.58 (-) [3,645.23]	2,705.68 (461.65) [1]
902	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI	5/2023	5/2026 (-) [5/2026]	2,585.00 (-) [2,585.00]	80.54 (0.00) [0]
903	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED	5/2019	4/2025 (10/2025)	8,797.00 (11,256.00)	4,022.27 (2,459.00)

	WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND		[10/2025]	[11,256.00]	[6]
	Power				
904	BIKANER SOLAR POWER PROJECT	4/2022	5/2024 (-) [3/2025]	5,491.89 (532.00) [5,491.89]	2,653.11 (0.00) [10]
905	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4	11/2023	7/2025 (-) [7/2025]	224.00 (-) [224.00]	0.00 (0.00) [0]
	Railways				
906	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	4,072.18 (2,533.67) [57]
907	BARAMATI - LONAND	2/1999	3/2027 (-) [3/2026]	736.44 (-) [736.44]	518.52 (0.00) [-12]
908	DAUND - MANMAD (236 KM)	2/2016	3/2023 (-) [12/2024]	1,876.00 (-) [2,081.27]	2,056.27 (205.27) [21]
909	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK)	1/2019	3/2026 (-) [12/2026]	492.76 (-) [492.76]	149.60 (0.00) [9]
910	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)	2/2015	3/2023 (-) [3/2027]	2,449.91 (-) [2,449.91]	1,254.93 (0.00) [48]
911	KALYAN-KASARA 3RD LINE	4/2011	3/2021 (-) [12/2025]	792.89 (-) [792.89]	700.54 (0.00) [57]
912	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)	2/2023	3/2027 (-) [3/2026]	836.12 (-) [836.12]	5.28 (0.00) [-12]
913	MANMAD - JALGAON - 3RD LINE (160 KM)	2/2016	3/2022 (-) [12/2024]	1,035.16 (-) [1,035.16]	1,219.08 (0.00) [33]
914	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [0]
915	MUMBAI URBAN TRANSPORT PROJECT IIIA	4/2019	3/2025 (-) [12/2027]	33,690.00 (-) [33,690.00]	846.83 (0.00) [33]
916	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	4/2008	3/2014 (-) [3/2014]	5,300.00 (-) [918.53]	7,135.77 (-4,381.47) [0]
917	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT	10/2019	6/2024 (-) [6/2024]	1,400.00 (-) [1,400.00]	0.00 (0.00) [0]
918	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	56.34 (0.39) [-5]
919	PUNE-MIRAJ-LONDA (467 KM)	2/2015	3/2024 (-) [6/2024]	3,627.47 (3,627.00) [6,463.49]	3,737.52 (2,836.02) [3]
920	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,596.20 (1,635.74) [21]
921	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	954.11 (0.00) [-12]
922	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	6/2018	12/2021 (-) [12/2026]	229.00 (-) [1,886.05]	405.86 (1,657.05) [60]

923	WARDHA - NAGPUR - 4TH LINE (76 KM)	2/2016	3/2023 (-) [3/2025]	637.95 (-) [637.95]	717.11 (0.00) [24]
924	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	2/2015	3/2022 (-) [3/2025]	1,272.19 (-) [1,384.72]	1,021.24 (112.53) [36]
925	WARDHA-NANDED MAHARASHTRA	4/2008	3/2023 (-) [12/2026]	3,168.29 (-) [3,445.48]	2,394.71 (277.19) [45]
926	WARDHA-SEWAGRAM NGP 3RD LINE	4/2012	3/2022 (-) [3/2025]	540.02 (-) [540.02]	547.33 (0.00) [36]
	Road Transport And Highways				
927	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63]	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	144.54 (0.00) [0]
928	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G]	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	148.68 (0.00) [0]
929	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	362.98 (262.36) [52]
930	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [12/2023]	1,142.62 (1,907.03) [1,142.62]	1,056.08 (0.00) [0]
931	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [3/2024]	1,101.58 (-) [1,101.58]	608.53 (0.00) [0]
932	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)	3/2017	3/2017 (5/2021) [10/2024]	1,059.73 (1,071.00) [1,071.00]	878.19 (11.27) [91]
933	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53	2/2021	11/2023 (-) [6/2024]	540.21 (-) [540.21]	406.67 (0.00) [7]
934	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (3/2024) [7/2024]	624.45 (627.79) [627.79]	398.06 (3.34) [10]
935	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	5/2022	5/2024 (10/2024) [10/2024]	519.93 (-) [519.93]	362.51 (0.00) [5]
936	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	1/2022	5/2024 (10/2024) [10/2024]	1,833.73 (-) [1,833.73]	362.51 (0.00) [5]
937	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (3/2024) [6/2024]	667.66 (666.21) [666.21]	471.34 (-1.45) [9]
938	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK	3/2023	6/2026 (-) [6/2026]	998.27 (-) [998.27]	58.53 (0.00) [0]
939	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	2/2021	10/2023 (-) [8/2024]	1,166.96 (-) [1,251.00]	981.91 (84.04) [10]
940	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B	3/2022	10/2024 (10/2024) [10/2024]	1,013.33 (1,013.33) [1,111.33]	326.80 (98.00) [0]
941	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM	5/2023	5/2025 (-)	986.00 (-)	320.65 (0.00)

	145.300 OF NH-166 (PKG–III)		[5/2025]	[986.00]	[0]
942	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II)	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	305.41 (0.00) [0]
943	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (	11/2022	11/2024 (-) [11/2024]	930.00 (-) [930.00]	507.13 (0.00) [0]
944	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I)	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	619.09 (0.00) [0]
945	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	1,118.00 (0.00) [0]
946	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800	10/2021	1/2024 (-) [7/2024]	815.77 (-) [815.77]	571.98 (0.00) [6]
947	AHMADPUR TO PIMPLA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	269.59 (0.00) [0]
948	AKOLA TO AKOT	1/2017	6/2019 (-) [12/2023]	313.95 (-) [313.95]	270.26 (0.00) [0]
949	AMDI TO SAONER	1/2017	6/2019 (-) [12/2023]	396.91 (397.00) [396.91]	289.79 (0.00) [0]
950	ARDHAPUR TO HIMAYATNAGAR	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [0]
951	AURANGABAD TO SILLOD	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	355.54 (0.00) [0]
952	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794)	12/2019	9/2022 (6/2024) [6/2024]	1,654.07 (-) [980.00]	835.19 (-674.07) [21]
953	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO	1/2023	12/2023 (12/2024) [12/2024]	151.26 (-) [151.26]	102.79 (0.00) [12]
954	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH-	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	80.10 (0.00) [0]
955	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	184.34 (0.00) [0]
956	BARASGAON TO RAHATEE	7/2016	9/2018 (-) [12/2023]	289.11 (290.00) [289.11]	232.56 (0.00) [0]
957	BHANDARA TO GHOTITOK	1/2017	6/2019 (-) [6/2019]	392.83 (393.00) [392.83]	274.75 (0.00) [0]
958	BHOGAN KHURD TO KASHEDI	9/2017	6/2021 (-) [12/2023]	743.21 (743.00) [743.21]	911.64 (0.00) [0]
959	CHIKALI TO DHAD	3/2018	12/2019 (-)	189.46 (189.00)	133.07 (0.00)

			[3/2024]	[189.46]	[0]
960	CHIMUR TO WARORA	11/2016	3/2019 (-) [3/2019]	467.70 (-) [467.70]	235.04 (0.00) [0]
961	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10	3/2021	3/2024 (-) [4/2024]	478.83 (-) [478.83]	233.48 (0.00) [0]
962	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	371.48 (19.95) [38]
963	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN	12/2015	3/2019 (11/2023) [8/2024]	649.50 (-) [649.50]	563.30 (0.00) [65]
964	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	111.26 (0.00) [0]
965	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST	3/2017	3/2020 (12/2024) [12/2024]	247.02 (-) [157.49]	83.16 (-89.53) [57]
966	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]
967	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	36.94 (0.00) [0]
968	DAHEGAON TO KUHI	1/2017	6/2019 (-) [12/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [0]
969	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	97.09 (0.00) [0]
970	DHAD BHOKARDAN TO BHOKARDHAN SILLOD	3/2018	12/2019 (-) [3/2024]	336.21 (336.00) [336.21]	236.11 (0.00) [0]
971	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION	9/2021	9/2023 (8/2024) [8/2024]	618.45 (-) [618.45]	565.93 (0.00) [11]
972	DIGRAS DARWAH KARANJA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	287.60 (0.00) [0]
973	FARDAPUR TO JALGAON	2/2017	6/2019 (-) [6/2019]	456.45 (-) [456.45]	427.43 (0.00) [0]
974	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	191.13 (-201.40) [0]
975	HIMAYATNAGAR TO PHULSAWANGI	3/2018	12/2019 (-) [12/2023]	294.87 (295.00) [294.87]	183.17 (0.00) [0]
976	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION	7/2022	10/2025 (-) [10/2025]	150.21 (-) [150.21]	7.11 (0.00) [0]

	FROM WAKHARI TO LORD VITT				
977	INDAPUR TO VADPALE	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [0]
978	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC	2/2019	2/2022 (6/2024) [6/2024]	397.60 (-) [397.60]	374.85 (0.00) [28]
979	JAHIRABAD TO LATUR	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [0]
980	JINTUR TO PARBHANI	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [0]
981	KANTE TO WAKED	3/2016	11/2019 (-) [12/2024]	1,230.02 (1,230.00) [1,230.02]	791.80 (0.00) [61]
982	KARAD PATAN CHIPLUN GUHAGAR	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [0]
983	KARWANDI TO RAJURI	3/2018	12/2019 (-) [3/2024]	276.95 (277.00) [276.95]	160.94 (0.00) [0]
984	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (8/2023) [8/2023]	594.75 (594.75) [613.75]	581.87 (19.00) [0]
985	KOLDE TO KHETIYA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [0]
986	KOLHA TO NASRATPUR	4/2016	4/2019 (-) [8/2024]	281.78 (282.00) [281.78]	77.83 (0.00) [64]
987	KOPARGAON TO SAVALI VIHIR SECTION	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	29.59 (0.00) [0]
988	KOTHARI TO DHANORA	9/2018	8/2020 (-) [8/2020]	301.38 (301.00) [301.38]	240.32 (0.00) [0]
989	KUMBHARI PHTA TO DEULGAON RAJA	2/2017	6/2019 (-) [2/2024]	406.51 (-) [406.51]	340.26 (0.00) [0]
990	KURUDWADI TO PANDHARPUR	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [0]
991	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER	3/2018	12/2019 (-) [10/2023]	256.15 (-) [256.15]	126.62 (0.00) [0]
992	MANSAR TO SALAIKHURD	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [0]
993	MEHKAR TO AJISPUR	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]
994	MHASWAD TO TEMBHURNI	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [0]
995	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (8/2023) [8/2023]	731.89 (731.99) [731.99]	678.97 (0.10) [0]
996	NAGPUR RING ROAD PACKAGE-1	3/2016	7/2019 (7/2023)	546.00 (-)	526.26 (0.00)

			[6/2024]	[546.00]	[59]
997	NAGPUR RING ROAD PACKAGE-2	3/2016	7/2019 (3/2024) [9/2024]	591.66 (-) [591.66]	540.38 (0.00) [62]
998	NANDED TO JALKOT	12/2017	9/2019 (-) [9/2019]	456.93 (457.00) [456.93]	278.22 (0.00) [0]
999	NASRATPUR TO BARASGAON	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [0]
1000	NILAJPHATA TO BHANDARA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [0]
1001	OSMANNAGAR TO KUNDRAL	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	194.72 (0.00) [0]
1002	PAITHAN TO SHIRUR	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	226.19 (0.00) [0]
1003	PALPHATA TO PHULAMBARI	3/2018	12/2019 (-) [12/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]
1004	PANCHARAL TO MANDANGHAR	7/2018	5/2020 (-) [5/2020]	381.08 (302.00) [381.08]	45.66 (0.00) [0]
1005	PANDHARPUR TO SANGOLA	7/2017	7/2019 (-) [12/2023]	218.38 (-) [218.38]	182.63 (0.00) [0]
1006	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS	3/2018	7/2024 (-) [12/2023]	152.03 (-) [152.03]	81.35 (0.00) [0]
1007	PARBHANI TO GANGKHED	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [0]
1008	PARLI PIMPLA DAHIGUDA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]
1009	PATAS-VASUNDE PHATA - BARAMATI BYPASS	9/2021	9/2023 (7/2023) [7/2023]	531.86 (532.41) [532.41]	520.71 (0.55) [0]
1010	PEN TO KHOPOLI	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	170.12 (0.00) [0]
1011	PIMPLA TO MANJARSUMBHA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [0]
1012	PUNE RAIGARH DISTRICT BORDER TO MANGAON	3/2018	12/2019 (-) [12/2023]	223.46 (-) [223.46]	123.46 (0.00) [0]
1013	PUNE TO MALE VILLAGE	3/2018	12/2019		(0.00) [0]
1014	RALEGAON TO RAMTIRTH	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]
1015	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA	11/2021	9/2023 (-) [12/2023]	228.01 (-) [228.01]	103.01 (0.00) [0]
1016	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD	2/2023	12/2024 (-)	414.81 (-)	0.00 (0.00)

	SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN		[12/2024]	[414.81]	[0]
1017	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	21.36 (0.00) [0]
1018	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	20.00 (0.00) [0]
1019	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	135.78 (0.00) [0]
1020	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ	8/2022	6/2024 (-) [6/2024]	291.37 (-) [291.37]	102.94 (0.00) [0]
1021	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM	1/2015	/ (-) [12/2023]	225.81 (-) [225.81]	167.96 (0.00) [0]
1022	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	13.86 (0.00) [0]
1023	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT	2/2023	12/2024 (-) [12/2024]	261.82 (-) [261.82]	70.59 (0.00) [0]
1024	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	54.11 (0.00) [0]
1025	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	43.39 (0.00) [0]
1026	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	574.00 (0.00) [0]
1027	REPANPALLI TO SIRONCHA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	34.65 (0.00) [24]
1028	SALAIKHURD TO TIRORA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [0]
1029	SARSAM TO KOTHARI	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [0]
1030	SATARA MURVAD PILLOV PANDHARPUR	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]
1031	SATARA TO MHASWAD	1/2017	7/2019 (-) [12/2023]	653.46 (-) [653.46]	369.62 (0.00) [0]
1032	SELDOH TO PANVAR	7/2018	5/2020 (-) [5/2020]	404.33 (404.00) [404.33]	140.65 (0.00) [0]

1033	SHAHPUR PATGAON SECTION I	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [0]
1034	SHEWALI (SAKRI) - NANDURBAR	9/2022	4/2024 (-) [7/2024]	232.59 (-) [232.59]	97.70 (0.00) [3]
1035	SHIROD SHAHPURER TO NANDED	1/2017	7/2019 (-) [12/2023]	211.34 (-) [211.34]	136.33 (0.00) [0]
1036	SHIRUR TO KHARDA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [0]
1037	SILLOD TO FARDAPUR	2/2017	6/2019 (-) [12/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [0]
1038	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL	11/2021	6/2024 (-) [6/2024]	157.72 (-) [157.72]	55.38 (0.00) [0]
1039	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0	2/2019	2/2022 (11/2024) [11/2024]	493.00 (-) [493.00]	374.15 (0.00) [33]
1040	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	63.01 (0.00) [13]
1041	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG	8/2022	3/2024 (-) [3/2024]	185.59 (-) [185.59]	63.56 (0.00) [0]
1042	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	75.34 (0.00) [0]
1043	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH	11/2021	2/2022 (-) [2/2022]	223.35 (-) [223.35]	209.36 (0.00) [0]
1044	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	35.28 (0.00) [0]
1045	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI)	5/2022	5/2024 (-) [1/2025]	1,260.00 (-) [1,260.00]	463.45 (0.00) [8]
1046	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD)	3/2022	3/2024 (10/2024) [10/2024]	1,549.02 (-) [1,549.02]	526.31 (0.00) [7]
1047	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN)	2/2022	2/2024 (12/2024) [12/2024]	2,747.00 (-) [2,747.00]	929.38 (0.00) [10]
1048	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI)	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	299.43 (0.00) [0]
1049	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE)	11/2022	10/2024 (5/2024) [5/2024]	990.00 (-) [990.00]	243.48 (0.00) [-5]
1050	VADODARA MUMBAI EXPRESSWAY	11/2022	10/2024	1,450.00	518.58

	(PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ)		(-) [10/2024]	(-) [1,450.00]	(0.00) [0]
1051	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE)	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	352.87 (0.00) [0]
1052	VITA TO NAGAJ	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	154.68 (0.00) [0]
1053	WADI TO ASOLA	1/2017	9/2019 (-) [12/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [0]
1054	WAKAN PALI KHOPOLI	1/2017	5/2019 (-) [10/2023]	376.19 (-) [376.19]	118.74 (0.00) [0]
1055	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]
1056	WARDHA TO ARVI	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [0]
	Urban Development				
1057	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	23,687.33 (14,140.00) [0]
1058	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	12/2027 (-) [12/2027]	6,708.00 (-) [6,708.00]	151.78 (0.00) [0]
1059	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1	10/2023	1/2027 (-) [1/2027]	910.18 (-) [910.18]	0.00 (0.00) [0]
1060	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11/2021 (6/2024) [6/2024]	11,420.00 (13,656.22) [13,656.22]	12,138.13 (2,236.22) [31]
	Water Resources				
1061	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	3/2017	12/2019 (3/2024) [12/2023]	233.57 (-) [233.57]	212.09 (0.00) [0]
	MANIPUR				
	Civil Aviation				
1062	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX	11/2021	7/2024 (3/2025) [3/2025]	499.00 (-) [499.00]	95.59 (0.00) [8]
	Railways				
1063	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (12/2026) [12/2026]	4,454.17 (12,274.06) [19,602.68]	14,499.92 (15,148.51) [189]
	Road Transport And Highways				
1064	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2A)	3/2020	6/2022 (12/2023) [12/2024]	292.24 (-) [292.24]	127.86 (0.00) [30]
1065	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B)	6/2020	8/2022 (-) [12/2024]	365.53 (-) [365.53]	142.51 (0.00) [28]
1066	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4A)	3/2020	6/2022 (-) [12/2024]	167.95 (204.12) [167.95]	77.72 (0.00) [30]
1067	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4B)	7/2020	8/2022 (-) [12/2024]	177.76 (-) [177.76]	70.23 (0.00) [28]

1068	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	35.66 (0.00) [0]
1069	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [1/2025]	673.27 (-) [673.27]	339.37 (0.00) [15]
1070	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	2/2024 (-) [3/2025]	310.76 (-) [310.76]	110.92 (0.00) [13]
1071	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	33.31 (0.00) [0]
1072	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [2/2025]	195.14 (-) [195.14]	54.67 (0.00) [26]
1073	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [12/2024]	467.00 (-) [467.00]	177.69 (0.00) [21]
1074	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [2/2025]	579.63 (-) [579.63]	111.01 (0.00) [14]
1075	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [3/2025]	410.68 (-) [410.68]	98.70 (0.00) [10]
1076	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-) [11/2025]	504.76 (-) [504.76]	71.07 (0.00) [9]
1077	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [5/2024]	277.99 (-) [277.99]	146.35 (0.00) [16]
1078	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [6/2024]	259.31 (-) [259.31]	144.94 (0.00) [18]
1079	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [12/2025]	268.98 (-) [268.98]	22.08 (0.00) [44]
1080	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [12/2025]	228.97 (-) [228.97]	0.00 (0.00) [44]
1081	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [8/2025]	379.39 (-) [379.39]	189.78 (0.00) [40]
1082	LMPHAL TO JIRIBAM PKG-7	1/2023	12/2025 (-) [12/2025]	760.16 (-) [760.16]	51.71 (0.00) [0]
1083	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [7/2024]	467.41 (-) [467.41]	232.43 (0.00) [14]
1084	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [9/2024]	188.36 (-) [188.36]	111.68 (0.00) [21]
1085	MARIAM - PEREN (PKG 2A)	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]
1086	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-)	226.32 (-)	81.54 (0.00)

			[2/2025]	[226.32]	[26]
1087	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [3/2024]	232.26 (-) [232.26]	156.93 (0.00) [0]
1088	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [1/2025]	211.70 (-) [211.70]	22.00 (0.00) [24]
1089	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [6/2024]	185.80 (-) [185.80]	85.76 (0.00) [15]
1090	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [12/2024]	483.87 (-) [483.87]	278.89 (0.00) [21]
1091	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [12/2024]	234.08 (-) [234.08]	139.45 (0.00) [24]
1092	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [7/2024]	198.77 (-) [198.77]	88.90 (0.00) [16]
1093	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [12/2024]	477.86 (-) [477.86]	227.05 (0.00) [19]
1094	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [1/2025]	311.18 (-) [311.18]	171.57 (0.00) [20]
1095	UKHRUL TOLOI TADUBI PKG-2	3/2023	2/2026 (-) [2/2026]	578.98 (-) [578.98]	0.00 (0.00) [0]
	MEGHALAYA				
	Department Of Higher Education				
1096	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (7/2024) [7/2024]	484.32 (429.70) [429.70]	269.05 (-54.62) [118]
	Doner				
1097	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	Railways				
1098	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021 (-) [3/2021]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]
	Road Transport And Highways				
1099	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [10/2025]	351.12 (-) [351.12]	210.17 (0.00) [22]
1100	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM	3/2019	3/2022 (12/2023) [12/2023]	306.28 (-) [306.28]	233.31 (0.00) [0]
1101	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [11/2026]	284.21 (-) [284.21]	45.46 (0.00) [35]
1102	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [8/2026]	525.68 (-) [525.68]	358.99 (0.00) [32]

1103	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [4/2026]	445.51 (-) [445.51]	191.35 (0.00) [28]
1104	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2	11/2021	6/2024 (-) [12/2024]	283.50 (-) [283.50]	179.70 (0.00) [6]
1105	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3	3/2021	12/2022 (6/2024) [11/2024]	260.21 (-) [260.21]	191.82 (0.00) [23]
1106	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (6/2024) [12/2024]	157.86 (146.92) [157.86]	141.15 (0.00) [32]
1107	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (8/2024) [8/2024]	302.88 (-) [302.88]	186.39 (0.00) [30]
1108	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (-) [12/2024]	359.86 (-) [359.86]	215.06 (0.00) [7]
1109	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T	4/2017	9/2021 (7/2023) [12/2024]	553.51 (610.09) [553.51]	329.10 (0.00) [39]
	MIZORAM				
	Railways				
1110	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [7/2025]	2,393.47 (5,021.45) [8,605.00]	7,306.77 (6,211.53) [136]
	Road Transport And Highways				
1111	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (4/2024) [6/2024]	275.02 (247.25) [247.25]	244.63 (-27.77) [20]
1112	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (1/2024) [6/2024]	206.88 (219.33) [219.33]	256.29 (12.45) [23]
1113	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (3/2024) [6/2024]	292.24 (331.17) [331.17]	275.80 (38.93) [23]
1114	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (1/2024) [1/2024]	281.78 (253.41) [253.41]	234.80 (-28.37) [0]
1115	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (3/2024) [3/2024]	374.39 (374.39) [374.39]	291.91 (0.00) [0]
1116	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (4/2024) [4/2024]	233.25 (233.25) [233.25]	175.26 (0.00) [0]
1117	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	591.08 (0.00) [0]
1118	KEIFANG - TUVAI PKG-1	9/2021	5/2023 (6/2024) [12/2024]	492.94 (492.94) [492.94]	342.39 (0.00) [19]
1119	KEIFANG - TUVAI PKG-3	12/2021	2/2025 (-)	500.88 (-)	91.04 (0.00)

			[5/2026]	[500.88]	[15]
1120	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (12/2024) [12/2025]	698.44 (698.45) [698.45]	350.43 (0.01) [36]
1121	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (12/2024) [12/2025]	740.58 (740.58) [740.58]	250.57 (0.00) [35]
1122	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA	9/2021	2/2025 (-) [2/2026]	523.78 (-) [523.78]	199.81 (0.00) [12]
1123	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (3/2024) [11/2024]	519.09 (785.65) [785.65]	640.68 (266.56) [19]
1124	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	9/2023 (5/2024) [12/2024]	428.11 (746.39) [746.39]	565.65 (318.28) [15]
1125	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (3/2024) [3/2024]	642.96 (988.23) [988.23]	697.56 (345.27) [0]
1126	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [12/2024]	473.18 (688.25) [688.25]	508.51 (215.07) [20]
1127	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [12/2024]	537.82 (789.05) [789.05]	729.36 (251.23) [20]
1128	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [12/2024]	404.29 (750.32) [750.32]	567.59 (346.03) [8]
1129	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (2/2024) [12/2024]	518.53 (906.76) [906.76]	762.60 (388.23) [18]
1130	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (5/2024) [7/2024]	640.07 (990.88) [1,286.35]	1,140.04 (646.28) [12]
	MULTI STATE				
	Coal				
1131	BINA KAKRI AMALGAMATION OCP 14 MTPA	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	611.73 (0.00) [12]
1132	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.43 (0.00) [48]
1133	NILJAI EXPANSION (DEEP) OC (3.5 MTY)	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	281.38 (0.00) [36]
	Dpiit				
1134	NATIONAL INDUSTRIAL CORRIDOR PROJECT	9/2011	3/2027 (3/2027) [3/2027]	20,084.00 (20,084.00) [20,084.00]	9,718.22 (0.00) [0]
	Petroleum				
1135	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS	6/2019	12/2029 (3/2030)	169.00 (-)	65.17 (0.00)

			[3/2030]	[169.00]	[3]
1136	DHAMRA HALDIA PIPELINE PROJECT	3/2020	11/2022 (6/2024) [3/2025]	1,030.65 (-) [1,030.65]	751.60 (0.00) [28]
1137	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	3,876.60 (2,994.00) [143]
1138	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	5,486.10 (0.00) [17]
1139	NORTH EAST GAS GRID	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	5,413.03 (0.00) [12]
1140	SRIKAKULAM ANGUL PIPELINE PROJECT	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	1,888.50 (0.00) [26]
	Power				
1141	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.	3/2022	3/2023 (-) [3/2024]	176.22 (-) [176.22]	95.43 (0.00) [0]
1142	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	12/2018 (-) [3/2025]	4,754.42 (-) [9,129.32]	6,453.40 (4,374.90) [75]
1143	EASTERN REGION STRENTHENING SCHEME XVII(PART B)	2/2017	6/2019 (-) [8/2023]	235.53 (-) [243.74]	170.26 (8.21) [0]
1144	ER WR TRANSMISSION LIMITED	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	0.11 (0.00) [0]
1145	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	3/2015	3/2018 (-) [6/2024]	197.40 (-) [197.40]	161.89 (0.00) [75]
1146	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	8/2017	2/2020 (-) [9/2024]	1,931.39 (-) [2,635.55]	1,973.12 (704.16) [55]
1147	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,876.43 (1,588.67) [72]
1148	NORTH EASTERN REGION STRENGTHENING SCHEME-XII	5/2021	3/2023 (-) [8/2024]	576.42 (-) [576.42]	415.39 (0.00) [17]
1149	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED	8/2022	2/2024 (-) [3/2024]	863.99 (-) [863.99]	518.13 (0.00) [0]
1150	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION	11/2018	11/2021 (-) [3/2024]	241.38 (-) [241.38]	243.25 (0.00) [0]
1151	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	122.39 (0.00) [0]
1152	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION	10/2022	10/2025 (-) [10/2025]	307.87 (-) [307.87]	46.31 (0.00) [0]
1153	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B	7/2022	6/2023 (-) [9/2024]	4,546.26 (-) [4,546.26]	1,804.25 (0.00) [15]
1154	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO	7/2022	3/2025 (-)	186.19 (-)	15.31 (0.00)

	INCREASE ATC FROM ISTS: PART C		[3/2025]	[186.19]	[0]
1155	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	589.03 (0.00) [0]
1156	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	26.79 (0.00) [0]
1157	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	2/2022	9/2023 (-) [9/2024]	359.47 (-) [359.47]	121.17 (0.00) [12]
1158	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2022	11/2023 (-) [7/2024]	1,666.00 (-) [1,666.00]	1,119.62 (0.00) [8]
1159	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	132.27 (0.00) [0]
	Railways				
1160	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT	12/2015	12/2023 (-) [8/2027]	1,08,000.00 (-) [1,08,000.00]	61,272.82 (0.00) [44]
1161	CHANDIGARH-BADDI	4/2007	3/2023 (-) [6/2025]	328.14 (-) [1,540.14]	482.67 (1,212.00) [27]
1162	CHHAPRA-BALLIA UP	3/2013	1/2019 (-) [2/2025]	295.00 (954.00) [954.00]	958.58 (659.00) [73]
1163	CHOTTAUDEPUR-DHAR(NL)	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,395.03 (446.37) [57]
1164	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	4/2007	3/2022 (2/2028) [2/2028]	1,640.04 (1,873.10) [2,873.11]	1,726.34 (1,233.07) [71]
1165	DEOBAND (MUZAFFARNAGAR)-ROORKEE NL	4/2007	/ (-) [2/2024]	336.91 (-) [791.39]	572.99 (454.48) [0]
1166	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR	4/2010	/ (12/2026) [12/2026]	2,030.50 (746.83) [746.83]	53.74 (-1,283.67) [-]
1167	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]
1168	HOTGI-KUDGI-GADAG	3/2015	3/2019 (-) [6/2025]	1,614.59 (1,877.81) [2,458.87]	2,243.71 (844.28) [75]
1169	KAZIPET-BALHRSHA	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,461.70 (845.97) [46]
1170	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	4/2012	3/2023 (-) [3/2025]	1,856.95 (-) [1,952.68]	1,144.19 (95.73) [24]
1171	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	9/1998	5/2008 (-) [3/2025]	247.66 (-) [8,248.50]	2,500.34 (8,000.84) [202]
1172	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	4/2011	3/2019 (12/2027)	120.70 (-)	334.97 (1,932.69)

			[12/2027]	[2,053.39]	[105]
1173	MURKONGSELEK-PASIGHAT NL	4/2011	3/2020 (-) [3/2025]	414.84 (-) [1,220.25]	506.04 (805.41) [60]
1174	NANGALDAM-TALWARA(NL),NR	3/1981	7/2012 (11/2024) [11/2024]	450.00 (2,018.00) [2,017.96]	1,190.75 (1,567.96) [148]
1175	NARAYANGARH TO BHADRAK 3RD LINE (155 KM)	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,490.93 (0.00) [31]
1176	NEW BG LINE FROM BALURGHAT TO HILLY NFR	4/2010	3/2020 (-) [3/2027]	242.22 (-) [1,208.73]	386.56 (966.51) [84]
1177	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]
1178	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	4/2013	3/2019 (-) [6/2024]	1,798.00 (-) [2,832.35]	2,760.40 (1,034.35) [63]
1179	PHULERA - DIGANA DOUBLING	5/2015	3/2020 (4/2024) [4/2024]	600.00 (-) [701.81]	712.11 (101.81) [0]
1180	PIRPAINTI-JASIDIH	4/2013	3/2022 (3/2028) [3/2028]	915.98 (-) [2,137.81]	789.25 (1,221.83) [72]
1181	RAYADURGA-TUMKUR NL	4/2007	/ (-) [2/2027]	2,062.30 (2,495.59) [2,495.59]	1,359.89 (433.29) [-]
1182	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]
	Road Transport And Highways				
1183	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000	11/2021	2/2025 (-) [2/2025]	2,155.95 (-) [2,155.95]	1,026.00 (0.00) [0]
1184	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	189.18 (0.00) [0]
1185	VARANASI-AURANGABAD KM.786 TO KM.978.40	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,241.56]	3,901.66 (393.56) [123]
	Shipping And Ports				
1186	JAL MARG VIKAS PROJECT	1/2018	3/2023 (12/2025) [12/2025]	5,369.18 (5,061.15) [5,061.15]	2,961.61 (-308.03) [33]
	Telecommunications				
1187	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	76.00 (0.00) [0]
1188	NETWORK FOR SPECTRUM	3/2012	7/2015 (9/2023) [8/2024]	13,334.00 (34,953.45) [34,953.45]	22,626.69 (21,619.45) [109]
1189	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL	2/2024	8/2025 (-) [8/2025]	810.99 (-) [810.99]	0.00 (0.00) [0]
1190	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	3/2020	6/2021 (11/2021) [10/2024]	461.42 (461.42) [461.42]	159.98 (0.00) [40]

1191	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,556.35]	1,897.24 (11.80) [0]
1192	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and	3/2023	3/2024 (7/2024) [7/2024]	185.27 (-) [239.60]	146.93 (54.33) [4]
	Urban Development				
1193	DELHI GHAZIABAD MEERUT RRTS CORRIDOR	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	21,387.42 (0.00) [0]
	NAGALAND				
	Petroleum				
1194	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR	8/2023	11/2027 (-) [11/2027]	227.62 (-) [227.62]	0.00 (0.00) [0]
	Railways				
1195	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (6,663.00) [6,663.00]	3,390.46 (4,336.48) [132]
	Road Transport And Highways				
1196	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	3/2018	9/2022 (1/2023) [5/2024]	285.68 (-) [285.68]	174.28 (0.00) [20]
1197	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.	2/2017	9/2020 (2/2023) [6/2024]	387.00 (391.02) [391.02]	386.81 (4.02) [45]
1198	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [6/2024]	500.09 (698.81) [698.81]	365.22 (198.72) [19]
1199	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	182.21 (0.00) [0]
1200	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (-) [1/2026]	355.79 (-) [355.79]	109.24 (0.00) [43]
1201	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [6/2024]	361.53 (365.42) [365.42]	189.26 (3.89) [24]
1202	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (11/2025) [11/2025]	330.80 (-) [330.80]	84.93 (0.00) [47]
1203	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	166.29 (0.00) [0]
1204	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	108.87 (0.00) [0]
1205	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	172.28 (0.00) [0]
1206	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]
1207	CONSTRUCTION OF 2-LANE WITH	8/2020	4/2022	202.36	69.55

	PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES		(4/2023) [2/2025]	(-) [202.36]	(0.00) [34]
1208	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	156.81 (0.00) [23]
1209	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	100.83 (0.00) [0]
1210	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	73.04 (0.00) [0]
1211	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (11/2022) [12/2023]	373.07 (489.01) [387.00]	382.50 (13.93) [0]
1212	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (9/2025) [9/2025]	429.52 (562.98) [429.52]	269.56 (0.00) [37]
1213	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	39.34 (0.00) [0]
1214	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
1215	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (199.02) [199.02]	7.98 (21.25) [0]
1216	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (9/2024) [9/2024]	258.52 (-) [258.52]	59.40 (0.00) [18]
1217	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (5/2024) [2/2025]	315.63 (-) [315.63]	84.09 (0.00) [34]
1218	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
1219	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (6/2025) [6/2025]	192.93 (-) [192.93]	41.69 (0.00) [0]
1220	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	201.20 (0.00) [0]
1221	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	23.38 (0.00) [0]
1222	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C	12/2022	2/2026 (-) [2/2026]	442.54 (-) [442.54]	7.11 (0.00) [0]
1223	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU	12/2022	2/2026 (-)	497.18 (-)	31.67 (0.00)

	SECTION OF NH-202K FOR PACKAGE-III (DESIGN		[2/2026]	[497.18]	[0]
1224	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	99.24 (0.00) [0]
1225	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO	3/2021	2/2024 (7/2024) [7/2024]	226.44 (-) [226.44]	103.34 (0.00) [5]
	ODISHA				
	Coal				
1226	BALARAM EXPANSION OCP	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	894.77 (0.00) [0]
1227	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	5/2014	3/2019 (-) [3/2027]	479.15 (-) [479.15]	264.66 (0.00) [96]
1228	BHUBANESWARI EXPANSION OCP	3/2024	3/2031 (-) [3/2031]	6,321.73 (-) [3,145.45]	1,209.27 (-3,176.28) [0]
1229	GARJANBAHAL OCP	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	816.64 (0.00) [60]
1230	GOPALJI-KANIHA OCP	4/2022	3/2028 (-) [3/2028]	6,107.87 (-) [8,416.19]	1,566.44 (2,308.32) [0]
1231	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	1,767.10 (0.00) [0]
1232	KULDA EXPANSION OCP- 15 MTY	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	194.16 (0.00) [96]
1233	NAINI COAL MINE	3/2020	3/2024 (-) [3/2026]	494.30 (-) [494.30]	491.33 (0.00) [24]
1234	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW)	1/2024	5/2029 (-) [5/2029]	27,213.00 (-) [27,213.00]	954.95 (0.00) [0]
1235	REORGANISATION OF BHARATPUR OCP EXPANSION	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,562.29 (0.00) [0]
1236	RPR OF HINGULA -II EXPANSION PH-III	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	997.96 (0.00) [0]
1237	SIARMAL OCP (40.00MTY)	2/2021	3/2029 (-) [3/2026]	5,194.96 (-) [3,756.36]	3,385.29 (-1,438.60) [-36]
1238	SUBHADRA OCP	5/2021	3/2029 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	1,129.52 (0.00) [0]
1239	TALABIRA II AND III OCP	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,258.77 (0.00) [0]
	Department Of Higher Education				
1240	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR	1/2019	3/2022 (-) [7/2024]	790.79 (-) [790.79]	620.36 (0.00) [28]
	Mines				
1241	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4/2021 (9/2025)	4,103.00 (5,677.40)	2,999.82 (1,574.40)

			[9/2025]	[5,677.40]	[53]
1242	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA	9/2019	3/2023 (5/2024) [5/2024]	225.79 (44.87) [270.66]	5.00 (44.87) [14]
1243	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	108.93 (226.00) [58]
1244	POTTANGI BAUXITE MINES	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	639.16 (-56.00) [5]
1245	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN	11/2017	4/2021 (5/2025) [5/2025]	483.00 (483.00) [483.00]	315.19 (0.00) [49]
1246	UTKAL D AND E COAL BLOCK	5/2016	1/2020 (11/2023) [3/2024]	534.00 (667.23) [1,021.97]	749.83 (487.97) [0]
	Petroleum				
1247	ADDITIONAL STORAGE TANKS AT PARADIP	11/2018	9/2021 (12/2024) [12/2024]	462.30 (543.00) [543.00]	445.45 (80.70) [39]
1248	Fuel Quality Upgradation Project at Paradip Refinery	5/2019	8/2021 (12/2024) [12/2024]	3,361.00 (-) [3,361.00]	2,653.07 (0.00) [40]
1249	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	6/2019	9/2022 (12/2024) [12/2024]	427.10 (427.10) [427.10]	281.58 (0.00) [27]
1250	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY	7/2020	1/2024 (4/2025) [4/2025]	13,805.00 (-) [13,805.00]	6,153.72 (0.00) [15]
	Power				
1251	EASTERN REGION EXPANSION SCHEME XXIX	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	240.01 (0.00) [0]
1252	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	1,405.09 (0.00) [0]
	Railways				
1253	BAGHUAPAL FLY OVER (20 KM)	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]
1254	BHADRAK - NERGUNDI 3RD LINE	3/2013	10/2020 (-) [2/2025]	843.04 (-) [843.04]	994.19 (0.00) [52]
1255	BRUNDAMAL-JHARSUGUDA-FLYOVER CONNECTION FOR JOINING DN LINE	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]
1256	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.	4/2015	12/2018 (-) [2/2025]	1,172.92 (-) [1,172.92]	1,463.52 (0.00) [74]
1257	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]
1258	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]
1259	JAGADALPUR-KORAPUT DOUBLING	4/2015	3/2022	1,547.38	1,120.42

			(-) [3/2024]	(-) [1,547.38]	(0.00) [0]
1260	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	4/2015	11/2018 (-) [3/2025]	701.61 (-) [810.02]	179.43 (108.41) [76]
1261	JEYPORE MALKANGIRI NEW LINE	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	150.72 (0.00) [0]
1262	JEYPORE NABARANGPUR NEWLINE	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]
1263	KHURDA ROAD-BOLANGIR(NL)ECOR	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [5,089.37]	3,692.11 (2,166.24) [213]
1264	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	10.00 (0.00) [0]
1265	KORAPUT - SINGAPUR ROAD DOUBLING	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,401.69 (0.00) [48]
1266	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	9/2022	9/2026 (-) [3/2026]	209.75 (-) [244.99]	18.18 (35.24) [-6]
1267	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]
1268	TALCHER-BIMALAGARH(NL)(ECOR)	4/2005	6/2021 (-) [3/2026]	810.78 (-) [1,928.07]	1,409.30 (1,117.29) [57]
1269	VIZIANAGARAM -SAMABALPUR 3RD LINE	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [4,803.16]	4,620.71 (2,467.49) [24]
	Road Transport And Highways				
1270	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5	8/2022	1/2025 (-) [6/2025]	153.61 (-) [153.61]	0.00 (0.00) [5]
1271	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD	12/2021	9/2024 (-) [3/2025]	714.00 (714.00) [714.00]	331.65 (0.00) [6]
1272	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8	12/2021	10/2024 (-) [6/2025]	1,592.00 (1,592.00) [1,592.00]	672.97 (0.00) [8]
1273	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE –	8/2021	6/2024 (-) [3/2025]	1,460.00 (1,460.00) [1,460.00]	716.24 (0.00) [9]
1274	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG	9/2021	5/2024 (-) [6/2025]	1,734.00 (1,734.00) [1,734.00]	892.16 (0.00) [13]
1275	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3)	3/2021	4/2024 (-) [3/2025]	1,249.00 (-) [1,249.00]	344.40 (0.00) [11]
1276	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1)	2/2021	3/2024 (-) [3/2025]	586.00 (-) [586.00]	159.30 (0.00) [12]

1277	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2)	2/2021	3/2024 (-) [10/2024]	925.00 (-) [925.00]	378.82 (0.00) [7]
1278	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4)	2/2021	3/2024 (-) [12/2024]	593.00 (-) [593.00]	220.90 (0.00) [9]
1279	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000	8/2020	3/2022 (-) [6/2024]	200.00 (154.73) [154.73]	137.04 (-45.27) [27]
1280	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT	12/2021	5/2025 (5/2025) [5/2025]	324.09 (-) [324.09]	66.70 (0.00) [0]
1281	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA)	3/2021	6/2024 (11/2024) [11/2024]	154.05 (-) [154.05]	33.45 (0.00) [5]
1282	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING	3/2021	3/2024 (11/2024) [11/2024]	196.94 (-) [196.94]	60.97 (0.00) [8]
1283	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM	2/2022	10/2025 (11/2025) [11/2025]	238.78 (-) [238.78]	9.89 (0.00) [1]
1284	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE	2/2022	11/2024 (11/2024) [11/2024]	157.49 (-) [157.49]	59.20 (0.00) [0]
1285	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI	1/2022	4/2025 (4/2025) [4/2025]	300.33 (-) [300.33]	159.82 (0.00) [0]
1286	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM	11/2021	6/2025 (-) [6/2025]	154.49 (-) [154.49]	38.03 (0.00) [0]
1287	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR	6/2020	12/2023 (12/2024) [12/2024]	414.24 (-) [414.24]	231.91 (0.00) [12]
1288	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S	9/2016	8/2019 (-) [6/2024]	2,510.04 (-) [2,510.04]	1,104.98 (0.00) [58]
1289	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM	12/2023	12/2025 (-) [12/2025]	762.75 (-) [762.75]	38.10 (0.00) [0]
1290	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM	12/2023	12/2025 (-) [12/2025]	742.25 (-) [742.25]	37.10 (0.00) [0]
1291	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM.	12/2023	12/2025 (-) [12/2025]	711.00 (-) [711.00]	35.60 (0.00) [0]
1292	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO	1/2018	8/2022 (-) [3/2025]	633.68 (492.83) [633.68]	560.38 (0.00) [31]

	CHANDIKHOLE (				
1293	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	1/2018	8/2021 (-) [8/2024]	614.48 (503.30) [757.12]	664.48 (142.64) [36]
1294	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	1/2018	6/2021 (12/2024) [12/2024]	503.88 (609.03) [609.03]	327.05 (105.15) [42]
1295	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO	12/2017	7/2020 (-) [12/2024]	686.65 (565.00) [686.65]	559.26 (0.00) [53]
1296	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	1/2018	9/2020 (-) [12/2024]	686.65 (504.09) [1,015.16]	435.85 (328.51) [51]
1297	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	1/2018	9/2021 (-) [3/2025]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [42]
1298	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	218.62 (0.00) [0]
1299	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.	8/2016	2/2017 (7/2024) [7/2024]	287.70 (-) [287.70]	272.95 (0.00) [89]
1300	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA	12/2016	8/2018 (7/2024) [7/2024]	223.50 (-) [223.50]	220.50 (0.00) [71]
1301	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA	3/2018	8/2018 (8/2024) [8/2024]	199.16 (-) [199.16]	155.10 (0.00) [72]
	Steel				
1302	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	331.15 (0.00) [0]
1303	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	5/2023 (-) [8/2024]	377.18 (-) [377.18]	369.62 (0.00) [15]
	PUNJAB				
	Department Of Higher Education				
1304	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.	10/2019	5/2022 (-) [12/2024]	348.24 (-) [348.24]	246.29 (0.00) [31]
	Petroleum				
1305	BHATINDA SANGRUR PIPELINE	11/2021	5/2024 (-) [2/2025]	367.00 (-) [367.00]	255.29 (0.00) [9]
1306	CGD PROJECT AT PATHANKOT DISTRICT	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	7.77 (0.00) [0]
1307	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB	5/2020	2/2023 (7/2024) [7/2024]	1,421.46 (-) [1,421.46]	990.43 (0.00) [17]
	Railways				

1308	FEROZPUR - PATTI (25.72 KM)	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]
1309	LUDHIANA MULLANPUR DOUBLING	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]
1310	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]
1311	RAJPURA-BHATINDA (172.64 KM)	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]
	Road Transport And Highways				
1312	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	247.00 (0.00) [0]
1313	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	481.67 (0.00) [0]
1314	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	105.75 (0.00) [0]
1315	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA	8/2021	6/2025 (-) [6/2025]	809.51 (-) [809.51]	114.83 (0.00) [0]
1316	4L OF EXISTING BEAS – BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE	10/2021	6/2025 (-) [6/2025]	1,003.38 (-) [1,003.38]	199.03 (0.00) [0]
1317	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0	12/2020	6/2023 (2/2024) [2/2024]	366.85 (366.85) [366.85]	519.77 (0.00) [0]
1318	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70	3/2021	10/2025 (-) [10/2025]	1,801.37 (-) [1,801.37]	653.74 (0.00) [0]
1319	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD	6/2021	9/2025 (9/2025) [9/2025]	906.51 (906.51) [906.51]	134.05 (0.00) [0]
1320	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	632.90 (0.00) [0]
1321	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI	3/2021	10/2025 (10/2025) [10/2025]	2,029.17 (2,029.00) [2,029.00]	84.23 (-0.17) [0]
1322	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K	3/2022	10/2025 (-) [10/2025]	1,641.66 (-) [1,641.66]	35.00 (0.00) [0]
1323	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	245.00 (0.00) [0]
1324	6L OF JODHPUR ROMANA	12/2020	8/2025	757.13	246.51

	(BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0.		(8/2025) [8/2025]	(757.00) [757.00]	(-0.13) [0]
1325	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV	12/2020	9/2023 (12/2024) [12/2024]	524.88 (-) [524.88]	142.81 (0.00) [15]
1326	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM	1/2021	5/2024 (-) [10/2024]	1,741.86 (-) [1,741.86]	1,000.08 (0.00) [5]
1327	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	163.58 (0.00) [0]
1328	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	3/2017	3/2020 (6/2024) [6/2024]	754.54 (808.60) [808.60]	800.29 (54.06) [51]
1329	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR	3/2021	10/2024 (-) [10/2024]	1,641.75 (-) [1,641.75]	164.43 (0.00) [0]
1330	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1	12/2020	1/2024 (5/2024) [7/2024]	733.00 (908.28) [908.28]	863.78 (175.28) [6]
1331	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH-	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	547.92 (0.00) [7]
1332	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR-	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	68.71 (0.00) [0]
1333	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH	1/2020	4/2026 (-) [4/2026]	2,165.23 (-) [2,165.23]	94.12 (0.00) [0]
1334	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	682.02 (0.00) [3]
1335	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	284.28 (0.00) [14]
1336	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	708.62 (0.00) [3]
1337	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO	12/2020	4/2024 (7/2024) [7/2024]	881.00 (-) [881.00]	843.29 (0.00) [3]
1338	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	923.06 (0.00) [0]
1339	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	384.91 (0.00) [0]

	DESIGN KM. 0.750 TO DESI				
1340	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V	1/2021	1/2024 (5/2024) [5/2024]	1,060.29 (-) [1,060.29]	975.55 (0.00) [4]
1341	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE	5/2020	12/2024 (6/2025) [6/2025]	864.23 (864.23) [864.23]	434.88 (0.00) [6]
1342	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200	10/2017	10/2019 (-) [10/2019]	1,069.59 (-) [1,069.59]	739.08 (0.00) [0]
1343	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	3/2018	11/2020 (-) [6/2024]	170.57 (192.48) [150.00]	104.98 (-20.57) [43]
1344	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	3/2018	8/2020 (-) [8/2020]	293.64 (-) [293.64]	295.46 (0.00) [0]
1345	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS	3/2021	10/2023 (-) [4/2025]	263.19 (-) [220.00]	30.00 (-43.19) [18]
1346	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA	3/2018	8/2020 (-) [7/2024]	293.10 (341.84) [315.00]	306.60 (21.90) [47]
1347	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM	3/2022	10/2023 (-) [4/2025]	152.58 (-) [152.58]	33.45 (0.00) [18]
	RAJASTHAN				
	Atomic Energy				
1348	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016 (-) [12/2026]	12,320.00 (22,924.00) [22,924.00]	18,385.00 (10,604.00) [120]
	Civil Aviation				
1349	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	76.60 (0.00) [0]
1350	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING	6/2023	3/2026 (-) [3/2026]	887.00 (-) [887.00]	47.31 (0.00) [0]
	Coal				
1351	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME)	3/2023	9/2024 (-) [9/2024]	1,813.00 (-) [1,813.00]	298.62 (0.00) [0]
	Petroleum				
1352	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS	3/2022	3/2030 (-) [3/2030]	575.00 (-) [575.00]	75.54 (0.00) [0]
		3/2022	3/2030 (-) [3/2030]	1,751.00 (-) [1,751.00]	137.61 (0.00) [0]
1354	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS	12/2022	6/2030 (-) [6/2030]	3,207.00 (-) [3,207.00]	153.42 (0.00) [0]
1355	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE	12/2021	10/2024 (12/2024)	9,028.00 (-)	5,174.44 (0.00)

			[12/2024]	[9,028.00]	[2]
1356	RAJASTHAN REFINERY PROJECT	10/2017	10/2022 (3/2025) [3/2025]	43,129.00 (72,937.00) [72,937.00]	46,029.00 (29,808.00) [29]
1357	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER	12/2023	12/2026 (-) [12/2026]	461.05 (-) [461.05]	2.21 (0.00) [0]
	Power				
1358	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	359.47 (0.00) [0]
1359	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME	5/2022	11/2023 (-) [3/2025]	1,677.12 (-) [1,677.12]	679.60 (0.00) [16]
1360	ANTA SOLAR 90 MW	1/2021	3/2022 (-) [3/2022]	382.22 (-) [382.22]	497.17 (0.00) [0]
1361	BHADLA-II 500MW SOLAR PV PROJECT	6/2022	3/2024 (-) [12/2024]	2,598.92 (-) [2,598.92]	453.43 (0.00) [9]
1362	BHENSARA 320 MW	1/2021	7/2022 (-) [7/2022]	1,221.73 (-) [1,221.73]	719.49 (0.00) [0]
1363	CHHATTARGARH 150 MW	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	243.12 (0.00) [0]
1364	NOKH PLOT-1 SOLAR PV PROJECT 245MW	3/2022	8/2023 (-) [9/2024]	1,352.71 (-) [1,352.71]	359.51 (0.00) [13]
1365	NOKH PLOT-2 SOLAR PV PROJECT 245MW	3/2022	8/2023 (-) [9/2024]	1,409.52 (-) [1,409.52]	632.99 (0.00) [13]
1366	NOKH PLOT-3 SOLAR PV PROJECT 245MW	3/2022	8/2023 (-) [9/2024]	1,426.94 (-) [1,426.94]	362.86 (0.00) [13]
1367	SAMBHU KI BHURJ-II SOLAR 300MW	3/2020	9/2021 (-) [9/2024]	1,782.00 (-) [1,782.00]	1,279.42 (0.00) [36]
1368	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR	2/2023	5/2024 (-) [7/2024]	200.58 (-) [200.58]	131.24 (0.00) [2]
1369	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR	6/2023	1/2025 (-) [12/2024]	202.39 (-) [202.39]	0.84 (0.00) [-1]
1370	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD	1/2020	1/2021 (-) [5/2023]	562.86 (-) [545.88]	409.38 (-16.98) [0]
1371	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2021	9/2022 (-) [9/2022]	1,184.88 (-) [1,184.88]	804.84 (0.00) [0]
1372	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [5/2024]	713.82 (-) [713.82]	583.51 (0.00) [17]
1373	TRANSMISSION SYSTEM	6/2021	12/2022	1,562.00	1,039.75

	STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA		(-) [9/2024]	(-) [1,562.00]	(0.00) [21]
1374	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [9/2024]	1,006.00 (-) [1,006.00]	847.05 (0.00) [21]
1375	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [12/2022]	353.85 (-) [353.85]	273.06 (0.00) [0]
1376	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,265.34 (0.00) [0]
1377	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART A [BIKANER III N	12/2023	12/2025 (-) [12/2025]	2,998.00 (-) [2,998.00]	72.72 (0.00) [0]
1378	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART-1) [BIKANER COMPLEX] PART D [NEEMRANA II B	12/2023	12/2025 (-) [12/2025]	2,056.00 (-) [2,056.00]	110.42 (0.00) [0]
1379	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI	2/2024	8/2025 (-) [8/2025]	2,000.00 (-) [2,000.00]	0.00 (0.00) [0]
1380	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]
1381	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1	9/2023	4/2025 (-) [4/2025]	2,191.00 (-) [2,191.00]	147.99 (0.00) [0]
1382	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1	10/2023	4/2025 (-) [4/2025]	1,796.00 (-) [1,796.00]	158.45 (0.00) [0]
1383	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2	11/2023	6/2025 (-) [6/2025]	428.00 (-) [428.00]	0.00 (0.00) [0]
1384	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H	10/2023	4/2025 (-) [4/2025]	2,211.00 (-) [2,211.00]	109.74 (0.00) [0]
1385	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J	12/2022	3/2025 (-) [3/2025]	331.00 (-) [331.00]	4.66 (0.00) [0]
	Railways				
1386	AGRA FORT-BANDIKUI	6/2022	6/2027 (5/2026) [5/2026]	1,389.81 (987.83) [987.83]	0.23 (-401.98) [-13]
1387	DAUSA-GANGAPUR CITY(NL),NWR	2/1997	2/2019 (-) [3/2024]	410.08 (-) [1,020.00]	1,038.91 (609.92) [0]
1388	DEDICATED TEST TRACK FOR RDSO (PHASE II)	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	439.02 (0.00) [-23]
1389	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM)	2/2023	2/2028 (-)	422.60 (-)	51.12 (0.00)

			[1/2026]	[422.60]	[-25]
1390	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM)	1/2023	6/2028 (-) [1/2027]	968.92 (-) [968.92]	110.81 (0.00) [-17]
1391	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO	4/2019	3/2025 (-) [3/2025]	528.48 (-) [528.48]	307.66 (0.00) [0]
1392	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	57.86 (-64.46) [-6]
	Road Transport And Highways				
1393	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	345.31 (0.00) [0]
1394	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	143.61 (0.00) [0]
1395	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG-	2/2021	1/2024 (-) [5/2024]	240.99 (-) [240.99]	233.39 (0.00) [4]
1396	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	401.78 (0.00) [0]
1397	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	562.13 (0.00) [0]
1398	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II)	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	181.91 (0.00) [0]
1399	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II.	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	207.23 (0.00) [8]
1400	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I.	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	227.12 (0.00) [8]
1401	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I.	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	133.67 (0.00) [6]
1402	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH-48 BETWEEN KM 42.700 TO KM 273.00	8/2022	6/2024 (-) [6/2024]	409.64 (-) [409.64]	175.26 (0.00) [0]
1403	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	136.23 (0.00) [0]
1404	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	142.69 (0.00) [0]
1405	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA	2/2018	4/2021 (6/2024) [6/2024]	741.86 (649.00) [649.00]	672.53 (-92.86) [38]
1406	DELHI-VADODARA GREENFIELD	11/2019	12/2022	1,658.06	157.41

	ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M		(6/2024) [6/2024]	(-) [1,658.06]	(0.00) [18]
1407	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA	11/2019	10/2022 (7/2024) [7/2024]	1,272.97 (-) [1,272.97]	559.27 (0.00) [21]
1408	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL	11/2019	5/2023 (6/2024) [6/2023]	1,640.10 (-) [1,640.10]	1,158.94 (0.00) [0]
1409	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON	11/2019	3/2023 (6/2024) [6/2024]	1,425.02 (-) [1,425.02]	1,364.99 (0.00) [15]
1410	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S	11/2019	12/2023 (6/2024) [6/2024]	1,341.36 (-) [1,341.36]	1,067.22 (0.00) [6]
1411	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	11/2019	5/2023 (6/2024) [6/2024]	1,119.35 (-) [1,119.35]	1,409.00 (0.00) [13]
1412	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH	7/2020	1/2024 (9/2025) [9/2025]	1,788.69 (-) [1,788.69]	730.84 (0.00) [20]
1413	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE	11/2019	1/2023 (1/2024) [1/2024]	952.57 (-) [952.57]	892.27 (0.00) [0]
1414	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6)	10/2019	8/2023 (5/2024) [5/2024]	846.59 (-) [846.59]	116.07 (0.00) [9]
1415	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7)	10/2019	7/2023 (5/2024) [5/2024]	662.08 (-) [662.08]	83.76 (0.00) [10]
1416	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8)	10/2019	10/2023 (5/2024) [5/2024]	839.63 (-) [839.63]	192.06 (0.00) [7]
1417	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO	12/2017	12/2020 (5/2024) [5/2024]	1,308.73 (-) [1,308.73]	656.10 (0.00) [41]
1418	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	2/2019	10/2023 (5/2024) [5/2024]	738.90 (-) [738.90]	882.77 (0.00) [7]
1419	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)	2/2019	10/2023 (5/2024) [5/2024]	755.16 (-) [755.16]	897.48 (0.00) [7]
1420	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	4/2017	4/2020 (6/2024) [6/2024]	894.00 (-) [929.32]	915.67 (35.32) [50]
1421	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan.	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	66.57 (0.00) [0]
1422	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO	2/2022	9/2025 (-) [9/2025]	838.43 (-) [838.43]	142.87 (0.00) [0]
1423	UP-GRADATION TO TWO LANING	3/2020	10/2022	255.23	250.00

	WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO		(12/2024) [12/2024]	(-) [255.23]	(0.00) [26]
1424	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	289.31 (0.00) [0]
1425	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	92.29 (0.00) [0]
1426	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	104.08 (0.00) [0]
1427	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	56.33 (0.00) [0]
1428	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	104.69 (0.00) [0]
	SIKKIM				
	Civil Aviation				
1429	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST	11/2023	6/2026 (-) [6/2026]	323.26 (-) [323.26]	6.01 (0.00) [0]
	Department Of Higher Education				
1430	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	121.42 (-10.51) [-1]
	Power				
1431	RANGIT IV HE PROJECT	3/2021	5/2024 (-) [5/2025]	938.29 (-) [1,871.23]	1,075.33 (932.94) [12]
1432	TEESTA VI HE PROJECT	3/2019	3/2024 (-) [12/2027]	5,748.04 (-) [5,748.04]	3,542.56 (0.00) [45]
	Railways				
1433	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [0]
	Road Transport And Highways				
1434	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [3/2025]	230.45 (244.91) [244.91]	198.49 (14.46) [23]
1435	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [6/2025]	493.42 (478.79) [478.79]	260.67 (-14.63) [19]
1436	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	8/2020	4/2023 (-) [4/2023]	311.00 (-) [273.78]	237.41 (-37.22) [0]
1437	CONSTRUCTION AND	7/2020	4/2023	345.38	352.31

	UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV		(10/2023) [8/2024]	(395.59) [395.59]	(50.21) [16]
1438	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [3/2025]	183.31 (439.56) [439.56]	346.67 (256.25) [34]
1439	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	5/2023 (-) [1/2025]	262.84 (414.20) [414.20]	216.21 (151.36) [20]
1440	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (1/2025) [1/2025]	385.15 (-) [385.15]	163.03 (0.00) [8]
1441	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	287.51 (0.00) [0]
1442	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [6/2024]	290.05 (-) [290.05]	218.36 (0.00) [44]
1443	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0	10/2020	12/2023 (9/2024) [12/2025]	816.79 (786.60) [786.60]	265.27 (-30.19) [24]
1444	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (-) [4/2022]	402.94 (-) [402.94]	224.40 (0.00) [0]
1445	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [6/2024]	295.97 (-) [295.97]	242.00 (0.00) [14]
1446	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (-) [1/2024]	242.97 (-) [244.45]	246.91 (1.48) [0]
1447	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (5/2023) [3/2025]	292.80 (-) [292.80]	171.33 (0.00) [34]
1448	RISHI BORDER- ROLEP- MENLA PKG-2A	1/2021	9/2023 (1/2025) [12/2025]	332.20 (-) [332.20]	142.70 (0.00) [27]
1449	RISHI BORDER- ROLEP- MENLA PKG-3B	12/2020	2/2024 (4/2025) [4/2025]	410.60 (379.30) [379.30]	180.75 (-31.30) [14]
1450	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]
	TAMIL NADU				
	Atomic Energy				
1451	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6	6/2017	9/2027 (-) [9/2027]	49,621.00 (-) [49,621.00]	15,934.00 (0.00) [0]
1452	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	3/2013	11/2020 (-) [11/2026]	39,849.00 (68,893.00) [68,893.00]	43,536.00 (29,044.00) [72]

1453	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	9/2003	9/2010 (-) [12/2024]	3,492.00 (-) [7,670.00]	6,517.22 (4,178.00) [171]
	Civil Aviation				
1454	DEVELOPMENT OF TUTICORIN AIRPORT	6/2019	3/2022 (7/2024) [7/2024]	380.87 (452.93) [452.93]	271.73 (72.06) [28]
1455	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	6/2018	2/2022 (-) [12/2025]	2,467.00 (-) [2,467.00]	1,477.64 (0.00) [46]
1456	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	8/2018	10/2021 (-) [12/2023]	951.28 (-) [1,112.49]	1,093.00 (161.21) [0]
	Coal				
1457	JAWAHAR KHANI OPENCAST (JK OC) MINE	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	45.15 (0.00) [0]
	Finance				
1458	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	205.72 (53.00) [0]
1459	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	223.39 (0.00) [0]
	Mines				
1460	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	9/2017	6/2019 (3/2024) [12/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [66]
	Petroleum				
1461	CBR 9 MMTPA PROJECT	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [36,354.00]	1,133.11 (4,774.00) [0]
1462	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	138.45 (0.00) [0]
1463	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	62.29 (0.00) [0]
1464	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	86.59 (0.00) [0]
1465	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	79.13 (0.00) [0]
1466	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS	12/2022	3/2030 (-) [3/2030]	3,685.00 (-) [3,685.00]	69.58 (0.00) [0]
1467	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	649.04 (0.00) [15]
1468	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	5/2016	12/2018 (3/2024) [12/2024]	4,497.00 (6,025.00) [6,025.00]	5,502.92 (1,528.00) [72]
1469	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)	1/2023	1/2025 (-) [1/2025]	346.70 (-) [346.70]	0.72 (0.00) [0]
1470	GRASS ROOT POL TERMINAL AT	1/2022	7/2024	827.00	430.28

	VALLUR, CHENNAI		(12/2024) [6/2025]	(-) [827.00]	(0.00) [11]
1471	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	2/2017 (10/2025) [10/2025]	678.00 (1,732.00) [1,732.00]	532.01 (1,054.00) [104]
1472	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI)	1/2022	7/2024 (5/2026) [5/2026]	829.00 (-) [829.00]	170.20 (0.00) [22]
1473	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	10/2020	12/2023 (8/2024) [8/2024]	1,398.00 (1,587.00) [1,587.00]	1,098.00 (189.00) [8]
	Power				
1474	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	5/2017	7/2019 (-) [7/2019]	186.17 (-) [219.66]	180.54 (33.49) [0]
	Railways				
1475	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)	3/2022	3/2026 (7/2024) [12/2024]	359.60 (274.20) [274.20]	179.26 (-85.40) [-15]
1476	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM)	1/2006	3/2025 (8/2024) [12/2025]	417.50 (-) [419.44]	191.46 (1.94) [9]
1477	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	4/2006	6/2013 (7/2024) [9/2024]	495.74 (-) [734.01]	625.57 (238.27) [135]
1478	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	1/2019	3/2026 (8/2024) [12/2024]	304.22 (-) [373.42]	225.18 (69.20) [-15]
1479	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	9/2007	2/2019 (-) [3/2027]	724.69 (-) [3,118.34]	1,917.34 (2,393.65) [97]
1480	MORAPPUR-DHARMAPURI	2/2019	3/2028 (3/2027) [3/2027]	358.95 (-) [358.95]	36.85 (0.00) [-12]
1481	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	7/2008	3/2026 (3/2027) [3/2027]	677.12 (-) [788.05]	165.00 (110.93) [12]
1482	TIDIVANAM-NAGARI (NL)	9/2006	/ (12/2026) [3/2027]	582.83 (-) [3,631.34]	763.70 (3,048.51) [-]
	Road Transport And Highways				
1483	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209	1/2019	1/2023 (12/2024) [12/2024]	1,051.69 (-) [1,051.69]	493.13 (0.00) [23]
1484	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)	1/2019	12/2022 (9/2024) [9/2024]	1,409.38 (-) [1,409.38]	605.70 (0.00) [21]
1485	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383	6/2018	3/2022 (-) [10/2024]	1,103.86 (-) [1,103.86]	461.32 (0.00) [31]
1486	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)	1/2019	10/2022 (12/2023) [12/2023]	1,518.53 (-) [1,607.54]	915.40 (89.01) [0]
1487	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD)	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	334.05 (0.00) [28]
1488	4-LANNING OF STHIYATHOPU-	9/2017	8/2020	1,227.87	1,261.43

	CHOLOPURAM		(6/2024) [6/2024]	(-) [1,227.87]	(0.00) [46]
1489	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2/2021	7/2024 (-) [12/2024]	2,948.31 (3,516.83) [3,516.83]	659.75 (568.52) [5]
1490	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S	3/2023	8/2025 (-) [8/2025]	1,141.78 (-) [1,141.78]	60.29 (0.00) [0]
1491	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744	3/2022	2/2025 (-) [2/2025]	1,076.97 (-) [1,076.97]	267.12 (0.00) [0]
1492	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND	2/2022	4/2025 (-) [4/2025]	1,097.59 (-) [1,097.59]	314.95 (0.00) [0]
1493	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH	11/2021	2/2023 (-) [6/2024]	463.44 (463.44) [463.44]	329.70 (0.00) [16]
1494	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	1/2019	5/2021 (-) [12/2025]	819.89 (-) [922.85]	361.98 (102.96) [55]
1495	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83)	10/2020	5/2023 (12/2024) [12/2024]	434.12 (-) [434.12]	258.89 (0.00) [19]
1496	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]
1497	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	12/2020	7/2024 (-) [11/2024]	843.48 (1,051.36) [1,051.36]	347.02 (207.88) [4]
1498	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	11/2020	8/2024 (-) [1/2025]	1,155.49 (1,458.45) [1,458.45]	424.27 (302.96) [5]
1499	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1	10/2020	5/2024 (-) [10/2024]	1,023.91 (1,341.51) [1,341.51]	489.07 (317.60) [5]
1500	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6	2/2022	8/2022 (-) [10/2024]	191.33 (-) [191.33]	118.15 (0.00) [26]
1501	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234	1/2022	11/2024 (-) [11/2024]	221.03 (243.95) [243.95]	114.24 (22.92) [0]
1502	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI	3/2023	5/2026 (-) [5/2026]	1,382.00 (-) [1,382.00]	0.00 (0.00) [0]
1503	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,618.96 (-) [1,618.96]	0.00 (0.00) [0]

1504	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,301.37 (-) [1,301.37]	0.00 (0.00) [0]
1505	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS	3/2023	5/2026 (-) [5/2026]	1,207.40 (-) [1,207.40]	0.00 (0.00) [0]
1506	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F	4/2022	5/2025 (-) [5/2025]	1,260.74 (-) [1,260.74]	318.47 (0.00) [0]
1507	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460	2/2019	8/2023 (12/2024) [12/2024]	1,291.37 (-) [1,291.37]	215.02 (0.00) [16]
1508	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	3/2018	11/2020 (4/2023) [4/2023]	628.71 (-) [756.13]	583.02 (127.42) [0]
1509	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	2/2019	5/2024 (-) [11/2024]	1,008.99 (1,360.53) [1,360.53]	159.66 (351.54) [6]
1510	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000	2/2019	12/2025 (12/2025) [12/2025]	825.94 (1,116.13) [1,116.13]	51.76 (290.19) [0]
1511	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,757.27]	49.69 (6.09) [0]
1512	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU	10/2022	11/2024 (-) [11/2024]	172.15 (-) [172.15]	43.59 (0.00) [0]
1513	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	3/2018	1/2022 (12/2024) [12/2024]	2,120.40 (2,565.63) [2,565.63]	1,429.17 (445.23) [35]
1514	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	3/2018	10/2020 (8/2025) [8/2025]	1,872.68 (2,661.51) [2,756.09]	1,066.80 (883.41) [58]
1515	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM	2/2019	12/2023 (12/2024) [12/2024]	1,243.57 (-) [1,243.57]	171.63 (0.00) [12]
1516	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	3/2018	11/2021 (12/2024) [12/2024]	998.70 (1,358.32) [1,358.32]	866.81 (359.62) [37]
1517	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3	3/2018	10/2022 (1/2024) [1/2024]	505.35 (-) [837.69]	376.61 (332.34) [0]
1518	FOUR LANNING OF CHOLOPURAM-THANJAVUR	8/2017	9/2020 (6/2024) [6/2024]	1,176.37 (-) [1,176.37]	1,254.79 (0.00) [45]
1519	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65.	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	303.04 (0.00) [50]

1520	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	3/2018	11/2021 (12/2024) [12/2024]	1,294.47 (1,588.40) [1,588.40]	786.77 (293.93) [37]
1521	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	10/2018	2/2021 (-) [12/2024]	707.90 (766.51) [766.51]	401.98 (58.61) [46]
1522	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS	2/2019	3/2021 (-) [10/2023]	166.90 (-) [166.90]	121.94 (0.00) [0]
1523	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH-138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE	3/2023	7/2024 (-) [10/2024]	200.30 (-) [200.30]	32.76 (0.00) [3]
1524	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	7/2022	8/2023 (12/2024) [12/2024]	186.50 (210.81) [210.81]	12.92 (24.31) [16]
1525	WIDENING EXISTING 2 LANE TO 4 LANE WITH PAVED SHOULDER INCLUDING STRENGTHENING CARRIAGEWAY FROM KM 8	8/2020	2/2021 (-) [5/2024]	302.62 (345.62) [345.62]	324.68 (43.00) [39]
	Urban Development				
1526	CHENNAI METRO RAIL LTD (PHASE 1 EXT)	6/2016	3/2018 (-) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]
1527	CHENNAI METRO RAIL LTD (PHASE 1)	2/2009	12/2015 (-) [12/2015]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]
	TELANGANA				
	Civil Aviation				
1528	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	303.22 (0.00) [0]
	Coal				
1529	GODAVARIKHANI COAL MINE	7/2019	3/2023 (-) [3/2025]	438.98 (-) [438.98]	144.22 (0.00) [24]
1530	GOLETI OPENCAST MINE	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	50.25 (0.00) [0]
1531	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1	3/2017	3/2022 (-) [3/2025]	413.84 (-) [413.84]	377.38 (0.00) [36]
1532	RCE OF INDARAM OPENCAST PROJECT	8/2017	3/2021 (-) [3/2025]	349.28 (-) [424.81]	335.24 (75.53) [48]
1533	RCE OF KAKATHIYAKHANI OC - 2 PROJECT	8/2017	3/2020 (-) [3/2025]	442.42 (-) [442.42]	173.89 (0.00) [60]
1534	RCE OF KALYANIKHANI OPENCAST PROJECT	3/2016	3/2020 (-) [3/2025]	384.32 (-) [384.32]	206.24 (0.00) [60]
1535	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT	11/2015	3/2023 (-) [3/2025]	489.62 (-) [489.62]	400.35 (0.00) [24]
1536	SRP OC-II EXPANSION PROJECT	11/2016	3/2018 (-) [3/2024]	272.73 (-) [272.73]	269.65 (0.00) [0]
1537	VENKATESH KHANI COAL MINE	10/2020	3/2023 (-) [3/2026]	484.51 (-) [484.51]	135.52 (0.00) [36]

	Health And Family Welfare				
1538	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR	12/2018	7/2024 (10/2024) [10/2024]	1,110.55 (1,110.55) [1,110.55]	550.42 (0.00) [3]
1539	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	3/2020 (7/2024) [7/2024]	209.84 (252.65) [281.06]	248.29 (71.22) [52]
	Power				
1540	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	1/2016	11/2020 (7/2022) [2/2024]	10,598.98 (-) [10,998.00]	10,437.71 (399.02) [0]
	Railways				
1541	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]
1542	MANOHARABAD-KOTHPALL NEW LINE(SCR)	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,190.58 (1,853.52) [180]
	Road Transport And Highways				
1543	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29	1/2021	1/2024 (12/2024) [12/2024]	1,307.95 (-) [1,307.95]	507.50 (0.00) [11]
1544	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH	1/2018	5/2020 (12/2022) [8/2024]	283.15 (-) [283.15]	278.69 (0.00) [51]
1545	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000,	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	138.71 (0.00) [0]
1546	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]
1547	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]
1548	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	193.05 (0.00) [0]
1549	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES	3/2018	7/2020 (6/2024) [2/2026]	626.76 (-) [626.76]	273.60 (0.00) [67]
1550	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	3/2015	1/2017 (-) [12/2023]	153.21 (-) [153.21]	100.96 (0.00) [0]
1551	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K	3/2022	7/2025 (-) [7/2025]	2,146.86 (2,413.00) [2,413.00]	651.97 (266.14) [0]
1552	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-	2/2022	9/2024 (-) [9/2024]	541.58 (-) [541.58]	20.82 (0.00) [0]

	RCW				
1553	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	309.27 (0.00) [0]
1554	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	424.49 (0.00) [0]
1555	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA	9/2022	2/2024 (12/2024) [12/2024]	804.69 (-) [804.69]	378.32 (0.00) [10]
1556	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA	10/2017	6/2023 (-) [12/2024]	186.71 (-) [186.71]	155.30 (0.00) [18]
1557	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365	3/2018	7/2019 (6/2022) [8/2024]	192.67 (-) [192.67]	176.37 (0.00) [61]
1558	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO	1/2022	12/2024 (-) [3/2025]	549.28 (-) [549.28]	103.51 (0.00) [3]
1559	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR	1/2017	10/2019 (10/2019) [6/2021]	605.08 (-) [605.08]	416.15 (0.00) [0]
1560	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI	3/2021	7/2024 (-) [6/2025]	545.11 (-) [545.11]	228.41 (0.00) [11]
1561	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]
1562	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT	2/2018	11/2019 (3/2022) [1/2024]	294.13 (-) [294.13]	198.75 (0.00) [0]
1563	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC	3/2018	9/2020 (6/2022) [6/2023]	322.81 (-) [322.81]	316.44 (0.00) [0]
1564	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	10/2014	2/2017 (12/2022) [3/2025]	295.47 (-) [295.47]	224.42 (0.00) [97]
1565	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ	10/2016	3/2019 (4/2023) [8/2024]	248.83 (-) [248.83]	173.82 (0.00) [65]
1566	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON	10/2016	2/2019 (6/2022) [8/2024]	298.32 (-) [298.32]	178.47 (0.00) [66]
1567	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO	1/2022	12/2024 (-) [12/2024]	423.48 (-) [423.48]	198.05 (0.00) [0]

1568	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO	3/2021	7/2024 (-) [8/2024]	317.19 (-) [317.19]	162.21 (0.00) [1]
1569	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	231.33 (0.00) [0]
1570	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	190.94 (0.00) [0]
1571	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM	1/2022	1/2025 (-) [7/2025]	703.68 (-) [703.68]	205.84 (0.00) [6]
1572	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION	3/2022	3/2024 (-) [10/2025]	631.49 (-) [631.49]	42.69 (0.00) [19]
1573	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	1/2019	/ (1/2023) [8/2024]	193.19 (249.72) [249.72]	222.58 (56.53) [-]
1574	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6	1/2022	12/2024 (-) [12/2024]	578.85 (-) [578.85]	172.76 (0.00) [0]
1575	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH-	1/2022	1/2025 (-) [6/2025]	882.18 (-) [882.18]	220.87 (0.00) [5]
1576	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI	3/2022	7/2025 (-) [7/2025]	886.69 (-) [886.69]	90.46 (0.00) [0]
1577	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH	1/2017	10/2019 (10/2019) [2/2024]	196.52 (-) [196.52]	125.53 (0.00) [0]
1578	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	259.15 (0.00) [0]
1579	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	176.32 (0.00) [0]
1580	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION	1/2017	5/2019 (7/2021) [1/2024]	300.00 (-) [300.00]	239.93 (0.00) [0]
1581	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3	3/2022	3/2025 (-) [6/2025]	644.45 (-) [644.45]	192.96 (0.00) [3]
	TRIPURA				
	Petroleum				
1582	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING	6/2022	8/2025 (9/2025) [9/2025]	656.00 (-) [656.00]	279.17 (0.00) [1]

	DHARMANAGAR DEPOT				
	Railways				
1583	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	Road Transport And Highways				
1584	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	90.15 (0.00) [0]
1585	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [7/2024]	201.99 (287.47) [287.47]	139.41 (85.48) [30]
1586	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	92.53 (0.00) [0]
1587	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8	3/2023	3/2027 (-) [3/2027]	2,026.05 (-) [2,026.05]	0.00 (0.00) [0]
1588	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
1589	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (10/2023) [7/2024]	159.13 (171.50) [171.50]	79.43 (12.37) [25]
1590	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [1/2025]	354.79 (-) [354.79]	34.08 (0.00) [25]
1591	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	6/2020	1/2022 (2/2024) [7/2024]	277.50 (302.02) [302.02]	252.10 (24.52) [30]
	UTTAR PRADESH				
	Civil Aviation				
1592	CCS INTERNATIONAL AIRPORT , LUCKNOW	6/2018	9/2021 (12/2024) [12/2024]	1,383.00 (1,938.00) [3,291.81]	2,092.82 (1,908.81) [39]
1593	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	3/2021	12/2022 (6/2024) [6/2024]	242.14 (328.00) [358.00]	335.02 (115.86) [18]
1594	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION,	5/2023	11/2024 (-) [11/2024]	185.75 (232.52) [232.52]	28.26 (46.77) [0]
	Coal				
1595	KHADIA EXPANSION OCP	6/2021	3/2025 (-) [3/2026]	491.67 (-) [491.67]	21.32 (0.00) [12]
1596	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	7/2016	11/2021 (3/2025) [3/2025]	17,237.00 (19,406.12) [19,406.12]	17,105.55 (2,169.12) [40]
	Home Affairs				
1597	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]
	Petroleum				
1598	60 KTA POLYPROPYLENE PROJECT	3/2019	4/2024 (4/2024) [3/2025]	910.56 (1,299.02) [1,299.02]	700.40 (388.46) [11]
1599	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT	4/2022	4/2025 (12/2026)	260.12 (-)	0.44 (0.00)

			[12/2026]	[260.12]	[20]
1600	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR,	12/2022	6/2030 (-) [6/2030]	16,654.00 (-) [16,654.00]	242.03 (0.00) [0]
1601	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH	9/2022	6/2026 (-) [11/2026]	980.45 (-) [980.45]	79.85 (0.00) [5]
	Power				
1602	KALPI SOLAR POWER PROJECT	7/2020	3/2022 (3/2024) [3/2024]	314.64 (-) [350.46]	297.14 (35.82) [0]
1603	KHURJA SUPER THERMAL POWER PROJECT	3/2019	9/2023 (-) [10/2024]	11,089.42 (-) [11,089.42]	10,211.36 (0.00) [13]
1604	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW)	3/2024	2/2030 (-) [2/2030]	17,195.31 (-) [17,195.31]	531.00 (0.00) [0]
	Railways				
1605	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]
1606	ALIGARH-HARDUAGANJ FLYOVER (22 KM)	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]
1607	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]
1608	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM)	7/2020	12/2024 (-) [6/2025]	950.00 (-) [341.66]	8.51 (-608.34) [6]
1609	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	10/2018	10/2030 (-) [3/2027]	1,600.00 (-) [4,939.78]	726.83 (3,339.78) [-43]
1610	BARABANKI AKBARPUR DOUBLING	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]
1611	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]
1612	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS	4/2019	12/2025 (3/2026) [3/2026]	187.21 (250.17) [250.17]	1.62 (62.96) [3]
1613	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	5/2018	3/2024 (-) [2/2025]	1,177.96 (-) [2,529.46]	1,574.90 (1,351.50) [11]
1614	BURHWAL - GONDA - 3RD RUNNING LINE.	4/2016	/ (-) [7/2025]	602.50 (-) [714.96]	747.12 (112.46) [-]
1615	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	11/2016	6/2024 (-) [2/2025]	186.85 (-) [457.68]	406.56 (270.83) [8]
1616	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM)	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]
1617	JANGHAI PRATAPGARH AMETHI DOUBLING	11/2017	3/2025 (-) [3/2025]	701.98 (-) [1,100.00]	0.00 (398.02) [0]
1618	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	312.07 (51.90) [0]

1619	JAUNPUR AKBARPUR (TANDA) DOUBLING	8/2017	3/2025 (-) [3/2025]	515.50 (-) [676.00]	0.00 (160.50) [0]
1620	JHANSI BINA DOUBLING	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [0]
1621	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]
1622	KARAILA ROAD - SHAKTINAGAR DOUBLING	8/2015	3/2019 (-) [8/2024]	528.57 (762.97) [762.97]	698.20 (234.40) [65]
1623	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]
1624	MATHURA - VRINDAVAN (11 KM)	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]
1625	MATHURA-JHANSI-3RD LINE (273.80 KM)	6/2016	12/2023 (-) [12/2024]	3,677.76 (-) [5,190.26]	4,969.16 (1,512.50) [12]
1626	MUGHALSARAI - ALLAHABAD - 3RD LINE	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]
1627	RAMNA - SINGRAULI DOUBLING	8/2015	3/2020 (-) [9/2024]	2,436.21 (2,880.40) [2,880.40]	2,782.71 (444.19) [54]
1628	SAHJANWA - DOHRIGHAT	8/2019	3/2029 (-) [12/2027]	371.77 (-) [1,319.75]	363.37 (947.98) [-15]
1629	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	4/2016	12/2019 (-) [12/2024]	1,177.96 (-) [1,777.39]	1,730.87 (599.43) [60]
1630	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	55.09 (0.00) [0]
1631	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	4/2015	3/2022 (-) [12/2024]	943.60 (-) [2,018.23]	1,779.61 (1,074.63) [33]
	Road Transport And Highways				
1632	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP	4/2020	3/2024 (-) [12/2024]	236.47 (-) [236.47]	117.56 (0.00) [9]
1633	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F	4/2020	7/2024 (-) [3/2024]	172.50 (169.56) [172.50]	75.84 (0.00) [0]
1634	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	107.18 (0.00) [0]
1635	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP	4/2020	7/2024 (-) [12/2024]	211.09 (-) [211.09]	92.79 (0.00) [5]
1636	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV	9/2021	10/2023 (12/2024) [12/2024]	300.79 (-) [300.79]	122.56 (0.00) [14]
1637	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000	8/2021	3/2024 (12/2024)	1,147.26 (-)	80.14 (0.00)

	TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR		[12/2024]	[1,147.26]	[9]
1638	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	278.19 (7.04) [0]
1639	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	10/2019	3/2023 (12/2024) [12/2024]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [21]
1640	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	3/2016	7/2020 (6/2024) [6/2024]	1,408.00 (1,659.12) [1,659.12]	1,157.85 (251.12) [47]
1641	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	3/2016	4/2019 (3/2024) [8/2024]	1,587.49 (3,473.59) [3,500.00]	3,157.00 (1,912.51) [64]
1642	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU	3/2016	10/2019 (8/2023) [8/2024]	1,396.74 (4,172.67) [4,300.00]	3,983.38 (2,903.26) [58]
1643	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	64.39 (0.00) [0]
1644	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C)	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	604.81 (0.00) [0]
1645	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	702.75 (0.00) [0]
1646	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II	5/2019	11/2022 (-) [7/2024]	779.17 (-) [779.17]	13.27 (0.00) [20]
1647	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	8/2022	4/2024 (-) [5/2024]	326.79 (-) [329.79]	87.78 (3.00) [1]
1648	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]
1649	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]
1650	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	493.94 (0.00) [0]
1651	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	368.73 (0.00) [0]
1652	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM.	3/2022	8/2024 (-) [8/2024]	1,335.45 (-) [1,335.45]	306.00 (0.00) [0]
1653	6L ACCESS CONTROLLED	3/2022	8/2024	1,602.48	300.41

	GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K		(-) [8/2024]	(-) [1,602.48]	(0.00) [0]
1654	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K	3/2021	10/2023 (6/2024) [6/2024]	836.24 (-) [836.24]	772.73 (0.00) [8]
1655	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744	12/2021	5/2025 (5/2025) [5/2025]	2,470.64 (-) [2,335.00]	407.81 (-135.64) [0]
1656	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM	3/2021	10/2023 (6/2024) [6/2024]	990.28 (-) [990.28]	997.39 (0.00) [8]
1657	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	571.82 (0.00) [0]
1658	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00	4/2020	7/2024 (-) [2/2024]	294.84 (309.99) [294.84]	250.06 (0.00) [0]
1659	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1	8/2022	2/2024 (6/2024) [6/2024]	199.31 (199.38) [199.38]	86.84 (0.07) [4]
1660	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	153.04 (0.00) [0]
1661	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH	2/2023	1/2026 (-) [1/2026]	1,973.98 (-) [1,973.98]	416.98 (0.00) [0]
1662	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	213.01 (0.00) [0]
1663	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH-731A ON HYBRID	1/2022	1/2026 (-) [1/2026]	1,156.72 (-) [1,156.72]	119.26 (0.00) [0]
1664	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD	7/2018	2/2024 (-) [8/2024]	1,948.25 (-) [1,948.25]	889.53 (0.00) [6]
1665	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT	4/2021	9/2023 (-) [12/2024]	309.48 (-) [309.48]	112.76 (0.00) [15]
1666	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	7/2025 (-) [7/2025]	1,706.47 (-) [1,706.47]	571.79 (0.00) [0]
1667	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	10/2025 (-) [10/2025]	1,493.14 (-) [1,493.14]	0.76 (0.00) [0]
1668	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF	10/2022	8/2025 (-) [8/2025]	1,493.50 (-) [1,493.50]	408.73 (0.00) [0]

1669	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N	10/2022	6/2025 (-) [6/2025]	617.87 (-) [617.87]	21.73 (0.00) [0]
1670	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W	3/2021	9/2023 (-) [5/2024]	185.09 (269.81) [185.09]	239.02 (0.00) [8]
1671	CONSTRUCTION OF FOUR-LANE "WESTERN SIDE SPUR OF RAMPUR-RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY	3/2021	11/2024 (-) [11/2024]	646.27 (-) [646.27]	38.85 (0.00) [0]
1672	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 (	2/2023	9/2025 (-) [9/2025]	274.06 (-) [274.06]	41.24 (0.00) [0]
1673	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	530.57 (0.00) [0]
1674	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200)	3/2023	8/2025 (-) [8/2025]	438.24 (362.39) [438.24]	151.35 (0.00) [0]
1675	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI	8/2023	6/2026 (-) [6/2026]	1,378.36 (-) [739.00]	11.58 (-639.36) [0]
1676	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA	8/2023	3/2025 (-) [3/2025]	993.77 (-) [349.48]	57.50 (-644.29) [0]
1677	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO	3/2018	12/2021 (12/2023) [6/2024]	1,117.84 (-) [1,203.92]	1,165.50 (86.08) [30]
1678	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330	10/2022	6/2025 (-) [6/2025]	225.17 (-) [225.17]	66.47 (0.00) [0]
1679	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU	1/2023	6/2026 (-) [6/2026]	1,754.00 (-) [1,754.00]	180.55 (0.00) [0]
1680	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	12/2019	4/2022 (-) [6/2024]	282.41 (-) [319.96]	269.08 (37.55) [26]
1681	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH	10/2022	5/2025 (-) [5/2025]	189.31 (-) [189.31]	46.36 (0.00) [0]
1682	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T	12/2021	2/2026 (-) [2/2026]	840.93 (773.58) [840.93]	337.24 (0.00) [0]
1683	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON	3/2022	11/2025 (-) [11/2025]	640.18 (-) [640.18]	253.09 (0.00) [0]
1684	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI	4/2022	5/2025 (-) [5/2025]	1,843.59 (-) [1,843.59]	716.12 (0.00) [0]

	DISTRICT) TO RANIPUR				
1685	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7	12/2021	3/2025 (-) [3/2025]	2,555.50 (-) [2,555.50]	653.92 (0.00) [0]
1686	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791	3/2016	4/2019 (6/2024) [6/2024]	899.00 (1,623.88) [1,623.88]	1,058.84 (724.88) [62]
1687	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH-235) INCLUDING CONNECTOR TO NH-119	10/2019	10/2023 (-) [6/2024]	2,068.99 (2,171.00) [2,171.00]	209.60 (102.01) [8]
1688	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: “PACKAGE-I: MORA	10/2022	9/2025 (-) [9/2025]	1,841.92 (-) [1,841.92]	163.42 (0.00) [0]
1689	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	275.02 (0.00) [0]
1690	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA	9/2022	11/2025 (-) [11/2025]	1,212.26 (-) [1,212.26]	182.10 (0.00) [0]
1691	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]
1692	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]
1693	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00	1/2022	9/2025 (-) [9/2025]	509.65 (-) [509.65]	109.01 (0.00) [0]
1694	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO	11/2021	5/2024 (-) [12/2024]	307.11 (-) [307.11]	142.30 (0.00) [7]
1695	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO	11/2021	6/2025 (-) [6/2025]	403.36 (328.49) [403.36]	37.50 (0.00) [0]
1696	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	415.21 (-36.10) [0]
1697	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00	3/2021	8/2023 (-) [8/2024]	264.86 (-) [264.86]	97.42 (0.00) [12]
1698	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP	4/2020	11/2024 (-) [11/2024]	325.24 (340.16) [325.24]	171.46 (0.00) [0]
1699	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH-321G (NUHKHAS TO ETAH SECTION) TO T	1/2022	8/2025 (-) [8/2025]	343.54 (-) [343.54]	28.40 (0.00) [0]
1700	REHABILITATION AND	4/2020	2/2024	199.39	139.08

	UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM		(-) [8/2024]	(212.96) [199.39]	(0.00) [6]
1701	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	10/2019	11/2023 (12/2024) [12/2024]	1,779.83 (-) [2,200.00]	983.00 (420.17) [13]
1702	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75	6/2020	11/2023 (12/2024) [12/2024]	2,002.79 (-) [2,002.79]	1,989.85 (0.00) [13]
1703	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14	11/2017	7/2021 (12/2024) [12/2024]	2,159.00 (2,262.00) [2,262.00]	2,245.43 (103.00) [41]
1704	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	2,048.57 (0.00) [31]
1705	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]
1706	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 (	2/2023	9/2025 (-) [9/2025]	526.45 (-) [526.45]	78.65 (0.00) [0]
1707	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN	10/2020	3/2023 (-) [5/2024]	724.60 (-) [724.60]	569.96 (0.00) [14]
1708	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	2/2019	2/2022 (12/2024) [12/2024]	927.77 (-) [1,603.00]	1,202.77 (675.23) [34]
1709	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW	10/2021	4/2024 (-) [8/2024]	227.06 (-) [227.06]	89.25 (0.00) [4]
1710	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	132.48 (0.00) [0]
1711	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	3/2020	9/2024 (-) [9/2024]	262.37 (343.77) [343.77]	193.78 (81.40) [0]
1712	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR)	3/2021	5/2024 (-) [12/2024]	395.62 (392.03) [395.62]	183.61 (0.00) [7]
1713	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO	11/2023	3/2025 (-) [3/2025]	1,470.93 (-) [1,470.93]	69.56 (0.00) [0]
1714	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE	3/2022	1/2026 (-) [1/2026]	917.91 (956.30) [917.91]	423.34 (0.00) [0]
	Urban Development				
1715	AGRA METRO RAIL PROJECT	5/2019	3/2024	8,379.62	3,647.85

			(-) [12/2025]	(-) [8,379.62]	(0.00) [21]
1716	KANPUR METRO RAIL PROJECT	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	7,005.28 (0.00) [27]
	Water Resources				
1717	FARRUKHABAD I AND D AND STP WORKS HAM	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	177.62 (47.50) [0]
1718	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	137.58 (0.00) [0]
1719	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	141.79 (2.24) [0]
1720	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	181.03 (0.00) [0]
1721	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	91.14 (-84.21) [0]
1722	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA	5/2017	9/2021 (-) [9/2021]	767.59 (-) [767.59]	276.97 (0.00) [0]
1723	MATHURA SEWERAGE SCHEME	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	315.30 (0.00) [0]
1724	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [0]
1725	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS	3/2018	9/2021 (-) [9/2023]	967.23 (708.70) [967.23]	254.98 (0.00) [0]
	UTTARAKHAND				
	Civil Aviation				
1726	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	7/2018	9/2020 (-) [7/2024]	456.86 (-) [500.00]	484.85 (43.14) [46]
	Power				
1727	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]
1728	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	3/2013 (-) [4/2029]	2,978.48 (-) [7,103.00]	6,298.38 (4,124.52) [193]
1729	TEHRI PUMPED STORAGE PLANT(1000MW)	7/2006	2/2016 (6/2022) [10/2024]	1,657.00 (-) [4,825.60]	6,484.41 (3,168.60) [104]
1730	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,730.12 (1,368.77) [156]
	Railways				
1731	RISHIKESH - KARNAPRAYAG NEW LINE	4/2011	12/2024 (-) [3/2025]	16,216.00 (-) [24,659.00]	18,267.00 (8,443.00) [3]
	Road Transport And Highways				
1732	ACCESS ROAD/BRIDGE	5/2022	9/2024	314.31	121.75

	CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR		(-) [9/2024]	(-) [314.31]	(0.00) [0]
1733	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI	3/2018	11/2020 (12/2022) [6/2024]	403.36 (-) [403.36]	337.72 (0.00) [43]
1734	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA	3/2018	11/2020 (12/2022) [6/2024]	417.24 (-) [417.24]	344.20 (0.00) [43]
1735	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]
1736	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2)	3/2022	2/2025 (2/2025) [2/2025]	1,092.90 (1,092.90) [1,092.90]	460.72 (0.00) [0]
1737	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF	5/2021	11/2023 (12/2024) [12/2024]	154.52 (-) [154.52]	150.26 (0.00) [13]
1738	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1)	6/2022	5/2025 (5/2025) [5/2025]	524.54 (683.26) [683.26]	74.74 (158.72) [0]
1739	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM.	3/2021	3/2024 (6/2024) [6/2024]	169.08 (-) [169.08]	92.56 (0.00) [3]
1740	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399	3/2018	11/2020 (12/2022) [3/2024]	274.31 (-) [274.31]	251.61 (0.00) [0]
1741	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)	3/2018	7/2022 (7/2022) [3/2025]	1,383.78 (-) [1,383.78]	582.21 (0.00) [32]
1742	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	120.50 (0.00) [0]
1743	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	3/2016	10/2019 (6/2024) [6/2024]	720.00 (1,150.00) [1,150.00]	557.04 (430.00) [56]
1744	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG	11/2017	11/2019 (-) [11/2019]	232.81 (-) [232.81]	201.58 (0.00) [0]
1745	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	278.51 (0.00) [0]
1746	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	232.69 (0.00) [0]
1747	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	200.34 (253.43) [200.34]	227.98 (0.00) [0]
1748	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF	6/2017	6/2019 (3/2023)	282.08 (-)	234.97 (0.00)

	EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S		[3/2023]	[282.08]	[0]
1749	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	339.71 (0.00) [0]
1750	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	250.34 (0.00) [0]
1751	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER	8/2016	12/2017 (-) [12/2017]	234.88 (273.49) [234.88]	237.19 (0.00) [0]
1752	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	244.25 (0.00) [0]
1753	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]
1754	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	679.10 (0.00) [0]
1755	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00	12/2017	12/2019 (-) [12/2019]	248.22 (-) [248.22]	236.80 (0.00) [0]
	Water Resources				
1756	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH	3/2017	11/2019 (-) [2/2022]	158.00 (-) [158.00]	104.53 (0.00) [0]
	WEST BENGAL				
	Civil Aviation				
1757	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	1/2019	11/2021 (-) [5/2023]	389.71 (-) [392.00]	391.78 (2.29) [0]
1758	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA	1/2016	3/2020 (6/2022) [12/2023]	458.00 (-) [458.00]	246.64 (0.00) [0]
1759	NSCBI AIRPORT KOLKATA: RE-CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY	4/2023	10/2025 (-) [10/2025]	328.30 (-) [328.30]	22.35 (0.00) [0]
	Coal				
1760	2.0 MTPA BHOJUDIH NLW WASHERY	12/2015	3/2017 (-) [9/2024]	304.13 (341.22) [341.22]	281.17 (37.09) [90]
1761	BONJEMEHARI EXPANSION OCP	8/2021	3/2025 (3/2026) [3/2026]	570.12 (-) [570.11]	45.33 (-0.01) [12]
1762	EXPANSION PR OF JHANJRA UG (5.00 MTY)	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	371.21 (0.00) [0]
1763	MOHANPUR EXPANSION OC PHASE II		(3/2026) [3/2026]	888.99 (-) [888.99]	88.32 (0.00) [12]
1764	NAKRAKONDA KUMARDIH B OCP	8/2018	3/2029 (-)	502.68 (-)	56.46 (-0.01)

			[3/2029]	[502.67]	[0]
1765	PARASEA- BELBAID REORGANISATION UG MINE	7/2019	3/2027 (3/2028) [3/2028]	826.42 (389.10) [389.10]	4.47 (-437.32) [12]
1766	RANIGANJ MASTER PLAN	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	741.28 (2,484.75) [60]
1767	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT	4/2020	3/2025 (3/2026) [3/2026]	483.65 (-) [483.65]	26.51 (0.00) [12]
1768	SIDULI MINE (OC AND UG)	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.17]	3.91 (-0.01) [0]
1769	SONEPUR BAZARI EXPANSION OC	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	470.08 (0.00) [0]
1770	TILABONI UG MINE	2/2019	3/2027 (3/2029) [3/2029]	916.62 (749.08) [749.07]	11.69 (-167.55) [24]
	Department Of Higher Education				
1771	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED	3/2020	6/2020 (-) [5/2024]	193.83 (-) [193.83]	185.70 (0.00) [47]
	Home Affairs				
1772	NSG AT KOLKATA	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	183.31 (47.95) [80]
	Mines				
1773	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA	4/2019	4/2022 (-) [8/2026]	255.37 (-) [255.37]	48.83 (0.00) [52]
	Petroleum				
1774	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	23.49 (0.00) [0]
1775	CGD PROJECT IN WEST BENGAL 11TH ROUND	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	88.50 (0.00) [0]
1776	CITY GAS DISTRIBUTION IN WEST BENGAL	3/2019	3/2031 (3/2029) [3/2029]	5,830.20 (-) [5,830.20]	613.20 (0.00) [-24]
1777	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR	12/2022	3/2030 (-) [3/2030]	1,017.00 (-) [1,017.00]	59.58 (0.00) [0]
1778	DURGAPUR-HALDIA PIPELINE PROJECT	3/2017	12/2020 (6/2024) [3/2025]	1,740.00 (2,433.15) [2,433.15]	1,885.80 (693.15) [51]
1779	HALDIA PANAGARH PIPELINE PROJECT	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	218.11 (0.00) [0]
1780	DURGAPUR PP-III (2X20 MW) - NSPCL	12/2016	11/2018 (3/2024) [3/2024]	529.68 (633.80) [679.00]	558.39 (149.32) [0]
1781	RAMMAM-III HEPP (3X40 MW)	9/2014	9/2019 (-) [3/2029]	1,381.84 (-) [1,803.00]	1,042.24 (421.16) [114]
	Railways				
1782	EAST WEST METRO CORRIDOR	2/2009	9/2016	4,874.58	0.00

	KOLKATA		(-) [6/2024]	(8,575.00) [10,442.41]	(5,567.83) [93]
1783	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	3/2013	3/2016 (12/2023) [12/2023]	4,874.58 (8,574.98) [10,442.41]	8,008.94 (5,567.83) [0]
1784	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)	7/2015	3/2025 (3/2026) [3/2026]	283.54 (-) [283.54]	154.24 (0.00) [12]
1785	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	392.84 (435.44) [141]
1786	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	4/2010	3/2016 (-) [12/2026]	2,913.51 (-) [4,834.54]	3,869.56 (1,921.03) [129]
1787	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]
1788	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,817.20 (5,012.37) [120]
1789	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	4/2018	6/2022 (-) [12/2024]	338.00 (-) [393.83]	139.09 (55.83) [30]
1790	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	4/2000	3/2019 (3/2025) [3/2025]	1,188.91 (-) [1,619.51]	1,044.76 (430.60) [72]
	Road Transport And Highways				
1791	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	12/2015	6/2018 (5/2024) [8/2023]	1,083.00 (1,414.01) [1,414.01]	1,080.05 (331.01) [0]
1792	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	425.36 (0.00) [36]
1793	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	3/2016	11/2018 (12/2023) [10/2024]	271.17 (291.20) [291.20]	175.00 (20.03) [71]
1794	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	3/2016	9/2023 (3/2024) [6/2024]	160.27 (213.97) [213.97]	144.31 (53.70) [9]
1795	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	6/2016	9/2021 (2/2024) [7/2024]	236.78 (263.26) [263.26]	211.51 (26.48) [34]
1796	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO	3/2018	10/2020 (1/2024) [6/2024]	254.30 (254.30) [254.30]	197.33 (0.00) [44]
1797	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	194.48 (0.00) [0]
1798	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	12/2018	2/2023 (8/2023) [5/2024]	2,375.87 (2,843.79) [2,843.79]	2,360.81 (467.92) [15]
1799	FOUR LANING OF PURULIYA	8/2021	8/2023	557.55	457.45

	BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE		(-) [11/2024]	(-) [557.55]	(0.00) [15]
1800	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	3/2018	9/2022 (12/2022) [12/2024]	841.57 (708.30) [708.30]	3,908.59 (-133.27) [27]
1801	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,762.34 (120.77) [0]
1802	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,303.06]	2,303.06 (102.13) [0]
1803	SIX-LANING OF BARWA ADDA-PANAGARH	4/2014	9/2016 (-) [11/2024]	1,665.00 (-) [4,860.41]	4,878.10 (3,195.41) [98]
1804	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.	2/2018	9/2020 (1/2024) [6/2024]	426.18 (426.18) [426.18]	359.28 (0.00) [45]
	Steel				
1805	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT	11/2023	12/2026 (-) [12/2026]	916.78 (-) [916.78]	35.00 (0.00) [0]
	Water Resources				
1806	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR	2/2014	12/2019 (-) [12/2019]	274.76 (-) [274.76]	260.69 (0.00) [0]
1807	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]
1808	I AND D AND STP WORKS AT BURDWAN WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]
1809	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [0]
1810	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH	5/2018	2/2022 (9/2020) [6/2024]	160.00 (154.73) [154.73]	82.36 (-5.27) [28]
1811	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]
1812	INTERCEPTION AND DIVERSION WITH STP AT BALLY	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	45.45 (0.00) [0]
1813	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	59.95 (26.26) [0]
1814	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]
1815	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI	1/2018	12/2021 (2/2021) [11/2023]	172.10 (-) [172.10]	47.20 (0.00) [0]
1816	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	49.99 (0.00) [0]

1817	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	302.82 (0.00) [0]
	Total			27,58,567.23 (9,81,883.25) [33,29,647.99]	17,07,190.15 (5,71,080.76)

सत्यमेव जयते

Government of India
Ministry of Statistics and
Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: http://www.cspm.gov.in